PRIVATE SECTOR INITIATED POWER PROJECTS (VISAYAS) COMMITTED As of 30 November 2016

As of 30 November 20: Committed /				Rated Capacity			
Indicative	Name of the Project	Project Proponent	Location	(MW)	Project Status Project Status	Target Testing & Commissioning	Target Commercial Operation
Committed	PEDC Expansion Project	Panay Energy Development Corporation (Global Business Power Corporation)	Brgy. Ingore, La Paz, Iloilo	150	Feasibility Studies, Permits and Other Regulatory Requirements -ECC secured -Notice to Proceed (NTP) secured -GiS- secured clearance from DOE for 82MW on 03 March 2011 -Feasibility Study: extension to existing plant Off-Takers -Panay-Guimaras Power Supply Consortium (PPSG) - 25yr power supply deal for 24 MW -Other negotiations are ongoing and confidential -MERALCO-PEDC PSA for 70 MW of electrical output with 20 year contract, plus additional 5 years should the parties: effective 26 Aug 2016; -MERALCO-GLEDC PSA for 600 MW of electrical output Financial Arrangements - 26 March 2015 - PEDC signed a PhP11B loan to 6 Financial Institutions -Project cost is Php6.1998 (FS submitted on 10/19/2015) Contracts for Plant and Equipment -June 2014 - Turnover of project site to Formosa Heavy Industries -EPC Contractors: Formosa Heavy Industry Poyry Energy Commencement of Construction -Construction started last August 14, 2014; Project Progress -07 March 2014 - Ground Breaking -Overall Progress: 72.8% completed vs. 24.8% Planned (as of January 2016) -Overall Progress: 80.6% completed vs. 24.8% Planned (as of Pa 29 2016)	July 2016 (Ongoing Testing and Commissioning)	December 2016
Committed	Palm Concepcion Coal-Fired Power Plant	Palm Concepcion Power Corp. (Formerly DMCI Concepcion Power Corp.)	Brgy. Nipa, Concepcion, Iloilo	135	Feasibility Studies, Permits and Other Regulatory Requirements -Feasibility Study completed - March 2006 -Hydrology and Flood Release Analyses and Geotechnical Farthquake Risk Analysis – Jun 2011 -Geotechnical Foundation & Engineering Geological Investigations – Jun 2011 -Geotechnical Foundation and Geohazards Risk Investigations – Jun 2011 -Geotechnical Foundation and Geohazards Risk Investigations – Jun 2011 -Market Study of the Power Requirements in the Visayas -Final SIS Report from NGCP received on July 17, 2012 -More confirmatory studies done -DAR Conversion Order-Sept 2008; SEC-22 Nov 2010; DENR Final SIS Report approved by NGCP on 17 July 2012 BOI-amended 02 Oct 2012; Connection Agreement with NGCP-01 Oct 2012; ECC-03 June 2013; NCIP- issued by DOE on 03 June 2014 for Unit 1; Appraisal Report for the PPA/MLA from the DENR Regional Director-Oct 2014; Endorsements from LGUs and local permits secured: Necessary land requirements secured -Financial Arrangements -24 July 2013-Financial Closure Secured -Project Cost is Phy26-3568 Construction Contracts for Plant and Equipment -Signed and awarded various contracts	Unit II - March 2018 (will still be firmed up)	Unit II - December 2018
	OIL			8	Feasibility Studies, Permits and Other Regulatory Requirements		
Committed	Calumangan Diesel Power Plant	Energreen Power Development & Management, Inc.	Brgy, Calumangan, Bago City, Negros Occidental	8	-Feasibility Study-completed -Environmental Impact Assessment Study Sept 2012 -OB: w/ MOA and CDE -100% -ERC: Approval of Supply Agreement - Provisional Aprroval dated 10 Nov 2014 - 100%; CC - 95%; Occular inspection conducted on Feb 3-5, 2016; Authority to develop and own or operate dedicated point-to-point limited transmission facilities - 100%, Approved by ERC on Oct. 29, 2015 -Brgy. Calumangan Endorsement - 01 September 2012 -DENR: ECC - 21 Nov 2013; PTO - 100%, Provisional PTO pending conduct of emission test -PEMC: Application for WESM Direct Membership - 29 Jan 2015; required submission of various documents mostly from NGCP and some for ERC - 100% -NGCP issued Certificates of Approval to Connect (40MVA Substation-13 Nov 2015; 100m Line-04 Nov 2015; Unit 2 SMW-21 an 2016); Connection, Transmission & Metering Service Agreement - signed and transmitted back to NGCP10 Feb 2016 for signature Off-Takers -70% of dependable capacity contracted to CENECO	Unit 4 - 8 MW December 2016	Unit 4-8 MW January 2017
		munugement, ma	E. // Hegros occusental		Financial Arrangements Financially Closed Contracts for Plant and Equipment	24111-Section 2010	

					-100 % Secured	1	
					Project Progress		
					- Dec 2013-Commencement of Construction		
					ISSUES ENCOUNTERED RE: PROJECT DEVELOPMENT		
					-Adverse climatic conditions, transportation interruption or delays, port congestion, general shortage of materials that affected construction and transport of engines and		
					equipment from port of origin to plant site in Bago City and the perplexing bureaucracy and processes that affected and delayed grid connectivity		
					equipment from port or origin to prant site in bago city and the perplexing our each act and processes that affected and detayed grid connectivity		
	GEOTHERMAL			50			
					Feasibility Studies, Permits and Other Regulatory Requirements		
					-Geothermal Service Contract from DOE-obtained		
					-ECC-secured for the proposed Geothermal Exploration Drilling and Biliran Power Plant Project on December 06, 2012 and August 23, 2013, respectively.		
					-Confirmation of Commerciality-obtained from DOE on 28 December 2014		Phase 1 - Dec 2016
							Phase 2 - Dec 2016
Committed	Biliran Geothermal Plant Project	Biliran Geothermal Incorporated	Biliran, Biliran	50	Financial Arrangements	December 2016	Phase 3 - July 2017
					-Memorandum of Understanding by and among Envent Holdings Philippines, Inc. (EHPI) and Philippine Associated Smelting and Refining Corp. (PASAR) signed on May 10, 2013		Phase 4 - Nov 2017
					Project Cost		
					US\$ 208.021 M		
	HYDROPOWER			13.1			
	HIDROPOWEK			13.1			
					Feasibility Studies, Permits and Other Regulatory Requirements - Confirmation of Commerciality-issued on 26 June 2013		
					- GIS-issued by DOE on 14 August 2013		June 2018
Committed	Igbulo (Bais) Hydroelectric Power Project	Century Peak Energy Corporation	Igbaras, Iloilo	5.1	- Ongoing submission of other reportorial requirements	June 2018	(Target Testing and Commissioning)
					Project Progress		(Target Testing and Commissioning)
					riuject riuject riujects - Ongoing Construction		
					-Oligoling Construction		
					Feasibility Studies, Permits and Other Regulatory Requirements		
					-GIS-secured clearance from DOE on 11 July 2011		
					Financial Arrangement		
Committed	Cantakov	Quadriver Energy Corp.	Danao, Bohol	8		June 2018	June 2018
Committed	Cantakoy	Quadriver Energy Corp.	Danao, Bohol	8	-Financial Arrangement Secured	June 2018	June 2018 (Target Testing and Commissioning)
Committed	Cantakoy	Quadriver Energy Corp.	Danao, Bohol	8	-Financial Arrangement Secured	June 2018	
Committed	Cantakoy	Quadriver Energy Corp.	Danao, Bohol	8		June 2018	
Committed	Cantakoy	Quadriver Energy Corp.	Danao, Bohol	8	-Financial Arrangement Secured Project Progress	June 2018	
Committed		Quadriver Energy Corp.	Danao, Bohol		-Financial Arrangement Secured Project Progress	June 2018	
Committed	Cantakoy	Quadriver Energy Corp.	Danao, Bohol	115.48	-Financial Arrangement Secured Project Progress	June 2018	
Committed		Quadriver Energy Corp.	Danao, Bohol		-Financial Arrangement Secured Project Progress	June 2018	
Committed			Danao, Bohol		-Financial Arrangement Secured Project Progress -Construction on-hold due to conflict with LGU		
	SOLAR	Sulu Electric Power and Light		115.48	-Financial Arrangement Secured Project Progress -Construction on-hold due to conflict with LGU Feasibility Studies, Permits and Other Regulatory Requirements	September 2016	(Target Testing and Commissioning)
Committed			Danao, Bohol Brgy. Castila, Palo, Leyte		-Financial Arrangement Secured Project Progress -Construction on-hold due to conflict with LGU Feasibility Studies, Permits and Other Regulatory Requirements -RE Service Contract (RESC No. 2014-04-073) on 24 April 2014;	September 2016 (Ongoing Testing and	
	SOLAR	Sulu Electric Power and Light		115.48	-Financial Arrangement Secured Project Progress -Construction on-hold due to conflict with LGU Feasibility Studies, Permits and Other Regulatory Requirements	September 2016	(Target Testing and Commissioning)
	SOLAR	Sulu Electric Power and Light		115.48	-Financial Arrangement Secured Project Progress -Construction on-hold due to conflict with LGU Feasibility Studies, Permits and Other Regulatory Requirements -RE Service Contract (RESC No. 2014-04-073) on 24 April 2014;	September 2016 (Ongoing Testing and	(Target Testing and Commissioning)
	SOLAR	Sulu Electric Power and Light		115.48	-Financial Arrangement Secured Project Progress -Construction on-hold due to conflict with LGU Feasibility Studies, Permits and Other Regulatory Requirements -RE Service Contract (RESC No. 2014-04-073) on 24 April 2014; -DOE Certificate of Confirmation of Commerciality-acquired on 07 March 2016	September 2016 (Ongoing Testing and	(Target Testing and Commissioning)
	SOLAR	Sulu Electric Power and Light		115.48	-Financial Arrangement Secured Project Progress -Construction on-hold due to conflict with LGU Feasibility Studies, Permits and Other Regulatory Requirements -RE Service Contract (RESC No. 2014-04-073) on 24 April 2014; -DOE Certificate of Confirmation of Commerciality-acquired on 07 March 2016 Feasibility Studies, Permits and Other Regulatory Requirements	September 2016 (Ongoing Testing and	(Target Testing and Commissioning)
	SOLAR	Sulu Electric Power and Light		115.48	-Financial Arrangement Secured Project Progress -Construction on-hold due to conflict with LGU Feasibility Studies, Permits and Other Regulatory Requirements -RE Service Contract (RESC No. 2014-04-073) on 24 April 2014; -DOE Certificate of Confirmation of Commerciality-acquired on 07 March 2016 Feasibility Studies, Permits and Other Regulatory Requirements -Covered by Solar Energy Services (SESC No. 2013-09-036) on 31 October 2013	September 2016 (Ongoing Testing and	(Target Testing and Commissioning)
	SOLAR	Sulu Electric Power and Light		115.48	-Financial Arrangement Secured Project Progress -Construction on-hold due to conflict with LGU Feasibility Studies, Permits and Other Regulatory Requirements -RE Service Contract (RESC No. 2014-04-073) on 24 April 2014; -DOE Certificate of Confirmation of Commerciality-acquired on 07 March 2016 Feasibility Studies, Permits and Other Regulatory Requirements -Covered by Solar Energy Services (SESC No. 2013-09-036) on 31 October 2013 -Deckardson of Commerciality-field on 26 September 2014	September 2016 (Ongoing Testing and Commissioning)	(Target Testing and Commissioning)
Committed	SOLAR Palo Solar Power Project	Sulu Electric Power and Light (Phils.), Inc. (SEPALCO)	Brgy, Castila, Palo, Leyte	115.48 49.81	-Financial Arrangement Secured Project Progress -Construction on-hold due to conflict with LGU Feasibility Studies, Permits and Other Regulatory Requirements -RE Service Contract (RESC No. 2014-04-073) on 24 April 2014; -DOE Certificate of Confirmation of Commerciality-acquired on 07 March 2016 Feasibility Studies, Permits and Other Regulatory Requirements -Covered by Solar Energy Services (SESC No. 2013-09-036) on 31 October 2013	September 2016 (Ongoing Testing and Commissioning)	(Target Testing and Commissioning) December 2016
	SOLAR	Sulu Electric Power and Light		115.48	-Financial Arrangement Secured Project Progress -Construction on-hold due to conflict with LGU Feasibility Studies, Permits and Other Regulatory Requirements -RE Service Contract (RESC No. 2014-04-073) on 24 April 2014; -DOE Certificate of Confirmation of Commerciality-acquired on 07 March 2016 Feasibility Studies, Permits and Other Regulatory Requirements -Covered by Solar Energy Services (SESC No. 2013-09-036) on 31 October 2013 -Deciration of Commerciality- Ried on 25 September 2014 -DOE Certificate of Commerciality- acquired on 12 January 2015	September 2016 (Ongoing Testing and Commissioning) June 2016 (Ongoing Testing and	(Target Testing and Commissioning)
Committed	SOLAR Palo Solar Power Project	Sulu Electric Power and Light (Phils.), Inc. (SEPALCO)	Brgy, Castila, Palo, Leyte	115.48 49.81	-Financial Arrangement Secured Project Progress -Construction on-hold due to conflict with LGU Feasibility Studies, Permits and Other Regulatory Requirements -RE Service Contract (RESC No. 2014-04-073) on 24 April 2014; -DOE Certificate of Confirmation of Commerciality-acquired on 07 March 2016 Feasibility Studies, Permits and Other Regulatory Requirements -Covered by Solar Energy Services (SESC No. 2013-09-036) on 31 October 2013 -Declaration of Commerciality- English on 26 September 2014 -DOE Certificate of Commerciality- English on 26 September 2014 -DOE Certificate of Commerciality- English on 26 September 2014 -DOE Certificate of Commerciality- English on 26 September 2014 -DOE Certificate of Commerciality - English on 26 September 2014	September 2016 (Ongoing Testing and Commissioning)	(Target Testing and Commissioning) December 2016
Committed	SOLAR Palo Solar Power Project	Sulu Electric Power and Light (Phils.), Inc. (SEPALCO)	Brgy, Castila, Palo, Leyte	115.48 49.81	-Financial Arrangement Secured Project Progress -Construction on-hold due to conflict with LGU Feasibility Studies, Permits and Other Regulatory Requirements -RE Service Contract (RESC No. 2014-04-073) on 24 April 2014; -DOE Certificate of Confirmation of Commerciality-acquired on 07 March 2016 Feasibility Studies, Permits and Other Regulatory Requirements -Covered by Solar Energy Services (SESC No. 2013-09-036) on 31 October 2013 -Deckration of Commerciality- filed on 26 September 2014 -DOE Certificate of Commerciality- acquired on 12 January 2015 Project Progress -Pro-Construction-100%	September 2016 (Ongoing Testing and Commissioning) June 2016 (Ongoing Testing and	(Target Testing and Commissioning) December 2016
Committed	SOLAR Palo Solar Power Project	Sulu Electric Power and Light (Phils.), Inc. (SEPALCO)	Brgy, Castila, Palo, Leyte	115.48 49.81	-Financial Arrangement Secured Project Progress -Construction on-hold due to conflict with LGU Feasibility Studies, Permits and Other Regulatory Requirements -RE Service Contract (RESC No. 2014-04-073) on 24 April 2014; -DOE Certificate of Confirmation of Commerciality-acquired on 07 March 2016 Feasibility Studies, Permits and Other Regulatory Requirements -Covered by Solar Energy Services (SESC No. 2013-09-036) on 31 October 2013 -Declaration of Commerciality- fielde on 26 September 2014 -DOE Certificate of Commerciality- adquired on 12 January 2015 Project Progress -Pre-Construction-100% -Construction-100%	September 2016 (Ongoing Testing and Commissioning) June 2016 (Ongoing Testing and	(Target Testing and Commissioning) December 2016
Committed	SOLAR Palo Solar Power Project	Sulu Electric Power and Light (Phils.), Inc. (SEPALCO)	Brgy, Castila, Palo, Leyte	115.48 49.81	-Financial Arrangement Secured Project Progress -Construction on-hold due to conflict with LGU Feasibility Studies, Permits and Other Regulatory Requirements -RE Service Contract (RESC No. 2014-04-073) on 24 April 2014; -DOE Certificate of Confirmation of Commerciality-acquired on 07 March 2016 Feasibility Studies, Permits and Other Regulatory Requirements -Covered by Solar Energy Services (SESC No. 2013-09-036) on 31 October 2013 -Deckration of Commerciality- filed on 26 September 2014 -DOE Certificate of Commerciality- acquired on 12 January 2015 Project Progress -Pro-Construction-100%	September 2016 (Ongoing Testing and Commissioning) June 2016 (Ongoing Testing and	(Target Testing and Commissioning) December 2016
Committed	SOLAR Palo Solar Power Project	Sulu Electric Power and Light (Phils.), Inc. (SEPALCO)	Brgy, Castila, Palo, Leyte	115.48 49.81	-Financial Arrangement Secured Project Progress -Construction on-hold due to conflict with LGU Feasibility Studies, Permits and Other Regulatory Requirements -RE Service Contract (RESC No. 2014-04-073) on 24 April 2014; -DOE Certificate of Confirmation of Commerciality-acquired on 07 March 2016 Feasibility Studies, Permits and Other Regulatory Requirements -Covered by Solar Energy Services (SESC No. 2013-09-035) on 31 October 2013 -Declaration of Commerciality- field on 26 September 2014 -DOE Certificate of Commerciality- acquired on 12 January 2015 Project Progress -Pre-Construction-100% -Construction-100% -Interconnection-100%	September 2016 (Ongoing Testing and Commissioning) June 2016 (Ongoing Testing and	(Target Testing and Commissioning) December 2016
Committed	SOLAR Palo Solar Power Project	Sulu Electric Power and Light (Phils.), Inc. (SEPALCO)	Brgy, Castila, Palo, Leyte	115.48 49.81	Feasibility Studies, Permits and Other Regulatory Requirements -RE Service Contract (RESC No. 2014-04-073) on 24 April 2014; -DOE Certificate of Confirmation of Commerciality-acquired on 07 March 2016 Feasibility Studies, Permits and Other Regulatory Requirements -RE Service Contract (RESC No. 2014-04-073) on 24 April 2014; -DOE Certificate of Confirmation of Commerciality-acquired on 07 March 2016 Feasibility Studies, Permits and Other Regulatory Requirements -Covered by Solar Energy Services (SESC No. 2013-09-036) on 31 October 2013 -Dectaration of Commerciality-acquired on 12 January 2015 Project Progress -Pre-Construction-100% -Interconnection-100% -Interconnection-100% -Project Progress	September 2016 (Ongoing Testing and Commissioning) June 2016 (Ongoing Testing and	(Target Testing and Commissioning) December 2016
Committed	SOLAR Palo Solar Power Project	Sulu Electric Power and Light (Phils.), Inc. (SEPALCO)	Brgy, Castila, Palo, Leyte	115.48 49.81	-Financial Arrangement Secured Project Progress -Construction on-hold due to conflict with LGU Feasibility Studies, Permits and Other Regulatory Requirements -RE Service Contract (RESC No. 2014-04-073) on 24 April 2014; -DOE Certificate of Confirmation of Commerciality-acquired on 07 March 2016 Feasibility Studies, Permits and Other Regulatory Requirements -Covered by Solar Energy Services (SESC No. 2013-09-036) on 31 October 2013 -Declaration of Commerciality- fielde on 26 September 2014 -DOE Certificate of Commerciality- acquired on 12 January 2015 Project Progress -Pre-Construction-100% -Interconnection-100% -Interconnection-100% -Project Progress -Pre-Construction 30 %	September 2016 (Ongoing Testing and Commissioning) June 2016 (Ongoing Testing and	(Target Testing and Commissioning) December 2016
Committed	SOLAR Palo Solar Power Project Miag-ao Solar Power Project	Sulu Electric Power and Light (Phils.), Inc. (SEPALCO) COSMO Solar Energy, Inc.	Brgy, Castila, Palo, Leyte Miag-ao, Iloilo	115.48 49.81	-Financial Arrangement Secured Project Progress -Construction on-hold due to conflict with LGU Feasibility Studies, Permits and Other Regulatory Requirements -RE Service Contract (RESC No. 2014-04-073) on 24 April 2014; -DOE Certificate of Confirmation of Commerciality-acquired on 07 March 2016 Feasibility Studies, Permits and Other Regulatory Requirements -Covered by Solar Energy Services (SESC No. 2013-09-036) on 31 October 2013 -Deckaration of Commerciality- Fled on 26 September 2014 -DOE Certificate of Commerciality- acquired on 12 January 2015 Project Progress -Pre-Construction-100% -Interconnection-100% -Interconnection-100% -Interconnection-100% -Project Progress -Pre-Construction 80 % -Construction 80 % -Construction 80 %	September 2016 (Ongoing Testing and Commissioning) June 2016 (Ongoing Testing and Commissioning)	(Target Testing and Commissioning) December 2016 December 2016
Committed	SOLAR Palo Solar Power Project	Sulu Electric Power and Light (Phils.), Inc. (SEPALCO)	Brgy, Castila, Palo, Leyte	115.48 49.81	-Financial Arrangement Secured Project Progress -Construction on-hold due to conflict with LGU Feasibility Studies, Permits and Other Regulatory Requirements -RE Service Contract (RESC No. 2014-04-073) on 24 April 2014; -DOE Certificate of Confirmation of Commerciality-acquired on 07 March 2016 Feasibility Studies, Permits and Other Regulatory Requirements -Covered by Solar Energy Services (SESC No. 2013-09-036) on 31 October 2013 -Declaration of Commerciality- fielde on 26 September 2014 -DOE Certificate of Commerciality- acquired on 12 January 2015 Project Progress -Pre-Construction-100% -Interconnection-100% -Interconnection-100% -Project Progress -Pre-Construction 30 %	September 2016 (Ongoing Testing and Commissioning) June 2016 (Ongoing Testing and	(Target Testing and Commissioning) December 2016 December 2016 December 2016
Committed	SOLAR Palo Solar Power Project Miag-ao Solar Power Project	Sulu Electric Power and Light (Phils.), Inc. (SEPALCO) COSMO Solar Energy, Inc.	Brgy, Castila, Palo, Leyte Miag-ao, Iloilo	115.48 49.81	Feasibility Studies, Permits and Other Regulatory Requirements -RE Service Contract (RESC No. 2014-04-073) on 24 April 2014; -DOE Certificate of Confirmation of Commerciality-acquired on 07 March 2016 Feasibility Studies, Permits and Other Regulatory Requirements -Covered by Solar Energy Services (SESC No. 2013-09-036) on 31 October 2013 -Declaration of Commerciality- Included on 26 September 2014 -DOE Certificate of Commerciality- acquired on 12 January 2015 Project Progress -Pre-Construction-100% -Interconnection-100% -Project Progress -Pre-Construction 80 % -Construction 80 % -Interconnection 80 % -Interconnection 80 % -Interconnection 80 %	September 2016 (Ongoing Testing and Commissioning) June 2016 (Ongoing Testing and Commissioning)	(Target Testing and Commissioning) December 2016 December 2016
Committed	SOLAR Palo Solar Power Project Miag-ao Solar Power Project	Sulu Electric Power and Light (Phils.), Inc. (SEPALCO) COSMO Solar Energy, Inc.	Brgy, Castila, Palo, Leyte Miag-ao, Iloilo	115.48 49.81	-Financial Arrangement Secured Project Progress -Construction on-hold due to conflict with LGU Feasibility Studies, Permits and Other Regulatory Requirements -RE Service Contract (RESC No. 2014-04-073) on 24 April 2014; -DOE Certificate of Confirmation of Commerciality-acquired on 07 March 2016 Feasibility Studies, Permits and Other Regulatory Requirements -Covered by Solar Energy Services (SESC No. 2013-09-036) on 31 October 2013 -Deckaration of Commerciality- Fled on 26 September 2014 -DOE Certificate of Commerciality- acquired on 12 January 2015 Project Progress -Pre-Construction-100% -Interconnection-100% -Interconnection-100% -Interconnection-100% -Project Progress -Pre-Construction 80 % -Construction 80 % -Construction 80 %	September 2016 (Ongoing Testing and Commissioning) June 2016 (Ongoing Testing and Commissioning)	(Target Testing and Commissioning) December 2016 December 2016 December 2016
Committed	SOLAR Palo Solar Power Project Miag-ao Solar Power Project	Sulu Electric Power and Light (Phils.), Inc. (SEPALCO) COSMO Solar Energy, Inc.	Brgy, Castila, Palo, Leyte Miag-ao, Iloilo	115.48 49.81	Feasibility Studies, Permits and Other Regulatory Requirements -RE Service Contract (RESC No. 2014-04-073) on 24 April 2014; -DOE Certificate of Confirmation of Commerciality-acquired on 07 March 2016 Feasibility Studies, Permits and Other Regulatory Requirements -Covered by Solar Energy Services (SESC No. 2013-09-036) on 31 October 2013 -Deckaration of Commerciality- Ided on 26 September 2014 -DOE Certificate of Commerciality- acquired on 12 January 2015 Project Progress -Pre-Construction-100% -Construction-100% -Interconnection-100% -Project Progress -Pre-construction 80 % -Construction 80 % -Interconnection-100% -Interconnect	September 2016 (Ongoing Testing and Commissioning) June 2016 (Ongoing Testing and Commissioning)	(Target Testing and Commissioning) December 2016 December 2016 December 2016
Committed	Palo Solar Power Project Miag-ao Solar Power Project First Toledo Solar Power Project	Sulu Electric Power and Light (Phils.), Inc. (SEPALCO) COSMO Solar Energy, Inc.	Brgy, Castila, Palo, Leyte Miag-ao, Iloilo	115.48 49.81	Feasibility Studies, Permits and Other Regulatory Requirements - RE Service Contract (RESC No. 2014-04-073) on 24 April 2014; - DOE Certificate of Confirmation of Commerciality-acquired on 07 March 2016 Feasibility Studies, Permits and Other Regulatory Requirements - Covered by Solar Energy Services (SESC No. 2013-09-036) on 31 October 2013 - Declaration of Commerciality- Rede on 26 September 2014 - DOE Certificate of Commerciality- Rede on 26 September 2014 - DOE Certificate On Commerciality- Rede on 26 September 2014 - DOE Certificate On Commerciality- Rede on 26 September 2014 - DOE Certificate On Commerciality- Rede on 26 September 2014 - DOE Certificate On Commerciality- Rede on 26 September 2014 - DOE Certificate On Commerciality- Rede on 12 January 2015 Project Progress - Pre-Construction-100% - Interconnection 100% - Interconnection 50 % - Construction 50 % - Interconnection 80 % - Construction 50 % - Interconnection 80 % - Interconnection 8	September 2016 (Ongoing Testing and Commissioning) June 2016 (Ongoing Testing and Commissioning)	(Target Testing and Commissioning) December 2016 December 2016 December 2016
Committed	Palo Solar Power Project Miag-ao Solar Power Project First Toledo Solar Power Project	Sulu Electric Power and Light (Phils.), Inc. (SEPALCO) COSMO Solar Energy, Inc.	Brgy, Castila, Palo, Leyte Miag-ao, Iloilo	115.48 49.81 5.67	Feasibility Studies, Permits and Other Regulatory Requirements -RE Service Contract (RESC No. 2014-04-073) on 24 April 2014; -DOE Certificate of Confirmation of Commerciality-acquired on 07 March 2016 Feasibility Studies, Permits and Other Regulatory Requirements -Covered by Solar Energy Services (SESC No. 2013-09-036) on 31 October 2013 -Deckaration of Commerciality- Ided on 26 September 2014 -DOE Certificate of Commerciality- acquired on 12 January 2015 Project Progress -Pre-Construction-100% -Construction-100% -Interconnection-100% -Project Progress -Pre-construction 80 % -Construction 80 % -Interconnection-100% -Interconnect	September 2016 (Ongoing Testing and Commissioning) June 2016 (Ongoing Testing and Commissioning)	(Target Testing and Commissioning) December 2016 December 2016 December 2016
Committed	Palo Solar Power Project Miag-ao Solar Power Project First Toledo Solar Power Project	Sulu Electric Power and Light (Phils.), Inc. (SEPALCO) COSMO Solar Energy, Inc.	Brgy, Castila, Palo, Leyte Miag-ao, Iloilo	115.48 49.81 5.67	Feasibility Studies, Permits and Other Regulatory Requirements -RE Service Contract (RESC No. 2014-04-073) on 24 April 2014; -DOE Certificate of Confirmation of Commerciality-acquired on 07 March 2016 Feasibility Studies, Permits and Other Regulatory Requirements -Covered by Solar Energy Services (SESC No. 2013-09-036) on 31 October 2013 -Deckaration of Commerciality- Ided on 26 September 2014 -DOE Certificate of Commerciality- acquired on 12 January 2015 Project Progress -Pre-Construction-100% -Construction-100% -Interconnection-100% -Project Progress -Pre-construction 80 % -Construction 80 % -Interconnection-100% -Interconnect	September 2016 (Ongoing Testing and Commissioning) June 2016 (Ongoing Testing and Commissioning)	(Target Testing and Commissioning) December 2016 December 2016 December 2016

Total Committed Rated Capacity