

PRIVATE SECTOR INITIATED POWER PROJECTS (LUZON)

COMMITTED

As of 30 April 2019

Committed/ Indicative	Name of the Project	Project Proponent	Location	Rated Capacity (MW)	Project Status	Target Testing & Commissioning	Target Commercial Operation
	COAL			3,950.0			
Committed	Limay Power Plant Project Phase II	SMC Consolidated Power Corporation		150.0	<p><b>FEASIBILITY STUDY:</b> Completed</p> <p><b>ARRANGEMENT FOR SECURING THE REQUIRED LAND:</b></p> <ul style="list-style-type: none"> <li>Acquisition Completed</li> </ul> <p><b>MARKETING OF GENERATING CAPACITIES:</b></p> <ul style="list-style-type: none"> <li>On-going electric power supply contract negotiation with prospective off-takers (DUs)</li> </ul> <p><b>PERMITS AND OTHER REGULATORY REQUIREMENTS:</b></p> <ul style="list-style-type: none"> <li>Final review and drafting of ECC was done last 16 August 2013 and expected to receive by end of August 2013;</li> <li>Submitted System Impact Study last 12 July 2013, review of the report is still on-going;</li> <li>Requirements for BOI will be submitted once ECC is release; Expected submission on 1st week of September 2013;</li> <li>Agreement for the use of the land was entered between SMC Consolidated Power Corp and leasehold rights holder                             <ul style="list-style-type: none"> <li>On-going securing of other permits and other regulatory requirements</li> <li>SEC issued last 19 August 2011; Site Development Target:</li> </ul> </li> </ul> <p><b>GROUND BREAKING SCHEDULES:</b></p> <ul style="list-style-type: none"> <li>3rd Week of September 2013</li> </ul> <p><b>FINANCING ARRANGEMENTS:</b></p> <ul style="list-style-type: none"> <li>Securing project financing 70:30 Debt-equity ratio</li> <li>Project cost is Under Planning and Budget Review</li> </ul> <p><b>CONSTRUCTION CONTRACTS FOR PLANTS AND EQUIPMENT:</b></p> <ul style="list-style-type: none"> <li>Awarded EPC to Formosa Heavy Industries (FHI)                             <ul style="list-style-type: none"> <li>Issued NTP on 1 August 2014</li> </ul> </li> <li>Completed and issued construction and supply contracts on EPC's inside batter limit (main equipment)</li> <li>Other main contracts for review and awarding (site development/land preparation, transmission connection, pier and Jetty structure, fuel handling facilities and other ancillaries, ash pond construction and water supply)                             <ul style="list-style-type: none"> <li>Handover of site for Unit 1 is 31 Oct. 2014;</li> <li>Handover of Site for Unit 2 is 28 February 2015;</li> <li>Target Date for Coal Yard for Phase 2 is 31 August 2015;</li> </ul> </li> <li>Transmission Target: New extra high voltage TL and SS should be ready by November 2016;</li> </ul> <p><b>COMMENCEMENT OF CONSTRUCTION:</b></p> <ul style="list-style-type: none"> <li>Target commencement of construction- Site development/Land preparation: 2 September 2013 (upon release of ECC)</li> <li>Start of Piling and Construction: 15 October 2013</li> </ul>	Unit 4 - December 2018	Unit 4 - May 2019
Committed	Masinloc Expansion Project	AES Masinloc Power Partners Co., Inc.	Zambales	300.0	<p><b>FEASIBILITY STUDY:</b></p> <ul style="list-style-type: none"> <li>Completed February 2011</li> </ul> <p><b>ARRANGEMENT FOR SECURING THE REQUIRED LAND:</b></p> <ul style="list-style-type: none"> <li>No additional land will be acquired as the expansion will be inside the existing Masinloc Power Plant Complex.</li> <li>NPC/PSALM, however, is still continuing the titling process and land registration for some parcels of land</li> </ul> <p><b>PERMITS AND OTHER REGULATORY REQUIREMENTS:</b></p> <ul style="list-style-type: none"> <li>Grid Impact Studies obtained on 7 January 2011</li> <li>ECC Amendment was released by DENR on April 23, 2012</li> <li>The amended DOE Certificate of Endorsement for BOI was released on May 7, 2012                             <ul style="list-style-type: none"> <li>Secured CoE for ERC on September 2011</li> </ul> </li> <li>On-going processing of Certificate of Precondition from NCIP                             <ul style="list-style-type: none"> <li>SAPA amendment is still pending with DENR</li> </ul> </li> </ul> <p><b>FINANCING ARRANGEMENTS:</b></p> <ul style="list-style-type: none"> <li>Provided bank certification for financial closing status to DOE dated 24 August 2016;                             <ul style="list-style-type: none"> <li>Project cost is Php49,45B</li> </ul> </li> </ul> <p><b>CONSTRUCTION CONTRACTS FOR PLANTS AND EQUIPMENT:</b></p> <ul style="list-style-type: none"> <li>POSCO Engineering and Construction Co. Ltd, Korea (Offshore - Engineering Procurement); Ventanas Philippines Construction Inc. (Onshore Construction Main Contractor)</li> </ul> <p><b>COMMENCEMENT OF CONSTRUCTION:</b></p> <ul style="list-style-type: none"> <li>2nd Qtr 2014</li> </ul>	Unit 3 - April 2019	August 2019 (Target Testing and Commissioning)

Committed	San Buenaventura Power Ltd. Co. (SBPL) Project	San Buenaventura Power Ltd. Co. (SBPL)	Barangay Cagsiay 1, Mauban, Quezon	500.0	<p><b>FEASIBILITY STUDY: Completed</b></p> <ul style="list-style-type: none"> <li>Completed Selection Study in 2012; Technology selection study completed 2012 <ul style="list-style-type: none"> <li>Coal Sourcing Study completed in 2012</li> </ul> </li> <li>Facility Study to be done in 2014; System Impact Study completed 2007 and revalidated 2013</li> </ul> <p><b>ARRANGEMENT FOR SECURING THE REQUIRED LAND:</b></p> <ul style="list-style-type: none"> <li>Project will be located within the existing site</li> </ul> <p><b>MARKETING OF GENERATING CAPACITIES:</b></p> <ul style="list-style-type: none"> <li>20 years + 5-year extension PSA with Meralco as off-taker;</li> <li>SBPL has signed a PSA with Meralco on 29 May 2014; PSA approved by ERC on March 27, 2015 and released May 19, 2015</li> </ul> <p><b>PERMITS AND OTHER REGULATORY REQUIREMENTS:</b></p> <ul style="list-style-type: none"> <li>Clearance to Undertake GIS from DOE issued on 7 March 2013;</li> <li>System Impact Study completed in 2007 and is being revalidated in 2013; <ul style="list-style-type: none"> <li>ECC (Ref.Code 0610-012-4021) issued on 4 June 2007;</li> </ul> </li> <li>ECC extension of validity issued on 31 May 2012 and valid until 4 June 2015; ECC for SBPL issued on 11 November 2014 <ul style="list-style-type: none"> <li>Request for Amendment to upgraded technology submitted to EMB on 17 February 2014 <ul style="list-style-type: none"> <li>Request to assign the ECC for new project was requested on 2 June 2014;</li> </ul> </li> <li>Additional information requested by EMB on 7 August 2014; QPL is in the process of preparing the documents; <ul style="list-style-type: none"> <li>Secured Sanggunian Bayan Resolution No. 2014-269 endorsing the project to expand; <ul style="list-style-type: none"> <li>SIS completed in 2007 and is being revalidated;</li> <li>Municipal LGU endorsement issued April 19, 2005;</li> </ul> </li> </ul> </li> </ul> </li> </ul> <p>• Certificate of Non-Overlap was issued by the NCIP to Quezon Power on 5 February 2014; Request to assign the CNO was endorsed by the DOE and submitted to the NCIP on 15 July 2014; Certificate of Non-overlap issued on 29 August 2014</p> <p>• ERC application was filed on 2 June 2014; Financing arrangements is expected to be secured only after the ERC issues the final approval; BOI Certificate of Registration issued on 15 October 2015</p> <p><b>FINANCING ARRANGEMENTS:</b></p> <ul style="list-style-type: none"> <li>Financing arrangements is expected to be secured only after the ERC issues the final approval; Financially closed December 1, 2015 <ul style="list-style-type: none"> <li>Project cost is Pphp37.8B</li> </ul> </li> </ul> <p><b>GROUND BREAKING SCHEDULES:</b></p> <ul style="list-style-type: none"> <li>December 10, 2015</li> </ul> <p><b>CONSTRUCTION CONTRACTS FOR PLANTS AND EQUIPMENT:</b></p> <ul style="list-style-type: none"> <li>Owner's Engineer selected; EPIC bids received in November 2013 <ul style="list-style-type: none"> <li>EPC Contract signed October 2014;</li> </ul> </li> </ul> <p><b>COMMENCEMENT OF CONSTRUCTION:</b></p> <ul style="list-style-type: none"> <li>Award EPC contract estimate September 2013;</li> <li>Over All construction at 99.29 % as of March 31, 2019</li> </ul>	2H 2018 (*Ongoing)	December 2019
Committed	RPEI Coal-Fired Power Plant	Redondo Peninsula Energy, Inc.	Sitio Naglatore, Cawag, Subic Bay Freeport Zone	600.0	<p><b>FEASIBILITY STUDY: Completed</b></p> <p><b>ARRANGEMENT FOR SECURING THE REQUIRED LAND:</b></p> <ul style="list-style-type: none"> <li>Project Site secured and under possession of RPE</li> </ul> <p><b>MARKETING OF GENERATING CAPACITIES:</b></p> <ul style="list-style-type: none"> <li>Started discussions with the Manila Electric Company for sale of power <ul style="list-style-type: none"> <li>52% owned by Meralco PowerGen Corp. (MPGC)</li> </ul> </li> <li>225 MW PSA with Meralco &amp; 75 MW with Aboitiz Energy Services Inc.</li> <li>Awaiting ERC approval of the PSA - Techno-commercial evaluation completed.</li> </ul> <p><b>PERMITS AND OTHER REGULATORY REQUIREMENTS:</b></p> <ul style="list-style-type: none"> <li>Amended ECC (3rd Amendment) secured last 15 November 2012</li> <li>The Connection Agreement has been executed last October 24, 2014.</li> <li>Execution after completion of NGCP's review of the revised System Impact Study and Facilities Study prepared by RPE</li> <li>NGCP's application to ERC for approval of Transmission Asset has been completed and is currently awaiting decision. <ul style="list-style-type: none"> <li>RPE's application to the ERC for the Connection Asset has been deemed sufficient in form and substance</li> </ul> </li> </ul>	Unit I - 2020 Unit II - 2021 (Target Commencement of Construction will 43 months after NTP)	2021

					<ul style="list-style-type: none"> <li>Revised System Impact GIS review by NGCP completed 10 May 2012</li> <li>Any further development dependent on Supreme Court decision on Writ of Kalikasan case; <ul style="list-style-type: none"> <li>Public consultations conducted in Subic on 29 June 2012</li> <li>Site Preparation completed in 2013;</li> </ul> </li> <li>Target Commencement of Construction will be Dependent on Supreme Court decision on Writ of Kalikasan Case</li> </ul> <p><b>FINANCING ARRANGEMENTS:</b></p> <ul style="list-style-type: none"> <li>Project cost Php50B / \$1.2B; Financing agreements executed as of Decemehr 2016. Currently under suspension due to ERC delay in PSA Approval</li> </ul> <p><b>CONSTRUCTION CONTRACTS FOR PLANTS AND EQUIPMENT:</b></p> <ul style="list-style-type: none"> <li>Engineering, Procurement and Construction (EPC) contract negotiations finalized; EPC Contract signed in Oct 2016 with Doosan. Currently expired and terminated due to ERC delay in PSA approval</li> <li>Site preparation construction on-going, construction commenced on Q3 2013</li> </ul>		
Committed	GNPower Dinginin 2 x 660 MW Supercritical Coal-Fired Power Plant	GNPower Dinginin Coal Plant Ltd. Co.	Mariveles, Bataan	1,200.0	<p><b>PERMITS AND OTHER REGULATORY REQUIREMENTS:</b></p> <ul style="list-style-type: none"> <li>On-going presentation/proposal submissions to potential customers</li> <li>Clearance to Undertake GIS from DOE issued on 26 June 201;</li> <li>Obtained LGU endorsements; BOI registration for 600 MW pre-approve <ul style="list-style-type: none"> <li>On-going SI;</li> <li>On-going EIS for ECC application</li> </ul> </li> <li>On-going securing DOE of Endorsement for DENR-ECC Arrangements for securing the required land will be acquired by an affiliate Filipino company of GNPpower;</li> <li>On-going negotiation with tenders</li> </ul> <p><b>FINANCING ARRANGEMENTS:</b></p> <ul style="list-style-type: none"> <li>Project cost is \$1B</li> <li>Provided bank certification which was received by DOE-EPIMB-PPDD on 18 March 2016</li> <li>With Financial Closing, agreed by GNPD and banks/financial institutions on 17 December 2015</li> </ul> <p><b>CONSTRUCTION CONTRACTS FOR PLANTS AND EQUIPMENT:</b></p> <ul style="list-style-type: none"> <li>On-going finalization of EPC Contract <ul style="list-style-type: none"> <li>FEASIBILITY STUDY <ul style="list-style-type: none"> <li>Completed</li> </ul> </li> </ul> </li> </ul> <p>'ARRANGEMENT OF SECURING REQUIRED LAND</p>	Unit I - June 2019 Unit II - Dec 2019	Unit I - October 2019 Unit II - June 2020
Committed	AOE Coal-Fired Power Plant	Atimonan One Energy	Atimonan, Quezon	1,200.0	<p><b>FEASIBILITY STUDY:</b></p> <ul style="list-style-type: none"> <li>Completed 21 January 2015</li> </ul> <p><b>ARRANGEMENT FOR SECURING THE REQUIRED LAND:</b></p> <ul style="list-style-type: none"> <li>Acquisition of the parcels of the land in the target plant site in Atimonan, Quezon is on-going (expanding)</li> </ul> <p><b>MARKETING OF GENERATING CAPACITIES:</b></p> <ul style="list-style-type: none"> <li>Energy to be sold to DUs and electric cooperatives</li> <li>ERC Approval of PSA remains PENDING</li> </ul> <p><b>PERMITS AND OTHER REGULATORY REQUIREMENTS:</b></p> <ul style="list-style-type: none"> <li>On-going securing of ECC <ul style="list-style-type: none"> <li>SEC already amended</li> </ul> </li> <li>Clearance to Undertake GIS from DOE issued on June 2014 <ul style="list-style-type: none"> <li>GIS on-going</li> </ul> </li> <li>Ongoing discussion with LGU and there was no violent reaction from them on this proposed changes. <ul style="list-style-type: none"> <li>EIS draft submitted to DENR in Nov. 2014</li> </ul> </li> <li>Foreshore Lease Application (FLA) submitted to DENR last March 2013 (currently on hold as the DENR does its internal organizational restructuring) <ul style="list-style-type: none"> <li>Applied Certificate of Non-Overlap with National Commission on Indigenous Peoples (NCIP)</li> </ul> </li> </ul> <p><b>FINANCING ARRANGEMENTS:</b></p> <ul style="list-style-type: none"> <li>Completed</li> <li>Paid Commitment Fee to the Senior Term Loan Lenders</li> </ul> <p><b>CONSTRUCTION CONTRACTS FOR PLANTS AND EQUIPMENT:</b></p> <ul style="list-style-type: none"> <li>Owner's Engineer has been appointed; EPC pre-qualification process on-going</li> <li>EPC Contractor currently starting early works on site; most contractor activities will be focused on site survey works, offsite preparations, and heavy equipment mobilization to site</li> </ul> <p><b>COMMENCEMENT OF CONSTRUCTION:</b></p> <ul style="list-style-type: none"> <li>ERC approval contingent to start of main construction</li> </ul>	Unit 1 - March 2023 Unit 2 - TBD	Unit 1 - March 2023 Unit 2 - TBD
	OIL			0.0			

NATURAL GAS				650.0			
Committed	Pagbilao Combined Cycle Gas Fired Power Plant Proposed 3x200 MW CCGT Power Plant	Energy World Corporation	Brgy. Ibabang Polo, Grande Island, Pagbilao, Quezon	650.0	<p><b>FEASIBILITY STUDY:</b></p> <ul style="list-style-type: none"> <li>Completed</li> </ul> <p><b>'ARRANGEMENT FOR SECURING THE REQUIRED LAND:</b></p> <ul style="list-style-type: none"> <li>Land is already secured with a long lease entered into since 2007</li> </ul> <p><b>MARKETING OF GENERATING CAPACITIES:</b></p> <ul style="list-style-type: none"> <li>No specific off taker yet but already have a discussion with Federation of Philippine Industries, intended to supply power into the Wholesale Electricity Spot Market but is also open to discussing potential off take arrangements as well <ul style="list-style-type: none"> <li>100% WESM</li> </ul> </li> </ul> <p><b>PERMITS AND OTHER REGULATORY REQUIREMENTS:</b></p> <ul style="list-style-type: none"> <li>GIS for 300MW issued by NGCP on 8 August 2013 and revised on 3 July 2013 for 600MW</li> <li>Issued DOE Endorsement for Revised Capacity on 3 July 2013;</li> <li>Revised DOE clearance for GIS submitted to NGCP on January 2014</li> <li>GIS from NGCP for the 600MW was released on August 2014;</li> <li>Several Resolutions has been issued on May 2014 (Sangguniang Barangay Resolution, Sangguniang Bayan Resolution and Sangguniang Panlalawigan Resolution) interposing no objection for the construction of a 600 MW Liquefied Natural Gas (LNG) Power Plant;</li> <li>On-going processing of ECC for power plant</li> </ul> <p><b>FINANCING ARRANGEMENTS:</b></p> <ul style="list-style-type: none"> <li>Financial Arrangement Secured</li> <li>Syndicated Loan</li> <li>Project Cost:\$300M</li> <li>Signing of loan agreement last 18 Sep 2015</li> </ul> <p><b>CONSTRUCTION CONTRACTS FOR PLANTS AND EQUIPMENT:</b></p> <ul style="list-style-type: none"> <li>Entered into a Sale and Purchase Agreement last October 2012 with Siemens Energy for two 200 MW gas turbines and the first 200MW turbine is expected to arrive by September 2014;</li> <li>LNG Tank is currently at 50% construction completed as of August 2014;</li> </ul> <p><b>COMMENCEMENT OF CONSTRUCTION:</b></p> <ul style="list-style-type: none"> <li>December 2013</li> <li>Completed</li> </ul>	2019	2019
HYDROPOWER				23.4			
Committed	Majajjay	Majajjay Hydro Power Company, Inc.	Majajjay, Laguna	3.0	<p><b>PERMITS AND OTHER REGULATORY REQUIREMENTS:</b></p> <ul style="list-style-type: none"> <li>Submission of lacking requirements e.g. permits in progress</li> </ul> <p><b>CONSTRUCTION CONTRACTS FOR PLANTS AND EQUIPMENT:</b></p> <ul style="list-style-type: none"> <li>On-going pre construction activities</li> </ul>	April 2019	May 2019
Committed	Biyao	AV Garcia Power Systems Corp.	Balbalan, Kalinga	0.8	<p><b>PERMITS AND OTHER REGULATORY REQUIREMENTS:</b></p> <ul style="list-style-type: none"> <li>Issued Confirmation of Commerciality on 01 August 2014</li> <li>Submission of lacking requirements e.g. permits in progress</li> </ul> <p><b>CONSTRUCTION CONTRACTS FOR PLANTS AND EQUIPMENT:</b></p> <ul style="list-style-type: none"> <li>Construction Progress (Pre-construction - 0%, Construction-0%, Interconnection-0%) completed as of 30 September 2014</li> <li>Ongoing construction</li> </ul>	March 2019	June 2019
Committed	Colasi	Colasi Mini Hydro Electric Power Plant Corporation	Mercedes, Camarines Norte	1.0	<p><b>PERMITS AND OTHER REGULATORY REQUIREMENTS:</b></p> <ul style="list-style-type: none"> <li>Submission of lacking requirements e.g. permits in progress</li> <li>Clearance to Undertake GIS from DOE issued on 3 December 2012</li> </ul> <p><b>CONSTRUCTION CONTRACTS FOR PLANTS AND EQUIPMENT:</b></p> <ul style="list-style-type: none"> <li>On-going rehabilitation</li> </ul>	June 2019	July 2019
Committed	Labayat River (Upper Cascade)	Repower Energy Development Corporation	Real, Quezon	3.0	<p><b>PERMITS AND OTHER REGULATORY REQUIREMENTS:</b></p> <ul style="list-style-type: none"> <li>Issued Confirmation of Commerciality on 8 January 2016</li> </ul> <p><b>CONSTRUCTION CONTRACTS FOR PLANTS AND EQUIPMENT:</b></p> <ul style="list-style-type: none"> <li>Ongoing pre-construction activities</li> </ul>	November 2019	December 2019
Committed	Man-Asok	Benguet Electric Cooperative	Buguias, Benguet	3.0	<p><b>PERMITS AND OTHER REGULATORY REQUIREMENTS:</b></p> <ul style="list-style-type: none"> <li>Issued Confirmation of commerciality on 22 September 2015;</li> </ul> <p><b>CONSTRUCTION CONTRACTS FOR PLANTS AND EQUIPMENT:</b></p> <ul style="list-style-type: none"> <li>Pending submission of requirements for under development stage</li> </ul>	November 2020	December 2020


Committed	Laguio Malaki 1	Enervantage Suppliers Co., Inc.	Mauban, Quezon	1.6	<p><b>PERMITS AND OTHER REGULATORY REQUIREMENTS:</b></p> <ul style="list-style-type: none"> <li>Issued Confirmation of commerciality on 9 October 2015;</li> </ul> <p><b>CONSTRUCTION CONTRACTS FOR PLANTS AND EQUIPMENT:</b></p> <ul style="list-style-type: none"> <li>Pending submission of requirements for under development stage</li> </ul>	November 2020	December 2020
Committed	Matuno	Epower Technologies Corporation	Bambang, Nueva Ecija	8.0	<p><b>PERMITS AND OTHER REGULATORY REQUIREMENTS:</b></p> <ul style="list-style-type: none"> <li>Issued Confirmation of commerciality on 24 June 2015;</li> </ul> <p><b>CONSTRUCTION CONTRACTS FOR PLANTS AND EQUIPMENT:</b></p> <ul style="list-style-type: none"> <li>Pending submission of requirements for construction</li> </ul>	November 2020	December 2020
Committed	Tubao	Tubao Mini-Hydro Electric Corporation	Tubao, La Union	1.5	<p><b>PERMITS AND OTHER REGULATORY REQUIREMENTS:</b></p> <ul style="list-style-type: none"> <li>Issued Confirmation of Commerciality on 19 March 2015</li> </ul> <p><b>GROUND BREAKING SCHEDULES:</b></p> <ul style="list-style-type: none"> <li>Ground breaking held on 8 November 2014</li> </ul> <p><b>CONSTRUCTION CONTRACTS FOR PLANTS AND EQUIPMENT:</b></p> <ul style="list-style-type: none"> <li>Pending submission of requirements for construction</li> </ul>	November 2021	December 2021
Committed	Rangas	Clean and Green Energy Solutions, Inc.	Goa & Tigaon, Camarines Sur	1.5	<p><b>PERMITS AND OTHER REGULATORY REQUIREMENTS:</b></p> <ul style="list-style-type: none"> <li>Submission of lacking requirements e.g. permits in progress</li> </ul>	November 2021	December 2021
SOLAR				115.0			
Committed	Concepcion 1 Solar Power Project	Solar Philippines Tarlac Corporation	Concepcion, Tarlac	115.0	<p><b>PERMITS AND OTHER REGULATORY REQUIREMENTS:</b></p> <ul style="list-style-type: none"> <li>Awarded with RE Service Contract (SESC No. 2017-07-442-AF1) on 15 Aug 2017</li> <li>Certificate of Commerciality No. SCC-2017-11-062 dated 06 Dec 2017</li> <li>ERC granted interim relief of the PSA between MERALCO and SPTC (PHP 2.9999 per kWh - without escalation)</li> </ul>	June 2019	July 2019
WIND				0.0			
GEOTHERMAL				31.0			
Committed	Bacman 3 (Tanawon) Geothermal Project	Energy Development Corporation	Guinlajon, Sorsogon	31.0	<p><b>PERMITS AND OTHER REGULATORY REQUIREMENTS:</b></p> <ul style="list-style-type: none"> <li>DOE Service Contract within GRESC # 2009-10-003; <ul style="list-style-type: none"> <li>LGU endorsement</li> <li>Land Use Permits,</li> <li>DENR-ECC</li> <li>Water Rights obtained;</li> </ul> </li> <li>Turnkey Contract pending result of feasibility study under negotiation;</li> <li>Submitted Declaration of Commerciality (DOC) on 17 June 2014, evaluation by DOE of the DOC is still on-going;</li> </ul> <p><b>FINANCING ARRANGEMENTS:</b></p> <ul style="list-style-type: none"> <li>Project to be finance by EDC;</li> <li>Project cost estimated \$140M-180M</li> </ul>	November 2022	December 2022

BIOMASS					66.2			
Committed	FQBC Biogas Power Plant Project	First Quezon Biogas Corporation	Quezon	1.2		CONSTRUCTION CONTRACTS FOR PLANTS AND EQUIPMENT: • On-going construction	March 2019	June 2019
Committed	Isabela La Suerte Rice Husk-Fired Power Project	Isabela La Suerte Rice Mill Corporation	Camarines Sur	5.0		FINANCING ARRANGEMENTS: Closed  CONSTRUCTION: • On-going testing and commissioning • Interconnection Issue	June 2019	September 2019
Committed	VSGPC Multi-Feedstock Biomass Power Plant Project	V.S. Grial Power Corporation	Nueva Ecija	6.0		PERMITS AND OTHER REGULATORY REQUIREMENTS: • Secured GIS on 1 August 2017 (DOE-EPIMB-SIS No. 2017-07-007)  CONSTRUCTION CONTRACTS FOR PLANTS AND EQUIPMENT: • Construction on-going at 28%	November 2019	December 2019
Committed	Napier Grass-Fired Biomass Power Plant	Grass Gold Renewable Energy Corp	Nueva Ecija	12.0		CONSTRUCTION CONTRACTS FOR PLANTS AND EQUIPMENT: • Construction on-going at 45 %	November 2019	December 2019
Committed	HEC Rice Husk-Fired Biomass Power Plant Project	Hypergreen Energy Corporation	Bulacan	12.0		CONSTRUCTION CONTRACTS FOR PLANTS AND EQUIPMENT: • Construction on-going at 20 %	November 2019	December 2019
Committed	Biomass Power Plant Project	Cleangreen Energy Corporation	Orani, Bataan	12.0		CONSTRUCTION CONTRACTS FOR PLANTS AND EQUIPMENT: • Construction on-going at 30 %	November 2019	December 2019
Committed	Biomass Power Plant	Green Innovations for Tomorrow Corp.	Bacal 2, Talavera, Nueva Ecija	18.0	• Issued with GIS on 23 October 2018 (DOE-EPIMB RE-SIS No. 2018-10-006)	PERMITS AND OTHER REGULATORY REQUIREMENTS:  CONSTRUCTION CONTRACTS FOR PLANTS AND EQUIPMENT: • Construction on-going at 30 %	CONSTRUCTION November 2019	December 2019

Total Committed Rated Capacity

4,835.6

\* Committed Project(s)



Rated MW % Share

COAL	3,950.0	81.7%
DIESEL / OIL	0.0	0.0%
NATURAL GAS	650.0	13.4%
RE	235.6	4.9%
GEOTHERMAL	31.0	0.6%
HYDROPOWER	23.4	0.5%
BIOMASS	66.2	1.4%
SOLAR	115.0	2.4%
WIND	0.0	0.0%
<b>TOTAL</b>	<b>4,835.6</b>	