

PRIVATE SECTOR INITIATED POWER PROJECTS (LUZON)
 COMMITTED
 As of 31 July 2019

Committed/ Indicative	Name of the Project	Project Proponent	Location	Rated Capacity (MW)	Project Status	Target Testing & Commissioning	Target Commercial Operation
	COAL			3936			
Committed	Masinloc Expansion Project	AES Masinloc Power Partners Co., Inc.	Zambales	300	<p>FEASIBILITY STUDY:</p> <ul style="list-style-type: none"> Completed February 2011 <p>ARRANGEMENT FOR SECURING THE REQUIRED LAND:</p> <ul style="list-style-type: none"> No additional land will be acquired as the expansion will be inside the existing Masinloc Power Plant Complex. NPC/PSALM, however, is still continuing the titling process and land registration for some parcels of land <p>PERMITS AND OTHER REGULATORY REQUIREMENTS:</p> <ul style="list-style-type: none"> Grid Impact Studies obtained on 7 January 2011 ECC Amendment was released by DENR on April 23, 2012 The amended DOE Certificate of Endorsement for BOI was released on May 7, 2012 <ul style="list-style-type: none"> Secured CoE for ERC on September 2011 On-going processing of Certificate of Precondition from NCIP <ul style="list-style-type: none"> SAPA amendment is still pending with DENR <p>FINANCING ARRANGEMENTS:</p> <ul style="list-style-type: none"> Provided bank certification for financial closing status to DOE dated 24 August 2016; <ul style="list-style-type: none"> Project cost is Php49.45B <p>CONSTRUCTION CONTRACTS FOR PLANTS AND EQUIPMENT:</p> <ul style="list-style-type: none"> POSCO Engineering and Construction Co. Ltd, Korea (Offshore - Engineering Procurement); Ventanas Philippines Construction Inc. (Onshore Construction Main Contractor) <p>COMMENCEMENT OF CONSTRUCTION:</p> <ul style="list-style-type: none"> 2nd Qtr 2014 	Unit 3 - 6 July 2019 (commissioning test)	August 2019 (Target Testing and Commissioning)
Committed	San Buenaventura Power Ltd. Co. (SBPL) Project	San Buenaventura Power Ltd. Co. (SBPL)	Barangay Cagsiay 1, Mauban, Quezon	500	<p>FEASIBILITY STUDY: Completed</p> <ul style="list-style-type: none"> Technology selection study completed in 2012. <ul style="list-style-type: none"> Coal Sourcing Study completed in 2012 System Impact Study completed in 2007 and revalidated in 2013. <ul style="list-style-type: none"> Facility Study completed in 2014. <p>ARRANGEMENT FOR SECURING THE REQUIRED LAND:</p> <ul style="list-style-type: none"> None required. Project will be located within an existing project site. <p>MARKETING OF GENERATING CAPACITIES:</p> <ul style="list-style-type: none"> SBPL has signed a PSA with Meralco on 29 May 2014; PSA approved by ERC on March 27, 2015 and released May 19, 2015. <p>PERMITS AND OTHER REGULATORY REQUIREMENTS:</p> <ul style="list-style-type: none"> ECC for SBPL issued on November 11, 2014; Certificate on Non-Overlap issued on August 29, 2014; BOI Certificate of Registration issued on August 29, 2014. DOE Certificate of Coal End-User (CE-2019-01-0170) issued January 14, 2019. <p>ESTIMATED NUMBER OJ JOBS GENERATED:</p> <ul style="list-style-type: none"> As of May 31, 2019: 1,364 Initial manpower ceremony during operation: 86 <p>GROUND BREAKING SCHEDULES:</p> <ul style="list-style-type: none"> December 10, 2015 <p>FINANCING ARRANGEMENTS:</p> <ul style="list-style-type: none"> Achieved financial close on December 1, 2015. <p>CONSTRUCTION CONTRACTS FOR PLANTS AND EQUIPMENT:</p> <ul style="list-style-type: none"> EPC Contract signed October 2014; <p>COMMENCEMENT OF CONSTRUCTION:</p> <ul style="list-style-type: none"> SBPL commenced civil works on the power block in May 2016. <p>• Percentage completion as of June 30, 2019: Engineering 100%, Procurement 100%, Construction 100%, Commissioning 85.02% <ul style="list-style-type: none"> Over All 99.79% </p> <p>ISSUES ENCOUNTERED RE PROJECT DEVELOPMENT:</p> <ul style="list-style-type: none"> A cease and Desist order was issued by the Mayor of Mauban on January 3, 2018; the same was lifted on January 11, 2018. <p>• On February 8, 2018, Sangguniang Bayan of Mauban issued a Resolution Requiring the Quezon Power Ltd. Co. and San Buenaventura Power Ltd. Co. and other Similar Companies Operating within the Municipality of Muban, Quezon Whose Operation Releases Oxides of Nitrogen (NOx) and Sulfur, and Particular Matter and/or Emits Greenhouse Gases such as Carbon Dioxide (CO2) and Methane (CH4), to Building a Facility That Adopts Membrane technology or Other Similar Technology that Will Preserve the Healthful Ecology of Mauban, Quezon. SBPL referred the matter to the DOE, ERC, DENR, and BOI for further advice.</p>	2H 2018 (*Ongoing) First synchronization was completed on April 30, 2019. Full load achieved on May 24, 2019.	September 15, 2019

PRIVATE SECTOR INITIATED POWER PROJECTS (LUZON)
 COMMITTED
 As of 31 July 2019

Committed/ Indicative	Name of the Project	Project Proponent	Location	Rated Capacity (MW)	Project Status	Target Testing & Commissioning	Target Commercial Operation
Committed	RPEI Coal-Fired Power Plant	Redondo Peninsula Energy, Inc.	Sitio Naglatore, Cawag, Subic Bay Freeport Zone	600	<p>FEASIBILITY STUDY: Completed</p> <p>ARRANGEMENT FOR SECURING THE REQUIRED LAND:</p> <ul style="list-style-type: none"> Project Site secured and under possession of RPE <p>MARKETING OF GENERATING CAPACITIES:</p> <ul style="list-style-type: none"> Started discussions with the Manila Electric Company for sale of power <ul style="list-style-type: none"> 52% owned by Meralco PowerGen Corp. (MPGC) 225 MW PSA with MERALCO & 75 MW with Aboitiz Energy Services Inc. Awaiting ERC approval of the PSA - Techno-commercial evaluation completed. <p>PERMITS AND OTHER REGULATORY REQUIREMENTS:</p> <ul style="list-style-type: none"> Amended ECC (3rd Amendment) secured last 15 November 2012 The Connection Agreement has been executed last October 24, 2014. Execution after completion of NGCP's review of the revised System Impact Study and Facilities Study prepared by RPE NGCP's application to ERC for approval of Transmission Asset has been completed and is currently awaiting decision. <ul style="list-style-type: none"> RPE's application to the ERC for the Connection Asset has been deemed sufficient in form and substance <ul style="list-style-type: none"> Revised System Impact GIS review by NGCP completed 10 May 2012 Any further development dependent on Supreme Court decision on Writ of Kalikasan case; <ul style="list-style-type: none"> Public consultations conducted in Subic on 29 June 2012 Site Preparation completed in 2013; Target Commencement of Construction will be Dependent on Supreme Court decision on Writ of Kalikasan Case <p>FINANCING ARRANGEMENTS:</p> <ul style="list-style-type: none"> Project cost Php50B / \$1.2B; Financing agreements executed as of Decembr 2016. Currently under suspension due to ERC delay in PSA Approval <p>CONSTRUCTION CONTRACTS FOR PLANTS AND EQUIPMENT:</p> <ul style="list-style-type: none"> EPC contract lapsed in January 2018 due to long delay in obtaining PSA approval. 	Unit I - 2020 Unit II - 2021 (Target Commencement of Construction will 43 months after NTP)	2021
Committed	GNPower Dinginin 2 x 668 MW Supercritical Coal-Fired Power Plant	GNPower Dinginin Coal Plant Ltd. Co.	Mariveles, Bataan	1336	<p>FEASIBILITY STUDY:</p> <ul style="list-style-type: none"> Completed <p>ARRANGEMENT FOR SECURING THE REQUIRED LAND:</p> <ul style="list-style-type: none"> GNPD has secured the rights over the project site. <p>MARKETING OF GENERATING CAPACITIES:</p> <p>Signed contracts with a group of electric cooperatives and retail electricity supplier (RESs); On going sales and marketing to electric cooperatives, private distribution utilities, RESs and large end-users in the Luzon and Visayas grids.</p> <p>PERMITS AND OTHER REGULATORY REQUIREMENTS:</p> <ul style="list-style-type: none"> Construction-related permits for the project have been obtained. <p>ESTIMATED NUMBER OF JOBS GENERATED:</p> <ul style="list-style-type: none"> During construction: around 5,060 jobs <p>GROUND BREAKING SCHEDULES:</p>	First line commissioning activities targeted to commence by the first quarter of 2020.	Unit I - end of June 2020 Unit II - September 2020
Committed	AOE Coal-Fired Power	Atimonan One Energy	Atimonan, Quezon	1200	<p>FEASIBILITY STUDY:</p> <ul style="list-style-type: none"> Completed <p>ARRANGEMENT FOR SECURING THE REQUIRED LAND:</p> <ul style="list-style-type: none"> Completed <p>MARKETING OF GENERATING CAPACITIES:</p> <ul style="list-style-type: none"> AE1 continues to is an Energy Project of National Significance, as awarded by the DOE; Following Supreme Court decision affecting the AE1's PSA with MERALCO, AE1 will now have to secure its offtake arrangement/s via CSP; <ul style="list-style-type: none"> Meralco (including other utilities) have yet to issue advice on CSP for long-term capacity requirement/s. PENDING. <p>PERMITS AND OTHER REGULATORY REQUIREMENTS:</p> <ul style="list-style-type: none"> Completed <p>GROUND BREAKING SCHEDULES:</p>	Unit 1 - early Q4 2023 Unit 2 - TBD	Unit 1 - early Q2 2024 Unit 2 - TBD

PRIVATE SECTOR INITIATED POWER PROJECTS (LUZON)
 COMMITTED
 As of 31 July 2019

Committed/ Indicative	Name of the Project	Project Proponent	Location	Rated Capacity (MW)	Project Status	Target Testing & Commissioning	Target Commercial Operation
	Plant				<ul style="list-style-type: none"> • Early site preparation activities ongoing while waiting for main construction to start, subject to securing PSA/s for its capacity. <p>FINANCING ARRANGEMENTS:</p> <ul style="list-style-type: none"> • Completed <p>CONSTRUCTION CONTRACTS FOR PLANTS AND EQUIPMENT:</p> <ul style="list-style-type: none"> • Completed <p>COMMENCEMENT OF CONSTRUCTION:</p> <ul style="list-style-type: none"> • Securing PSA/s (with ERC approval/s) is key to being able to proceed with the full-swing construction of the plant. PENDING. • However, early site preparation works have started to help preserve target schedule- River Culverting and Mountain Cutting ongoing, as well as Early Engineering/Design. <p>ISSUES ENCOUNTERED RE PROJECT DEVELOPMENT:</p> <ul style="list-style-type: none"> • Delays in securing regulatory-approved PSA/s (more than 2 years), including Supreme Court decision which effectively nullified A1E's previously negotiated PSA, contributing further to the delay. PENDING. 		
	OIL			0			

PRIVATE SECTOR INITIATED POWER PROJECTS (LUZON)
COMMITTED
As of 31 July 2019

Committed/ Indicative	Name of the Project	Project Proponent	Location	Rated Capacity (MW)	Project Status	Target Testing & Commissioning	Target Commercial Operation
	NATURAL GAS			650			
Committed	Pagbilao Combined Cycle Gas Fired Power Plant Proposed 3x200 MW CCGT Power Plant	Energy World Corporation	Brgy. Ibabang Polo, Grande Island, Pagbilao, Quezon	650	<p>FEASIBILITY STUDY:</p> <ul style="list-style-type: none"> Completed <p>'ARRANGEMENT FOR SECURING THE REQUIRED LAND:</p> <ul style="list-style-type: none"> Land is already secured with a long lease entered into since 2007 <p>MARKETING OF GENERATING CAPACITIES:</p> <ul style="list-style-type: none"> No specific off taker yet but already have a discussion with Federation of Philippine Industries, intended to supply power into the Wholesale Electricity Spot Market but is also open to discussing potential off take arrangements as well <ul style="list-style-type: none"> 100% WESM <p>PERMITS AND OTHER REGULATORY REQUIREMENTS:</p> <ul style="list-style-type: none"> GIS for 300MW issued by NGCP on 8 August 2013 and revised on 3 July 2013 for 600MW <ul style="list-style-type: none"> Issued DOE Endorsement for Revised Capacity on 3 July 2013; Revised DOE clearance for GIS submitted to NGCP on January 2014 GIS from NGCP for the 600MW was released on August 2014; Sangguniang Bayan Resolution and Sangguniang Panlalawigan Resolution) interposing no objection for the construction of a 600 MW Liquefied Natural Gas (LNG) Power Plant; <ul style="list-style-type: none"> On-going processing of ECC for power plant <p>FINANCING ARRANGEMENTS:</p> <ul style="list-style-type: none"> Financial Arrangement Secured <ul style="list-style-type: none"> Syndicated Loan Project Cost:\$300M Signing of loan agreement last 18 Sep 2015 The project has been fully funded by equity up to this point. <p>CONSTRUCTION CONTRACTS FOR PLANTS AND EQUIPMENT:</p> <ul style="list-style-type: none"> Two units of 200MW Siemens Gas Turbine, Generator and Ancillary has been installed, and are substantially complete. The foundation for the 250MW steam turbine is built and the equipment has been manufactured. <p>COMMENCEMENT OF CONSTRUCTION:</p> <ul style="list-style-type: none"> December 2013 	March 2021	March 2021
	HYDROPOWER			23.4			
Committed	Majayjay	Majayjay Hydro Power Company, Inc.	Majayjay, Laguna	3	<p>PERMITS AND OTHER REGULATORY REQUIREMENTS:</p> <ul style="list-style-type: none"> Submission of lacking requirements e.g. permits in progress <p>CONSTRUCTION CONTRACTS FOR PLANTS AND EQUIPMENT:</p> <ul style="list-style-type: none"> On-going pre construction activities 	April 2019	August 2019
Committed	Biyao	AV Garcia Power Systems Corp.	Balbalan, Kalinga	0.8	<p>PERMITS AND OTHER REGULATORY REQUIREMENTS:</p> <ul style="list-style-type: none"> Issued Confirmation of Commerciality on 01 August 2014 Submission of lacking requirements e.g. permits in progress <p>CONSTRUCTION CONTRACTS FOR PLANTS AND EQUIPMENT:</p> <ul style="list-style-type: none"> Construction Progress (Pre-construction - 0%, Construction-0%, Interconnection-0%) completed as of 30 September 2014 <ul style="list-style-type: none"> Ongoing construction 	March 2019	August 2019
Committed	Colasi	Colasi Mini Hydro Electric Power Plant Corporation	Mercedes, Camarines Norte	1	<p>PERMITS AND OTHER REGULATORY REQUIREMENTS:</p> <ul style="list-style-type: none"> Submission of lacking requirements e.g. permits in progress Clearance to Undertake GIS from DOE issued on 3 December 2012 <p>CONSTRUCTION CONTRACTS FOR PLANTS AND EQUIPMENT:</p> <ul style="list-style-type: none"> On-going rehabilitation 	June 2019	August 2019
Committed	Labayat River (Upper Cascade)	Repower Energy Development Corporation	Real, Quezon	3	<p>PERMITS AND OTHER REGULATORY REQUIREMENTS:</p> <ul style="list-style-type: none"> Issued Confirmation of Commerciality on 8 January 2016 <p>CONSTRUCTION CONTRACTS FOR PLANTS AND EQUIPMENT:</p> <ul style="list-style-type: none"> Ongoing pre-construction activities 	November 2019	December 2019
Committed	Man-Asok	Benguet Electric Cooperative	Buguias, Benguet	3	<p>PERMITS AND OTHER REGULATORY REQUIREMENTS:</p> <ul style="list-style-type: none"> Issued Confirmation of commerciality on 22 September 2015; <p>CONSTRUCTION CONTRACTS FOR PLANTS AND EQUIPMENT:</p> <ul style="list-style-type: none"> Pending submission of requirements for under development stage 	November 2020	December 2020

PRIVATE SECTOR INITIATED POWER PROJECTS (LUZON)
COMMITTED
As of 31 July 2019

Committed/ Indicative	Name of the Project	Project Proponent	Location	Rated Capacity (MW)	Project Status	Target Testing & Commissioning	Target Commercial Operation
Committed	Laguio Malaki 1	Enervantage Suppliers Co., Inc.	Mauban, Quezon	1.6	<p>PERMITS AND OTHER REGULATORY REQUIREMENTS:</p> <ul style="list-style-type: none"> Issued Confirmation of commerciality on 9 October 2015; <p>CONSTRUCTION CONTRACTS FOR PLANTS AND EQUIPMENT:</p> <ul style="list-style-type: none"> Pending submission of requirements for under development stage 	November 2020	December 2020
Committed	Matuno	Epower Technologies Corporation	Bambang, Nueva Ecija	8	<p>PERMITS AND OTHER REGULATORY REQUIREMENTS:</p> <ul style="list-style-type: none"> Issued Confirmation of commerciality on 24 June 2015; <p>CONSTRUCTION CONTRACTS FOR PLANTS AND EQUIPMENT:</p> <ul style="list-style-type: none"> Pending submission of requirements for construction 	November 2020	December 2020
Committed	Tubao	Tubao Mini-Hydro Electric Corporation	Tubao, La Union	1.5	<p>PERMITS AND OTHER REGULATORY REQUIREMENTS:</p> <ul style="list-style-type: none"> Issued Confirmation of Commerciality on 19 March 2015 <p>GROUND BREAKING SCHEDULES:</p> <ul style="list-style-type: none"> Ground breaking held on 8 November 2014 <p>CONSTRUCTION CONTRACTS FOR PLANTS AND EQUIPMENT:</p> <ul style="list-style-type: none"> Pending submission of requirements for construction 	November 2021	December 2021
Committed	Rangas	Clean and Green Energy Solutions, Inc.	Goa & Tigaon, Camarines Sur	1.5	<p>PERMITS AND OTHER REGULATORY REQUIREMENTS:</p> <ul style="list-style-type: none"> Submission of lacking requirements e.g. permits in progress 	November 2021	December 2021
SOLAR				115			
Committed	Concepcion 1 Solar Power Project	Solar Philippines Tarlac Corporation	Concepcion, Tarlac	115	<p>PERMITS AND OTHER REGULATORY REQUIREMENTS:</p> <ul style="list-style-type: none"> Awarded with RE Service Contract (SESC No. 2017-07-442-AF1) on 15 Aug 2017 Certificate of Commerciality No. SCC-2017-11-062 dated 06 Dec 2017 ERC granted interim relief of the PSA between MERALCO and SPTC (PHP 2.9999 per kWh - without escalation) 	June 2019	July 2019
WIND				0			
GEO THERMAL				31			
Committed	Bacman 3 (Tanawon) Geothermal Project	Energy Development Corporation	Guinlajon, Sorsogon	31	<p>PERMITS AND OTHER REGULATORY REQUIREMENTS:</p> <ul style="list-style-type: none"> DOE Service Contract within GRESC # 2009-10-003; LGU endorsement Land Use Permits, DENR-ECC Water Rights obtained; Turnkey Contract pending result of feasibility study under negotiation; Submitted Declaration of Commerciality (DOC) on 17 June 2014, evaluation by DOE of the DOC is still on-going; <p>FINANCING ARRANGEMENTS:</p> <ul style="list-style-type: none"> Project to be finance by EDC; Project cost estimated \$140M-180M 	November 2022	December 2022
BIOMASS				66.2			
Committed	FQBC Biogas Power Plant Project	First Quezon Biogas Corporation	Quezon	1.2	<p>CONSTRUCTION CONTRACTS FOR PLANTS AND EQUIPMENT:</p> <ul style="list-style-type: none"> On-going construction 	March 2019	August 2019
Committed	Isabela La Suerte Rice Husk-Fired Power Project	Isabela La Suerte Rice Mill Corporation	Camarines Sur	5	<p>FINANCING ARRANGEMENTS: Closed</p> <p>CONSTRUCTION:</p> <ul style="list-style-type: none"> On-going testing and commissioning Interconnection Issue 	June 2019	September 2019
Committed	VSGPC Multi-Feedstock Biomass Power Plant Project	V.S. Gripal Power Corporation	Nueva Ecija	6	<p>PERMITS AND OTHER REGULATORY REQUIREMENTS:</p> <ul style="list-style-type: none"> Secured GIS on 1 August 2017 (DOE-EPIMB-SIS No. 2017-07-007) <p>CONSTRUCTION CONTRACTS FOR PLANTS AND EQUIPMENT:</p> <ul style="list-style-type: none"> Construction on-anime at 28% 	November 2019	December 2019

PRIVATE SECTOR INITIATED POWER PROJECTS (LUZON)
 COMMITTED
 As of 31 July 2019

Committed/ Indicative	Name of the Project	Project Proponent	Location	Rated Capacity (MW)	Project Status	Target Testing & Commissioning	Target Commercial Operation
Committed	Napier Grass-Fired Biomass Power Plant	Grass Gold Renewable Energy Corp	Nueva Ecija	12	CONSTRUCTION CONTRACTS FOR PLANTS AND EQUIPMENT: • Construction on-going at 45 %	November 2019	December 2019
Committed	HEC Rice Husk-Fired Biomass Power Plant Project	Hypergreen Energy Corporation	Bulacan	12	CONSTRUCTION CONTRACTS FOR PLANTS AND EQUIPMENT: • Construction on-going at 20 %	November 2019	December 2019
Committed	Biomass Power Plant Project	Cleangreen Energy Corporation	Orani, Bataan	12	CONSTRUCTION CONTRACTS FOR PLANTS AND EQUIPMENT: • Construction on-going at 30 %	November 2019	December 2019
Committed	Biomass Power Plant	Green Innovations for Tomorrow Corp.	Bacal 2, Talavera, Nueva Ecija	18	PERMITS AND OTHER REGULATORY REQUIREMENTS: • Issued with GIS on 23 October 2018 (DOE-EPIMB RE-SIS No. 2018-10-006) CONSTRUCTION CONTRACTS FOR PLANTS AND EQUIPMENT: • Construction on-going at 30 %	November 2019	December 2019

Total Committed Rated Capacity 4,821.6

PRIVATE SECTOR INITIATED POWER PROJECTS (LUZON)
 COMMITTED
 As of 31 July 2019

Committed/ Indicative	Name of the Project	Project Proponent	Location	Rated Capacity (MW)	Project Status	Target Testing & Commissioning	Target Commercial Operation
SUMMARY - COMMITTED PROJECTS (LUZON)							
				MW	% Share		
				3,936.0	81.6%		
				0.0	0.0%		
				650.0	13.5%		
				235.6	4.9%		
				31.0	0.6%		
				23.4	0.5%		
				66.2	1.4%		
				115.0	2.4%		
				0.0	0.0%		
				4,821.6			
				0.0			