#### COMMITTED

Committed/	Name of the Project	Project Proponent	Location	Rated	Project Status	Target Testing &	Target Commercial
Indicative				Capacity		Commissioning	Operation
	COAL			5190			
Indicative	Limay Power Plant	SMC Consolidated	Brgy. Lamao, Limay, Bataan	300		Unit 3 - September	Unit 3 - December
	Project Phase II	Power Corporation			FEASIBILITY STUDY: Completed	2017	2017
						Unit 4 - August 2019	Unit 4 - December
					ARRANGEMENT FOR SECURING THE REQUIRED LAND:		2019
					Acquisition Completed		
					MARKETING OF GENERATING CAPACITIES:		
					On-going electric power supply contract negotiation with prospective off-takers (DUs)		
					PERMITS AND OTHER REGULATORY REQUIREMENTS:		
					Final review and drafting of ECC was done last 16 August 2013 and expected to receive by end of August 2013;		
					<ul> <li>Submitted System Impact Study last 12 July 2013, review of the report is still on-going;</li> </ul>		
					Requirements for BOI will be submitted once ECC is release; Expected submission on 1st week of September 2013;		
					Agreement for the use of the land was entered between SMC Consolidated Power Corp and leasehold rights holder		
					On-going securing of other permits and other regulatory requirements		
					• SEC issued last 19 August 2011; Site Development Target:		
					GROUNDBREAKING SCHEDULES:		
					• 3rd Week of September 2013		
					FINANCING ARRANGEMENTS:		
					Securing project financing 70:30 Debt-equity ratio		
					Project cost is Under Planning and Budget Review		
					CONSTRUCTION CONTRACTS FOR PLANTS AND EQUIPMENT:		
					Awarded EPC to Formosa Heavy Industries (FHI)		

#### COMMITTED

Committed/ Indicative	Name of the Project	Project Proponent	Location	Rated Capacity	Project Status	Target Testing & Commissioning	Target Commercial Operation
					• Issued NTP on 1 August 2014		
					Completed and issued construction and supply contracts on EPC's inside batter limit (main equipment)		
					Other main contracts for review and awarding (site development/land preparation, transmission connection, pier and		
					jetty structure, fuel handling facilities and other ancillaries, ash pond construction and water supply)		
					Handover of site for Unit 1 is 31 Oct. 2014;		
					Handover of Site for Unit 2 is 28 February 2015;		
					• Target Date for Coal Yard for Phase 2 is 31 August 2015;		
					Transmission Target: New extra high voltage TL and SS should be ready by November 2016;		
					COMMENCEMENT OF CONSTRUCTION:		
					Target commencement of construction- Site development/Land preparation: 2 September 2013 (upon release of ECC)		
					Start of Piling and Construction: 15 October 2013		

#### COMMITTED

ommitted/ Indicative	Name of the Project	Project Proponent	Location	Rated Capacity	Project Status	Target Testing & Commissioning	Target Commercial Operation
Committed	Pagbilao Coal-Fired	Pagbilao Energy	Pagbilao Power Station,	420	FEASIBILITY STUDY:	August 2017	December 2017
	Thermal Power Plant	Corporation	Nrgy. Ibabang Polo,	•	Feasibility Study completed;	(Ongoing Testing and	20002017
		GO: PO: U.I.O.I.	Pagbilao, Quezon		• Estimated Net Capacity: 400MW	Commissioning)	
					ARRANGEMENT FOR SECURING THE REQUIRED LAND: Completed;		
					MARKETING OF GENERATING CAPACITIES:		
					<ul> <li>Contract with off-takers completed, Suppy agreement executed;</li> </ul>		
					• 50% of the plant's capability will be sold to Therma Luzon Inc.		
					• 50% will be sold to TeaM (Phils.) Energy Corporation;		
					PERMITS AND OTHER REGULATORY REQUIREMENTS:		
					<ul> <li>Environmental Compliance Certificate was issued on 18 June 2013;</li> </ul>		
					Secured endorsement from Sangguniang Barangay of Ibabang Polo, Sangguniang Bayan of Pagbilao, Sangguniang		
					Panlalawigan of Quezon;		
					• ECC issued on 18 June 2013		
					<ul> <li>In final negotiations with NPC, PSALM, TeaM Energy Corporation and Therma Luzon, Inc. to co-locate the plant in the existing Pagbilao Power Station;</li> </ul>		
					GROUNDBREAKING SCHEDULES:		
					• 23 July 2014		
					FINANCING ARRANGEMENTS:		
					• Financial Arrangement Secured with various lenders on 30 July 2014; On-going draw downs for planned milestones		
					and progress payments;		
					• Estimated Project Cost: US\$ 1,000,000,000.00		
					CONSTRUCTION CONTRACTS FOR PLANTS AND EQUIPMENT:		
					Construction Contracts for Plant & Equipment:Completed and executed;		
					Notice to Proceed and Commencement		
					Notice issued to EPC Contractor; Down Payment already released to EPC contractor;		
					Commencement of EPC and Construction: May 2014; Approximately 71% completed as of February 2016;      A 320% approximately 71% completed as of February 2016;      A 320% approximately 71% completed as of February 2016;		
					• 84.32% completion as of 25 July 2016		
					86.49% completion as of 26 August 2016     04.76% completion as of February 2017		
					• 94.76% completion as of February 2017		

#### COMMITTED

Committed/	Name of the Project	Project Proponent	Location	Rated	Project Status	Target Testing &	Target Commercial
Indicative				Capacity		Commissioning	Operation
Committed	San Buenaventura	San Buenaventura	Barangay Cagsiay 1, Mauban,	500	FEASIBILITY STUDY: Completed	December 2018	December 2019
	Power Ltd. Co. (SBPL)	Power Ltd. Co.	Quezon		<ul> <li>Completed Selection Study in 2012; Technology selection study completed 2012</li> </ul>		
	Project	(SBPL)			Coal Sourcing Study completed in 2012		
					• Facility Study to be done in 2014; System Impact Study completed 2007 and revalidated 2013		
					ARRANGEMENT FOR SECURING THE REQUIRED LAND:		
					Project will be located within the existing site		
					MARKETING OF GENERATING CAPACITIES:		
					• 20 years + 5-year extension PSA with MERALCO as offtaker;		
					• SBPL has signed a PSA with Meralco on 29 May 2014; PSA approved by ERC on March 27, 2015 and released May		
					19, 2015		
					PERMITS AND OTHER REGULATORY REQUIREMENTS		
					<ul> <li>Clearance to Underatake GIS from DOE issued on 7 March 2013;</li> </ul>		
					<ul> <li>System Impact Study completed in 2007 and is being revalidated in 2013;</li> </ul>		
					• ECC (Ref.Code 0610-012-4021) issued on 4 June 2007;		
					• ECC extension of validity issued on 31 May 2012 and valid until 4 June 2015; ECC for SBPL issued on 11 November		
					2014		
					Reguest for Amendment to upgraded technology submitted to EMB on 17 February 2014		
					<ul> <li>Request to assign the ECC for new project was requested on 2 June 2014;</li> </ul>		
					Additional information requested by EMB on 7 August 2014; QPL is in the process of preparing the documents;		
					<ul> <li>Secured Sanggunian Bayan Resolution No. 2014-269 endorsing the project to expand;</li> </ul>		
					• SIS completed in 2007 and is being revalidated;		
					Municipal LGU endorsement issued April 19, 2005;		
					Certificate of Non-Overlan was issued by the NCIP to Quezon Power on 5 February 2014: Request to assign the CNO		

#### COMMITTED

Committed/ Indicative	Name of the Project	Project Proponent	Location	Rated Capacity	Project Status	Target Testing & Commissioning	Target Commercial Operation
				1 (7(3)	was endorsed by the DOE and submitted to the NCIP on 15 July 2014; Certificate of Non-overlap issued on 29 August		
					2014		
					• ERC application was filed on 2 June 2014; Financing arrangements is expected to be secured only after the ERC issues		
					the final approval; BOI Certificate of Registration issued on 15 October 2015		
					FINANCING ARRANGEMENTS:		
					Financing arrangements is expected to be secured only after the ERC issues the final approval; Financially closed		
					December 1, 2015		
					Project cost is Php37.8B		
					GROUNDBREAKING SCHEDULES:		
					• December 10, 2015		
					CONSTRUCTION CONTRACTS FOR PLANTS AND EQUIPMENT:		
					Owner's Engineer selected; EPIC bids received in November 2013		
					EPC Contract signed October 2014;		
					COMMENCEMENT OF CONSTRUCTION:		
					Award EPC contract estimate September 2013;		
					• End of 2014		
					Expect to commence construction only after the ERC issues the final approval		
					• 4 years to fully complete the construction of the plant;		
					, ,		

#### COMMITTED

Committed/	Name of the Project	<b>Project Proponent</b>	Location	Rated	Project Status	Target Testing &	Target Commercial
Indicative				Capacity (MANA)		Commissioning	Operation
Committed	Masinloc Expansion	AES Masinloc	Zambales	300	FEASIBILITY STUDY:	Unit 3 - September	December 2019
	Project	Power Partners			Completed February 2011	2019	(Target Testing and
		Co., Inc.					Commissioning)
					ARRANGEMENT FOR SECURING THE REQUIRED LAND:		
					No additional land will be aquired as the expansion will be inside the existing Masinloc Power Plant Complex.		
					NPC/PSALM, however, is still continuing the titling process and land registration for some parcels of land		
					PERMITS AND OTHER REGULATORY REQUIREMENTS:		
					<ul> <li>Grid Impact Studies obtained on 7 January 2011</li> </ul>		
					<ul> <li>ECC Amendment was released by DENR on April 23, 2012</li> </ul>		
					<ul> <li>The amended DOE Certificate of Endorsement for BOI was released on May 7, 2012</li> </ul>		
					Secured CoE for ERC on September 2011		
					<ul> <li>On-going processing of Certificate of Precondition from NCIP</li> </ul>		
					SAPA amendment is still pending with DENR		
					FINANCING ARRANGEMENTS:		
					<ul> <li>Provided bank certification for financial closing status to DOE dated 24 August 2016;</li> </ul>		
					• Project cost is Php49.45B		
					CONSTRUCTION CONTRACTS FOR PLANTS AND EQUIPMENT:		
					Selection of EPC Contractor on going		
					COMMENCEMENT OF CONSTRUCTION:		
					• 2nd Qtr 2014		

#### COMMITTED

Committed/ Indicative	Name of the Project	Project Proponent	Location	Rated Capacity	Project Status Project Status	Target Testing & Commissioning	Target Commercial Operation
Committed	RPEI Coal-Fired Power Plant	Redondo Peninsula Energy,	Sitio Naglatore, Cawag, Subic Bay Freeport Zone	600	FEASIBILITY STUDY: Completed	Unit I - October 2018 Unit II - December	2019
	T lanc	Inc.	Subic bay Treeport Zone		ARRANGEMENT FOR SECURING THE REQUIRED LAND:	2018	
					Project Site is leased from the Subic Bay Metropolitan Authority	(Target	
						Commencement of	
					MARKETING OF GENERATING CAPACITIES:	Construction will be	
					Started discussions with the Manila Electric Company for sale of power     Started discussions with the Manila Electric Company for sale of power	Dependent on	
					<ul> <li>52% owned by Meralco PowerGen Corp. (MPGC)</li> <li>Target signing RP Energy and MERALCO PSA June 2015</li> </ul>	Supreme Court decision on Writ of	
					• Filing of application for PSA with ERC June 2015	Kalikasan Case.)	
					PERMITS AND OTHER REGULATORY REQUIREMENTS:		
					Amended ECC (3rd Amendment) secured last 15 November 2012		
					The Connection Agreement has been executed last October 24, 2014.		
					• Execution after completion of NGCP's review of the revised System Impact Study and Facilities Study prepared by RPE		
					NGCP's application to ERC for approval of Transmission Asset has been completed and is currently awaiting decision.		
					RPE's application to the ERC for the Connection Asset has been deemed sufficient in form and substance		
					Revised System Impact GIS review by NGCP completed 10 May 2012		
					Any further development dependent on Supreme Court decision on Writ of Kalikasan case;		
					<ul> <li>Public consultations conducted in Subic on 29 June 2012</li> <li>Site Preparation completed in 2013;</li> </ul>		
					Target Commencement of Construction will be Dependent on Supreme Court decision on Writ of Kalikasan Case		
					FINANCING ARRANGEMENTS:		
					On-going financing arrangements		
					• Project cost Php50B / \$1.2B		
					CONSTRUCTION CONTRACTS FOR PLANTS AND EQUIPMENT:		
					Engineering, Procurement and Construction (EPC) contract negotiations finalized		
					Site preparation construction on-going, construction commenced on Q3 2013		

#### COMMITTED

Committed/ Indicative	Name of the Project	Project Proponent	Location	Rated Capacity	Project Status	Target Testing & Commissioning	Target Commercial Operation
Committed	GNPower Dinginin 2 x	GNPower Dinginin	Mariveles, Bataan	1200	PERMITS AND OTHER REGULATORY REQUIREMENTS:	Unit I - Oct 2018	Unit I - March 2019
	660 MW Supercritical	Coal Plant Ltd. Co.			<ul> <li>On-going presentation/proposal submissions to potential customers</li> </ul>	Unit II - Dec 2019	Unit II -January 2020
	Coal-Fired Power				• Clearance to Undertake GIS from DOE issued on 26 June 201;		
	Plant				<ul> <li>Obtained LGU endorsements; BOI registration for 600 MW pre-approve</li> </ul>		
					On-going SI;		
					On-going EIS for ECC application		
					On-going securing DOE of Endorsement for DENR-ECC Arrangements for securing the required land will be acquired by		
					an affiliate Filipino company of GNPower;		
					On-going negotiation with tenders		
					FINANCING ARRANGEMENTS:		
					Project cost is \$1B		
					Provided bank certification which was received by DOE-EPIMB-PPDD on 18 March 2016		
					With Financial Closing, agreed by GNPD and banks/financial institutions on 17 December 2015		
					CONSTRUCTION CONTRACTS FOR PLANTS AND EQUIPMENT:		
					On-going finalization of EPC Contract		
					EPC Contract was signed on Oct 27, 2015		
					, and the second se		

#### COMMITTED

Committed/ Indicative	Name of the Project	Project Proponent	Location	Rated Capacity	Project Status	Target Testing & Commissioning	Target Commercial Operation
				(8/84/)			
Committed	AOE Coal-Fired Power	Meralco	Atimonan, Quezon	1200	FEASIBILITY STUDY:	Unit 1 - June 2021	Unit 1 - June 2021
	Plant	PowerGen			Completed 21 January 2015	Unit 2 - TBD	Unit 2 - TBD
		Corporation					
		(Project Company:			ARRANGEMENT FOR SECURING THE REQUIRED LAND:		
		Atimonan One Energy)			<ul> <li>Acquisition of the parcels of the land in the target plant site in Atimonan, Quezon is on-going (expanding)</li> </ul>		
					MARKETING OF GENERATING CAPACITIES:		
					<ul> <li>Energy to be sold to DUs and electric cooperatives</li> </ul>		
					Discussion of PSA with potential off-takers on-going		
					PERMITS AND OTHER REGULATORY REQUIREMENTS:		
					On-going securing of ECC		
					• SEC already amended		
					• Clearance to Undertake GIS from DOE issued on June 2014		
					• GIS on-going		
					Ongoing discussion with LGU and there was no violent reaction from them on this proposed changes.		
					• EIS draft submitted to DENR in Nov. 2014		
					Foreshore Lease Application (FLA) submitted to DENR last March 2013 (currently on hold as the DENR does its		
					internal organizational restructuring)		
					Applied Certificate of Non-Overlap with National Commission on Indigenous Peoples (NCIP)		
					FINANCING ARRANGEMENTS:		
					Financing discussion on-going		
					Informal discussions have begun with several banks with respect to the financing of the project		

#### COMMITTED

Committed/ Indicative	Name of the Project	Project Proponent	Location	Rated Capacity	Project Status	Target Testing & Commissioning	Target Commercial Operation
					On-going negotiations with lenders		
					CONSTRUCTION CONTRACTS FOR PLANTS AND EQUIPMENT:		
					<ul> <li>Owner's Engineer has been appointed; EPC pre-qualification process on-going</li> </ul>		
					<ul> <li>EPC pre-qualification process on-going</li> </ul>		
					<ul> <li>No contracts have been awarded to date re: EPC still on-going</li> </ul>		
					On-site works targeted to start in 2016		
					COMMENCEMENT OF CONSTRUCTION:		
					The parties have yet to agree on when construction will commence		

#### COMMITTED

Committed/	Name of the Project	Project Proponent	Location	Rated	Project Status	Target Testing &	Target Commercial
Indicative				Capacity		Commissioning	Operation
Committed	Global Luzon Coal-	Global Luzon	Brgys. Carisquis and Nalvo	670	FEASIBILITY STUDY: Completed	November 2021	January 2022
	Fired Power Plant	Energy	Sur, Luna, La Union				
		Development			ARRANGEMENT FOR SECURING THE REQUIRED LAND:		
		Corporation			<ul> <li>Land acquisition on-going (80% completion)</li> </ul>		
					MARKETING OF GENERATING CAPACITIES:		
					EPPA with MERALCO has been executed for the off-take of 100% of plant's net capability		
					PERMITS AND OTHER REGULATORY REQUIREMENTS:		
					<ul> <li>Secured DOE clearance to undertake SIS last July 1, 2016</li> </ul>		
					<ul> <li>Secured DOE endorsement to NCIP for CNO last March 27, 2017</li> </ul>		
					<ul> <li>Ongoing EIA finalization for ECC application; tentative submission on June 2017</li> </ul>		
					<ul> <li>Secured Certificate of Non-coverage from DAR last December 12,2016</li> </ul>		
					Barangay, Municipal, Provincial clearances ongoing		
					FINANCING ARRANGEMENTS:		
					• Cost is US\$ 1.5B		
					2001 13 004 1130		
					CONSTRUCTION CONTRACTS FOR PLANTS AND EQUIPMENT:		
					EPC pre-qualification process started March 2017		
					COMMENCEMENT OF CONSTRUCTION:		
					<ul> <li>Target commencement of construction Aug 2018</li> </ul>		
	OIL			46			
Committed	SLPGC Gas Turbine	Southwest Luzon	San Rafael, Calaca, Batangas	23	PERMITS AND OTHER REGULATORY REQUIREMENTS	April 2017	2017
	Power Project Unit 3	Power Generation			•Issued with GIS 2/24/2016 (DOE-EPIMB-SIS No. 2016-02-005)		
		Corporation					
		(SLPGC)					

#### COMMITTED

Committed/ Indicative	Name of the Project	Project Proponent	Location	Rated Capacity	Project Status	Target Testing & Commissioning	Target Commercial Operation
Committed	SLPGC Gas Turbine Power Project Unit 4	Southwest Luzon Power Generation Corporation (SLPGC)	San Rafael, Calaca, Batangas	23	PERMITS AND OTHER REGULATORY REQUIREMENTS:  •Issued with GIS 2/24/2016 (DOE-EPIMB-SIS No. 2016-02-005)	April 2017	2017
	NATURAL GAS			650			
Committed	Pagbilao Combined Cycle Gas Fired Power Plant  Proposed 3x200 MW CCGT Power Plant	Energy World Corporation	Brgy. Ibabang Polo, Grande Island, Pagbilao, Quezon	650	FEASIBILIY STUDY:  Completed  'ARRANGEMENT FOR SECURING THE REQUIRED LAND:  Land is already secured with a long lease entered into since 2007  MARKETING OF GENERATING CAPACITIES:  No specific off taker yet but already have a discussion with Federation of Philippine Industries, intended to supply power into the Wholesale Electricity Spot Market but is also open to discussing potential off take arrangements as well 100% WESM  PERMITS AND OTHER REGULATORY REQUIREMENTS:  GIS for 300MW issued by NGCP on 8 August 2013 and revised on 3 July 2013 for 600MW  Issued DOE Endorsement for Revised Capacity on 3 July 2013; Revised DOE clearance for GIS submitted to NGCP on January 2014 GIS from NGCP for the 600MW was released on August 2014; Several Resolutions has been issued on May 2014 (Sangguniang Barangay Resolution, Sangguniang Bayan Resolution and Sangguniang Panlalawigan Resolution) interposing no objection for the construction of a 600 MW Liquified Natural Gas (LNG) Power Plant;  On-going processing of ECC for power plant  FINANCING ARRANGEMENTS: Financial Arrangement Secured Syndicated Loan Project Cost:\$300M Signing of loan agreement last 18 Sep 2015	U1 - Mar 2018 U2 - Jun 2018 U3 - Sep 2018	U1 - Mar 2018 U2 - Jun 2018 U3 - Sep 2018 (Target Testing and Commissioning)

#### COMMITTED

Committed/ Indicative	Name of the Project	Project Proponent	Location	Rated Capacity	Project Status	Target Testing & Commissioning	Target Commercial Operation
					CONSTRUCTION CONTRACTS FOR PLANTS AND EQUIPMENT:  • Entered into a Sale and Purchase Agreement last October 2012 with Siemens Energy for two 200 MW gas turbines and the first 200MW turbine is expected to arrive by September 2014;  • LNG Tank is currently at 50% construction completed as of August 2014;  COMMENCEMENT OF CONSTRUCTION:  • December 2013  • Completed		
	HYDROPOWER			439.23			
Committed	Maris Main Canal 1 HEP	SN Aboitiz Power Generation	Ramon, Isabela	8.5	FEASIBILITY STUDY:  • Feasibility design completed  • Technical studies completed  PERMITS AND OTHER REGULATORY REQUIREMENTS:  • NIA agreement for pre-development activities secured;  • LGU endorsement completed  • NCIP field based Investigation completed; awaiting release of CNO  • DENR permitting completed; draft ECC for power plant issued  • CNC for transmission line issued; NGCP studies completed  • Environmental and Social Studies completed  • Water right and right of way acquisition on-going  • On-going construction	December 2017	December 2017 (Target Testing and Commissioning)

Committed/ Indicative	Name of the Project	Project Proponent	Location	Rated Capacity		Target Testing & Commissioning	Target Commercial Operation
Committed	Tubao	Tubao Mini-Hydro Electric Corporation	Tubao, La Union	1.5	PERMITS AND OTHER REGULATORY REQUIREMENTS:  • Issued Confirmation of Commerciality on 19 March 2015  GROUNDBREAKING SCHEDULES:  • Ground breaking held on 8 November 2014  CONSTRUCTION CONTRACTS FOR PLANTS AND EQUIPMENT:  • Pending submission of requirements for construction	ecember 2018	December 2018 (Target Testing and Commissioning)
Committed	Majayjay	Majayjay Hydro Power Company, Inc.	Majayjay, Laguna	3	PERMITS AND OTHER REGULATORY REQUIREMENTS:  • Submission of lacking requirements e.g. permits in progress  CONSTRUCTION CONTRACTS FOR PLANTS AND EQUIPMENT:  • On-going pre construction activities	Pecember 2018	December 2018 (Target Testing and Commissioning)
Committed	Labayat River (Upper Cascade)	Repower Energy Development Corporation	Real, Quezon	3	PERMITS AND OTHER REGULATORY REQUIREMENTS:  •Issued Confirmation of Commerciality on 8 January 2016  CONSTRUCTION CONTRACTS FOR PLANTS AND EQUIPMENT:  •Ongoing pre-construction activities	ecember 2018	December 2018 (Target Testing and Commissioning)
Committed	Colasi	Colasi Mini Hydro Electric Power Plant Corporation	Mercedes, Camarines Norte	1	PERMITS AND OTHER REGULATORY REQUIREMENTS:  • Submission of lacking requirements e.g. permits in progress  • Clearance to Underatake GIS from DOE issued on 3 December 2012  CONSTRUCTION CONTRACTS FOR PLANTS AND EQUIPMENT:  • On-going rehabilitation	ecember 2019	December 2019 (Target Testing and Commissioning)
Committed	Man-Asok	Benguet Electric Cooperative	Buguias, Benguet	3	PERMITS AND OTHER REGULATORY REQUIREMENTS:  • Issued Confirmation of commerciality on 22 September 2015;  CONSTRUCTION CONTRACTS FOR PLANTS AND EQUIPMENT:  • Pending submission of requirements for under development stage	ecember 2019	December 2019 (Target Testing and Commissioning)

#### COMMITTED

Committed/ Indicative	Name of the Project	Project Proponent	Location	Rated Capacity	Project Status	Target Testing & Commissioning	Target Commercial Operation
Committed	Dupinga Hydroelectric Power Project	Constellation Energy Corporation	Gabaldon, Nueva Ecija	3	PERMITS AND OTHER REGULATORY REQUIREMENTS:  • Issued Confirmation of Commerciality on 26 June 2013  • Already secured LGU Endorsements  • DENR Environmental Compliance Certificate  • NCIP Certificate of Compliance, and NWRB Permit  • Submitted Feasibility Study and 5-Yr Work Plan  • Submission of lacking requirements e.g. permits in progress  • On-track with the schedule with regards to the permitting on-going conduct of pre-construction activities such as permitting  • Issued confirmation of Commerciality on 26 June 2013 e.g. permits in progress  CONSTRUCTION CONTRACTS FOR PLANTS AND EQUIPMENT:  • Construction Progress (Pre-construction -0%, Construction-0%, Interconnection-0%) completed as of 30 September 2014	December 2019	December 2019 (Target Testing and Commissioning)
Committed	Lalawinan Mini-Hydro Power Project	Repower Energy Development	Real, Quezon	3	PERMITS AND OTHER REGULATORY REQUIREMENTS:  • Issued Confirmation of commerciality on 29 December 2015;	December 2019	December 2019 (Target Testing and Commissioning)
Committed	Didipio 1	AT Dinum Company	Kasibu, Nueva Vizcaya	2.1	PERMITS AND OTHER REGULATORY REQUIREMENTS:  • Issued Confirmation of commerciality on 3 March 2016;	December 2020	December 2020 (Target Testing and Commissioning)

#### COMMITTED

Committed/ Indicative	Name of the Project	Project Proponent	Location	Rated Capacity	Project Status	Target Testing & Commissioning	Target Commercial Operation
Committed	Ibulao Hydroelectric Power Project	Hydrocore, Inc.	Lagawe, Ifugao	4.5	PERMITS AND OTHER REGULATORY REQUIREMENTS:  • Issued Confirmation of Commerciality on 26 June 2013  • Already secured LGU Endorsements  • DENR Environmental Compliance Certificate  • NCIP Certificate of Precondition  • Land Lease agreement and NWRB Permit.  • Submitted Feasibility Study, Detailed Engineering Design and 5-Yr Work Plan and Grid Impact Study  • Clearance to Undertake GIS from DOE issued on 17 October 2011  CONSTRUCTION CONTRACTS FOR PLANTS AND EQUIPMENT:  • On-going construction (Pre-construction - 100%, Construction-0%, Interconnection-0%) completed as of 30  September 2014	December 2020	December 2020 (Target Testing and Commissioning)
Committed	Abdao HEP	AV Garcia Power Systems Corp.	Tabaan Sur, Tuba, Benguet	2	PERMITS AND OTHER REGULATORY REQUIREMENTS:  • Issued Confirmation of Commerciality on 25 September 2014  • Submission of Lacking requirements e.g. permits in progress  CONSTRUCTION CONTRACTS FOR PLANTS AND EQUIPMENT:  • On-going pre construction (Pre-construction -0%, Construction-0%, Interconnection-0%) completed as of 30 September 2014  • Pending submission of requirements for construction	December 2020	December 2020 (Target Testing and Commissioning)

#### COMMITTED

Committed/ Indicative	Name of the Project	Project Proponent	Location	Rated Capacity	Project Status	Target Testing & Commissioning	Target Commercial Operation
Committed	Barit (Irrigation Discharge) Hydroelectric Power Project	Nascent Technologies	Buhi, Camarines Sur	0.4	PERMITS AND OTHER REGULATORY REQUIREMENTS:  • Issued Confirmation of Commerciality on 12 September 2014  • Submission of Lacking requirements e.g. permits in progress  CONSTRUCTION CONTRACTS FOR PLANTS AND EQUIPMENT:  • On-going construction (Pre-construction -0%, Construction-0%, Interconnection-0%) completed as of 30 September 2014  • Pending submission of requirements for construction	December 2020	December 2020 (Target Testing and Commissioning)
Committed	Dibuluan	Greenpower Resources Corp	San Agustin, Isabela	5	PERMITS AND OTHER REGULATORY REQUIREMENTS:  • Issued Confirmation of commerciality on 24 June 2015;  CONSTRUCTION CONTRACTS FOR PLANTS AND EQUIPMENT:  • Pending submission of requirements for construction	December 2020	December 2020 (Target Testing and Commissioning)

#### COMMITTED

Committed/	Name of the Project	<b>Project Proponent</b>	Location	Rated	Project Status	Target Testing &	Target Commercial
Indicative				Capacity (MANA)		Commissioning	Operation
Committed	Kabayan 2 (Natalang	Hedcor Cordillera,	Kabayan, Benguet	38	FEASIBILITY STUDY:	December 2020	December 2020
	HEP)	Inc.			On going		(Target Testing and Commissioning)
					ARRANGEMENT FOR SECURING THE REQUIRED LAND:		
					To secure contract of lease with the landowners		
					'MARKETING OF GENERATING CAPACITIES:		
					• FiT or PSA		
					PERMITS AND OTHER REGULATORY REQUIREMENTS:		
					With Renewable Energy Service Contract		
					With on going application for HSC amendment: Increase in capacity from 45 MW to 52 MW		
					Still on process in securing other regulatory requirements		
					GROUNDBREAKING SCHEDULES:		
					• 4th Quarter of 2016		
					FINANCING ARRANGEMENTS:		
					Parent company will undertake to provide financial support		
					CONSTRUCTION CONTRACTS FOR PLANTS AND EQUIPMENT:		
					To be undertaken after acquisition of permits		
					COMMENCEMENT OF CONSTRUCTION:		
					• 4th Quarter of 2016		

#### COMMITTED

Committed/ Indicative	Name of the Project	Project Proponent	Location	Rated Capacity	Project Status	Target Testing & Commissioning	Target Commercial Operation
Committed	Maapon River Mini- Hydro Power Project (MHP)	Renesons Energy Corporation	Brgy. Piis, Lucban, Quezon	2.6	PERMITS AND OTHER REGULATORY REQUIREMENTS:  • Issued Confirmation of commerciality on May 2014;	December 2020	December 2020 (Target Testing and Commissioning)
Committed	Didipio 2	AT Dinum Company	Kasibu, Nueva Vizcaya	9.4	PERMITS AND OTHER REGULATORY REQUIREMENTS:  • Issued Confirmation of commerciality on 6 April 2016;	December 2020	December 2020 (Target Testing and Commissioning)

#### COMMITTED

Committed/ Indicative	Name of the Project	Project Proponent	Location	Rated Capacity	Project Status	Target Testing & Commissioning	Target Commercial Operation
Committed	Talubin Hydropower Project	Mountain Province Electric Cooperative, Inc.	Bontoc, Mountain Province	4.9	PERMITS AND OTHER REGULATORY REQUIREMENTS:  • Issued with GIS on 11 December 2015	December 2020	December 2020 (Target Testing and Commissioning)
Committed	Laguio Malaki 1	Enervantage Suppliers Co., Inc.	Mauban, Quezon	1.6	PERMITS AND OTHER REGULATORY REQUIREMENTS:  • Issued Confirmation of commerciality on 9 October 2015;  CONSTRUCTION CONTRACTS FOR PLANTS AND EQUIPMENT:  • Pending submission of requirements for under development stage	December 2021	December 2021 (Target Testing and Commissioning)

#### COMMITTED

Committed/ Indicative	Name of the Project	Project Proponent	Location	Rated Capacity	Project Status	Target Testing & Commissioning	Target Commercial Operation
Committed	Pinacanauan	Sunwest Water & Electric Co., Inc.	Peñablanca, Cagayan	6	'PERMITS AND OTHER REGULATORY REQUIREMENTS:  • Issued Confirmation of Commerciality on 18 September 2013  • Already secured LGU Endorsement  • DENR ECC, NWRB CWP and NCIP CNO  • Submitted Feasibility Study, Detailed Engineering Design and 5-Yr Work Plan  • Clearance to Undertake GIS from DOE issued on 25 March 2013  CONSTRUCTION CONTRACTS FOR PLANTS AND EQUIPMENT:  • Construction Progress (Pre-construction - 0%, Construction-0%, Interconnection-0%) completed as of 30 September 2014	December 2021	December 2021 (Target Testing and Commissioning)
Committed	Laguio Malaki 2	Enervantage Suppliers Co., Inc.	Mauban, Quezon	3.1	PERMITS AND OTHER REGULATORY REQUIREMENTS:  • Issued Confirmation of commerciality on 9 October 2015;  CONSTRUCTION CONTRACTS FOR PLANTS AND EQUIPMENT:  • Pending submission of requirements for under development stage	December 2021	December 2021 (Target Testing and Commissioning)

#### COMMITTED

Committed/ Indicative	Name of the Project	Project Proponent	Location	Rated Capacity	Project Status	Target Testing & Commissioning	Target Commercial Operation
Committed	Davidavilan	PTC Energy, Inc.	Mauban, Quezon	1	PERMITS AND OTHER REGULATORY REQUIREMENTS:  • Issued Confirmation of commerciality on 9 October 2015;  CONSTRUCTION CONTRACTS FOR PLANTS AND EQUIPMENT:  • Pending submission of requirements for under development stage	December 2021	December 2021 (Target Testing and Commissioning)
Committed	Matuno 1	Smith Bell Mini Hydro Corporation	Ambaguio, Nueva Vizcaya	7.4	PERMITS AND OTHER REGULATORY REQUIREMENTS:  • Issued Confirmation of commerciality on 29 December 2015;  CONSTRUCTION CONTRACTS FOR PLANTS AND EQUIPMENT:  • Pending submission of requirements for under development stage	December 2021	December 2021 (Target Testing and Commissioning)

#### COMMITTED

Committed/ Indicative	Name of the Project	Project Proponent	Location	Rated Capacity	Project Status	Target Testing & Commissioning	Target Commercial Operation
Committed	Matibuey	Sta. Clara Power Corporation	Matibuey, Ilocos Sur	16	PERMITS AND OTHER REGULATORY REQUIREMENTS:  • Issued Confirmation of commerciality on 12 April 2016;	December 2021	December 2021 (Target Testing and Commissioning)
Committed	Tibag	Repower Energy Developement	Real, Quezon	4.40	Issued Commeciality on 9 March 2016.Ongoing pre-construction activities.	December 2021	December 2021 (Target Testing and Commissioning)

#### COMMITTED

Committed/ Indicative	Name of the Project	Project Proponent	Location	Rated Capacity	Project Status	Target Testing & Commissioning	Target Commercial Operation
Committed	Lower Labayat	Repower Energy Developement	Real, Quezon	1.40	Issued Commerciality on 9 March 2016. Ongoing pre-construction activities.	December 2021	December 2021 (Target Testing and Commissioning)
Committed	Besao 2	BIMAKA Renewable Energy Development Corporation	Besao, Mountain Province	7.00	Issued Confirmation of Commerciality on 17 May 2016. Ongoing pre-construction activities.	December 2021	December 2021 (Target Testing and Commissioning)

#### COMMITTED

Committed/ Indicative	Name of the Project	Project Proponent	Location	Rated Capacity	Project Status	Target Testing & Commissioning	Target Commercial Operation
Committed	Besao 1	BIMAKA Renewable Energy Development Corporation	Besao, Mountain Province	1.00	Issued Confirmation of Commerciality on 24 June 2016. Ongoing pre-construction activities.	December 2021	December 2021 (Target Testing and Commissioning)
Committed	Besao 3	BIMAKA Renewable Energy Development Corporation	Besao, Mountain Province	4.50	Issued Confirmation of Commerciality on 24 June 2016. Ongoing pre-construction activities.	December 2021	December 2021 (Target Testing and Commissioning)

#### COMMITTED

Committed/ Indicative	Name of the Project	Project Proponent	Location	Rated Capacity	Project Status	Target Testing & Commissioning	Target Commercial Operation
Committed	Besao 1B	BIMAKA Renewable Energy Development Corporation	Besao, Mountain Province	1.70	Issued Confirmation of Commerciality on 11 May 2016.Ongoing pre-construction activities.	December 2021	December 2021 (Target Testing and Commissioning)
Committed	Besao 2A	BIMAKA Renewable Energy Develop	Besao, Mountain Province	1.50	Issued Confirmation of Commercilaity on June 24, 2016 Ongoing pre-construction activities.	December 2021	December 2021 (Target Testing and Commissioning)

#### COMMITTED

Committed/ Indicative	Name of the Project	Project Proponent	Location	Rated Capacity	Project Status	Target Testing & Commissioning	Target Commercial Operation
Committed	Besao 1A	BIMAKA Renewable Energy Develop	Besao, Mountain Province	2.30	Issued Confirmation of Commercilaity on December 15, 2016. Ongoing pre-construction activities.	December 2021	December 2021 (Target Testing and Commissioning)
Committed	Ibulao 1	Kiangan Mini Hydro Corporaion	Kiangan, Ifugao	6.75	Issued Confirmation of Commerciality on 24 June 2016. Ongoing pre-construction activities.	December 2021	December 2021 (Target Testing and Commissioning)

#### COMMITTED

Committed/ Indicative	Name of the Project	Project Proponent	Location	Rated Capacity	Project Status	Target Testing & Commissioning	Target Commercial Operation
Committed	Lamut	Enerhighland Corporation	Asipulo & Lamut, Ifugao	6.00	Issued Confrimation of Commercialization on 27 July 2016. Ongoing pre-construction activities.	December 2021	December 2021 (Target Testing and Commissioning)
Committed	Hungduan	Kiangan Mini Hydro Corporaion	Kiangan, Ifugao	4.04	Issued Confrimation of Commercialization on 07 September 2016. Ongoing pre-construction activities.	December 2021	December 2021 (Target Testing and Commissioning)

#### COMMITTED

Committed/ Indicative	Name of the Project	Project Proponent	Location	Rated Capacity		arget Testing & Commissioning	Target Commercial Operation
Committed	Alilem	Philnew Hydro Power Corporation	Alilem, Ilocos Sur	16.2	PERMITS AND OTHER REGULATORY REQUIREMENTS:  • Submission of Lacking requirements e.g. permits in progress  CONSTRUCTION CONTRACTS FOR PLANTS AND EQUIPMENT:  • On-going pre construction activities	ecember 2022	December 2022 (Target Testing and Commissioning)
Committed	llaguen	Isabela Power Corporation	San Mariano & San Guillermo	19	PERMITS AND OTHER REGULATORY REQUIREMENTS:  • Issued Confirmation of commerciality on 18 February 2015;  • On-going permitting  CONSTRUCTION CONTRACTS FOR PLANTS AND EQUIPMENT:  • Pending submission of requirements for construction	ecember 2022	December 2022 (Target Testing and Commissioning)

#### COMMITTED

Committed/ Indicative	Name of the Project	Project Proponent	Location	Rated Capacity	Project Status	Target Testing & Commissioning	Target Commercial Operation
Committed	Matuno	Epower Technologies Corporation	Bambang, Nueva Ecija	8	PERMITS AND OTHER REGULATORY REQUIREMENTS:  • Issued Confirmation of commerciality on 24 June 2015;  CONSTRUCTION CONTRACTS FOR PLANTS AND EQUIPMENT:  • Pending submission of requirements for construction	December 2022	December 2022 (Target Testing and Commissioning)
Committed	Disabungan	Greenpower Resources Corporation	San Mariano, Isabela	4.8	PERMITS AND OTHER REGULATORY REQUIREMENTS: Issued Confrmation of Commerciality on 29 July 2015 .  CONSTRUCTION CONTRACTS FOR PLANTS AND EQUIPMENT:  Ongoing pre-construction activities.	December 2022	December 2022 (Target Testing and Commissioning)

#### COMMITTED

Committed/ Indicative	Name of the Project	Project Proponent	Location	Rated Capacity	Project Status	Target Testing & Commissioning	Target Commercial Operation
Committed	Cawayan 2	Sunwest Water & Electric Co., Inc.	Sorsogon, Sorsogon	1	PERMITS AND OTHER REGULATORY REQUIREMENTS:  • Issued Confirmation of commerciality on 15 April 2015;  • On-going permitting  CONSTRUCTION CONTRACTS FOR PLANTS AND EQUIPMENT:  • Pending submission of requirements for construction	December 2022	December 2022 (Target Testing and Commissioning)
Committed	Quirino	Philnewriver Power Corp.	Quirino, Ilocos Sur	11.5	PERMITS AND OTHER REGULATORY REQUIREMENTS:  • Issued Confirmation of commerciality on 7 September 2015;  CONSTRUCTION CONTRACTS FOR PLANTS AND EQUIPMENT:  • Pending submission of requirements for under development stage	December 2022	December 2022 (Target Testing and Commissioning)

#### COMMITTED

Committed/ Indicative	Name of the Project	Project Proponent	Location	Rated Capacity	Project Status	Target Testing & Commissioning	Target Commercial Operation
Committed	Matuno 2	Smith Bell Mini Hydro Corporation	Bambang, Nueva Ecija	7.9	PERMITS AND OTHER REGULATORY REQUIREMENTS:  • Issued Confirmation of commerciality on 29 December 2015;  CONSTRUCTION CONTRACTS FOR PLANTS AND EQUIPMENT:  • Pending submission of requirements for under development stage	December 2022	December 2022 (Target Testing and Commissioning)
Committed	Piapi	Repower Energy Developement	Mauban, Quezon	3.30	Issued Commerciality on 9 March 2016.Ongoing pre-construction activities.	December 2022	December 2022 (Target Testing and Commissioning)

#### COMMITTED

Committed/ Indicative	Name of the Project	Project Proponent	Location	Rated Capacity	Project Status	Target Testing & Commissioning	Target Commercial Operation
Committed	Tignoan River (Upper Cascade) HEP	Repower Energy Development Corp	Real, Quezon	1.5	PERMITS AND OTHER REGULATORY REQUIREMENTS:  • Issued with GIS on 8 May 2017 (DOE-EPIMB-SIS No. 2017-04-004)	December 2022	December 2022 (Target Testing and Commissioning)
Committed	Asin	Kiangan Mini Hydro Corporaion	Kiangan, Ifugao	7.04	Issued Confrimation of Commercialization on 24 June 2016. Ongoing pre-construction activities.	December 2022	December 2022 (Target Testing and Commissioning)

#### COMMITTED

Committed/ Indicative	Name of the Project	Project Proponent	Location	Rated Capacity	Project Status	Target Testing & Commissioning	Target Commercial Operation
Committed	Ilaguen 3	Isabela Power Corporation	Echague, Isabela	11.00	Issued Confrimation of Commercialization on May 24, 2016. Ongoing pre-construction activities.	December 2022	December 2022 (Target Testing and Commissioning)
Committed	Addalam	Quirino Resources Development Corp.	Aglipay, Quirino	14.20	Issued Confirmation of Commerciality on 24 June 2016. Ongoing pre-construction activities.	December 2022	December 2022 (Target Testing and Commissioning)

#### COMMITTED

Committed/ Indicative	Name of the Project	Project Proponent	Location	Rated Capacity	Project Status	Target Testing & Commissioning	Target Commercial Operation
Committed	Kapangan	Cordillera Hydro Electric Power Corporation	Kapangan & Kibungan, Benguet	60	PERMITS AND OTHER REGULATORY REQUIREMENTS:  • Issued Confirmation of Commerciality on 13 February 2014  COMMENCEMENT OF CONSTRUCTION:  • On-going civil works of hydro facilities	December 2023	December 2023 (Target Testing and Commissioning)
Committed	Ibulao 2	Enerhighland Corporation	Municipalities of Kiangan, Lamut and Lagawe , Province of Ifugao	7.40	Issued Confirmation of Commerciality on 27 May 2016. Ongoing pre-construction activities.	December 2023	December 2023 (Target Testing and Commissioning)

#### COMMITTED

Committed/ Indicative	Name of the Project	Project Proponent	Location	Rated Capacity	Project Status	Target Testing & Commissioning	Target Commercial Operation
Committed	Addalam	Quirino Power Energy Corporation	Aglipay, Quirino	3.80	Issued Confirmation of Commerciality on 24 June 2016. Ongoing pre-construction activities.	December 2024	December 2024 (Target Testing and Commissioning)
Committed	Tinoc 1	Quadriver Energy Corp.	Tinoc, Ifugao	4.1	PERMITS AND OTHER REGULATORY REQUIREMENTS:  • Pending submission of requirements for construction  • Issued Confirmation of Commerciality on 9 August 2013	December 2025	December 2025 (Target Testing and Commissioning)

#### COMMITTED

Committed/ Indicative	Name of the Project	Project Proponent	Location	Rated Capacity	Project Status	Target Testing & Commissioning	Target Commercial Operation
Committed	Tinoc 4	Philnew Hydro Power Corporation	Tinoc, Ifugao	5	PERMITS AND OTHER REGULATORY REQUIREMENTS:  • Issued Confirmation of Commerciality on 09 August 2013;  • Submission of lacking requirements e.g. permits in progress;  • Clearance to Underatake GIS from DOE issued on 11 July 2011  CONSTRUCTION CONTRACTS FOR PLANTS AND EQUIPMENT:  • Construction Progress (On going Pre-construction, Construction-0%, Interconnection-0%) completed as of 30  September 2014	December 2025	December 2025 (Target Testing and Commissioning)
Committed	Tinoc 2	Philnew Hydro Power Corporation	Tinoc, Ifugao	11	PERMITS AND OTHER REGULATORY REQUIREMENTS:  • Issued Confirmation of Commerciality on 06 January 2014  • Submission of lacking requirements e.g. permits in progress  • Clearance to Underatake GIS from DOE issued on 11 July 2011  CONSTRUCTION CONTRACTS FOR PLANTS AND EQUIPMENT:  • Construction Progress (Pre-construction - 0%, Construction-0%, Interconnection-0%) completed as of 30 September 2014	December 2025	December 2025 (Target Testing and Commissioning)

#### COMMITTED

Committed/ Indicative	Name of the Project	Project Proponent	Location	Rated Capacity	Project Status	Target Testing & Commissioning	Target Commercial Operation
Committed	Tinoc 3	Quadriver Energy Corp.	Tinoc, Ifugao	8	PERMITS AND OTHER REGULATORY REQUIREMENTS:  • Issued Confirmation of Commerciality on 06 January 2014  • Submission of lacking requirements e.g. permits in progress  • Clearance to Underatake GIS from DOE issued on 11 July 2011  CONSTRUCTION CONTRACTS FOR PLANTS AND EQUIPMENT:  • Construction Progress (Pre-construction - 0%, Construction-0%, Interconnection-0%) completed as of 30 September 2014	December 2025	December 2025 (Target Testing and Commissioning)
Committed	Tumauini (Lower Cascade)	Quadriver Energy Corp.	Tumauini, Isabela	7.8	PERMITS AND OTHER REGULATORY REQUIREMENTS:  • Submission of Lacking requirements e.g. permits in progress  CONSTRUCTION CONTRACTS FOR PLANTS AND EQUIPMENT:  • On-going pre construction activities	December 2025	December 2025 (Target Testing and Commissioning)

#### COMMITTED

Committed/ Indicative	Name of the Project	Project Proponent	Location	Rated Capacity		Target Testing & Commissioning	Target Commercial Operation
Committed	Tumauini (Upper Cascade)	Quadriver Energy Corp.	Tumauini, Isabela	14	PERMITS AND OTHER REGULATORY REQUIREMENTS:  • Submission of Lacking requirements e.g. permits in progress  CONSTRUCTION CONTRACTS FOR PLANTS AND EQUIPMENT:  • On-going pre construction activities	December 2025	December 2025 (Target Testing and Commissioning)
Committed	Tinoc 5	Philnew River Power Corporation	Tinoc, Ifugao	6.9	PERMITS AND OTHER REGULATORY REQUIREMENTS:  • Submission of Lacking requirements e.g. permits in progress  CONSTRUCTION CONTRACTS FOR PLANTS AND EQUIPMENT:  • On-going pre construction activities	December 2025	December 2025 (Target Testing and Commissioning)

#### COMMITTED

Committed/ Indicative	Name of the Project	Project Proponent	Location	Rated Capacity		arget Testing & commissioning	Target Commercial Operation
Committed	Tinoc 6	Philnew River Power Corporation	Tinoc, Ifugao	8	PERMITS AND OTHER REGULATORY REQUIREMENTS:  • Submission of Lacking requirements e.g. permits in progress  CONSTRUCTION CONTRACTS FOR PLANTS AND EQUIPMENT:  • On-going pre construction activities	ecember 2025	December 2025 (Target Testing and Commissioning)
Committed	llaguen 2	Isabela Power Corporation	Dinapique, Isabela	14	PERMITS AND OTHER REGULATORY REQUIREMENTS:  • Issued Confirmation of commerciality on 22 May 2015;  • On-going permitting  CONSTRUCTION CONTRACTS FOR PLANTS AND EQUIPMENT:  • Pending submission of requirements for construction	ecember 2025	December 2025 (Target Testing and Commissioning)

#### COMMITTED

Committed/ Indicative	Name of the Project	Project Proponent	Location	Rated Capacity	Project Status	Target Testing & Commissioning	Target Commercial Operation
Committed	Danac	Philnewriver Power Corp.	Sugpon, Ilocos Sur	13.2	PERMITS AND OTHER REGULATORY REQUIREMENTS:  • Issued Confirmation of commerciality on 29 June 2015;  • On-going permitting  CONSTRUCTION CONTRACTS FOR PLANTS AND EQUIPMENT:  • Pending submission of requirements for construction	December 2025	December 2025 (Target Testing and Commissioning)
	SOLAR			104.375			
Committed	CW Home Depot Solar Power Project	CW Marketing & Development Corp. (CW)	CW Home Depot, Brgy. Pulong, Sta. Rosa City, Laguna	1.675	PERMITS AND OTHER REGULATORY REQUIREMENTS:  • Awarded with RE Service Contract (SESC No. 2016-02-228) on 07 Mar 2016  • Certificate of Commerciality No. SCC- 2016-03-054 dated 31 March 2016  • COD is not yet determined due to current issues with FIT Eligibility	September 2016 (On-going Testing and Commissioning)	October 2017
Committed	San Rafael Solar Power Plant	SPARC Solar Powered Agri- Rural Communities Corporation	San Rafael, Bulacan	3.82	PERMITS AND OTHER REGULATORY REQUIREMENTS:  • Awarded with Solar Energy Service Contract (SESC No. 2012-03-012) on 03 May 2012  • Certificate of Commerciality No. SCC- 2015-10-035 dated 10 November 2015  • COD is not yet determined due to current issues with FIT Eligibility  CONSTRUCTION CONTRACTS FOR PLANTS AND EQUIPMENT:  Operational	July 2016 (On-going Testing and Commissioning)	October 2017

#### COMMITTED

Committed/ Indicative	Name of the Project	Project Proponent	Location	Rated Capacity	Project Status	Target Testing & Commissioning	Target Commercial Operation
Committed	Morong Solar Power Plant	SPARC Solar Power Agri-Rural Communities	Morong, Bataan	5.02	PERMITS AND OTHER REGULATORY REQUIREMENTS:  • Awarded with Solar Energy Service Contract (SESC No. 2012-03-012) on 03 May 2012  • Certificate of Commerciality No. SCC- 2015-10-037 dated 10 November 2015  • COD is not yet determined due to current issues with FIT Eligibility  CONSTRUCTION CONTRACTS FOR PLANTS AND EQUIPMENT:  Operational	June 2016 (On-going Testing and Commissioning)	October 2017
Committed	Sarrat Solar Power Project	Bosung Solartec, Inc. (BOSUNG)	Brgy. 21 San Marcos, Sarrat, Ilocos Norte	1	PERMITS AND OTHER REGULATORY REQUIREMENTS:  • Awarded with RE Service Contract (SESC No. 2016-02-276) on 19 Feb 2016  • Certificate of Commerciality No. SCC- 2016-03-052 dated 22 March 2016  • COD is not yet determined due to current issues with FIT Eligibility	October 2017	October 2017 (Target Testing and Commissioning)
Committed	Sta. Rita Solar Power Project - Phase II	Jobin-Sqm Inc. (JOBIN)	Mt. Sta. Rita, Morong and Hermosa, Bataan	92.86	PERMITS AND OTHER REGULATORY REQUIREMENTS:  • Awarded with RE Service Contract (SESC No. 2013-10-039) on 20 Nov 2013  • Certificate of Commerciality No. SCC- 2015-09-021-A2 dated 11 March 2016  • 25MWp out of the 92.86 MWp target capacity was commissioned as of September 2017	December 2017	December 2017 (Target Testing and Commissioning)
	WIND			0			
	GEOTHERMAL			43			

#### COMMITTED

Committed/	Name of the Project	<b>Project Proponent</b>	Location	Rated	Project Status	Target Testing &	Target Commercial
Indicative				Capacity (NAVA)		Commissioning	Operation
Committed	Maibarara 2	Maibarara	Batangas	12	FEASIBILITY STUDY: On-going	December 2017	December 2017
	Geothermal Project	t Geothermal Inc.			MARKETING OF GENERATING CAPACITIES:		(Target Testing and Commissioning)
					The off-taker for generated power is still under negotiation		Commissioning)
					The off taken for generated points to take hegodation		
					PERMITS AND OTHER REGULATORY REQUIREMENTS:		
					Project is within the existing DOE Service Contract within GRESC # 2010-02-012		
					LGU endorsement     Lond the promite		
					<ul> <li>Land Use permits</li> <li>DENR-ECC and water rights obtained</li> </ul>		
					Secured Certificate of Non-overlap from NCIP regional Office IV		
					Confirmation of Commerciality obtained from DOE on 21 September 2015;		
					FINANCING ARRANGEMENTS:		
					Project cost estimated PhP 1,848.30 Million		
Committed	Bacman 3 (Tanawon)	Energy	Guinlajon, Sorsogon	31	PERMITS AND OTHER REGULATORY REQUIREMENTS:	December 2022	December 2022
	Geothermal Project	Development			• DOE Service Contract within GRESC # 2009-10-003;		(Target Testing and
		Corporation			• LGU endorsement		Commissioning)
					Land Use Permits,     DENR-ECC		
					Water Rights obtained;		
					Turnkey Contract pending result of feasibility study under negotiation;		
					• Submitted Declaration of Commerciality (DOC) on 17 June 2014, evaluation by DOE of the DOC is still on-going;		
					FINANCING ARRANGEMENTS:		
					Project to be finance by EDC;      Project cost actimated C140M 180M		
					Project cost estimated \$140M-180M		
	BIOMASS			49.875			
	DIOWINGS			45.075			

#### COMMITTED

Indicative		Project Proponent	Location	Rated Capacity	Project Status	Target Testing & Commissioning	Target Commercial Operation
Committed	SJCiPower Rice Husk-	San Jose City I	Brgy. Tulat, San Jose, Nueva	/M/M/) 12	PERMITS AND OTHER REGULATORY REQUIREMENTS:	August 2017	October 2017
	Fired Biomass power	Power Corporation			• BREOC No. 2011-01-013	(On-going testing and	
	Plant Project Phase 2				• ECC, LGU, Land Use Permit	Commissioning)	
					Secured Clearance from DOE for the conduct of GIS on 21 July 2011		
					Issued Certificate Confirmation of Commerciality on 2 Sept 2013		
					GROUNDBREAKING SCHEDULES:		
					• Groundbreaking on 12 Oct 2013		
					FINANCING ARRANGEMENTS:		
					• Project Cost Php1.234B		
					CONSTRUCTION CONTRACTS FOR PLANTS AND EQUIPMENT:		
					EPC w/ Engcon of Singapore		
		Pre-construction (100% completed as of 31 August 2014 );					
					Phase I - Estimated Accomplishment of Construction 98 % completed as of 31 August 2014 )		
		Remaining major equipment in-progress is the installation of travelling gate					
				• On-going installations of the feed water piping system, chemical dosing pipeline, three control elements of the boiler			
				and other field instruments			
					Expected arrival of switchyard is on May 2014		
					• Interconnection (100% completed as of 31 August 2014 )		
					On-going construction as of 30 September 2014		
					Pre-Construction - 100%; Construction-98%; Interconnection-100%)		
Committed	ACNPC WTE Biomass	Asian Carbon	Tarlac	1	FINANCING ARRANGEMENTS: Closed	Phase 1 - June 2017	Phase 2 - December
	Power Plant Project	Neutral Power				(Operational)	2017
		Corporation			CONSTRUCTION:	Phase 2 - November	
					On-going construction	2017	

#### COMMITTED

Committed/ Indicative	Name of the Project	Project Proponent	Location	Rated Capacity	Project Status	Target Testing & Commissioning	Target Commercial Operation
Committed	Isabela La Suerte Rice Husk-Fired Power Project	Isabela La Suerte Rice Mill Corporation	Camarines Sur	5	FINANCING ARRANGEMENTS: Closed  CONSTRUCTION:  On-going testing and commissioning	November 2017	December 2017
Committed	Central Azucarera Bagasse-Fired Power Plant Project	Central Azucarera Don Pedro, Inc.	Batangas	31.875	CONSTRUCTION:  • Operating for own-use/Testing and Commissioning	November 2017	December 2017
	Battery			10			
Committed	AES Battery Storage - Masinloc Project	AES Philippines Power Partners Co., LTD.	Masinloc, Zambales	10	PERMITS AND OTHER REGULATORY REQUIREMENTS:  • Secured GIS on June 2, 2015; COE issued 16 December 2015 (10MW BESS)  • Receipt of ECC dated 5 Oct 2016  • Construction Substantial Completion (MPPCL) dated 11 May 2016  • WESM Registration - 01 July 2016  • Provisional Approval to Connect (NGCP) - 08 July 2016  • Approval of NGCP PGC Compliance Test Protocol for BESS (GMC) - 05 August 2016  • PGC Compliance Testing and Commissioning, including NGCP witnessing of Factory Acceptance Testing (NGCP) - 22 September 2016  • Receipt of signed Connection Agreement (NGCP) - 03 October 2016  • Receipt of Signed Metering Services Agreement (NGCP) - 14 October 2016  • Receipt of Signed Metering Services Agreement (NGCP) - 14 October 2016  * GROUNDBREAKING SCHEDULES:  • Ground breaking ceremony 15 December 2015  **CONSTRUCTION CONTRACTS FOR PLANTS AND EQUIPMENT:  • Construction on going  **COMMENCEMENT OF CONSTRUCTION:  • Target Commencement of Construction: June 2016	December 2017	December 2017 (Target Testing and Commissioning)

#### COMMITTED

As of 30 September 2017

ommitted/ Indicative	Name of the Project	Project Proponent	Location	Rated Capacity	Project Status	Target Testing & Commissioning	Target Commercial Operation
		Tota	Committed Rated Capacity	6522.48			
	* Committed Project(s)						
	COAL			5190			
	DIESEL / OIL			46			
	NATURAL GAS			650			
	GEOTHERMAL			43			
	HYDROPOWER			439.23			
	SOLAR			104.375			
	WIND			0			
	BIOMASS			49.875			
	BESS			10			
				6522.48			

TRUE