Committed / Indicative	Name of the Project	Project Proponent	Location	Rated Capacity (MW)	Project Status	Target Testing & Commissioning	Target Commercial Operation
	GNPower Kauswagan Clean Coal-Fired Power Plant	GN Power Kauswagan Ltd. Co.	Kauswagan, Lanao del Norte		FEASIBILITY STUDY: Completed; ARRANGEMENT FOR SECURING THE REQUIRED LAND: -GNPK has already secured the land for the project; MARKETING OF GENERATING CAPACITIES: -Selling and marketing of the remaining uncontracted capacity with distribution utilities, private large load customers and direct connect customers is on-going. PERMITS AND OTHER REGULATORY REQUIREMENTS: -All required permits for construction are in place; Relevant operational permits have also been obtained: ESTIMATED NUMBER OF JOBS GENERATED: -During Construction: 1,0,14 jobs GROUNDBREAKING SCHEDULES: -The Notice to Construct was issued to EPC contrctor on December 29, 2014 to commence certain works on January 1, 2015. FINANCING ARRANGEMENTS: -The project's loan amounts are as follows: -Up to US\$75 Million Onshore Pool Daler Facility -Up to 10 19,157 Million Offshore Pool Facility -Up to 10 19,575 Million Offshore Commercial Facility -Up to US\$75 Million Offshore Commercial Facility -Up to Up	December 2019	January 2020
	Power Plant	FDC Misamis Power Corporation formerly FDC Utilities Inc.	Misamis Oriental		PERMITS AND OTHER REGULATORY REQUIREMENTS: • Issued with GIS on 8 January 2019 (DOE-EPIMB-SIS No. 2018-12-002) Units - (3 x 135)	TBD	TBD
N/	IATURAL GAS			0			
	DIL-BASED						

Committed / Indicative	Name of the Project	Project Proponent	Location	Rated Capacity (MW)	Project Status Target Testing & Commissioning	Target Commercial Operation
Committed	HYDROPOWER Lake Mainit	Agusan Power Corporation	Jabonga, Agusai del Norte	25	PERMITS AND OTHER REGULATORY REQUIREMENTS: -Clearance to Underatake GIS from DOE issued on 7 October 2012; Submission of lacking requirements e.g. permits in progress. FINANCING ARRANGEMENTS: -Financial Arrangement Secured; -FIT COMMENCEMENT OF CONSTRUCTION: -On-going construction;	December 2020

Committed / Indicative	Name of the Project	Project Proponent	Location	Rated Capacity (MW)	Project Status	Target Testing & Commissioning	Target Commercial Operation
BIOMASS 8.96		8.96					
Committed	PTCI Rice Husk-Fired Biomass Cogeneration Facility	Philippine Trade Center, Inc.	Sultan Kudarat, Maguindanao	3	PERMITS AND OTHER REGULATORY REQUIREMENTS: -Secured Clearance from DOE for the conduct of GIS on 13 March 2014; FINANCING ARRANGEMENTS: -Financial Arrangement Secured; COMMENCEMENT OF CONSTRUCTION: -Operating for Own-Use;	June 2019 (On-going Testing and Commissioning)	December 2019
Committed	BFI Biomass Power Plant Project	Biotech Farms, Inc.	Tantangan, South Cotabato	5.96	CONSTRUCTION: • On-going testing and commissioning	November 2019	December 2019
	SOLAR			24.96			
Committed	ADGI GenSan Solar Power Project	Astronergy Development GenSan Inc.	General Santos City, South Cotabato	24.96	FEASIBILITY STUDY: *Completed and submitted to the department on Janaury 17, 2017. ARRANGEMENT FOR SECURING THE REQURIED LAND: *Evbidence by the DENR Forest Landuse Agreements for Solar Power Plant (FLAg No. 2016-001). MARKETING OF GENERATING CAPACITIES: *20MWac embedded to SOCOTECO 2, PSA Provisional Authority granted by ERC on october 13, 2015 *PERMITS AND OTHER REGULATORY REQUIREMENTS: *LGU OBO Building Permits- for complying of additional requirements returned on June 258, 2019; *NGCP- Issuance of Provisional Clearance to Energize at SOCOTECO II Facilities (for the first 400 meters before POIC manual DS) on May 31, 2019; Issuance of letter of agreement for the testing of revenue instrument transformer on May 16, 2019. ESTIMATED NUMBER OS JOBS GENERATED: *During Construction: 335 *During Operation: 30 GROIUNDBRAKING SCHEDULES: *August 2017; April 25, 2019 inauguration date: Switching Ceramony is for schedule. FINANCING ARRANGEMENTS: *Omnibus Loan Agreement with DBP approved on January 19, 2018; to be determined CONSTRUCTION CONTRACTS FOR PLANTS AND EQUIPMENT: *Copies and details of the EPC Contractor and contracts are submitted to the DGE during 2018 Anual Report of ADGI dated November 30, 2018 COMMENCEMENT OF CONTSTRUCTION *Started construction on August 2017 (site & access road development): Construction of the PV area was compelled on December 2018. HV works completed on june 16, 2019 (400 meters TL phusically conencted to the 66W SOCOTECO 2 controlled grid) PROJECT PROGRESS PERCENTAGE: Processing of COC	July 2019	December 2019

COMMITTED	
As of 31 October 2019	

Committed / Indicative	Name of the Project	Project Proponent	Location	Rated Capacity (MW)	Project Status Target Testing Commissionin	
	WIND			0		
				40		
	BESS			49		
Indicative	TMI Hybrid BESS	Therma Marine Inc.	Maco, Compostela Valley	49	PERMITS AND OTHER REGULATORY REQUIREMENTS: • Issued with SIS to NGCP TBD	TBD

Total Committed Rated Capacity	<u>613.92</u>
--------------------------------	---------------

SUMMARY - COMMITTED PROJECTS (MINDANAO) MW % Sha

	MW	% Share
COAL	555.0	90.4%
OIL-BASED	0.0	0.0%
NATURAL GAS	0.0	0.0%
RENEWABLE ENERGY	58.9	9.6%
GEOTHERMAL	0.0	0.0%
HYDROPOWER	25.0	4.1%
BIOMASS	9.0	1.5%
SOLAR	25.0	4.1%
WIND	0.0	0.0%
TOTAL	613.9	
*BESS	49	