

PRIVATE SECTOR INITIATED POWER PROJECTS (LUZON)

COMMITTED

As of 30 Jun 2016

Committed/ Indicative	Name of the Project	Project Proponent	Location	Rated Capacity (MW)	Project Status	Target Testing & Commissioning	Target Commercial Operation
	COAL			2802			
Committed	Anda Power Corporation Circulating Fluidized Bed Coal Fired Power Plant	Anda Power Corporation	Brgy. Bundagul, Mabalacat, Pampanga	82	<p>PERMITS AND OTHER REGULATORY REQUIREMENTS:</p> <ul style="list-style-type: none"> <li>• Asia Pacific Energy Corp was initially issued with ECC and subsequently transferred to ANDA based on the confirmation letter issued by DENR dated 18 February 2014;</li> <li>• Awaiting Certificate of Compliance</li> <li>• SEC Registration obtained on 10 May 2013</li> <li>• PEZA Registration obtained on 30 September 2013</li> <li>• WESM Registration obtained on 15 April 2015</li> <li>• NGCP Grid Connection obtained on 11 August 2015</li> </ul> <p>GROUNDBREAKING SCHEDULES:</p> <ul style="list-style-type: none"> <li>• done</li> </ul> <p>CONSTRUCTION CONTRACTS FOR PLANTS AND EQUIPMENT</p> <ul style="list-style-type: none"> <li>• EPC Contracts with Formosa Heavy Industries and True North Manufacturing Services Corporation</li> </ul> <p>FINANCING ARRANGEMENTS:</p> <ul style="list-style-type: none"> <li>• Financial Arrangement Secured</li> <li>• Total Project Cost- \$196,246,837.63;</li> </ul> <p>COMMENCEMENT OF CONSTRUCTION:</p> <ul style="list-style-type: none"> <li>• March 2014;</li> </ul>	June 2015	July 2016 (Awaiting ERC Approval of PSA)

Committed	SLPGC Coal-Fired Power Plant Phase I	Southwest Luzon Power Generation Corporation (Project Company)	Brgy. San Rafael, Calaca, Batangas	<p>300</p> <p><b>PERMITS AND OTHER REGULATORY REQUIREMENTS:</b></p> <ul style="list-style-type: none"> <li>• GIS approved by NGCP on 8 November 2011;</li> <li>• ECC issued on 21 October 2011; Completed Feasibility Study July 2015;</li> <li>• Awaiting for the approval of NGCP for the Dasmariñas-Calaca</li> <li>• Reinforcement and right of way for the transmission lines;</li> </ul> <p><b>GROUND BREAKING SCHEDULES:</b></p> <ul style="list-style-type: none"> <li>• -Groundbreaking - May 2012;</li> </ul> <p><b>FINANCING ARRANGEMENTS:</b></p> <ul style="list-style-type: none"> <li>• Secured on 24 February 2012 (60% Loan / 40% Equity);</li> <li>• Project cost for Phase I is Php20.4B</li> </ul> <p><b>CONSTRUCTION CONTRACTS FOR PLANTS AND EQUIPMENT:</b></p> <ul style="list-style-type: none"> <li>• Hydro testing for the boiler - 25 April 2014;</li> <li>• Embedded plate for turbine, ready for installation - Unit 1;</li> <li>• Complete Seawater Intake - June 2014;</li> <li>• On-going installation for panels - Unit II;</li> <li>• Expected to complete Coal yard operation by Mid-May 2014;</li> <li>• 230 kV Switchyard steel super structure is substantially completed;</li> <li>• On-going negotiations with prospective off-takes (DUs and those currently with PSAs and contestable market under Open Access Regime);</li> <li>• Site Mobilization / Commencement of Construction on May 2012;</li> <li>• Completed Steam Turbine Bed Plate Locating-Unit II;</li> <li>• Completed Boiler Test Hydro Test - Unit II;</li> <li>• On-going installation of CW Piping;</li> <li>• On-going Central Control Room Civil Works;</li> <li>• Assembly and alignment of turbine on September 2014;</li> <li>• On-going erection/assembly of gantry steel structure (beam and columns) and equipment pedestal steel structure;</li> <li>• DCS Cabinet Unit 1 to be energized by the end of August 2014;</li> </ul> <p><b>COMMENCEMENT OF CONSTRUCTION:</b></p> <ul style="list-style-type: none"> <li>• EPC Contract signed March 2012</li> </ul> <p><b>PERMITS AND OTHER REGULATORY REQUIREMENTS:</b></p> <ul style="list-style-type: none"> <li>• GIS approved by NGCP on 8 November 2011;</li> <li>• ECC issued on 21 October 2011; Completed Feasibility Study July 2015;</li> <li>• Awaiting for the approval of NGCP for the Dasmariñas-Calaca</li> <li>• Reinforcement and right of way for the transmission lines;</li> <li>• Awaiting approval of COC from ERC;</li> </ul> <p><b>GROUND BREAKING SCHEDULES:</b></p> <ul style="list-style-type: none"> <li>• -Groundbreaking - May 2012;</li> </ul> <p><b>FINANCING ARRANGEMENTS:</b></p> <ul style="list-style-type: none"> <li>• Secured on 24 February 2012 (60% Loan / 40% Equity);</li> <li>• Project cost for Phase I is Php20.4B</li> </ul> <p><b>CONSTRUCTION CONTRACTS FOR PLANTS AND EQUIPMENT:</b></p> <ul style="list-style-type: none"> <li>• Hydro testing for the boiler - 25 April 2014;</li> <li>• Embedded plate for turbine, ready for installation - Unit 1;</li> <li>• Complete Seawater Intake - June 2014;</li> <li>• On-going installation for panels - Unit II;</li> <li>• Expected to complete Coal yard operation by Mid-May 2014;</li> <li>• 230 kV Switchyard steel super structure is substantially completed;</li> <li>• On-going negotiations with prospective off-takes (DUs and those currently with PSAs and contestable market under Open Access Regime);</li> <li>• Site Mobilization / Commencement of Construction on May 2012;</li> <li>• Completed Steam Turbine Bed Plate Locating-Unit II;</li> <li>• Completed Boiler Test Hydro Test - Unit II;</li> <li>• On-going installation of CW Piping;</li> </ul>	Unit I - June 2015 Unit II - August 2015	Unit 1 - July 2016 Unit 2 - July 2016 (Awaiting COC)
-----------	--------------------------------------	----------------------------------------------------------------	------------------------------------	---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------	---------------------------------------------	------------------------------------------------------------

					<ul style="list-style-type: none"> <li>• On-going Central Control Room Civil Works;</li> <li>• Assembly and alignment of turbine on September 2014;</li> <li>• On-going erection/assembly of gantry steel structure (beam and columns) and equipment pedestal steel structure;</li> <li>• DCS Cabinet Unit 1 to be energized by the end of August 2014;</li> </ul> <p>COMMENCEMENT OF CONSTRUCTION:</p> <ul style="list-style-type: none"> <li>• EPC Contract signed March 2012</li> </ul> <p>PERMITS AND OTHER REGULATORY REQUIREMENTS:</p> <ul style="list-style-type: none"> <li>• GIS approved by NGCP on 8 November 2011;</li> <li>• ECC issued on 21 October 2011; Completed Feasibility Study July 2015;</li> <li>• Awaiting for the approval of NGCP for the Dasmariñas-Calaca</li> <li>• Reinforcement and right of way for the transmission lines;</li> </ul> <p>GROUNDBREAKING SCHEDULES:</p> <ul style="list-style-type: none"> <li>• -Groundbreaking - May 2012;</li> </ul> <p>FINANCING ARRANGEMENTS:</p> <ul style="list-style-type: none"> <li>• Secured on 24 February 2012 (60% Loan / 40% Equity);</li> <li>• Project cost for Phase I is Php20.4B</li> </ul>		
Committed	Limay Power Plant Project Phase I	SMC Consolidated Power Corporation	Brgy. Lamao, Limay, Bataan	300	<p>ARRANGEMENT FOR SECURING THE REQUIRED LAND: Completed;</p> <p>MARKETING OF GENERATING CAPACITIES:</p> <ul style="list-style-type: none"> <li>• On-going electric power supply contract negotiation with prospective off-takers (DUs);</li> </ul> <p>PERMITS AND OTHER REGULATORY REQUIREMENTS:</p> <ul style="list-style-type: none"> <li>• Environmental Impact Assessment completed;</li> <li>• Topographic and Hydrographic completed;</li> <li>• Soil Investigation completed;</li> <li>• GIS/SIS submitted last 12 July 2013, under review of NGCP;</li> <li>• Facility Study already sent to NGCP for review;</li> <li>• EPC was executed in January 2013; awarded;</li> <li>• ECC was issued on 17 September 2013;</li> <li>• SEC issued last 19 August 2011</li> <li>• Clearance to Undertake GIS from DOE issued on 13 February 2013;</li> <li>• Addendum for the re run of SIS was submitted to NGCP last Jan 30, 2015 for review;</li> </ul> <p>GROUNDBREAKING SCHEDULES:</p> <ul style="list-style-type: none"> <li>• Groundbreaking was held September 2014;</li> </ul> <p>FINANCING ARRANGEMENTS:</p> <ul style="list-style-type: none"> <li>• Financial Arrangement Secured (65% Loan / 35% Equity);</li> <li>• Project cost is \$622.15M / Php25.508B</li> </ul> <p>CONSTRUCTION CONTRACTS FOR PLANTS AND EQUIPMENT:</p> <ul style="list-style-type: none"> <li>• Construction of the Project has been underway since January 2014;</li> <li>• Construction Activities of Unit 1&amp;2 x 150MW Power Plant - 2.30%;</li> <li>• Design and Construction of Pier and Jetty Structure is 99.55%;</li> <li>• Overall Piling Works is 52.29%;</li> <li>• Turbine and Generator Building is 58.47%;</li> <li>• Ash Dump Design and Construction - 100%;</li> </ul> <p>COMMENCEMENT OF CONSTRUCTION:</p> <ul style="list-style-type: none"> <li>• March 2014;</li> </ul>	Unit 1 - 150 MW -Feb 2016 Unit 2 - 150 MW -October 2016	Unit 1 - 150 MW - October 2016 Unit 2 - 150 MW -Jan 2017

Committed	Pagbilao Coal-Fired Thermal Power Plant	Pagbilao Energy Corporation	Pagbilao Power Station, Nrgy. Ibabang Polo, Pagbilao, Quezon	420	<p><b>FEASIBILITY STUDY:</b></p> <ul style="list-style-type: none"> <li>• Feasibility Study completed;</li> <li>• Estimated Net Capacity: 400MW</li> </ul> <p><b>ARRANGEMENT FOR SECURING THE REQUIRED LAND: Completed;</b></p> <p><b>MARKETING OF GENERATING CAPACITIES:</b></p> <ul style="list-style-type: none"> <li>• Contract with off-takers completed, Supply agreement executed;</li> <li>• 50% of the plant's capability will be sold to Therna Luzon Inc.</li> <li>• 50% will be sold to Team (Phils.) Energy Corporation;</li> </ul> <p><b>PERMITS AND OTHER REGULATORY REQUIREMENTS:</b></p> <ul style="list-style-type: none"> <li>• Environmental Compliance Certificate was issued on 18 June 2013;</li> <li>• Secured endorsement from Sangguniang Barangay of Ibabang Polo, Sangguniang Bayan of Pagbilao, Sangguniang Panlalawigan of Quezon;</li> <li>• ECC issued on 18 June 2013</li> <li>• In final negotiations with NPC, PSALM, TeaM Energy Corporation and Therna Luzon, Inc. to co-locate the plant in the existing Pagbilao Power Station;</li> </ul> <p><b>GROUND BREAKING SCHEDULES:</b></p> <ul style="list-style-type: none"> <li>• 23 July 2014</li> </ul>	Between May to November 2017	November 2017
Committed	San Buenaventura Power Ltd. Co. (SBPL) Project	San Buenaventura Power Ltd. Co. (SBPL)	Mauban, Quezon	500	<p><b>FEASIBILITY STUDY: Completed</b></p> <ul style="list-style-type: none"> <li>• Completed Selection Study in 2012; Technology selection study completed 2012</li> <li>• Coal Sourcing Study completed in 2012</li> <li>• Facility Study to be done in 2014; System Impact Study completed 2007 and revalidated 2013</li> </ul> <p><b>ARRANGEMENT FOR SECURING THE REQUIRED LAND:</b></p> <ul style="list-style-type: none"> <li>• Project will be located within the existing site</li> </ul> <p><b>MARKETING OF GENERATING CAPACITIES:</b></p> <ul style="list-style-type: none"> <li>• 20 years + 5-year extension PSA with Meralco as offtaker;</li> <li>• Awaiting for the ERC approval of their PSA with Meralco;</li> <li>• SBPL has signed a PSA with Meralco on 29 May 2014; PSA approved by ERC on March 27, 2015 and released May 19, 2015</li> </ul> <p><b>PERMITS AND OTHER REGULATORY REQUIREMENTS:</b></p> <ul style="list-style-type: none"> <li>• Clearance to Undertake GIS from DOE issued on 7 March 2013;</li> <li>• System Impact Study completed in 2007 and is being revalidated in 2013;</li> <li>• ECC (Ref.Code 0610-012-4021) issued on 4 June 2007;</li> <li>• ECC extension of validity issued on 31 May 2012 and valid until 4 June 2015; ECC for SBPL issued on 11 November 2014</li> <li>• Request for Amendment to upgraded technology submitted to EMB on 17 February 2014</li> <li>• Request to assign the ECC for new project was requested on 2 June 2014;</li> <li>• Additional information requested by EMB on 7 August 2014; QPL is in the process of preparing the documents;</li> <li>• Secured Sanggunian Bayan Resolution No. 2014-269 endorsing the project to expand;</li> <li>• SIS completed in 2007 and is being revalidated;</li> <li>• Municipal LGU endorsement issued April 19, 2005;</li> <li>• Certificate of Non-Overlap was issued by the NCIP to Quezon Power on 5 February 2014; Request to assign the CNO was endorsed by the DOE and submitted to the NCIP on 15 July 2014; Certificate of Non-overlap issued on 29 August 2014</li> <li>• ERC application was filed on 2 June 2014; Financing arrangements is expected to be secured only after the ERC issues the final approval; BOI Certificate of Registration issued on 15 October 2015</li> </ul> <p><b>FINANCING ARRANGEMENTS:</b></p> <ul style="list-style-type: none"> <li>• Financing arrangements is expected to be secured only after the ERC issues the final approval; Financially closed December 1, 2015</li> <li>• Project cost is Php37.8B</li> </ul> <p><b>GROUND BREAKING SCHEDULES:</b></p> <ul style="list-style-type: none"> <li>• December 10, 2015</li> </ul> <p><b>CONSTRUCTION CONTRACTS FOR PLANTS AND EQUIPMENT:</b></p> <ul style="list-style-type: none"> <li>• Owner's Engineer selected; EPIC bids received in November 2013</li> <li>• EPC Contract signed October 2014;</li> </ul> <p><b>COMMENCEMENT OF CONSTRUCTION:</b></p> <ul style="list-style-type: none"> <li>• Award EPC contract estimate September 2013;</li> <li>• End of 2014</li> <li>• Expect to commence construction only after the ERC issues the final approval</li> <li>• 4 years to fully complete the construction of the plant;</li> </ul>	December 2018	December 2019

Committed	Dinginin Expansion Project	GNPower Dinginin Coal Plant Ltd. Co.	Mariveles, Bataan	1200	<p><b>PERMITS AND OTHER REGULATORY REQUIREMENTS:</b></p> <ul style="list-style-type: none"> <li>• On-going presentation/proposal submissions to potential customers</li> <li>• Clearance to Undertake GIS from DOE issued on 26 June 2011;</li> <li>• Obtained LGU endorsements; BOI registration for 600 MW pre-approve</li> <li>• On-going SI;</li> <li>• On-going EIS for ECC application</li> <li>• On-going securing DOE of Endorsement for DENR-ECC Arrangements for securing the required land will be acquired by an affiliate Filipino company of GNPower;</li> <li>• On-going negotiation with tenders</li> </ul> <p><b>FINANCING ARRANGEMENTS:</b></p> <ul style="list-style-type: none"> <li>• Project cost is \$1B</li> <li>• Provided bank certification, financial closing as of 18 March 2016</li> </ul> <p><b>CONSTRUCTION CONTRACTS FOR PLANTS AND EQUIPMENT:</b></p> <ul style="list-style-type: none"> <li>• On-going finalization of EPC Contract</li> <li>• EPC Contract was signed on Oct 27, 2015</li> </ul>	Unit I - Oct 2018 Unit II - 2019	Unit I - March 2019 Unit II - January 2020
Committed	NATURAL GAS	Prime Meridian PowerGen Corporation (Project Company) First Gen Corporation	Barangay Bolbok, Batangas	100	<p><b>FEASIBILITY STUDY:</b></p> <ul style="list-style-type: none"> <li>• Completed</li> </ul> <p><b>MARKETING OF GENERATING CAPACITIES:</b></p> <ul style="list-style-type: none"> <li>• Off-taker: Discussion with target off-takers on-going;</li> </ul> <p><b>PERMITS AND OTHER REGULATORY REQUIREMENTS:</b></p> <ul style="list-style-type: none"> <li>• System Impact Study (SIS) was completed;</li> <li>• Amendment of Philippine Ports Authority (PPA) charter to accommodate for the right of way for the project site is still for approval by the Office of the President;</li> <li>• Engineering and design by the Contractors is ongoing finalization with parallel reviews being performed by PMPC and its Technical Consultants;</li> <li>• Excavation and ground preparation works by the EPC contractor are ongoing;</li> <li>• Procurement of plant equipment is continuing, with most of the major power plant components either being manufactured or are scheduled for delivery to the site;</li> <li>• On 18 Feb 2016, PMPC received the renewed DENR Permit-to-Operate Air Pollution Source and Control Installations dated 28 January 2016;</li> <li>• PMPC's ERC COC application is ongoing (Feb 2016);</li> <li>• Permit-to-Operate and Certification from City Engineer's Office were received on 15 Feb 2016 with an official issuance date of 5 Feb 2016;</li> <li>• PMPC's application for an Occupancy Permit from the City Engineer's Office is ongoing</li> </ul> <p><b>FINANCING ARRANGEMENTS:</b> Secured</p> <ul style="list-style-type: none"> <li>• Project cost is Php10B</li> </ul> <p><b>CONSTRUCTION CONTRACTS FOR PLANTS AND EQUIPMENT:</b></p> <ul style="list-style-type: none"> <li>• Delivery of the first of two (2) Gas Turbine and some ancillary equipment have arrived at the Port of Batangas on 5 October 2014 and are expected to be delivered to the site by 24 October 2014;</li> <li>• Shipment of the 2nd Gas Turbine and ancillary equipment is expected to arrive at the port of Batangas by the end of October 2014;</li> <li>• All test are conducted such as Seismic, Geological and Hydro tests;</li> <li>• Seven (7) poles are to be set up for the transmission lines;</li> <li>• Signing of Contract with Meisacor for the construction of transmission line April 22, 2014;</li> <li>• Committed Arrival of the Turbine - September 2014;</li> <li>• PMPC executed contracts with relevant parties and have ongoing negotiations with various other parties for completion of the plant;</li> </ul> <p><b>COMMENCEMENT OF CONSTRUCTION:</b></p> <ul style="list-style-type: none"> <li>• Commencement of Construction will be on October 2013;</li> <li>• Completion of facility on April 2015</li> <li>• Completion of testing and commissioning (with the availability of Natural gas from Malampaya) on May 2015</li> <li>• PMPC executed contracts with relevant parties and have ongoing negotiations with various other parties for completion of the plant.</li> <li>• PMPC terminated EPC contracts with Istroenergo Group a.s. and Energy Project Completion Ltd.</li> </ul>	December 2015	July 2016

Committed	San Gabriel Power Plant (Phase II)	First NatGas Power Corp.	Santa Rita, Batangas	450	<p><b>MARKETING OF GENERATING CAPACITIES:</b></p> <ul style="list-style-type: none"> <li>Discussion with target off takers targeted for the first half of 2014; still on-going (17 June 2015)</li> </ul> <p><b>PERMITS AND OTHER REGULATORY REQUIREMENTS:</b></p> <ul style="list-style-type: none"> <li>Secured Clearance from DOE for the conduct of GIS on 18 February 2013</li> <li>Engineering, Procurement and Construction (EPC) and Operations Maintenance (O&amp;M) contracts already awarded on December 16, 2013</li> <li>Ongoing application for the Permit to operate mechanical equipment such as boilers, pressure vessels etc from City Engineers office of Batangas;</li> <li>Ongoing application for COE and MOA from DOE;</li> <li>Ongoing application for ERC point to point connection of transmission lines for Sta. Rita, San Lorenzo switchyard;</li> <li>Ongoing negotiations with NGCP for contract metering and Transmission Service Agreement;</li> <li>SIS was approved by NGCP on 11 December 2013.</li> <li>Processing of the application of COC with ERC is ongoing. Technical inspection is targeted to be done in the 3rd week of May 2016</li> <li>The application of First NatGas Power Corp (FNPC) to be a direct member of WESM was approved on 26 February 2016</li> <li>San Gabriel achieved its first GT firing on 11 April 2016</li> <li>First synchronization to the grid was achieved on 13 April 2016</li> <li>Targeting to conduct its first combined-cycle operation on 04 May 2016</li> <li>Awaiting approval from DENR Central Office of the assignment of foreshore lease between First Gas Power Corp and FNPC</li> <li>Permit to Operate application to the City Engineer's Office is ongoing.</li> </ul> <p><b>FINANCING ARRANGEMENTS:</b></p> <ul style="list-style-type: none"> <li>Financial Arrangement with kW Secured on 4 September 2014</li> <li>Project cost is US\$600 Million;</li> </ul> <p><b>COMMENCEMENT OF CONSTRUCTION:</b></p> <ul style="list-style-type: none"> <li>16 December 2013;</li> <li>98.8% completed as of March 2016</li> </ul>	April 2016	July 2016
Committed	Pagbilao Combined Cycle Gas Fired Power Plant Proposed 3x200 MW CCGT Power Plant	Energy World Corporation	Brgy. Ibabang Polo, Grande Island, Pagbilao, Quezon	650	<p><b>FEASIBILITY STUDY:</b></p> <ul style="list-style-type: none"> <li>Completed</li> </ul> <p><b>ARRANGEMENT FOR SECURING THE REQUIRED LAND:</b></p> <ul style="list-style-type: none"> <li>Land is already secured with a long lease entered into since 2007</li> </ul> <p><b>MARKETING OF GENERATING CAPACITIES:</b></p> <ul style="list-style-type: none"> <li>No specific off taker yet but already have a discussion with Federation of Philippine Industries, intended to supply power into the Wholesale Electricity Spot Market but is also open to discussing potential off take arrangements as well</li> <li>100% WESM</li> </ul> <p><b>PERMITS AND OTHER REGULATORY REQUIREMENTS:</b></p> <ul style="list-style-type: none"> <li>GIS for 300MW issued by NGCP on 8 August 2013 and revised on 3 July 2013 for 600MW</li> <li>Issued DOE Endorsement for Revised Capacity on 3 July 2013;</li> <li>Revised DOE clearance for GIS submitted to NGCP on January 2014</li> <li>GIS from NGCP for the 600MW was released on August 2014;</li> <li>Several Resolutions has been issued on May 2014 (Sangguniang Barangay Resolution, Sangguniang Bayan Resolution and Sangguniang Panlalawigan Resolution) interposing no objection for the construction of a 600 MW Liquefied Natural Gas (LNG) Power Plant;</li> <li>On-going processing of ECC for power plant</li> </ul>	U1 - Jan 2017 U2 - Apr 2017 U3 - Jul 2017	U1 - Jan 2017 U2 - Apr 2017 U3 - Jul 2017
	<b>HYDROPOWER</b>			<b>64.9</b>			
Committed	Kapangan	Cordillera Hydro Electric Power Corporation	Kapangan & Kibungan, Benguet	60	<p><b>PERMITS AND OTHER REGULATORY REQUIREMENTS:</b></p> <ul style="list-style-type: none"> <li>Issued Confirmation of Commerciality on 13 February 2014</li> </ul> <p><b>COMMENCEMENT OF CONSTRUCTION:</b></p> <ul style="list-style-type: none"> <li>On-going civil works of hydro facilities</li> </ul>	February 2019	February 2019
Committed	Prismc	PNOC-Renewables Corporation	Rizal, Nueva Ecija	1	<p><b>GROUND BREAKING SCHEDULES:</b></p> <ul style="list-style-type: none"> <li>Ground breaking held on 11 July 2014; Confirmed DOC on 4 September 2014; Rehabilitation</li> </ul> <p><b>CONSTRUCTION CONTRACTS FOR PLANTS AND EQUIPMENT:</b></p> <ul style="list-style-type: none"> <li>On-going construction activities</li> </ul>	September 2019	September 2019

Committed	Magat A	Isabela Electric Cooperative, Inc.	Ramon, Isabela	1.4	<b>CONSTRUCTION:</b> <ul style="list-style-type: none"> <li>On-going rehabilitation</li> </ul>	Feb 2020	Feb 2020
Committed	Magat B	Isabela Electric Cooperative, Inc.	Ramon, Isabela	1	<b>CONSTRUCTION:</b> <ul style="list-style-type: none"> <li>On-going rehabilitation</li> </ul>	Feb 2020	Feb 2020
Committed	Tubao	Tubao Mini-Hydro Electric Corporation	Tubao, La Union	1.5	<b>PERMITS AND OTHER REGULATORY REQUIREMENTS:</b> <ul style="list-style-type: none"> <li>Issued Confirmation of Commerciality on 19 March 2015</li> </ul> <b>GROUND BREAKING SCHEDULES:</b> <ul style="list-style-type: none"> <li>Ground breaking held on 8 November 2014</li> </ul> <b>CONSTRUCTION CONTRACTS FOR PLANTS AND EQUIPMENT:</b> <ul style="list-style-type: none"> <li>Pending submission of requirements for construction</li> </ul>	March 2020	March 2020
<b>SOLAR</b>				<b>52.975</b>			
Committed	Bataan Solar Power Project	Next Generation Power Technology Corp. (NGPT)	Brgy. Alas-asin, Mariveles, Bataan	18	<b>PERMITS AND OTHER REGULATORY REQUIREMENTS:</b> <ul style="list-style-type: none"> <li>Awarded with RE Service Contract (SESC No. 2014-04-076) on 12 May 2014</li> <li>Certificate of Commerciality No. SCC- 2016-03-048 dated 11 March 2016</li> </ul>	March 2016	September 2016
Committed	Dalayap Solar Power Project	NV Vogt Philippines Solar Energy Four, Inc. (NV VOGT 4)	Brgy. Dalayap, Tarlac City, Tarlac	7.48	<b>PERMITS AND OTHER REGULATORY REQUIREMENTS:</b> <ul style="list-style-type: none"> <li>Awarded with RE Service Contract (SESC No. 2016-02-278) on 19 Feb 2016</li> <li>Certificate of Commerciality No. SCC- 2016-03-049 dated 14 March 2016</li> </ul>	March 2016	September 2016
Committed	Armenia Solar Power Project	NV Vogt Philippines Solar Energy Three, Inc. (NV VOGT 3)	Brgy. Armenia, Tarlac City, Tarlac	8.84	<b>PERMITS AND OTHER REGULATORY REQUIREMENTS:</b> <ul style="list-style-type: none"> <li>Awarded with RE Service Contract (SESC No. 2016-02-227) on 19 Feb 2016</li> <li>Certificate of Commerciality No. SCC- 2016-03-050 dated 14 March 2016</li> </ul>	March 2016	September 2016
Committed	CW Home Depot Solar Power Project	CW Marketing & Development Corp. (CW)	CW Home Depot, Brgy. Pulong, Sta. Rosa City, Laguna	1.675	<b>PERMITS AND OTHER REGULATORY REQUIREMENTS:</b> <ul style="list-style-type: none"> <li>Awarded with RE Service Contract (SESC No. 2016-02-228) on 07 Mar 2016</li> <li>Certificate of Commerciality No. SCC- 2016-03-054 dated 31 March 2016</li> </ul>	March 2016	September 2016
Committed	San Rafael Solar Power Plant	SPARC Solar Powered Agri-Rural Communities Corporation	San Rafael, Bulacan	3.82	<b>PERMITS AND OTHER REGULATORY REQUIREMENTS:</b> <ul style="list-style-type: none"> <li>Awarded with Solar Energy Service Contract (SESC No. 2012-03-012) on 03 May 2012</li> <li>Certificate of Commerciality No. SCC- 2015-10-035 dated 10 November 2015</li> </ul> <b>CONSTRUCTION CONTRACTS FOR PLANTS AND EQUIPMENT:</b> On-going construction (see FIT Monitoring Board)	March 2016	September 2016
Committed	Morong Solar Power Plant	SPARC Solar Power Agri-Rural Communities	Morong, Bataan	5.02	<b>PERMITS AND OTHER REGULATORY REQUIREMENTS:</b> <ul style="list-style-type: none"> <li>Awarded with Solar Energy Service Contract (SESC No. 2012-03-012) on 03 May 2012</li> <li>Certificate of Commerciality No. SCC- 2015-10-037 dated 10 November 2015</li> </ul> <b>CONSTRUCTION CONTRACTS FOR PLANTS AND EQUIPMENT:</b> On-going construction (see FIT Monitoring Board)	March 2016	September 2016

Committed	Sta. Rita Solar Phase 1 Power Project	Jobin-Sqm Inc.	Morong and Hermosa, Bataan	7.14	<p><b>PERMITS AND OTHER REGULATORY REQUIREMENTS:</b></p> <ul style="list-style-type: none"> <li>Awarded with Solar Energy Service Contract (SESC No. 2013-10-039) on 30 October 2013;</li> <li>Certificate of Commerciality No. SCC- 2015-09-021 dated 28 August 2015;</li> </ul> <p><b>CONSTRUCTION:</b></p> <ul style="list-style-type: none"> <li>On-going construction (see FIT Monitoring Board)</li> </ul>	March 2016	December 2016
Committed	Sarrat Solar Power Project	Bosung Solartec, Inc. (BOSUNG)	Brgy. 21 San Marcos, Sarrat, Ilocos Norte	1	<p><b>PERMITS AND OTHER REGULATORY REQUIREMENTS:</b></p> <ul style="list-style-type: none"> <li>Awarded with RE Service Contract (SESC No. 2016-02-276) on 19 Feb 2016</li> <li>Certificate of Commerciality No. SCC- 2016-03-052 dated 22 March 2016</li> </ul>	June 2016	December 2016
<b>WIND</b>				<b>0</b>			
<b>GEOHERMAL</b>				<b>43</b>			
Committed	Maibarara 2 Geothermal Project	Maibarara Geothermal Inc.	Batangas	12	<p><b>FEASIBILITY STUDY:</b> On-going</p> <p><b>MARKETING OF GENERATING CAPACITIES:</b></p> <ul style="list-style-type: none"> <li>The off-taker for generated power is still under negotiation</li> </ul> <p><b>PERMITS AND OTHER REGULATORY REQUIREMENTS:</b></p> <ul style="list-style-type: none"> <li>Project is within the existing DOE Service Contract within GRESC # 2010-02-012</li> <li>LGU endorsement</li> <li>Land Use permits</li> <li>DENR-ECC and water rights obtained</li> <li>Secured Certificate of Non-overlap from NCIP regional Office IV</li> <li>Confirmation of Commerciality obtained from DOE on 21 September 2015;</li> </ul> <p><b>FINANCING ARRANGEMENTS:</b></p> <ul style="list-style-type: none"> <li>Project cost estimated PhP 1,848.30 Million</li> </ul>	August 2017	August 2017
Committed	Bacman 3 (Tanawon) Geothermal Project	Energy Development Corporation	Guinlajan, Sorsogon	31	<p><b>PERMITS AND OTHER REGULATORY REQUIREMENTS:</b></p> <ul style="list-style-type: none"> <li>DOE Service Contract within GRESC # 2009-10-003;</li> <li>LGU endorsement</li> <li>Land Use Permits,</li> <li>DENR-ECC</li> <li>Water Rights obtained;</li> <li>Turnkey Contract pending result of feasibility study under negotiation;</li> <li>Submitted Declaration of Commerciality (DOC) on 17 June 2014, evaluation by DOE of the DOC is still on-going;</li> </ul> <p><b>FINANCING ARRANGEMENTS:</b></p> <ul style="list-style-type: none"> <li>Project to be finance by EDC;</li> <li>Project cost estimated \$140M-180M</li> </ul>	December 2017	2nd Half 2017 (Target Testing and Commissioning)
<b>BIOMASS</b>				<b>22.9</b>			
Committed	ACNPC WTE Biomass Power Plant Project	Asian Carbon Neutral Power Corporation	Tarlac	1.5	<p><b>FINANCING ARRANGEMENTS:</b> Closed</p> <p><b>CONSTRUCTION:</b></p> <ul style="list-style-type: none"> <li>On-going construction</li> </ul>	Phase 1 - January 2016 Phase 2 - TBD	Phase 1 - August 2016 Phase 2 - TBD



Committed	Bicol Biomass Energy Corporation	Bicol Biomass Energy Corporation	Camarines Sur	4.5	<p>FINANCING ARRANGEMENTS: Closed</p> <p>CONSTRUCTION:</p> <ul style="list-style-type: none"> <li>On-going construction</li> </ul>	June 2016	August 2016
Committed	AseaGas Biogas Power Plant Project	AseaGas Corporation	Batangas	6.1	<p>CONSTRUCTION:</p> <ul style="list-style-type: none"> <li>On-going construction</li> </ul>	June 2016	August 2016
Committed	SJCI Power Rice Husk-Fired Biomass power Plant Project	San Jose City I Power Corporation	Brgy. Tulat, San Jose, Nueva Ecija	10.8	<p>PERMITS AND OTHER REGULATORY REQUIREMENTS:</p> <ul style="list-style-type: none"> <li>BREOC No. 2011-01-013</li> <li>ECC, LGU, Land Use Permit</li> <li>Secured Clearance from DOE for the conduct of GIS on 21 July 2011</li> <li>Issued Certificate Confirmation of Commerciality on 2 Sept 2013</li> </ul> <p>GROUNDBREAKING SCHEDULES:</p> <ul style="list-style-type: none"> <li>Groundbreaking on 12 Oct 2013</li> </ul> <p>FINANCING ARRANGEMENTS:</p> <ul style="list-style-type: none"> <li>Project Cost Php1.234B</li> </ul> <p>CONSTRUCTION CONTRACTS FOR PLANTS AND EQUIPMENT:</p> <ul style="list-style-type: none"> <li>EPC w/ Engcon of Singapore</li> <li>Pre-construction (100% completed as of 31 August 2014 );</li> <li>Phase I - Estimated Accomplishment of Construction 98 % completed as of 31 August 2014 )</li> <li>Remaining major equipment in-progress is the installation of travelling gate</li> <li>On-going installations of the feed water piping system, chemical dosing pipeline, three control elements of the boiler and other field instruments</li> <li>Expected arrival of switchyard is on May 2014</li> <li>Interconnection (100% completed as of 31 August 2014 )</li> <li>On-going construction as of 30 September 2014</li> <li>Pre-Construction - 100%; Construction-98%; Interconnection-100%)</li> </ul>	<p>Phase 1 - Operational</p> <p>Phase 2 - June 2017 (Subject to FIT)</p>	<p>Phase 1 - November 2014 (Operational)</p> <p>Phase 2 - July 2017 (Subject to FIT)</p>

	Battery			10			
Committed	AES Battery Storage - Masinloc Project	AES Philippines Power Partners Co., LTD.	Masinloc, Zambales	10	<b>PERMITS AND OTHER REGULATORY REQUIREMENTS:</b> <ul style="list-style-type: none"> <li>Secured GIS on June 2, 2015; COE issued 16 December 2015 (10MW BESS)</li> </ul> <b>GROUND BREAKING SCHEDULES:</b> <ul style="list-style-type: none"> <li>Ground breaking ceremony 15 December 2015</li> </ul> <b>CONSTRUCTION CONTRACTS FOR PLANTS AND EQUIPMENT:</b> <ul style="list-style-type: none"> <li>Construction on going</li> </ul> <b>COMMENCEMENT OF CONSTRUCTION:</b> <ul style="list-style-type: none"> <li>Target Commencement of Construction: June 2016</li> </ul>	Dec 2016	Dec 2017

**Total Committed Rated Capacity 4185.775**

**\* Committed Project(s)**

COAL		2802
DIESEL / OIL		-
NATURAL GAS		1200
GEO THERMAL		43
HYDROPOWER		64.9
SOLAR		52.975
WIND		0
BIOMASS		22.9
BESS		10
		<b>4185.775</b>
		TRUE

