

PRIVATE SECTOR INITIATED POWER PROJECTS (MINDANAO)
INDICATIVE
As of 31 Jul 2016

| Committed / Indicative | Name of the Project | Project Proponent | Location | Rated Capacity (MW) | Project Status | Target Testing & Commissioning | Target Commercial Operation |
|------------------------|---|---|--|---------------------|---|---|---|
| | COAL | | | 1733 | | | |
| Indicative | Bislig 1 Oxyfuel-Gas Fired Power Plant Project | CENERTEC Philippines, Inc. | Brgy. Kahayag, Bislig City Surigao del Sur | 1 | <p>PERMITS AND OTHER REGULATORY REQUIREMENTS: -Clearance to Undertake GIS (2015-09-005) from DOE released on 4 February 2016;</p> <p>COMMENCEMENT OF CONSTRUCTION: -For construction;</p> | December 2016 | December 2016 (Target Testing and Commissioning) |
| Indicative | Bislig 2 Oxyfuel-Gas Fired Power Plant Project | CENERTEC Philippines, Inc. | Brgy. Kahayag, Bislig City Surigao del Sur | 4 | <p>PERMITS AND OTHER REGULATORY REQUIREMENTS: -Clearance to Undertake GIS (2015-09-006) from DOE released on 4 February 2016;</p> <p>COMMENCEMENT OF CONSTRUCTION: -For construction;</p> | December 2016 | December 2016 (Target Testing and Commissioning) |
| Indicative | SMC Davao Power Plant Project Phase II | San Miguel Consolidated Power Corporation | Brgy. Culaman, Malita, Davao del Sur | 300 | <p>FEASIBILITY STUDY: -Completed;</p> <p>ARRANGEMENT FOR SECURING THE REQUIRED LAND: -Land acquisition completed;</p> <p>PERMITS AND OTHER REGULATORY REQUIREMENTS: -On-going processing of ECC requirements; -On-going securing of permits and other regulatory requirements;</p> <p>FINANCING ARRANGEMENTS: -On-going negotiations for financing arrangements;</p> | December 2018 | December 2018 (Target Testing and Commissioning) |
| Indicative | Ozamiz Coal Fired Power Plant Phase 1 - 1 x 150 MW Phase 2 - 1 x 150 MW | Ozamiz Power Generation, Inc. (wholly owned subsidiary of Avesco Marketing Corporation) | Brgy. Pulot, Ozamiz City, Misamis Occidental | 300 | <p>FEASIBILITY STUDY: -Final revised copy of Feasibility Study submitted on 15 July 2015;</p> <p>ARRANGEMENT FOR SECURING THE REQUIRED LAND: -Land acquisition is 95% complete; 5% of which are in the final process of negotiation; Conversion of land from Agricultural to Industrial is on-going (as of 29 March 2016);</p> <p>MARKETING OF GENERATING CAPACITIES: -As of March 2016, still preparing all the necessary documents that can be required for purposes of complying with the directive of ERC and the DOE on CSP; -Still in the process of marketing the electricity to the different cooperatives and were able to secure commitments with the various DUs (List of DUs with commitments: MAGELCO - 6MW; -COTELCO-4MW;MOELCI 1 - 12MW, MOELCI 2 - 11MW, SUKELCO - 5MW, BUSECO - 7MW, LANECO - 5MW, ZANECO - 6MW, ZAMSURECO 1 - 8MW, ZAMSURECO 2 - 5MW, MORESCO 1 - 8MW, MORESCO 2 - 8MW, ANECO - 7MW, GAMELCO - 5MW, ZAMCELCO - 6MW, TOTAL : 103MW); -Projections is to secure a minimum of 30MW of Contracts every 3 months starting October 2016.</p> <p>PERMITS AND OTHER REGULATORY REQUIREMENTS: -Certificate of Endorsement (CoE) released on June 4, 2015; -Environmental Clearance Certificate released on 15 October 2015 (ECC-CO-1502-0002); -Approved Grid/System Impact Study released on 7 January 2016; -Awaiting DOE issuance for Land-Use- Conversion Certificate of Urgency for DAR; -Awaiting release of Certificate of Non-Coverage from NCIP, expected release on May 2016 -NWRB Water Permit Application on-going, expected completion on May 2016 -Certificate of Edorsement to BOI released on 5 February 2016; -CAAP Certificate of Height Clearance released on 10 March 2015; -Facilities Study for Transmission Service Agreement for the Open Access Rules on-going; -Applications for BOI, Bureau of Customs, Foreshore Lease Agreement, Tree Cutting Permit, PPA Clearance to Develop Private Port Facility, LGU Permits (Business,Fencing and Zoning Permits) all on-going;</p> <p>GROUND BREAKING SCHEDULES: -Target date of groundbreaking for finalization, but site clearing and preparation works on-going;</p> <p>FINANCING ARRANGEMENTS: -Finalizing financing arrangements with different local and foreign banks;</p> <p>CONSTRUCTION CONTRACTS FOR PLANTS AND EQUIPMENT: -Completed Terms of Reference for Preliminary Design and Technical Provision for Detailed Design; Detailed Site Development Plans and Detailed Engineering plans completed;</p> <p>COMMENCEMENT OF CONSTRUCTION: -Simultaneous construction of Unit No. 1 and 2 will commence upon financial closure with 34 months construction contract</p> <p>PROJECT COST: -PhP 37.07 Billion</p> | Phase 1 - 1 x 150MW - Dec 2019 Phase 2 - 1 x 150MW - Jun 2020 Note: Still under study | Phase 1 - 1 x 150 MW - June 2020 Phase 2 - 1 x 150 MW- June 2020 |

| | | | | | | | |
|------------|--|---|--|------|--|-----|-----|
| Indicative | Sibuguey Power Plant Project | Philippine National Oil Company (PNOC-EC) | Sibugay, Zamboanga | 100 | <p>FEASIBILITY STUDY: -Technical and economic feasibility study was completed in July 2011;</p> <p>PERMITS AND OTHER REGULATORY REQUIREMENTS: -Eligible bidder for Transaction Advisor on 8 August 2012; -On-going bid processing for the EIS consultancy leading to ECC application and other permits; -Processing of ECC requirements; -Clearance to Undertake GIS from DOE issued on 14 October 2011;</p> <p>FINANCING ARRANGEMENTS: -On-going negotiations for financing arrangements;</p> | TBD | TBD |
| Indicative | ZAM 100 MW Circulating Fluidized Bed (CFB) Coal-Fired Power Station | San Ramon Power Inc. | Sitio San Ramon, Bgry. Talisayan, Zamboanga City | 100 | <p>FEASIBILITY STUDY: On-going Feasibility Study;</p> <p>ARRANGEMENT FOR SECURING THE REQUIRED LAND: Land Lease Agreement with ZamboEcozone signed on 28 January 2013;</p> <p>MARKETING OF GENERATING CAPACITIES: On-going negotiations with ZAMCELCO for baseload supply; Power Sales Agreement for ZAMCELCO is 85MW, and ZAMSURECO 1 is 10MW; Awaiting for the ERC approval of PSAL with ZAMCELCO;</p> <p>PERMITS AND OTHER REGULATORY REQUIREMENTS: Environmental Clearance Certificate released on 20 March 2012 (ECC-CO-1112-0021); On-going securing permits;</p> <p>GROUND BREAKING SCHEDULES: Ground breaking held on 27 January 2013;</p> <p>FINANCING ARRANGEMENTS: On-going sourcing of financing the project;</p> <p>CONSTRUCTION CONTRACTS FOR PLANTS AND EQUIPMENT: EPC Contract between Owner and Daelim Philippines, Inc. executed on 27 December 2012;</p> <p>COMMENCEMENT OF CONSTRUCTION:</p> <p>PROJECT COST: \$292 Million</p> | TBD | TBD |
| Indicative | SMC Davao Power Plant Project Phase III Unit 1 - 150 MW Unit 2 - 150 MW Unit 3 - 300 MW | San Miguel Consolidated Power Corporation | Brgy. Culaman, Malita, Davao del Sur | 600 | <p>FEASIBILITY STUDY: -Completed;</p> <p>ARRANGEMENT FOR SECURING THE REQUIRED LAND: -Land acquisition completed;</p> <p>PERMITS AND OTHER REGULATORY REQUIREMENTS: -Secured DENR ECC (ECC-CO-1304-0010) on 18 June 2013; On-going securing of permits and other regulatory requirements</p> <p>FINANCING ARRANGEMENTS: -On-going negotiations for financing arrangements;</p> <p>COMMENCEMENT OF CONSTRUCTION: -On-going civil works construction/installation;</p> | TBD | TBD |
| Indicative | SMC Global Power (4 x 82 MW) | SMC Global Power | Brgy. Darong, Santa Cruz, Davao del Sur | 328 | <p>PERMITS AND OTHER REGULATORY REQUIREMENTS: • Issued with GIS on 8 June 2016 (DOE-EPIMB-SIS No. 2016-05-006)</p> | TBD | TBD |
| | OIL-BASED | | | 10.9 | | | |
| Indicative | Nickel Asia Diesel Power Project | Nickel Asia Corporation | Surigao City, Surigao del Norte | 10.9 | <p>PERMITS AND OTHER REGULATORY REQUIREMENTS: • Issued with GIS on 30 May 2016 (DOE-EPIMB-SIS No. 2016-05-005)</p> | TBD | TBD |
| | GEOTHERMAL | | | 40 | | | |

| | | | | | | | |
|-------------------|---|--|---------------------------------------|---------------|---|--|--|
| Indicative | Mindanao 3 Geothermal Power Project | Energy Development Corporation | Kidapawan, North Cotabato | 40 | <p>FEASIBILITY STUDY: -On-going Feasibility Study; Resource assessment and studies in optimal power plant capacity;</p> <p>ARRANGEMENT FOR SECURING THE REQUIRED LAND: -The project is within the DOE Service Contract -GRESCH 009-10-004;</p> <p>PERMITS AND OTHER REGULATORY REQUIREMENTS: -DENR ECC obtained; Land use permits obtained; -LGU Endorsement on-going; Water right secured; -On-going preparation of DENR requirements for TL FLAg; -Water rights secured; -Turnkey Contracts pending result of feasibility study; -Clearance to Undertake GIS from DOE issued on 7 June 2012;</p> <p>FINANCING ARRANGEMENTS: -On-going sourcing of financing the project;</p> <p>PROJECT COST: -Project cost is subject to the result of the feasibility study;</p> | June 2020 | June 2020 (Target Testing and Commissioning) |
| HYDROPOWER | | | | 498.64 | | | |
| Indicative | Limbatangon Hydroelectric Power Project | Turbines Resource & Development Corp. | Cagayan de Oro City, Misamis Oriental | 9 | <p>FEASIBILITY STUDY: -Submitted Feasibility Study, Detailed Engineering Design, and 5-Yr Work Plan;</p> <p>PERMITS AND OTHER REGULATORY REQUIREMENTS: -Issued Confirmation of Commerciality on 12 July 2013; -Already secured LGU Endorsements, DENR ECC, and NCIP Certificate;</p> <p>FINANCING ARRANGEMENTS: -Financial Arrangement Secured;</p> <p>COMMENCEMENT OF CONSTRUCTION: -On-going construction; -Construction of Access Road completed</p> | January 2018 (Target Testing and Commissioning) | January 2018 (Target Testing and Commissioning) |
| Indicative | Tagoloan | First Gen Mindanao Hydropower Corp. | Impasugong & Sumilao, Bukidnon | 39 | <p>PERMITS AND OTHER REGULATORY REQUIREMENTS: -Issued Confirmation of Commerciality on 02 July 2013;</p> <p>CONSTRUCTION CONTRACTS FOR PLANTS AND EQUIPMENT: -Pending submission of requirements for construction</p> | June 2018 | June 2018 |
| Indicative | Culaman Hydroelectric Power Project | Oriental Energy and Power Generation Corporation | Manolo Fortich, Bukidnon | 10 | <p>PERMITS AND OTHER REGULATORY REQUIREMENTS: -Issued Confirmation of Commerciality on 03 June 2013; -Clearance to Undertake GIS from DOE issued on 5 October 2012; -Submission of lacking requirements e.g. permits in progress;</p> <p>COMMENCEMENT OF CONSTRUCTION: -On-going Pre-construction activities;</p> | June 2018 | June 2018 (Target Testing and Commissioning) |
| Indicative | Cabadbaran Hydroelectric Power Project | First Gen Mindanao Hydropower Corp. | Impasugong & Sumilao, Bukidnon | 9.75 | <p>PERMITS AND OTHER REGULATORY REQUIREMENTS: -Issued Confirmation of Commerciality on 02 July 2013; -Already secured LGU Endorsements, DENR Environment Compliance Certificate, NCIP Certificate of Non-Coverage, NCIP Certificate and NWRB Permit ' -Submission of lacking requirements e.g. permits in progress;</p> <p>COMMENCEMENT OF CONSTRUCTION: -On-going Pre-construction activities;</p> | July 2018 | July 2018 (Target Testing and Commissioning) |
| Indicative | Tumalaong Hydroelectric Power Project | First Gen Mindanao Hydropower Corp. | Baugon, Bukidnon | 9 | <p>FEASIBILITY STUDY: -Submitted Feasibility Study and 5-Yr Work Plan;</p> <p>PERMITS AND OTHER REGULATORY REQUIREMENTS: -Issued Confirmation of Commerciality on 2 July 2013; -Already secured LGU Endorsements DENR Certificate of Non-Coverage, and Conditional Water Permit;</p> <p>COMMENCEMENT OF CONSTRUCTION: -On-going Pre-construction activities;</p> | July 2018 | July 2018 (Target Testing and Commissioning) |

| | | | | | | | |
|------------|---|---|----------------------------------|------|--|----------------|--|
| Indicative | Pasonanca | Philcarbon, Inc. | Zamboanga City | 0.5 | <p>PERMITS AND OTHER REGULATORY REQUIREMENTS: -Issued Confirmation of Commerciality on 09 January 2014; -Submission of lacking requirements e.g. permits in progress;</p> <p>COMMENCEMENT OF CONSTRUCTION: -On-going Pre-construction activities;</p> | January 2019 | January 2019 (Target Testing and Commissioning) |
| Indicative | Kitaotao 1 | Hedcor Bukidnon, Inc. | Bukidnon | 70 | <p>FEASIBILITY STUDY: -On going</p> <p>ARRANGEMENT FOR SECURING THE REQUIRED LAND: -Covered by Solar Energy Services (HSC No. 2015-05-569) ; -On-going study to determine the final scheme for development and final capacity of the project;</p> <p>FINANCING ARRANGEMENT: -Parent Company will undertake to provide financial support;</p> <p>PERMITS AND OTHER REGULATORY REQUIREMENTS: -Permits on process for Project Site and on-going IEC; -With renewable energy service contract; -With on-going application for HSC amendment: Increase capacity from 35 MW to 70 MW.</p> <p>MARKETING OF CAPACITIES: -To be determined;</p> <p>CONSTRUCTION OF FACILITY: -To be undertaken after acquisition of permits</p> | March 2019 | March 2019 (Target Testing and Commissioning) |
| Indicative | 10 MW Cabulig-2 Hydroelectric Power Plant Project | Mindanao Energy Systems, Inc. | Jasaan, Misamis Oriental | 10 | <p>PERMITS AND OTHER REGULATORY REQUIREMENTS: -On-going permits and other regulatory requirements completion</p> | December 2018 | March 2019 |
| Indicative | Clarín | Philnew Hydro Power Corporation | Clarín, Misamis Occidental | 5 | <p>PERMITS AND OTHER REGULATORY REQUIREMENTS: -Issued Confirmation of Commerciality on 09 April 2014; -Submission of lacking requirements e.g. permits in progress;</p> <p>COMMENCEMENT OF CONSTRUCTION: -On-going Pre-construction activities;</p> | April 2019 | April 2019 (Target Testing and Commissioning) |
| Indicative | Mat-i-1 | Philnew Hydro Power Corporation | Claveria, Cagayan de Oro | 2 | <p>PERMITS AND OTHER REGULATORY REQUIREMENTS: -Issued Confirmation of Commerciality on 09 April 2014; -Submission of lacking requirements e.g. permits in progress;</p> <p>COMMENCEMENT OF CONSTRUCTION: -On-going Pre-construction activities;</p> | April 2019 | April 2019 (Target Testing and Commissioning) |
| Indicative | Mangima Hydroelectric Power Project | Philnew Hydro Power Corporation | Manolo Fortich, Bukidnon | 10 | <p>PERMITS AND OTHER REGULATORY REQUIREMENTS: -Issued Confirmation of Commerciality on 3 September 2014; -Pending submission of requirements for construction</p> | September 2019 | September 2019 (Target Testing and Commissioning) |
| Indicative | Mat-i-2 | Philnew Hydro Power Corporation | Cagayan de Oro, Misamis Oriental | 1.6 | <p>PERMITS AND OTHER REGULATORY REQUIREMENTS: -Issued Confirmation of Commerciality on 3 September 2014; Submission of lacking requirements e.g. permits in progress;</p> <p>COMMENCEMENT OF CONSTRUCTION: -On-going Pre-construction activities;</p> | September 2019 | September 2019 (Target Testing and Commissioning) |
| Indicative | Mat-i-3 | Philnew Hydro Power Corporation | Cagayan de Oro, Misamis Oriental | 3.25 | <p>PERMITS AND OTHER REGULATORY REQUIREMENTS: -Issued Confirmation of Commerciality on 3 September 2014; -Submission of lacking requirements e.g. permits in progress;</p> <p>COMMENCEMENT OF CONSTRUCTION: -On-going Pre-construction activities;</p> | September 2019 | September 2019 (Target Testing and Commissioning) |
| Indicative | Maladugao River (Upper Cascade) | UHPK Bukidnon Hydro Power I Corporation | Wao, Bukidnon | 5.5 | <p>PERMITS AND OTHER REGULATORY REQUIREMENTS: -Issued Confirmation of Commerciality on 12 January 2015; -On-going permitting;</p> | January 2020 | January 2020 (Target Testing and Commissioning) |

| | | | | | | | |
|------------|---------------------------------------|---|--|-------|--|----------------|--|
| Indicative | Maladugao River (Lower Cascade) | UHPC Bukidnon Hydro Power I Corporation | Kaillangan & Wao, Bukidnon | 10 | <p>PERMITS AND OTHER REGULATORY REQUIREMENTS: -Issued Confirmation of Commerciality on 14 April 2015; -On going permitting;</p> <p>CONSTRUCTION CONTRACTS FOR PLANTS AND EQUIPMENT: -Pending submission of requirements for construction;</p> | April 2020 | April 2020 (Target Testing and Commissioning) |
| Indicative | Lanon (Lam-alu) | Euro Hydro Power (Asia) Holdings, Inc. | Lake Sebu, South Cotabato | 9.5 | <p>PERMITS AND OTHER REGULATORY REQUIREMENTS: -Issued Confirmation of Commerciality on 14 April 2015; -On going permitting;</p> <p>CONSTRUCTION CONTRACTS FOR PLANTS AND EQUIPMENT: -Pending submission of requirements for construction;</p> | May 2020 | May 2020 (Target Testing and Commissioning) |
| Indicative | Silo-o | Philnewriver Power Corp. | Malitbog, Bukidnon | 3.29 | <p>PERMITS AND OTHER REGULATORY REQUIREMENTS: -Issued Confirmation of Commerciality on 5 June 2015; -On going permitting;</p> <p>CONSTRUCTION CONTRACTS FOR PLANTS AND EQUIPMENT: -Pending submission of requirements for construction;</p> | June 2020 | June 2020 (Target Testing and Commissioning) |
| Indicative | Agus III | Maranao Energy Corporation | Pantar & Balo-I, Lanao del Sur & Lanao del Norte | 225 | <p>CONSTRUCTION CONTRACTS FOR PLANTS AND EQUIPMENT: -Pending submission of requirements for construction;</p> | July 2020 | July 2020 (Target Testing and Commissioning) |
| Indicative | Malitbog | Philnewriver Power Corp. | Malitbog, Bukidnon | 17.85 | <p>CONSTRUCTION CONTRACTS FOR PLANTS AND EQUIPMENT: -Pending submission of requirements for construction;</p> | September 2020 | September 2020 (Target Testing and Commissioning) |
| Indicative | Maramag | Maramag Mini-Hydro Corp | Maramag, Bukidnon | 1.4 | <p>CONSTRUCTION CONTRACTS FOR PLANTS AND EQUIPMENT: -Pending submission of requirements for construction;</p> | September 2020 | September 2020 (Target Testing and Commissioning) |
| Indicative | Manupali | Matic Hydropower Corp | Valencia, Bukidnon | 9 | <p>CONSTRUCTION CONTRACTS FOR PLANTS AND EQUIPMENT: -Pending submission of requirements for construction;</p> | September 2020 | September 2020 (Target Testing and Commissioning) |
| Indicative | Pulanai | Repower Energy Development | Valencia, Bukidnon | 10.6 | <p>CONSTRUCTION CONTRACTS FOR PLANTS AND EQUIPMENT: -Pending submission of requirements for construction;</p> | December 2020 | December 2020 (Target Testing and Commissioning) |
| Indicative | Upper Manupali | Bukidnon II Electric Cooperative, Inc. | Valencia City, Bukidnon | 4.4 | <p>PERMITS AND OTHER REGULATORY REQUIREMENTS: -Issued Confirmation of commerciality on 16 February 2016;</p> | February 2021 | February 2021 (Target Testing and Commissioning) |
| Indicative | Bubunawan Hydroelectric Power Project | First Gen Mindanao Hydropower Corp. | Baugnon and Libona, Bukidnon | 23 | <p>FEASIBILITY STUDY: -Submitted Feasibility Study and 5-Yr Work Plan;</p> <p>PERMITS AND OTHER REGULATORY REQUIREMENTS: -Issued Confirmation of Commerciality on 02 July 2013; -Already secured LGU Endorsements, DENR Environment Compliance Certificate, NCIP Certificate and NWRB Permit; -Clearance to Undertake GIS from DOE issued on 28 September 2012; -Bids and tendering for the EPC started on April 2014;</p> <p>CONSTRUCTION CONTRACTS FOR PLANTS AND EQUIPMENT: -On-going Pre-construction activities;</p> | 2021 | 2021 (Target Testing and Commissioning) |

| SOLAR | | 238 | | | | | |
|------------|---|-----------------------------------|--|----|---|---------------|---|
| Indicative | San Francisco Solar Power Project | GPower Inc. | San Francisco, Agusan del Sur | 10 | <p>ARRANGEMENT FOR SECURING THE REQUIRED LAND: -Covered by Solar Energy Services (SESC No. 2015-09-252) on 29 December 2015; -To be located from the existing primary transmission line of the local distribution utility, the ASELCO and 6 KM from the San Francisco substation and ASELCO main office; -Currently completing documentation for selected location for the project;</p> <p>PERMITS AND OTHER REGULATORY REQUIREMENTS: -Requested DOE Endorsement to NCIP for Certificate of Non-Overlap on 29 January 2016; -ECC approved on March 2016</p> <p>MARKETING OF GENERATING CAPACITIES: -On-going negotiation for Bilateral Contract Arrangement with ASELCO through CSP;</p> <p>FINANCING ARRANGEMENTS: -On-going finalization for financing arrangements;</p> <p>PROJECT COST INCLUDING PRE-OPERATING EXPENSES: -PhP641 Million or \$14.2 Million</p> | December 2016 | December 2016 (Target Testing and Commissioning) |
| Indicative | GenSan Solar Power Project Phase I | Del Sol Energy CGS, Inc. | Brgy. Conel, General Santos City, South Cotabato | 48 | <p>PERMITS AND OTHER REGULATORY REQUIREMENTS: • Awarded with RE Service Contract (SESC No. 2015-02-106) on 28 Jan 2015 • Certificate of Commerciality No. SCC- 2015-09-024 dated 22 Sep 2015</p> | December 2018 | December 2018 (Target Testing and Commissioning) |
| Indicative | GenSan Solar Power Project Phase II | Del Sol Energy CGS, Inc. | Brgy. Tambler, General Santos City, South Cotabato | 48 | <p>PERMITS AND OTHER REGULATORY REQUIREMENTS: • Awarded with RE Service Contract (SESC No. 2015-02-106) on 28 Jan 2015 • Certificate of Commerciality No. SCC- 2015-09-024 dated 22 Sep 2015</p> | December 2018 | December 2018 (Target Testing and Commissioning) |
| Indicative | 60 MW General Santos City Solar Power Project | Astroenergy Gensan Inc. | General Santos City, South Cotabato | 60 | <p>Feasibility Studies, Permits and Other Regulatory Requirements -Issued with GIS on 23 Nov 2015, GIS #2015-11-001</p> | TBD | TBD |
| Indicative | San Francisco Solar Power Project | Gpower Inc. | San Francisco, Agusan del Sur | 10 | <p>PERMITS AND OTHER REGULATORY REQUIREMENTS: • Issued with GIS on 4 April 2016 (DOE-EPIMB-SIS No. 2016-04-006)</p> | TBD | TBD |
| Indicative | Jasaan Solar Power Project | Lohas and Soul Lighting, Inc. | Jasaan, Misamis Oriental | 60 | <p>PERMITS AND OTHER REGULATORY REQUIREMENTS: • Issued with GIS on 11 May 2016 (DOE-EPIMB-SIS No. 2016-04-001)</p> | TBD | TBD |
| Indicative | Sumilao Solar Power Project | Sunasia Energy, Inc. | San Vicente, Sumilao, Bukidnon | 2 | <p>PERMITS AND OTHER REGULATORY REQUIREMENTS: • Issued with GIS on 7 June 2016 (DOE-EPIMB-SIS No. 2016-05-008)</p> | TBD | TBD |
| BIOMASS | | 46.3 | | | | | |
| Indicative | 10MW Malay-balay Bio-Energy Corporation Multi Feedstock Generating Facility | Malaybalay Bio-Energy Corporation | Bukidnon | 9 | <p>PERMITS AND OTHER REGULATORY REQUIREMENTS: -Secured Clearance from DOE for the conduct of GIS on 28 February 2014;</p> <p>FINANCING ARRANGEMENTS: -Financial Arrangement Secured;</p> <p>COMMENCEMENT OF CONSTRUCTION: -Operating for Own-Use; -On-going construction;</p> | December 2017 | December 2017 (Target Testing and Commissioning) |
| Indicative | 23.5 MW EPC Woody Biomass Power Plant Project | Eastern Petroleum Corporation | Agusan del Norte | 21 | <p>FINANCING ARRANGEMENTS: -Financial Arrangement Secured;</p> <p>COMMENCEMENT OF CONSTRUCTION: -For construction;</p> | December 2017 | December 2017 (Target Testing and Commissioning) |

| | | | | | | | |
|------------|--|---|-------------|------|---|---------------|---|
| Indicative | 12 MW Napier Grass-Fired Biomass Power Plant Project | Manolo Fortich Biomass Energy Corporation | Bukidnon | 10.8 | FINANCING ARRANGEMENTS: -Financial Arrangement Secured; COMMENCEMENT OF CONSTRUCTION: -For construction; | January 2018 | January 2018 (Target Testing and Commissioning) |
| Indicative | LPC Biomass Power Plant Project | Lamsan Power Corporation | Maguindanao | 5.5 | COMMENCEMENT OF CONSTRUCTION: -For construction; | December 2018 | December 2018 (Target Testing and Commissioning) |

Total Indicative Rated Capacity

2,566.84