

PRIVATE SECTOR INITIATED POWER PROJECTS (VISAYAS)

COMMITTED

As of 31 Jul 2016

Committed / Indicative	Name of the Project	Project Proponent	Location	Rated Capacity (MW)	Project Status	Target Testing & Commissioning	Target Commercial Operation
	COAL			420			
Committed	PEDC Expansion Project	Panay Energy Development Corporation (Global Business Power Corporation)	Brgy. Ingore, La Paz, Iloilo	150	<p><b>Feasibility Studies, Permits and Other Regulatory Requirements</b></p> <ul style="list-style-type: none"> <li>-ECC secured</li> <li>-Notice to Proceed (NTP) secured</li> <li>-GIS- secured clearance from DOE for 82MW on 03 March 2011</li> <li>-Feasibility Study: extension to existing plant</li> </ul> <p><b>Off-Takers</b></p> <ul style="list-style-type: none"> <li>-Panay-Guimaras Power Supply Consortium (PPSG) - 25yr power supply deal for 24 MW</li> <li>-Other negotiations are ongoing and confidential</li> </ul> <p><b>Financial Arrangements</b></p> <ul style="list-style-type: none"> <li>- 26 March 2015 - PEDC signed a PhP11B loan to 6 Financial Institutions</li> <li>-Project cost is Php6.199B (FS submitted on 10/19/2015)</li> </ul> <p><b>Contracts for Plant and Equipment</b></p> <ul style="list-style-type: none"> <li>-June 2014 - Turnover of project site to Formosa Heavy Industries</li> <li>-EPC Contractors: Formosa Heavy Industry Poyry Energy</li> </ul> <p><b>Commencement of Construction</b></p> <ul style="list-style-type: none"> <li>-Construction started last August 14, 2014;</li> </ul> <p><b>Project Progress</b></p> <ul style="list-style-type: none"> <li>-07 March 2014 – Ground Breaking</li> <li>-Overall Progress: 72.8% completed vs. 74.8% Planned (as of January 2016)</li> <li>-Overall Progress: 80.6% completed vs 82% Planned (as of Feb 29 2016)</li> </ul>	July 2016 (Ongoing Testing and Commissioning)	August 2016
Committed	Palm Concepcion Coal-Fired Power Plant	Palm Concepcion Power Corp. (Formerly DMCI Concepcion Power Corp.)	Brgy. Nipa, Concepcion, Iloilo	270	<p><b>Feasibility Studies, Permits and Other Regulatory Requirements</b></p> <ul style="list-style-type: none"> <li>-Feasibility Study completed - March 2006</li> <li>-Environmental Impact Statement – June 2006</li> <li>-Hydrology and Flood Release Analyses and Geotechnical Earthquake Risk Analysis – Jun 2011</li> <li>-Geotechnical Foundation &amp; Engineering Geological Investigations – Jun 2011</li> <li>-Geotechnical Foundation and Geohazards Risk Investigations – Aug 2011</li> <li>-Market Study of the Power Requirements in the Visayas</li> <li>-Final SIS Report from NGCP received on July 17, 2012</li> <li>-More confirmatory studies done</li> <li>-DAR Conversion Order-Sept 2008; SEC-22 Nov 2010; DENR Final SIS Report-approved by NGCP on 17 July 2012 BOI-amended 02 Oct 2012; Connection Agreement with NGCP-01 Oct 2012; ECC-03 June 2013; NCIP- issued by DOE on 03 June 2014 for Unit 1; Appraisal Report for the PPA/MLA from the DENR Regional Director-Oct 2014; Endorsements from LGUs and local permits secured; Necessary land requirements secured</li> </ul> <p><b>Financial Arrangements</b></p> <ul style="list-style-type: none"> <li>-24 July 2013-Financial Closure Secured</li> <li>-Project cost is Php26.356B</li> </ul> <p><b>Offtakers</b></p> <p>For Unit 1-AKELCO-22 MW; PECO-10MW; CAPELCO-2MW; CENECO-35MW; NONECO (formerly VRESKO)-13MW; NOCECO-10MW; NORECO 1-5MW; CEBECO 2-10MW; SOLECO-4MW (updated as of Sept 2015)</p> <p><b>Construction Contracts for Plant and Equipment</b></p> <ul style="list-style-type: none"> <li>-Signed and awarded various contracts</li> </ul> <p><b>Project Progress</b></p> <ul style="list-style-type: none"> <li>-15 Jan 2013-Ground Breaking</li> <li>-18 July 2013-Commencement of Construction for 1st Unit</li> <li>-Feb 2016 - Transmission is 100% completed</li> <li>-Overall Progress: 96.80% completed vs. 95.67% planned (as of 31 Jan 2016)</li> </ul>	Unit I - June 2016 (Ongoing Testing and Commissioning) Unit II - March 2018 (will still be firm up)	Unit I - Aug 2016 Unit II - December 2018



GEOHERMAL				50			
Committed	Biliran Geothermal Plant Project	Biliran Geothermal Incorporated	Biliran, Biliran	50	<b>Feasibility Studies, Permits and Other Regulatory Requirements</b> -Geothermal Service Contract from DOE-obtained -ECC-secured for the proposed Geothermal Exploration Drilling and Biliran Power Plant Project on December 06, 2012 and August 23, 2013, respectively. -Confirmation of Commerciality-obtained from DOE on 28 December 2014  <b>Financial Arrangements</b> -Memorandum of Understanding by and among Envent Holdings Philippines, Inc. (EHPI) and Philippine Associated Smelting and Refining Corp. (PASAR) signed on May 10, 2013  <b>Project Cost</b> US\$ 208.021 M	August 2016	<b>Phase 1 - Sept 2016</b> <b>Phase 2 - Oct 2016</b> <b>Phase 3 - July 2017</b> <b>Phase 4 - Nov 2017</b>
HYDROPOWER				13.1			
Committed	Igbulo (Bais) Hydroelectric Power Project	Century Peak Energy Corporation	Igbaras, Iloilo	5.1	<b>Feasibility Studies, Permits and Other Regulatory Requirements</b> - Confirmation of Commerciality-issued on 26 June 2013 - GIS-issued by DOE on 14 August 2013 - Ongoing submission of other reportorial requirements  <b>Project Progress</b> -Ongoing Construction	June 2018	June 2018 (Target Testing and Commissioning)
Committed	Cantakoy	Quadriver Energy Corp.	Danao, Bohol	8	<b>Feasibility Studies, Permits and Other Regulatory Requirements</b> -GIS-secured clearance from DOE on 11 July 2011  <b>Financial Arrangement</b> -Financial Arrangement Secured  <b>Project Progress</b> -Construction on-hold due to conflict with LGU	June 2018	June 2018 (Target Testing and Commissioning)

SOLAR				115.48			
Committed	Palo Solar Power Project	Sulu Electric Power and Light (Phils.), Inc. (SEPALCO)	Brgy. Castila, Palo, Leyte	49.81	<b>Feasibility Studies, Permits and Other Regulatory Requirements</b> -RE Service Contract (RESC No. 2014-04-073) on 24 April 2014; -DOE Certificate of Confirmation of Commerciality-acquired on 07 March 2016	August 2016 (being confirmed)	September 2016
Committed	Milag-ao Solar Power Project	COSMO Solar Energy, Inc.	Milag-ao, Iloilo	5.67	<b>Feasibility Studies, Permits and Other Regulatory Requirements</b> -Covered by Solar Energy Services (SESC No. 2013-09-036) on 31 October 2013 -Declaration of Commerciality- filed on 26 September 2014 -DOE Certificate of Commerciality- acquired on 12 January 2015  <b>Project Progress</b> -Pre-Construction-100% -Construction-100% -Interconnection-100%	June 2016 (Ongoing Testing and Commissioning)	September 2016
Indicative	First Toledo Solar Power Project	SunAsia Energy, Inc.	Toledo City, Cebu	60	<b>Project Progress</b> -Pre-construction 80 % -Construction 50 % -Interconnection 80 %  <b>Feasibility Studies, Permits and Other Regulatory Requirements</b> -RESC NO. 2015-05-230 awarded on 5/29/2015 -COCOC NO. SSC-2016-03-046-A issued on 05/24/2016	December 2016	December 2016 (Target Testing and Commissioning)
<b>WIND</b>				<b>0</b>			
<b>BIOMASS</b>							

Total Committed Rated Capacity 606.58

\* Committed Projects)  
 COAL  
 OIL  
 GEOTHERMAL  
 HYDROPOWER  
 WIND  
 SOLAR  
 BIOMASS



420  
 8  
 50  
 13.1  
 0  
 116.48  
 0  
**606.58**  
 TRUE  
 606.58