

PRIVATE SECTOR INITIATED POWER PROJECTS (VISAYAS)

COMMITTED


As of 30 April 2017

Committed / Indicative	Name of the Project	Project Proponent	Location	Rated Capacity (MW)	Project Status	Target Testing & Commissioning	Target Commercial Operation
	COAL						
Committed	Palm Concepcion Coal-Fired Power Plant	Palm Concepcion Power Corp. (Formerly DMCI Concepcion Power Corp.)	Brgy. Nipa, Concepcion, Iloilo	135	<p>Feasibility Studies, Permits and Other Regulatory Requirements</p> <ul style="list-style-type: none"> -Feasibility Study completed - March 2006 -Environmental Impact Statement – June 2006 -Hydrology and Flood Release Analyses and Geotechnical Earthquake Risk Analysis – Jun 2011 -Geotechnical Foundation & Engineering Geological Investigations – Jun 2011 -Geotechnical Foundation and Geohazards Risk Investigations – Aug 2011 -Market Study of the Power Requirements in the Visayas -Final SIS Report from NGCP received on July 17, 2012 -More confirmatory studies done <p>-DAR Conversion Order-Sept 2008; SEC-22 Nov 2010; DENR Final SIS Report-approved by NGCP on 17 July 2012 BOI-amended 02 Oct 2012; Connection Agreement with NGCP-01 Oct 2012; ECC-03 June 2013; NCIP- issued by DOE on 03 June 2014 for Unit 1; Appraisal Report for the PPA/MLA from the DENR Regional Director-Oct 2014; Endorsements from LGUs and local permits secured; Necessary land requirements secured</p> <p>Financial Arrangements</p> <ul style="list-style-type: none"> -24 July 2013-Financial Closure Secured -Project cost is Php26.3568 -6th Drawdown on December 2016 <p>Construction Contracts for Plant and Equipment</p> <ul style="list-style-type: none"> -Signed and awarded various contracts 	Unit II - March 2018 (will still be firm up)	Unit II - December 2018
	OIL						
Committed	CENPRI Diesel Power Plant	Central Negros Power Reliability, Inc.	Brgy. Calumangan, Bago City, Negros Occidental	16	<p>Feasibility Studies, Permits and Other Regulatory Requirements</p> <ul style="list-style-type: none"> -Feasibility Study-completed -Environmental Impact Assessment Study-Sept 2012 -DOE- w/ MOA and COE – 100% <p>-ERC: Approval of Supply Agreement - Provisional Approval dated 10 Nov 2014 – 100%; COC – 95%; Occular inspection conducted on Feb 3-5, 2016, Authority to develop and own or operate dedicated point-to-point limited transmission facilities - 100%; Approved by ERC on Oct. 29, 2015</p> <ul style="list-style-type: none"> -Brgy. Calumangan Endorsement -01 September 2012 -DENR: ECC - 21 Nov 2013; PTO - 100%; Provisional PTO pending conduct of emission test -PEMC: Application for WESM Direct Membership - 29 Jan 2015; required submission of various documents mostly from NGCP and some for ERC - 100% -NGCP issued Certificates of Approval to Connect (40MVA Substation-13 Nov 2015; 100m Line-04 Nov 2015; Unit 2 5MW-22 Jan 2016); Connection, Transmission & Metering Service Agreement - signed and transmitted back to NGCP10 Feb 2016 for signature <p>Off-Takers</p> <ul style="list-style-type: none"> -70% of dependable capacity contracted to CENEEO <p>Financial Arrangements</p> <ul style="list-style-type: none"> Financially Closed <p>Contracts for Plant and Equipment</p> <ul style="list-style-type: none"> -100 % Secured <p>Project Progress</p> <ul style="list-style-type: none"> - Dec 2013-Commencement of Construction <p>ISSUES ENCOUNTERED RE: PROJECT DEVELOPMENT</p> <ul style="list-style-type: none"> -Adverse climatic conditions, transportation interruption or delays, port congestion, general shortage of materials that affected construction and transport of engines and equipment from port of origin to plant site in Bago City and the perplexing bureaucracy and processes that affected and delayed grid connectivity 	Unit 4- February 2017 Unit 5 - July 2017	Unit 4- May 2017 Unit 5 - July 2017 (Target Testing and Commissioning)
	GEOHERMAL						
Committed	Biliran Geothermal Plant Project	Biliran Geothermal Incorporated	Biliran, Biliran	50	<p>Feasibility Studies, Permits and Other Regulatory Requirements</p> <ul style="list-style-type: none"> -Geothermal Service Contract from DOE-obtained -ECC-secured for the proposed Geothermal Exploration Drilling and Biliran Power Plant Project on December 06, 2012 and August 23, 2013, respectively. -Confirmation of Commerciality-obtained from DOE on 28 December 2014 <p>Financial Arrangements</p> <ul style="list-style-type: none"> -Memorandum of Understanding by and among Envent Holdings Philippines, Inc. (EHPI) and Philippine Associated Smelting and Refining Corp. (PASAR) signed on May 10, 2013 <p>Project Cost</p> <ul style="list-style-type: none"> US\$ 208.021 M 	May 2017	Phase 1 - May 2017 Phase 2 - May 2017 Phase 3 - July 2017 Phase 4 - November 2017
	HYDROPOWER						
Committed	Igbulo (Bais) Hydroelectric Power Project	Century Peak Energy Corporation	Igbaras, Iloilo	5.1	<p>Feasibility Studies, Permits and Other Regulatory Requirements</p> <ul style="list-style-type: none"> - Confirmation of Commerciality-issued on 26 June 2013 - GIS-issued by DOE on 14 August 2013 - Ongoing submission of other repertorial requirements <p>Project Progress</p> <ul style="list-style-type: none"> -Ongoing Construction 	June 2018	June 2018 (Target Testing and Commissioning)
Committed	Cantakoy	Quadraver Energy Corp.	Danao, Bohol	8	<p>Feasibility Studies, Permits and Other Regulatory Requirements</p> <ul style="list-style-type: none"> -GIS-secured clearance from DOE on 11 July 2011 <p>Financial Arrangement</p> <ul style="list-style-type: none"> -Financial Arrangement Secured <p>Project Progress</p> <ul style="list-style-type: none"> -Construction on-hold due to conflict with LGU 	June 2018	June 2018 (Target Testing and Commissioning)

SOLAR				65.67			
Committed	Miag-ao Solar Power Project	COSMO Solar Energy, Inc.	Miag-ao, Iloilo	5.67	Feasibility Studies, Permits and Other Regulatory Requirements -Covered by Solar Energy Services (SESC No. 2013-09-036) on 31 October 2013 -Declaration of Commerciality- filed on 26 September 2014 -DOE Certificate of Commerciality- acquired on 12 January 2015 Project Progress -Pre-Construction-100% -Construction-100% -Interconnection-100%	June 2016 (Ongoing Testing and Commissioning)	May 2017
Committed	First Toledo Solar Power Project	SunAsia Energy, Inc.	Toledo City, Cebu	60	Project Progress -Pre-construction 80 % -Construction 50 % -Interconnection 80 % *Feasibility Studies, Permits and Other Regulatory Requirements -RESC NO. 2015-05-230 awarded on 5/29/2015 -COCOC NO. SSC-2016-03-046-A issued on 05/24/2016	December 2016 (Ongoing Testing and Commissioning)	May 2017
WIND				0			
BIOMASS				210.08			
Committed	VMC Cogeneration Power Plant Project	Victorias Milling Company, Inc.	Victoria, Negros Occidental	63	Project Progress -Ongoing Construction	December 2017	December 2017 (Target Testing and Commissioning)
Committed	HPC Cogeneration Power Plant Project	Hawaiian-Philippine Company	Negros Occidental	28.58	Project Progress -Ongoing Construction	December 2017	December 2017 (Target Testing and Commissioning)
Committed	BISCOM Cogeneration Power Plant Project	BISCOM, Inc.	Binalbagan, Negros Occidental	48.5	Project Progress -Ongoing Construction	December 2017	December 2017 (Target Testing and Commissioning)
Committed	Bais Bagasse-Fired Cogeneration Power Plant Project	Central Azucarera Don Pedro	Calasagan, Bais City, Negros Occidental	25	Project Progress -Ongoing Construction	December 2017	December 2017 (Target Testing and Commissioning)
Committed	SCBI Multi-Feedstock Biomass Power Plant Project	San Carlos Biopower, Inc.	Negros Occidental	20	Project Progress -Ongoing Construction	December 2017	December 2017 (Target Testing and Commissioning)
Committed	SNBI Cane trash-Fired Biomass Power Plant Project	South Negros BioPower, Inc.	Negros Occidental	25	Project Progress -Ongoing Construction	December 2019	December 2019 (Target Testing and Commissioning)

Total Committed Rated Capacity 489.85

* Committed Projects)
 COAL
 OIL
 GEOTHERMAL
 HYDROPOWER
 WIND
 SOLAR
 BIOMASS



135
 16
 58
 13.1
 0
 65.67
 210.08
 489.85
 TRUE
 489.85