

LUZON COMMITTED POWER PROJECTS

As of 31 October 2024

Name of the Project	Plant Type	Company Name	Location	Province	Region	Installed/Rated Capacity (MW)	Target Testing and Commissioning	Target Commercial Operation	Remarks / Issues Encountered During Project Development
COAL						1,450.000			
Mariveles Coal-Fired Power Plant Phase I - Unit 4	Coal	Mariveles Power Generation Corporation	Mariveles, Bataan	Bataan	III	150.000	Jun 28, 2024 (Actual)	Nov 2024	
Masinloc Power Plant - Unit 4	Coal	Masinloc Power Partners Co., Ltd.	Masinloc, Zambales	Zambales	III	350.000	May 2025	Aug 2025	Possible delay on the Transmission Line due to issue with the Right of way.
Mariveles Coal-Fired Power Plant Phase II - Unit 5	Coal	Mariveles Power Generation Corporation	Mariveles, Bataan	Bataan	III	300.000	Sep 2028	Mar 2029	The proposed COD dates for Units 5 and 6 are deferred due to the on-going technical discussions with the EPC contractor on how best to reduce the capacity of the major equipment that were already ordered even prior to and following DOE's recent recommendation to revert to the original capacity of 2 x 300 MW and retain supercritical CFB technology. Further, discussion with various financial institutions on the funding of the construction of Units 5 and 6, with which we have met some challenges given recent sustainability restrictions.
Masinloc Power Plant - Unit 5	Coal	Masinloc Power Partners Co., Ltd.	Masinloc, Zambales	Zambales	III	350.000	Nov 2025	Apr 2026	Possible delay on the Transmission Line due to issue with the Right of way.
Mariveles Coal-Fired Power Plant Phase II - Unit 6	Coal	Mariveles Power Generation Corporation	Mariveles, Bataan	Bataan	III	300.000	Mar 2029	Jun 2029	The proposed COD dates for Units 5 and 6 are deferred due to the on-going technical discussions with the EPC contractor on how best to reduce the capacity of the major equipment that were already ordered even prior to and following DOE's recent recommendation to revert to the original capacity of 2 x 300 MW and retain supercritical CFB technology. Further, discussion with various financial institutions on the funding of the construction of Units 5 and 6, with which we have met some challenges given recent sustainability restrictions.
OIL-BASED						11.040			
11.04 MW Capas Bunker C-Fired Diesel Power Plant	Oil	Supreme Power Corporation	Brgy. Sto. Rosario, Capas, Tarlac	Tarlac	III	11.040	Dec-24	Feb 2025	Delays in procurement of major equipment offshore due to COVID-19 pandemic restrictions.
NATURAL GAS						6,070.000			
Batangas Combined Cycle Power Plant - Phase 1, Unit 1	Natural Gas	Excellent Energy Resources Inc. (EERI)	Brgy. Dela Paz Proper, Batangas City	Batangas	IV-A	440.000	Jun 2024	Nov 2024	
Batangas Combined Cycle Power Plant - Phase 1, Unit 2	Natural Gas	Excellent Energy Resources Inc. (EERI)	Brgy. Dela Paz Proper, Batangas City	Batangas	IV-A	440.000	Jul 2024	Dec 2024	
Batangas Combined Cycle Power Plant - Phase 1, Unit 3	Natural Gas	Excellent Energy Resources Inc. (EERI)	Brgy. Dela Paz Proper, Batangas City	Batangas	IV-A	440.000	Sep 2024	Jan 2025	
Natural Gas-Fired Power Plant	Natural Gas	Batangas Clean Energy, Inc.	Brgys. Libo and Malitam, Batangas City	Batangas	IV-A	1,100.000	Jun-28	Jan 2029	
Energy World Corporation 650 MW Gas Fired Combined Cycle Power Plant	Natural Gas	Energy World Corporation	Brgy. Ibabang Polo, Grande Island, Pagbilao, Quezon	Quezon	IV-A	650.000	TBD	TBD	Lenders issues on Transmission/Project Financing
Batangas Combined Cycle Power Plant - Phase 2	Natural Gas	Excellent Energy Resources Inc. (EERI)	Brgy. Dela Paz Proper, Batangas City	Batangas	IV-A	440.000	TBD	TBD	
Natural Gas-Fired Combined Cycle Gas Turbine Power Plant Project Phase 1 - Unit 1 (formerly AOE Coal-Fired Power Plant Unit 1)	Natural Gas	Atimonan One Energy Inc. / Meralco Powergen Corp.	Brgy. Villa Ibaña, Atimonan, Quezon Province	Quezon	IV-A	640.000	TBD	TBD	
Natural Gas-Fired Combined Cycle Gas Turbine Power Plant Project Phase 1 - Unit 2 (formerly AOE Coal-Fired Power Plant Unit 2)	Natural Gas	Atimonan One Energy Inc. / Meralco Powergen Corp.	Brgy. Villa Ibaña, Atimonan, Quezon Province	Quezon	IV-A	640.000	TBD	TBD	Delays in securing ECC amendment from Coal-to-Gas that will enable the project to be shovel-ready. Current geopolitical issues between Russia and Ukraine that push up fuel prices and hydrocarbon-based products.
Natural Gas-Fired Combined Cycle Gas Turbine Power Plant Project Phase 2 - Unit 1	Natural Gas	Atimonan One Energy Inc. / Meralco Powergen Corp.	Brgy. Villa Ibaña, Atimonan, Quezon Province	Quezon	IV-A	640.000	TBD	TBD	
Natural Gas-Fired Combined Cycle Gas Turbine Power Plant Project Phase 2 - Unit 2	Natural Gas	Atimonan One Energy Inc. / Meralco Powergen Corp.	Brgy. Villa Ibaña, Atimonan, Quezon Province	Quezon	IV-A	640.000	TBD	TBD	
GEOTHERMAL						67.573			
Palayan Binary Power Plant	Geothermal	Bacman Geothermal Inc.	Brgy. Nagolgot, Manito, Albay	Albay	V	29.000	December 2023	November 2024	99.10% testing and commissioning completion FCATC Extension to December 2024
Tiwi Geothermal Binary Power Plant	Geothermal	AP Renewables, Inc.	Brgy. Cate, Tiwi, Albay	Albay	V	17.000	July 2024	Feb-25	EPC issued Test On Completion Certificate with a guaranteed output of 15.45MW. GCT schedule base on NGCP availability is on 11-15 November 2024. Target to obtain FCATC by 13 December 2024
Tanawon Geothermal Project	Geothermal	Bacman Geothermal Inc.	Brgy. Bulabog and Capuy, Sorsogon City	Sorsogon	V	21.573	October 2024	December 2024	Ongoing project construction at 94.28% completion rate.
HYDRO						729.910			
Likud 2 Hydroelectric Power Project	Hydro	First Ifugao Renewable Energy Corporation	Asipulo, Ifugao	Ifugao	CAR	0.560	Oct-23	TBD	- FCATC issued on 01 August 2024 - with ongoing issues regarding the distribution lines of IFELCO (frequent power interruption occurs when Likud 2 HPP is energized. IFELCO requested FIRECO not to energize Likud 2 HPP until further notice)
Ibulao Hydroelectric Power Project	Hydro	Hydrocore, Inc.	Lagawe, Ifugao	Ifugao	CAR	4.500	March 18, 2024	TBD	- FCATC was issued by NGCP. However, the GUCT only covered the 2 out of the 3 units. - Drafted letter to NGCP to clarify the test procedures conducted for the Ibulao HPP
Colasi Hydroelectric Power Project	Hydro	Colasi Mini Hydro Electric Power Plant Corporation	Mercedes, Camarines Norte	Camarines Norte	V	4.000	Oct-24	Dec-24	- Completed T&C - Embedded Plant - CANORECO - Waiting for FCATC
Lagulo (Lagimbayan) Malaki 1 Hydroelectric Power Project	Hydro	Enervantage Supplier's Co., Inc.	Mauban, Quezon	Quezon	IV-A	1.600	Sep-24	Jan-25	- Certificate of Confirmation of Commerciality is under FIT System - Embedded Plant - MERALCO - For MERALCO's inspection prior to issuance of PCATC
Turmauni Hydroelectric Power Project	Hydro	Philnew Hydro Power Corporation	Turmauni, Isabela	Isabela	II	11.300	May-26	Jul-26	- Embedded Plant - ISELCO II - 15.46% as of December 2023
Mariveles Hydroelectric Power Project	Hydro	Southeast Asia Renewable Power Corporation	Mariveles, Bataan	Bataan	III	0.600	Mar-25	Mar-25	- Embedded Plant - Authority of the Freeport Area of Bataan (AFAB) - For completion of tapping point, penstock and conduct of T&C - 98% complete
Dupinga Hydroelectric Power Project	Hydro	Dupinga Mini Hydro Corporation	Gabalton, Nueva Ecija	Nueva Ecija	III	4.800	Apr-25	Jun-25	- 58.75% as of July 2024 - Embedded Plant - NEECO II - Area 2
Dipalo Hydroelectric Power Project	Hydro	Power Beacon Renewable Solutions, Inc.	San Quintin, Pangasinan	Pangasinan	I	4.150	Aug-25	Oct-25	- 40% as of July 2024
Sablán 1 Hydroelectric Power Project	Hydro	Hedcor, Inc.	Sablán, Benguet	Benguet	CAR	20.000	Oct-25	Nov-25	- Under GEAP
Ibulao 1 Hydroelectric Power Project	Hydro	Kiangnan Mini Hydro Corporation	Kiangnan, Ifugao	Ifugao	CAR	7.600	2026	2026	- 75.78% as of May 2024 - Embedded Plant - IFELCO - With SIS Endorsement - Under GEAP - 20.19% as of December 2023
Kapangan Hydroelectric Power Project	Hydro	Cordillera Hydro Electric Power Corporation	Kapangan and Kibungan, Benguet	Benguet	CAR	60.000	Apr-27	Jun-27	- Based on the submitted progress report for 2nd Q of 2024, the construction accomplishment remains at 20.19%. Currently, the electromechanical equipment is already at a warehouse leased by COHECO located in San Juan, La Union. COHECO already secured the following permits/endorsements and study: - LGU endorsements - ECC - Certification Precondition - Flag - Permanent Water Permit - System Impact Study Ongoing permitting activities include the following: - Acquisition of Right of Way - Target Delivery Date under GEAI - June 2027 (revised)
Asin-Hungduan Hydroelectric Power Project	Hydro	Kiangnan Mini Hydro Corporation	Kiangnan, Ifugao	Ifugao	CAR	9.800	2028	2028	- 24.69% as of January 2024 - No construction activities since January 2024 - Embedded Plant - IFELCO - Embedded Plant - ISELCO II - 15.46% as of December 2023
Tubay 3 Hydroelectric Power Project	Hydro	AT Dinum Co.	Tublay, Benguet	Benguet	CAR	1.000	2028	2028	- 15.46% as of December 2023
Wawa Pumped Storage 1 Hydroelectric Power Project	Hydro	Olympia Viologo Water & Power, Inc.	Rodriguez, Rizal	Rizal	IV-A	600.000	2030	2030	- 20% as of October 2023
BIOMASS						6.282			
5.082-MW Biomass Power Plant Project	Biomass	Trustpower Corporation	Mabalacat City, Pampanga	Pampanga	III	5.082	Sep 2024	Nov 2024	- 100% project completion of Phase I (1.68MW); Schedule for GCT by 1st week of September 2024. - Generators for Phase 2 (3.402MW) are not yet purchased.

LUZON COMMITTED POWER PROJECTS

As of 31 October 2024

Name of the Project	Plant Type	Company Name	Location	Province	Region	Installed/Rated Capacity (MW)	Target Testing and Commissioning	Target Commercial Operation	Remarks / Issues Encountered During Project Development
1.2 MW Biogas Power Plant Project	Biomass	First Quezon Biogas Corporation	Candelaria, Quezon	Quezon	IV-A	1.200	Jun 2025	Aug 2025	Stopped construction last 2nd quarter 2019 due to financing issues; Ongoing securing of additional funds from potential partners/investors.
SOLAR						4,849.770			
Maragondon Solar Power Plant Project	Solar	Solar Tanauan Corporation	Maragondon, Cavite	Cavite	IV-A	48.118	Oct 2024	Dec 2024	Construction - 99.8% completed Testing & Commissioning - 90% COC Application - 100% WESM Registration for Commercial Operation - 95% Target date for VRE Grid Compliance Testing: 27 November 2024
Tanauan Solar Power Plant Project	Solar	Solar Tanauan Corporation	Tanauan City, Batangas	Batangas	IV-A	48.118	Oct 2024	Dec 2024	Construction - 100% completed Testing & Commissioning - 90% (awaiting FCATC) COC Application - 100% (Pre-filed) WESM Registration for Commercial Operation - 95% Completed VRE Grid Compliance Test on 14 November 2024
Laoag Solar Power Project - Phase 1	Solar	PV Sinag Power Inc.	Laoag Aguilan, Pangasinan	Pangasinan	I	57.800	Apr 2024	Dec 2024	Construction - 98.90% completed Testing & Commissioning - 99.48% waiting for issuance of FCATC
Laoag 2 Solar Power Project - Phase 2	Solar	PV Sinag Power, Inc.	Laoag Aguilan, Pangasinan	Pangasinan	I	71.400	Apr 2024	Dec 2024	Construction - 98.88% completed Testing & Commissioning - 99.18% waiting for issuance of FCATC
Cordon Solar Power Project	Solar	Greenergy For Global, Inc. Doing Business Under G4G	Cordon, Isabela	Isabela	II	52.800	Nov 2024	Jul 2025	GEA-2 Construction - 92% Testing & Commissioning - 0%
Ilocos Norte Solar Power Project	Solar	Energy Logics Philippines, Inc.	Burgos, Ilocos Norte	Ilocos Norte	I	87.594	Dec 2022	Dec 2024	Construction - 100% completed Testing and Commissioning - 100% completed On-going: Re-filing (In reference to "Revised Rules for Issuance of COC" ERC Resolution 17, Series of 2023)
Bongabon Solar Power Project	Solar	Greentech Solar Energy Inc.	Bongabon, Nueva Ecija	Nueva Ecija	III	18.375	Nov 2024	Jul 2025	Construction - 95% Testing & Commissioning - 0%
Naic Rooftop Solar Power Project	Solar	Joy-Nostalg Solaris Incorporated	Naic, Cavite	Cavite	IV-A	4.950	Dec 2024	Jan 2025	GEA-2 Construction - 96% Testing and Commissioning - 0% COC Application - 50% Submitted the JNSI Application for a certificate of PRE-FILING and acknowledgement to the ERC on June 29, 2024 WESM Registration for Commercial Operation - 50%
Warehouse No. B4 Geomax Compound Solar PV System	Solar	Phinma Solar Energy Corporation	Warehouse B4 GEOMAX Compound 346 Gen. Luis Bagbaguin Caloccan City	Metro Manila	NCR	0.180	Nov 2024	Dec 2024	Construction - 75% completed Interconnection/ Transmission Activities (SIS/FS/P2P) - 20% Testing and Commissioning - 0% WESM Registration for Commercial Operation - 35%
Warehouse #3 C TEKNIK Compound Solar PV System	Solar	Phinma Solar Energy Corporation	Warehouse #3 C TEKNIK Compound #143-C P. Gregorio St., Brgy. Lingunan, Valenzuela City	Metro Manila	NCR	0.130	Nov 2024	Dec 2024	GEA-2 Construction - 75% completed Interconnection/ Transmission Activities (SIS/FS/P2P) - 20% Testing and Commissioning - 0% WESM Registration for Commercial Operation - 35%
Warehouse #5 C Teknik Compound Solar PV System	Solar	Phinma Solar Energy Corporation	Warehouse #5 C TEKNIK Compound #143-C P. Gregorio St., Brgy. Lingunan, Valenzuela City	Metro Manila	NCR	0.130	Nov 2024	Dec 2024	GEA-2 Construction - 75% completed Interconnection/ Transmission Activities (SIS/FS/P2P) - 20% Testing and Commissioning - 0% WESM Registration for Commercial Operation - 35%
Warehouse #4 C Teknik Compound Solar PV System	Solar	Phinma Solar Energy Corporation	Warehouse #4 C TEKNIK Compound #143-C P. Gregorio St., Brgy. Lingunan, Valenzuela City	Metro Manila	NCR	0.130	Nov 2024	Dec 2024	GEA-2 Construction - 75% completed Interconnection/ Transmission Activities (SIS/FS/P2P) - 20% Testing and Commissioning - 0% WESM Registration for Commercial Operation - 35%
Warehouse #6 C Teknik Compound Solar PV System	Solar	Phinma Solar Energy Corporation	Warehouse #6 C TEKNIK Compound #143-C P. Gregorio St., Brgy. Lingunan, Valenzuela City	Metro Manila	NCR	0.130	Nov 2024	Dec 2024	GEA-2 Construction - 75% completed Interconnection/ Transmission Activities (SIS/FS/P2P) - 20% Testing and Commissioning - 0% WESM Registration for Commercial Operation - 35%
Warehouse #1 C Teknik Compound Solar PV System	Solar	Phinma Solar Energy Corporation	Warehouse #1 C TEKNIK Compound #143-C P. Gregorio St., Brgy. Lingunan, Valenzuela City	Metro Manila	NCR	0.060	Nov 2024	Dec 2024	GEA-2 Construction - 75% completed Interconnection/ Transmission Activities (SIS/FS/P2P) - 20% Testing and Commissioning - 0% WESM Registration for Commercial Operation - 35%
Warehouse #18 C Teknik Compound Solar PV System	Solar	Phinma Solar Energy Corporation	Warehouse #18 C TEKNIK Compound #143-C P. Gregorio St., Brgy. Lingunan, Valenzuela City	Metro Manila	NCR	0.150	Nov 2024	Dec 2024	GEA-2 Construction - 75% completed Interconnection/ Transmission Activities (SIS/FS/P2P) - 20% Testing and Commissioning - 0% WESM Registration for Commercial Operation - 35%
Warehouse #19 C Teknik Compound Solar PV System	Solar	Phinma Solar Energy Corporation	Warehouse #19 C TEKNIK Compound #143-C P. Gregorio St., Brgy. Lingunan, Valenzuela City	Metro Manila	NCR	0.150	Nov 2024	Dec 2024	GEA-2 Construction - 75% completed Interconnection/ Transmission Activities (SIS/FS/P2P) - 20% Testing and Commissioning - 0% WESM Registration for Commercial Operation - 35%
Warehouse #2 C Teknik Compound Solar PV System	Solar	Phinma Solar Energy Corporation	Warehouse #2 C TEKNIK Compound #143-C P. Gregorio St., Brgy. Lingunan, Valenzuela City	Metro Manila	NCR	0.090	Nov 2024	Dec 2024	GEA-2 Construction - 75% completed Interconnection/ Transmission Activities (SIS/FS/P2P) - 20% Testing and Commissioning - 0% WESM Registration for Commercial Operation - 35%
Bongabon Solar Power Project	Solar	Nuevasol Energy Corp.	Bongabon, Nueva Ecija	Nueva Ecija	III	30.933	Nov 2024	Dec 2024	GEA-2 Construction - 98% completed Interconnection/ Transmission Activities (SIS/FS/P2P) - 100% Testing & Commissioning - 85% WESM Registration for Commercial Operation - 80%

LUZON COMMITTED POWER PROJECTS

As of 31 October 2024

Name of the Project	Plant Type	Company Name	Location	Province	Region	Installed/Rated Capacity (MW)	Target Testing and Commissioning	Target Commercial Operation	Remarks / Issues Encountered During Project Development
Garnu Solar Power Project	Solar	Megasol Energy 1 Inc.	Garnu, Isabela	Isabela	II	41.244	Nov 2024	Dec 2024	Construction - 98% completed Interconnection/ Transmission Activities (SIS/FS/P2P) - 70% Testing & Commissioning - 30% COC Application - 30% Pre-filled to ERC WESM Registration for Commercial Operation - 50%
RASLAG IV Solar Power Project	Solar	Raslag Corp.	Talimundoc, Magalang, Pampanga	Pampanga	III	26.400	Oct 2024	Jan 2025	GEA-2 Construction - 99% completed T&C - 100% for electromechanical completion - 0% for T&C after PCATC issuance COC Application - 85% WESM Registration for Commercial Operation - 95%
Lumbangan Solar Power Project	Solar	Clitcore Solar Batangas 1, Inc.	Tuy, Batangas	Batangas	IV-A	90.000	Jun 2025	Oct 2025	Construction - 78% completed Testing and Commissioning - 0% SIS and Facility Study, Secured
Palauig Solar Power Project	Solar	Shizen Inc.	Palauig, Zambales	Zambales	III	49.500	Oct 2024	Jan 2025	Construction - 93.42% completed T&C - 83.82% COC Application - 50% WESM Registration for Commercial Operation - 75%
Luntal Solar Power Project	Solar	Clitcore Solar Batangas 1, Inc. (Formerly: Greencore Power Solutions 4, Inc. and Verdecore Power Solutions Inc.)	Tuy, Batangas	Batangas	IV-A	50.000	Jun 2025	Oct 2025	Construction - 75% completed Testing and Commissioning - 0% SIS and Facility Study, Secured
Santo Domingo Solar Power Project	Solar	Sinocalan Solar Power Corp.	Brgys. Santo Domingo and Lapalo, San Manuel, Pangasinan	Pangasinan	I	44.200	Nov 2024	Feb 2025	Construction - 94 % completed Testing and Commissioning - 0% completed
Subic New PV Solar Power Plant Project	Solar	Jobin-SQM Inc.	Morong and Hermosa, Bataan	Bataan	III	86.199	Feb 2024	Feb 2025	Pending NGCP works on the San Manuel Substation Construction - 100% completed Testing and Commissioning - 80% completed COC Application - Pre-filing-100% WESM Registration for Commercial Operation - 100% Extended PCATC was issued valid until September 29, 2024
Talugtog Solar Power Project	Solar	Greenergy Solutions Inc.	Talugtog, Nueva Ecija	Nueva Ecija	III	99.980	Dec 2024	Mar 2025	Construction - 40% completed Testing and Commissioning - 0% completed WESM Registration for Commercial Operation - 40% COC Application - December 2024 (Target)
Sta. Barbara 1 Solar Power Project	Solar	Clitcore Solar Pangasinan, Inc.	Sta. Barbara, Pangasinan	Pangasinan	I	90.000	Jan 2026	Apr 2026	GEA-1 Construction - 43% completed Testing and Commissioning - 0% GEA-2 New Target COD based on their submitted new project timeline for their GEA projects for their request for deferment of DCD.
Samal Solar Power Project	Solar	Samal Solar Renewable Energy Corp.	Gugo and San Juan, Samal, Bataan	Bataan	III	48.118	Jan 2025	Oct 2025	Construction - 25% Testing & Commissioning - 0%
Armenia Solar Power Project	Solar	RE Resources, Inc.	Brgy. Armenia, Tarlac City, Tarlac	Tarlac	III	34.370	Dec 2024	Mar 2025	Construction - 77.43% completed Interconnection/ Transmission Activities (SIS/FS/P2P) - 90% Testing and Commissioning - 0% WESM Registration for Commercial Operation - 0%
Bugallon Solar Power Project	Solar	3 Barracuda Energy Corp.	Bugallon, Pangasinan	Pangasinan	I	530.400	Sep 2025	Dec 2025	Construction - 10% completed Testing and Commissioning - 0% WESM Registration for Commercial Operation - 0%
Binalonan Solar Power Project (Formerly: San Manuel 1 Solar Power Project)	Solar	Clitcore Solar Pangasinan 2, Inc.	Binalonan and Sison, Pangasinan	Pangasinan	I	80.100	Dec 2025	Mar 2026	Construction - 53% completed Testing and Commissioning - 0% GEA-2 New Target COD based on their submitted new project timeline for their GEA projects for their request for deferment of DCD.
Bolbok 1 Solar Power Plant (Formerly: Tuy Batangas 4 Solar Power Project)	Solar	Clitcore Solar Batangas 2, Inc.	Tuy, Batangas	Batangas	IV-A	50.000	Dec 2025	Mar 2026	Construction - 47% completed Testing and Commissioning - 0% GEA-2 New Target COD based on their submitted new project timeline for their GEA projects for their request for deferment of DCD.
Bolbok 2 Solar Power Project	Solar	Greencore Power Solutions 2, Inc.	Tuy, Batangas	Batangas	IV-A	75.000	Nov 2025	Feb 2026	Construction - 40% completed Testing and Commissioning - 0% GEA-2 New Target COD based on their submitted new project timeline for their GEA projects for their request for deferment of DCD.
Pagbilao 1 Solar Power Project	Solar	Clitcore Solar Quezon, Inc.	Pagbilao, Quezon	Quezon	IV-A	70.000	Nov 2025	Feb 2026	Construction - 42% completed Testing and Commissioning - 0% GEA-2 New Target COD based on their submitted new project timeline for their GEA projects for their request for deferment of DCD.
Pagbilao 2 Solar Power Project	Solar	Clitcore Solar Quezon, Inc.	Pagbilao, Quezon	Quezon	IV-A	27.000	Nov 2025	Feb 2026	Construction - 42% completed Testing and Commissioning - 0% GEA-2 New Target COD based on their submitted new project timeline for their GEA projects for their request for deferment of DCD.
Santa Rosa Nueva Ecija 2 Solar Power Project Phase 1A	Solar	Solar Philippines Nueva Ecija Corporation	Penaranda, Nueva Ecija	Nueva Ecija	III	33.348	May 2025	Aug 2025	Construction - 58.29% T&C - 0% COC Application - 0% WESM Registration for Commercial Operation - 90%
Labrador Solar Power Plant Project	Solar	Labrador Green Energy Corp.	Brgy. Bolo, Labrador, Pangasinan	Pangasinan	I	200.000	Aug 2025	Oct 2025	Construction - 10% completed Interconnection/ Transmission Activities (SIS/FS/P2P) - 30% Testing and Commissioning - 0% WESM Registration for Commercial Operation - 0%
Olongapo Solar Power Project	Solar	AP Renewable Energy Corporation	Barangay Santa Rita, Olongapo City, Zambales	Zambales	III	171.850	Feb 2025	Oct 2025	GEA-2 Construction - 61.1% completed Interconnection/ Transmission Activities (SIS/FS/P2P) - 55.55% Testing and Commissioning - 0% WESM Registration for Commercial Operation - 0%
PAVI Green Naga Solar Power Plant Project	Solar	PAVI Green Camsur Energy, Inc.	Naga City, Camarines Sur	Camarines Sur	V	40.400	Nov 2025	Dec 2025	Construction - 22.12% completed Testing and Commissioning - 0% completed GEA-1

LUZON COMMITTED POWER PROJECTS

As of 31 October 2024

Name of the Project	Plant Type	Company Name	Location	Province	Region	Installed/Rated Capacity (MW)	Target Testing and Commissioning	Target Commercial Operation	Remarks / Issues Encountered During Project Development
Concepcion Tarlac 2 Solar Power Project	Solar	Solar Philippines Commercial Rooftop Projects, Inc.	Concepcion and Tarlac City, Tarlac	Tarlac	III	200.000	Oct 2025	Dec 2025	Acquisition of Possessory Rights - 88% LGU Resolution of Support - 36% Conduct of SIS - 100% Endorsement to NGA - 100% Financial Closing - 10% Procurement of EPC - 10% Under GEA-1
Santa Rosa Nueva Ecija 2 Solar Power Project Phase 1B	Solar	Solar Philippines Nueva Ecija Corporation	Penaranda, Nueva Ecija	Nueva Ecija	III	108.400	Oct 2025	Dec 2025	Phase 1B and 2 (under GEA-1) Construction - 58.29% T&C - 0% COC Application - 0% WESM Registration for Commercial Operation - 90% Phase 1B and 2 (under GEA-1) Construction - 58.29%
Santa Rosa Nueva Ecija 2 Solar Power Project Phase 2	Solar	Solar Philippines Nueva Ecija Corporation	Penaranda, Nueva Ecija	Nueva Ecija	III	171.600	Oct 2025	Dec 2025	Phase 1B and 2 (under GEA-1) Construction - 58.29% T&C - 0% COC Application - 0% WESM Registration for Commercial Operation - 90% Acquisition of Possessory Rights - 35% LGU Resolution of Support - 68% Conduct of SIS - 100% Endorsement to NGA - 100% Financial Closing - 10% Procurement of EPC - 10% Under GEA-1
Tayabas Solar Power Project	Solar	Solar Philippines Commercial Rooftop Projects, Inc.	Tayabas, Pagbilao	Quezon	IV-A	450.000	Oct 2025	Dec 2025	Acquisition of Possessory Rights - 35% LGU Resolution of Support - 68% Conduct of SIS - 100% Endorsement to NGA - 100% Financial Closing - 10% Procurement of EPC - 10% Under GEA-1
Sapang Balen Solar 1 Power Project (Phase 1)	Solar	Magalang Mabalacat Solar Power Corporation	Mabalacat City, Pampanga	Pampanga	III	79.200	Sep 2025	Dec 2025	Construction - 10% completed Testing and Commissioning - 0% completed
Sapang Balen Solar 1 Power Project (Phase 2)	Solar	Magalang Mabalacat Solar Power Corporation	Mabalacat City, Pampanga	Pampanga	III	79.200	Sep 2025	Dec 2025	Construction - 10% completed Testing and Commissioning - 0% completed
PAVI Green San Vicente Solar Power Plant Project	Solar	PAVI Green Camnorre Renewable Energy, Inc.	Brgy. Cabanbanan, San Vicente, Camarines Norte	Camarines Norte	V	28.600	Nov 2025	Dec 2025	Construction - 27.98% completed Testing and Commissioning - 0% completed
Arayat 3A Solar Power Project	Solar	Clitcore Solar Pampanga 1, Inc.	Arayat, Pampanga	Pampanga	III	30.000	Feb 2026	May 2026	Construction - 52% completed Testing and Commissioning - 0% GEA-2 New Target COD based on their submitted new project timeline for their GEA projects for their request for deferment of COD.
Development of 50MW Ground Mounted Solar Power Plant	Solar	Wyn Power Corporation	Barangay Mayuro, Municipality of Rosario, Province of Batangas	Batangas	IV-A	50.000	Nov 2025	Dec 2025	Acquisition of Possessory Rights - 90% SIS and DIS - on going Acquisition of Permits from NGAs - 100% Financial Closing - 60% Construction - 0% T&C - 0%
San Pablo Solar Power Project Phase 1	Solar	Solar Valley Energy Solutions Inc	Brgy. Annanuman, San Pablo, Isabela	Isabela	II	49.400	Oct 2025	Dec 2025	GEA-2 Construction - 0% EPC tender at 95%. Contract will be awarded in the next weeks. Aiming to start construction in Q3-2024 SIS: 100% FS: 100% P2P: 95%
Limbauan Solar Power Project	Solar	BKS Green Energy Corp.	Brgy. Limbauan, San Pablo, Isabela	Isabela	II	28.000	Aug 2025	Dec 2025	GEA-2 Construction - 28.58% (Site Dev.) - 0% (Construction of Solar/ Grid Facilities) Interconnection/ Transmission Activities (SIS/ FS/ P2P) - 0% T&C - 0%
Bugallon Solar Power Project	Solar	Bugallon Green Energy Corporation (Transferred from PetroGreen Energy Corporation)	Brgy. Salomague Sur, Bugallon, Pangasinan	Pangasinan	I	18.560	Aug 2025	Dec 2025	GEA-2 Construction - 100% (Clearing/ Leveling) - 22.13% (Perimeter Fencing) - 0% (Construction of Solar/ Grid Facilities) Interconnection/ Transmission Activities (SIS/ FS/ P2P) - 0% T&C - 0%
Sapang Balen Solar 2 Power Project	Solar	Sapang Balen Solar Sustainable Energy Corp	Mabalacat City and Magalang, Pampanga and Concepcion, Tarlac	Tarlac	III	246.604	Sep 2026	Dec 2026	GEA-2 Construction - 10% completed Testing and Commissioning - 0% completed
Pasauquin-Burgos 100MW Solar Power Plant	Solar	Energy Logics Philippines Inc.	Municipality of Pasauquin and Burgos, Ilocos Norte	Ilocos Norte	I	49.000	Apr 2026	Jun 2026	GEA-2 Construction - 0% Interconnection/Transmission Activities (SIS/ FS/ P2P) - 10%
Agrosolis Solar Power Plant	Solar	Agrosolis Renewable Energy, Inc.	Cojuangco Road, Brgy. Armenia, Tarlac City	Tarlac	III	3.652	May-26	Jun 2026	Construction - 80% completed Interconnection/ Transmission Activities (SIS/FS/P2P) - 100% Testing and Commissioning - 0% WESM Registration for Commercial Operation - 0%
Ixus Bugallon Solar Power Project	Solar	Ixus Solar Energy Corp	Bugallon, Pangasinan	Pangasinan	I	274.735	Oct 2026	Dec 2026	Acquisition of Possessory Rights - 70% LGU Resolution of Support - 70% Conduct of SIS - 100% Acquisition of Permits from NGAs - 30% Financial Closing - 20% Off-taker - 100% Procurement of EPC - 20% Construction - 0% T&C - 0%
San Pablo Solar Power Project Phase 2	Solar	Solar Valley Energy Solutions Inc	San Pablo, Isabela	Isabela	II	79.040	Oct 2026	Dec 2026	GEA-2 Construction - 0% EPC tender at 95%. Contract will be awarded in the next weeks. Aiming to start construction in Q3-2024 SIS: 100% FS: 100% P2P: 95%
Santa Rosa Nueva Ecija 3 Solar Power Project	Solar	Solar Philippines Commercial Rooftop Projects, Inc.	Santa Rosa and Cabanatuan City, Nueva Ecija	Nueva Ecija	III	20.000	Oct 2026	Dec 2026	GEA-2 Acquisition of Possessory Rights - 100% SIS - 100% Financial Closing - 0% Construction - 0% T&C - 0%
Linglingay Solar Power Project	Solar	LINGLINGAY POWER CORPORATION	Brgy. Linglingay, Gamu, Isabela	Isabela	II	82.082	Nov 2026	Dec 2026	GEA-2 Acquisition of Possessory Rights - 100% SIS - 100% Financial Closing - 0% Construction - 0% T&C - 0%
NKS One Floating Solar Power Project (Phase 1)	Solar	NKS Solar One Inc.	Lumban City and Cavinty City, Laguna	Laguna	IV-A	90.000	Mar 2026	Dec 2026	Acquisition of Possessory Rights - 100%
NKS One Floating Solar Power Project (Phase 2)	Solar	NKS Solar One Inc.	Lumban City and Cavinty City, Laguna	Laguna	IV-A	100.000	Jun 2026	Dec 2026	LGU Resolution of Support - 88%

LUZON COMMITTED POWER PROJECTS

As of 31 October 2024

Name of the Project	Plant Type	Company Name	Location	Province	Region	Installed/Rated Capacity (MW)	Target Testing and Commissioning	Target Commercial Operation	Remarks / Issues Encountered During Project Development
YH Pangasinan Norte Solar Power Project	Solar	YH Green Energy Incorporated	Villasis, Pangasinan	Pangasinan	I	6.900	Dec-26	Dec 2026	Construction - 8% Testing and Commissioning - 0% COC Application - 0% WESM Registration for Commercial Operation - not required (less than 10MW)
Opus Solar Power Project	Solar	Opus Solar Energy Corp.	Paoy, Ilocos Norte	Ilocos Norte	I	149.950	Nov 2026	Dec 2026	Construction - 0% Interconnection/ Transmission Activities (SIS/ FS/ P2P)- 15% GEA-2
YH Camarines Norte Solar Power Plant	Solar	YH Green Energy Incorporated	Brgy. Labo, Bautista, Camarines Norte	Camarines Norte	V	8.000	Dec-27	Dec 2027	Construction - 8% Testing and Commissioning - 0% COC Application - 0% WESM Registration for Commercial Operation - not required (less than 10MW)
Nueva Era Solar Power Project	Solar	One Ilocos Norte Energy Corporation	Nueva Era and Banna, Ilocos Norte	Ilocos Norte	I	87.500	Nov-27	Jan 2028	Construction - 10% completed Testing and Commissioning - 0% WESM Registration for Commercial Operation - 5%
WIND						1,609.934			
Balaci and Caunayan Wind Power Project	Wind	Bayog Wind Power Corp.	Pagudpud, Ilocos Norte	Ilocos Norte	I	160.000	May 01, 2023	Mar 01, 2025	Under GEA-1 BWPC secured its Provisional Certificate of Approval to Connect (PCATC) last October 2023 for Phase 1 to 4 of the Balaciand CaunayanWPP and was given extension due to the typhoon that damaged the wind turbine generators. The remaining 20 MW has an issue with blades and target of completion will be by October 2024. The Grid Compliance Testing for the 140MW was postponed from October 7-11, 2024 to either 1st or 2nd week of November due to unavailability of some of the WTGs. *Approved DCD under GEA is 24 Dec 2025 Resubmitted application on June 14, 2024, with responses to ERC's comments (for 140MW initial/partial capacity) Incomplete Requirements: ER 1-94 MOA for Trust Accounts with Province of Ilocos Norte and DU; and FCATC from NGCP
Talim Wind Power Project	Wind	Island Wind Energy Corp.	Binangonan and Cardona, Rizal	Rizal	IV-A	218.750	Apr 30, 2025	Jun 30, 2025	Some development activities of the Talim Wind Power Project have encountered delays due to the COVID19 pandemic. Transactions with government agencies have been limited because of frequent closures due to disinfections. Travels for data gathering and field validations have also been limited due to community quarantine implementations. Long approval process of the ff: 1. ERC P2P Transmission Facilities 2. Reclassification and rezoning by Municipal and Provincial LGUs, DHSUD
Tanay Wind Power Project	Wind	Alternergy Tanay Wind Corporation	Antipolo City and Tanay, Rizal	Rizal	IV-A	128.000	Sep 27, 2025	Nov 27, 2025	Under GEA-2 (With Offered capacity of 85.800MW); Covered by valid WESC, COR, and COCCO.
Alabat Wind Power Project	Wind	Alabat Wind Power Corporation	Alabat, Quezon	Quezon	IV-A	62.400	Sep 28, 2025	Nov 28, 2025	Under GEA-2 with Offered Capacity of 54.600MW; Covered by valid WESC, COR, and COCCO.
Rizal Wind Power Project	Wind	Rizal Wind Energy Corp.	Antipolo and Tanay, Rizal; General Nakar, Quezon	Quezon	IV-A	90.000	Oct 15, 2025	Dec 15, 2025	Under GEA-2. Covered by valid WESC and COR; With approved FM on 18 June 2024 As of Aug 2024 a)Slow processing of permits despite CEPNS standing; land surveys, technical studies and stakeholder & community consultations could not proceed as planned in 2020 due to COVID-19. b)Construction of third met mast (in Cuyambay, Tanay) was also delayed due to contractor issues brought by the pandemic; met mast was completed and commissioned 24-June-2021. c)Objection letter by MGFI despite PAMB resolution allowing conduct of technical feasibility studies within the WESC area. Project development currently on hold due to FM.
Caparispisan II Wind Power Project	Wind	Amihan Renewable Energy Corp.	Pagudpud, Ilocos Norte	Ilocos Norte	I	70.000	Mar 05, 2024	Dec 25, 2025	Under GEA-1 On 05 March 2024, AREC has secured its PCATC from the NGCP for the Caparispisan II WPP as a generator, thus commencing their testing and commissioning to the grid. 22 October 2024 - On-going Grid Compliance Test and target of completion of the test is until 25 October 2024 Submitted application on July 31, 2024 (for 70MW full capacity) to the ERC: Incomplete Requirements: ER 1-94 MOA for Trust Accounts with Province of Ilocos Norte, Brgy. Caparispisan, and DU; FCATC from NGCP; and NCIP CP
Calatagan Wind Power Project	Wind	Solar Philippines Calatagan Corporation	Calatagan , Batangas	Batangas	IV-A	30.000	Oct 25, 2025	Dec 25, 2025	Under GEA-1 WESC 2019-10-126 was awarded on 23 December 2019. Target Commercial Operation is based on the approved work program. 1. Failed to file its Declaration of Commerciality (October 2023) 2. Failed to submit and renew the Performance Bond 3. On-going and pending application for OTCA of NGCP No update for the testing and commissioning of the project

LUZON COMMITTED POWER PROJECTS

As of 31 October 2024

Name of the Project	Plant Type	Company Name	Location	Province	Region	Installed/Rated Capacity (MW)	Target Testing and Commissioning	Target Commercial Operation	Remarks / Issues Encountered During Project Development
Kalayaan 2 Wind Power Project	Wind	Laguna Wind Energy Corp.	Paete, and Kalayaan, Laguna; and Mauban, Quezon	Quezon	IV-A	100.800	Jun 30, 2026	Jul 30, 2026	Covered by valid WESC, COR and COCCOC; under construction Facing the following challenges: 1. Delays in the land acquisition due to difficulties in tracing the land owners while some already rejected the offer to lease. 2. Difficulty in securing Tree Cutting Permit particularly for Naturally Grown Trees due to absence of Land Title 3. Difficulty in securing of lots affected of Road Modification for the transportation of turbine from Batangas port to job site. 4. Challenge in securing the proposed location of TL Tower No. 27 due to the need to deal with 3 different parties - NGCP, PSALM, CBK. 5. Difficulty in securing information and collaboration with NGCP Updated the testing and commissioning date to June 30, 2026 from 2027 and commercial operation from 2027 to July 30, 2026
Quezon Wind Power Project	Wind	Quezon Wind Energy Corp.	Tanay, Santa Maria; General Nakar and Real, Rizal, Laguna, Quezon	Quezon	IV-A	239.985	Oct 15, 2026	Dec 15, 2026	Under GEA-2; Covered by valid WESC and COR.
Camarines Sur Wind Power Project	Wind	Cornerstone Energy Development Inc.	Libmanan, Camarines Sur	Camarines Sur	V	49.999	Oct 23, 2026	Dec 23, 2026	Under GEA-2 (Offered capacity of 49.999MW); Covered by valid WESC, COR, and COCCOC. With on-going request for capacity amendment from 71.400 MW to 58.500 MW due to the grid limitation
Isla Wind Power Project	Wind	Giga Ace 6, Inc.	Pangli, Paete, Pakil, and Kalayaan, Laguna; Real and Mauban, Quezon	Quezon	IV-A	230.000	Oct 24, 2026	Dec 24, 2026	Under GEA-2 (Offered capacity of 230.000MW); Covered by valid WESC and COR. RE Contract Date: 09 March 2021 COA No. GEA2-W2023-10-008 Capacity Offered: 230.000 MW by 24 December 2026 Price Offered: PhP5.7886/kWh Compliances: 1. Resolutions of Support 2. Environmental Compliance Certificates 3. Certificate of Precondition 4. Provisional Permit for Foreshore/Offshore Land 5. Technical Study (LIDAR installation, SIS, preliminary WTG layout, & geotechnical study) As of 25 September 2024, GA6I's request to merge the WESCs covering Isla and Real ACE WPPs is under legal evaluation. Once approved by the Secretary, the project will cover a total area of 10,611 hectares in Pangli, Paete, Pakil, and Kalayaan, Laguna; and Real and Mauban, Quezon with potential capacity of 890.500 MW.
Pangasinan CW 2 Wind Power Project	Wind	Citicore Wind Energy Corporation	Sual and Labrador, Pangasinan	Pangasinan	I	80.000	Oct 26, 2026	Dec 26, 2026	Under GEA-2 (Offered capacity of 80.000MW); Covered by valid WESC and COR. Issues as of September 2024 a) Difficulty in finding consistent municipal and barangay boundary maps b) Difficulty in finding complete cadastral maps
Bataan-Zambales CW Wind Power Project	Wind	Citicore Wind Energy Corporation	Dinalupihan and Hermosa, Bataan and Subic, Zambales	Zambales	III	100.000	Oct 26, 2026	Dec 26, 2026	Under GEA-2 (Offered capacity of 100.000MW); Covered by valid WESC and COR. Difficulty in finding consistent municipal and barangay boundary maps Difficulty in finding complete cadastral maps
Camarines Sur CW Wind Power Project	Wind	Citicore Wind Energy Corporation	Bombon and Calabanga, Camarines Sur	Camarines Sur	V	50.000	Oct 26, 2026	Dec 26, 2026	Under GEA-2 (Offered capacity of 30.000MW); Covered by valid WESC and COR. 30 Sep 2024 - Approved assignment of WESC from Citicore Wind Energy Corporation to Citicore Wind Aklian Inc.
ENERGY STORAGE SYSTEM (ESS)						1,340.000			
Gamu Battery Energy Storage System	BESS	SMGP BESS Power Inc.	Gamu, Isabela	Isabela	II	20.000	Mar 2024	Oct 2024	Delays due to COVID-19 pandemic; Contingent to the releasing of bid bulletin for the second round of Competitive Selection Process by NGCP/For Reserve Market
Gamu Battery Energy Storage System Phase 2	BESS	SMGP BESS Power Inc.	Gamu, Isabela	Isabela	II	20.000	Mar 2024	Oct 2024	Delays due to COVID-19 pandemic; Contingent to the releasing of bid bulletin for the second round of Competitive Selection Process by NGCP/For Reserve Market
Magapit Battery Energy Storage System	BESS	SMGP BESS Power Inc.	Magapit, Cagayan	Cagayan	II	20.000	Mar 2024	Nov 2024	Delays due to COVID-19 pandemic; Contingent to the releasing of bid bulletin for the second round of Competitive Selection Process by NGCP/For Reserve Market
Magapit Battery Energy Storage System Phase 2	BESS	SMGP BESS Power Inc.	Magapit, Cagayan	Cagayan	II	20.000	Mar 2024	Nov 2024	Delays due to COVID-19 pandemic; Contingent to the releasing of bid bulletin for the second round of Competitive Selection Process by NGCP/For Reserve Market
Lumban Battery Energy Storage System	BESS	SMGP BESS Power Inc.	Lumban, Laguna	Laguna	IV-A	40.000	Mar 2024	Oct 2024	Delays due to COVID-19 pandemic; Contingent to the releasing of bid bulletin for the second round of Competitive Selection Process by NGCP/For Reserve Market
Lumban Battery Energy Storage System Phase 2	BESS	SMGP BESS Power Inc.	Lumban, Laguna	Laguna	IV-A	20.000	Mar 2024	Oct 2024	Delays due to COVID-19 pandemic; Contingent to the releasing of bid bulletin for the second round of Competitive Selection Process by NGCP/For Reserve Market
Mexico Battery Energy Storage System	BESS	SMGP BESS Power Inc.	Mexico, Pampanga	Pampanga	III	50.000	Mar 2024	Jun 2025	Delays due to COVID-19 pandemic; Contingent to the releasing of bid bulletin for the second round of Competitive Selection Process by NGCP/For Reserve Market
Mexico Battery Energy Storage System Phase 2	BESS	SMGP BESS Power Inc.	Mexico, Pampanga	Pampanga	III	20.000	Mar 2024	Jun 2025	Delays due to COVID-19 pandemic; Contingent to the releasing of bid bulletin for the second round of Competitive Selection Process by NGCP/For Reserve Market
Mexico SJM Battery Energy Storage System	BESS	SMGP BESS Power Inc.	Barangay San Jose Matulid, Mexico, Pampanga	Pampanga	III	20.000	Aug 2024	Dec 2024	Delays due to COVID-19 pandemic; Contingent to the releasing of bid bulletin for the second round of Competitive Selection Process by NGCP/For Reserve Market
Bac-Man Energy Storage System	BESS	Energy Development Corporation	Brgy. Naaozot, Manila, Albay	Albay	V	30.000	Dec 2024	Dec 2024	
Bay Energy Storage Project	BESS	AP Renewables Inc. (former: Cell Power Energy Corporation)	Bay, Laguna	Laguna	IV-A	20.000	Sep 2025	Nov 2025	
Mahabang Parang Battery Energy Storage System	BESS	SMGP BESS Power Inc.	Mahabang Parang, Batangas	Batangas	IV-A	40.000	TBD	TBD	Delays due to COVID-19 pandemic; (T&C and TCOD on-hold per latest Monthly Accomplishment Report submission); On hold due to the anticipated ASPA CSP was put on hold, thus, the projects that is projected to join CSP was also put on hold until further notice of NGCP for the additional Ancillary Service requirement
Daraga Battery Energy Storage System	BESS	SMGP BESS Power Inc.	Daraga, Albay	Albay	V	40.000	TBD	TBD	Delays due to COVID-19 pandemic; (T&C and TCOD on-hold per latest Monthly Accomplishment Report submission); On hold due to the anticipated ASPA CSP was put on hold, thus, the projects that is projected to join CSP was also put on hold until further notice of NGCP for the additional Ancillary Service requirement

LUZON COMMITTED POWER PROJECTS

As of 31 October 2024

Name of the Project	Plant Type	Company Name	Location	Province	Region	Installed/Rated Capacity (MW)	Target Testing and Commissioning	Target Commercial Operation	Remarks / Issues Encountered During Project Development
---------------------	------------	--------------	----------	----------	--------	-------------------------------	----------------------------------	-----------------------------	---

Notes:
TBD - To be determined
Renewable Energy (RE) Projects (Geothermal, Hydro, Biomass, Solar, and Wind) are updated as of 31 October 2024

For inquiries, please contact the following:
DOE Electric Power Industry Management Bureau (EPIMB) for non-RE projects (coal, oil, natural gas, and BESS) - doe.epimb.powerprojects@gmail.com
DOE Renewable Energy Management Bureau (REMB) for RE Projects - remb9513@doe.gov.ph