

VISAYAS COMMITTED POWER PROJECTS

As of 31 May 2024

Name of the Project	Plant Type	Company Name	Location	Region	Installed/ Rated Capacity (MW)	Target Testing and Commissioning	Target Commercial Operation	Remarks / Issues Encountered During Project Development
COAL					135.000			
Palm Concepcion Coal-Fired Power Plant Unit II	Coal	Palm Concepcion Power Corp.	Brgy. Nipa, Concepcion, Iloilo	VI	135.000	Jun 2026	Jun 2026	
OIL-BASED					103.700			
Sulzer Diesel Power Plant	Oil	General Milling Corporation	M.L. Quezon National Highway, Barangay Pajo, Lapulapu City, Cebu	VII	5.500	Completed	Sep 2024	Power plant construction was completed. Procurement and installation of required protective devices, communication equipment, and SCADA devices are currently on-going.
Caterpillar Diesel Power Plant	Oil	General Milling Corporation	M.L. Quezon National Highway, Barangay Pajo, Lapulapu City, Cebu	VII	2.000	Completed	Sep 2024	
Cummins Diesel Power Plant	Oil	General Milling Corporation	M.L. Quezon National Highway, Barangay Pajo, Lapulapu City, Cebu	VII	1.000	Completed	Sep 2024	
Bohol In-Island Diesel Power Plant	Oil	Conal Holdings Corporation	Brgy. Imelda, Ubay, Bohol	VII	95.200	TBD	TBD	Facilities study approved by NGCP last 5 February 2024. Energization workshop with NGCP was held last 26 February 2024. CHC submitted to NGCP for approval the co-location of Structure No. 6 of the 138kV Transmission Line in NGCP Ubay Substation. CHC received a letter from NGCP dated 1 April 2024 rejecting the colocation of Structure No. 6 in NGCP Ubay Substation. CHC is waiting for the NGCP's formal approval on the colocation and the interim connection of Bay 74 of NGCP Ubay Substation, thus construction activities at NGCP substation has not yet started
GEOHERMAL					83.645			
Biliran Geothermal Plant Project (Phase 1)	Geothermal	Biliran Geothermal Incorporated	Sitio Pulang Yuta, Brgy. Cabibihan, Caibiran, Biliran	VIII	2.000	Dec 2023	May 2024	Embedded with BILECO PCATC was issued by BILECO from 20 December 2023 until 19 February 2024. Updated PCATC from BILECO dated 17 Feb 2024 to 17 April 2024. Clearance to Energize (CTE) from NGCP dated 17 Feb 2024 to 17 April 2024. BILECO approved the PCATC extension from 18 April to 17 May 2024. BGI has completed its pre-filing application for PAO/COC to the ERC. Ongoing T&C.
Bago Binary Geothermal Power Plant (formerly Northern Negros Geothermal Project)	Geothermal	Energy Development Corporation	Brgy. Mailum, Bago, Negros Occidental	VI	5.645	Sep 2024	Dec 2024	Ongoing project construction at 90% completion rate. Awaiting for NGCP final revision of TSA for concurrence of both parties. Received NISE on 30 April 2024 due to pending documents (e.g., COE-PDP from the DOE, NGCP-received application for test and commissioning, acquisition of these documents is ongoing. Applied for a COE for the COC from ERC last 08 April 2024 and determined to be complete on 27 May 2024
Biliran Geothermal Plant Project (Phase 2)	Geothermal	Biliran Geothermal Incorporated	Biliran, Biliran	VIII	6.000	Sep 2024	Oct 2024	Installation will commence after completing the commissioning of Phase 1
Mahanagdong Geothermal Brine Optimization Power Plant	Geothermal	Energy Development Corporation	Barangay Tongonan, Ormoc City, Leyte	VIII	28.000	Jun 2025	Sep 2025	Ongoing project construction at 70.22% completion rate.
Biliran Geothermal Plant Project (Phase 3)	Geothermal	Biliran Geothermal Incorporated	Biliran, Biliran	VIII	42.000	2027	2027	
HYDRO					29.560			
Igbulo (Bais) Hydroelectric Power Project	Hydro	Century Peak Energy Corporation	Igbaras, Iloilo	VI	8.100	Aug-24	Oct-24	- With SIS Endorsement - Certificate of Confirmation of Commerciality is under FIT System - 100% complete - For installation of SCADA
Upper Taft Hydroelectric Power Project	Hydro	Iraya Ventures, Inc.	Taft, Eastern Samar	VIII	14.160	Jun 2024	Jul 2024	- Certificate of Confirmation of Commerciality is under FIT System - Under testing and Commissioning - T&C to commence on the 4th week of June 2024
Bao Hydroelectric Power Project	Hydro	LEYECO V	Kanangga, Leyte	VIII	2.000	May-25	Jul-25	- Embedded Plant - LEYECO V - 40.96% completed (stop construction due to ROW. For issuance of Final Offer Letter)
Binalbagan 1	Hydro	Almana Power Corporation	Canlaon City, Negros Oriental	VII	5.300	2028	2028	- Certificate of Confirmation of Commerciality is under FIT System - 6% as of May 2024
BIOMASS					44.000			
8 MW Biomass Cogeneration Plant (Expansion Project)	Biomass	Central Azucarera de San Antonio	Passi City, Iloilo	VI	8.000	Apr 2024	Dec 2024	-Completed GCT of the 8MW additional capacity on 15 April 2024. Next milling operation will be on October 2024. - Awaiting issuance of FCATC from NGCP
3 MW Biomass Cogeneration Power Plant Project (3 MW Phase 1)	Biomass	HDJ Bayawan Agri-Venture Corporation	Bayawan City, Negros Oriental	VII	3.000	Oct 2024	Dec 2024	- Operational for own-use of its Phase I (3MW) - Ongoing WESM Registration
3 MW Biomass Cogeneration Plant Project (Phase 2: 3MW)	Biomass	HDJ Bayawan Agri-Venture Corporation	Bayawan City, Negros Oriental	VII	3.000	Oct 2024	Dec 2024	- 85% project completion of Phase II; Construction is put on hold and no schedule yet due to financial problem
70-MW Biomass Cogeneration Plant (30-MW Expansion Project)	Biomass	Victorias Milling Company, Inc.	Victorias City, Negros Occidental	VI	30.000	Apr 2025	May 2025	- Ongoing WESM Registration of the additional 30-MW capacity; Ongoing construction of 50 MVA substation for the 30-MW capacity; Total accomplishment for the 30-MW construction is 67%
SOLAR					739.842			
Kananga-Ormoc Solar Power Project	Solar	Solar Philippines Visayas Corporation	Kananga and Ormoc City, Leyte	VIII	300.000	Oct 2025	Dec 2025	Under GEA-1
San Isidro Solar Power Project	Solar	San Isidro Solar Power Corp.	San Isidro, Leyte	VIII	226.842	Mar 2025	Jun 2025	Acquisition of Possessory Rights - 100% completed LGU Resolution of Support - 100% completed Conduct of SIS/DIS - 100% completed Financial closing - 5% completed Procurement of EPC - 100% completed
Luca Solar Power Project	Solar	Apolaki Eight Inc.	Barangay Luca, Ajuy, Iloilo	VI	80.000	Jun 2026	Sep 2026	GEA-2 Acquisition of Possessory Rights - 50% LGU Resolution of Support - 67% Conduct of SIS/DIS - 100% Conduct of FS - 30% Endorsement to NGA - 100% Financial Closing - 5% Procurement of EPC - 0%
Ajuy 1 Solar Power Plant Project	Solar	Joy-Nostalga Solaris Incorporated	Brgy. Tipacla, Ajuy Iloilo	VI	14.000	Sep 2026	Nov 2026	GEA-2

VISAYAS COMMITTED POWER PROJECTS

As of 31 May 2024

Name of the Project	Plant Type	Company Name	Location	Region	Installed/ Rated Capacity (MW)	Target Testing and Commissioning	Target Commercial Operation	Remarks / Issues Encountered During Project Development
Silay 2b Solar Power Project	Solar	Citicore Solar Negros Occidental 2, Inc.	Silay City, Negros Occidental	VI	20.000	Jul 2026	Dec 2026	GEA-2 Construction - 5%
Toledo Solar Power Project	Solar	Citicore Solar Cebu, Inc.	Pinamungahan and Toledo, Cebu	VII	49.000	Oct 2026	Dec 2026	GEA-2
Silay 2a Solar Power Project	Solar	Citicore Solar Negros Occidental 2, Inc.	Silay City, Negros Occidental	VI	30.000	Jul 2026	Dec 2026	GEA-2 Construction - 5%
Silay Solar Power Project	Solar	Citicore Solar Negros Occidental, Inc.	Silay City, Negros Occidental	VI	20.000	Oct 2026	Dec 2026	GEA-2
WIND					515.200			
Nabas Wind Power Project	Wind	PetroWind Energy Inc.	Nabas and Malay, Aklan	VI	13.200	Apr 2025	May 2025	Under GEA-1 (Phase 2 -13.2 MW); Covered by valid WESC, COR, and COCOC; Under construction. With issued PCATC (1st week of April 2024). On-going testing and commissioning (i.e., Online 2 WTGs on 04 Apr 2024, and 3rd WTG on 06 Apr 2024)
Gemini Wind Power Project	Wind	Gemini Wind Energy Corp.	San Isidro, Northern Samar and Calbayog City, Samar	VIII	200.000	Oct 2026	Dec 2026	Under GEA-2; Covered by valid WESC and COR.
Bago City Wind Power Project	Wind	FirstMaxpower International Corporation	Bago City, Negros Occidental	VI	150.000	Oct 2026	Dec 2026	Under GEA-2; Covered by valid WESC and COR.
Iloilo CW 1 Wind Power Project	Wind	Citicore Wind Energy Corporation	Maasin, Almodian, Leon, San Miguel, Oton, and Tigbauan, Iloilo	VI	152.000	Nov 2026	Dec 2026	Under GEA-2; Covered by valid WESC and COR.
ENERGY STORAGE SYSTEM (ESS)					310.000			
Tabango Battery Energy Storage System	BESS	SMGP BESS Power Inc.	Tabango, Leyte	VIII	20.000	Mar 2024	Oct 2024	Delays due to COVID-19 pandemic; Contingent to the releasing of bid bulletin for the second round of the Competitive Selection Process by NGCP/For Reserve Market
Tonganon Energy Storage System	BESS	Energy Development Corporation	Brgy. Lim-ao, Kananga, Leyte	VIII	30.000	Sep 2024	Dec 2024	
Southern Negros Energy Storage System	BESS	Energy Development Corporation	Brgy. Puhagan, Valencia, Negros Oriental	VII	30.000	Sep 2024	Dec 2024	
Northern Negros Energy Storage System	BESS	Energy Development Corporation	Murcia, Negros Occidental	VI	30.000	Sep 2025	Dec 2025	
Dingle Battery Energy Storage System	BESS	SMGP BESS Power Inc.	Dingle, Iloilo	VI	20.000	TBD	TBD	Delays due to COVID-19 pandemic (TT&C and TCOD on-hold per latest Monthly Accomplishment Report submission); On hold due to the anticipated ASPA CSP was put on hold, thus, the projects that is projected to join CSP was also put on hold until further notice of NGCP for thr additional Ancillary Service requirement
Samboan Battery Energy Storage System	BESS	SMGP BESS Power Inc.	Samboan, Cebu	VII	20.000	TBD	TBD	Delays due to COVID-19 pandemic (TT&C and TCOD on-hold per latest Monthly Accomplishment Report submission); On hold due to the anticipated ASPA CSP was put on hold, thus, the projects that is projected to join CSP was also put on hold until further notice of NGCP for thr additional Ancillary Service requirement
Compostela Battery Energy Storage System	BESS	SMGP BESS Power Inc.	Compostela, Cebu	VII	20.000	TBD	TBD	Delays due to COVID-19 pandemic (TT&C and TCOD on-hold per latest Monthly Accomplishment Report submission); On hold due to the anticipated ASPA CSP was put on hold, thus, the projects that is projected to join CSP was also put on hold until further notice of NGCP for thr additional Ancillary Service requirement
Nabas Battery Energy Storage System	BESS	SMGP BESS Power Inc.	Nabas, Antique	VI	20.000	TBD	TBD	Delays due to COVID-19 pandemic (TT&C and TCOD on-hold per latest Monthly Accomplishment Report submission); On hold due to the anticipated ASPA CSP was put on hold, thus, the projects that is projected to join CSP was also put on hold until further notice of NGCP for thr additional Ancillary Service requirement
Calbayog Battery Energy Storage System	BESS	SMGP BESS Power Inc.	Brgy. Carayman, Calbayog, Samar	VIII	20.000	TBD	TBD	Delays due to COVID-19 pandemic (TT&C and TCOD on-hold per latest Monthly Accomplishment Report submission); On hold due to the anticipated ASPA CSP was put on hold, thus, the projects that is projected to join CSP was also put on hold until further notice of NGCP for thr additional Ancillary Service requirement
Tabango Battery Energy Storage System Phase 2	BESS	SMGP BESS Power Inc.	Tabango, Leyte	VIII	20.000	TBD	TBD	Delays due to COVID-19 pandemic (TT&C and TCOD on-hold per latest Monthly Accomplishment Report submission); On hold due to the anticipated ASPA CSP was put on hold, thus, the projects that is projected to join CSP was also put on hold until further notice of NGCP for the additional Ancillary Service requirement
Toledo Battery Energy Storage System Phase 2	BESS	SMGP BESS Power Inc.	Toledo City, Cebu	VII	20.000	TBD	TBD	Delays due to COVID-19 pandemic (TT&C and TCOD on-hold per latest Monthly Accomplishment Report submission); On hold due to the anticipated ASPA CSP was put on hold, thus, the projects that is projected to join CSP was also put on hold until further notice of NGCP for thr additional Ancillary Service requirement
San Carlos Battery Energy Storage System	BESS	SMGP BESS Power Inc.	San Carlos City, Negros Occidental	VI	20.000	TBD	TBD	Delays due to COVID-19 pandemic (TT&C and TCOD on-hold per latest Monthly Accomplishment Report submission); On hold due to the anticipated ASPA CSP was put on hold, thus, the projects that is projected to join CSP was also put on hold until further notice of NGCP for thr additional Ancillary Service requirement
Mactan Battery Energy Storage System	BESS	SMGP BESS Power Inc.	Mactan, Cebu	VII	20.000	TBD	TBD	Delays due to COVID-19 pandemic (TT&C and TCOD on-hold per latest Monthly Accomplishment Report submission); On hold due to the anticipated ASPA CSP was put on hold, thus, the projects that is projected to join CSP was also put on hold until further notice of NGCP for thr additional Ancillary Service requirement
Ubay Battery Energy Storage System Phase 2	BESS	SMGP BESS Power Inc.	Ubay, Bohol	VII	20.000	TBD	TBD	Delays due to COVID-19 pandemic (TT&C and TCOD on-hold per latest Monthly Accomplishment Report submission); On hold due to the anticipated ASPA CSP was put on hold, thus, the projects that is projected to join CSP was also put on hold until further notice of NGCP for thr additional Ancillary Service requirement

Notes:

VISAYAS COMMITTED POWER PROJECTS

As of 31 May 2024

Name of the Project	Plant Type	Company Name	Location	Region	Installed/ Rated Capacity (MW)	Target Testing and Commissioning	Target Commercial Operation	Remarks / Issues Encountered During Project Development
---------------------	------------	--------------	----------	--------	--------------------------------	----------------------------------	-----------------------------	---

TBD - To be determined

Renewable Energy (RE) Projects (Geothermal, Hydro, Biomass, Solar, and Wind) are updated as of 31 May 2024

For inquiries, please contact the following:

DOE Electric Power Industry Management Bureau (EPIMB) for non-RE projects (coal, oil, natural gas, and BESS) - doe.epimb.powerprojects@gmail.com

DOE Renewable Energy Management Bureau (REMB) for RE Projects - remb9513@doe.gov.ph