

PRIVATE SECTOR INITIATED POWER PROJECTS (LUZON)
INDICATIVE
As of 30 April 2019

| Committed / Indicative | Name of the Project | Project Proponent | Location | Rated Capacity (MW) | Project Status | Target Testing & Commissioning | Target Commercial Operation |
|------------------------|---|---|------------------------------------|---------------------|--|--|--|
| | COAL | | | 8,935.0 | | | |
| Indicative | H & WB PCB Supercritical Coal-Fired Power Plant | H & WB ASIA PACIFIC (PTE LTD) CORPORATION | Jose Panganiban, Camarines Norte | 700.0 | <p>FEASIBILITY STUDY:</p> <ul style="list-style-type: none"> Pre-feasibility studies have conducted to determine the viability of the project- Completed in 2014 Feasibility study is expected to be completed by the end of 2nd Quarter 2016 <p>ARRANGEMENT FOR SECURING THE REQUIRED LAND:</p> <ul style="list-style-type: none"> Land already secured and it has been re-classified as industrial; being resurveyed for titling (6/12/2015) <p>MARKETING OF GENERATING CAPACITIES:</p> <ul style="list-style-type: none"> On-going negotiations with MERALCO and Electric Cooperatives will be held on 3rd week of March H&WB submitted the revised PSA Term Sheet to MERALCO that considers the latter's inputs Dec. 12, 2017 <p>PERMITS AND OTHER REGULATORY REQUIREMENTS:</p> <ul style="list-style-type: none"> Issued clearance to undertake GIS on February 12, 2015 On-going securing of permits and other regulatory requirements <ul style="list-style-type: none"> LGU endorsement secured 10 June 2014 NGCP issued "Offer of Service" for SIS on 31 March 2015- completed on 23 September 2015 <ul style="list-style-type: none"> Currently undergoing NGCP's review process On-going processing of ECC requirements Environmental Impact Assessment will be submitted in the 1st Quarter of 2016 <ul style="list-style-type: none"> Issued with NCIP Certificate of Non-Overlap 2 August 2018 <p>FINANCING ARRANGEMENTS:</p> <ul style="list-style-type: none"> On-going discussions with major banks and capital companies for debt-financing <p>CONSTRUCTION CONTRACTS FOR PLANTS AND EQUIPMENT:</p> <ul style="list-style-type: none"> Ongoing discussion with four potential co-developers and equity partners <ul style="list-style-type: none"> Ongoing sourcing of potential EPC Contractors | Unit 1 - 2023 Unit 2 - 1st Half 2023 (subject to demand and supply status in Luzon Grid) | Unit 1 - 2nd Q 2023 Unit 2 - (subject to demand and supply status in Luzon Grid) completion of the proposed 500 kV Tagkawayan Substation) |
| Indicative | SRPGC 2x350MW Coal-Fired Power Plant Project | St. Raphael Power Generation Corporation | Brgy. San Rafael, Calaca, Batangas | 700.0 | <p>FEASIBILITY STUDY: Completed;</p> <p>ARRANGEMENT FOR SECURING THE REQUIRED LAND: Finalization of terms of sub-lease on-going</p> <p>MARKETING OF GENERATING CAPACITIES: •ERC commenced hearing the PSA application starting November 29, 2016; held last 11 January 2018; Pending resolution from the Commission;</p> <p>PERMITS AND OTHER REGULATORY REQUIREMENTS:</p> <ul style="list-style-type: none"> SEC Registration - September 2013; DENR ECC - Amended ECC Dec 13, 2017; Facility Study - Jan 4, 2018 NGCP Grid Impact Study - February 13, 2017; Sangguniang Barangay Endorsement - February 24, 2017; BOI Registration - On-goingr Registration; <p>GROUND BREAKING SCHEDULES:</p> <ul style="list-style-type: none"> Target Notice to Proceed 2H 2019; dependent on the ERC issuance of favorable resolution on the PSA and NGCP acquisition of substantial portion of the New Calaca - Dasmariñas transmission line right of way. <p>FINANCING ARRANGEMENTS:</p> <ul style="list-style-type: none"> Target financial close 2H 2019; dependent on ERC issuance of favorable resolution on PSA and NGCP acquisition of New-Calaca - Dasmariñas transmission line of way <p>CONSTRUCTION CONTRACTS FOR PLANTS AND EQUIPMENT:</p> <ul style="list-style-type: none"> EPC Contract Target Signing 1H 2019; <p>COMMENCEMENT OF CONSTRUCTION:</p> <ul style="list-style-type: none"> 2H 2019; <p>ISSUES ENCOUNTERED RE: PROJECT DEVELOPMENT</p> <ol style="list-style-type: none"> SRPGC 2x350MW Commercial operations anchored on the completion of NGCP Calaca-Dasmariñas Transmission Line Expansion Project; Connection to the grid is dependent on the completion of the New Calaca Substation; Final project economics dependent on ERC's decision on the PSA which impacts financing | June 2022 | June 2023 |

| | | | | | | | |
|------------|--|---|--|---------|---|----------------|------------|
| Indicative | 2x500 MW KEPCO Pangasinan Coal-Fired Power Plant | KEPCO Philippines Corporation | Sual, Pangasinan | 1,000.0 | <p>FEASIBILITY STUDY</p> <ul style="list-style-type: none"> Completed <p>ARRANGEMENT FOR SECURING REQUIRED LAND</p> <ul style="list-style-type: none"> In negotiation with the localities and stakeholders; Establishing Land Company, currently in-negotiation with land owners <p>MARKETING OF GENERATING CAPACITIES</p> <ul style="list-style-type: none"> In negotiation with prospective off-takers <p>PERMITS AND OTHER REGULATORY REQUIREMENTS:</p> <ul style="list-style-type: none"> Issued with SIS 1 August 2017 (DOE-EPIMB-SIS No. 2017-07-004) | September 2023 | March 2024 |
| Indicative | Quezon Coal Fired Thermal Plant Project | Orion Pacific Prime Energy, Inc. | Tagkawayan, Quezon | 1,200.0 | <p>FEASIBILITY STUDY:</p> <ul style="list-style-type: none"> Final Feasibility - Dec 2016; Additional FS - August 2017 (On-going); F/S Korean Government -April 2018; Final Report on Financial Pro-Forma Analysis Jan 2017; <p>ARRANGEMENT FOR SECURING THE REQUIRED LAND:</p> <ul style="list-style-type: none"> Ongoing; 88% completion; Application and Completion of Land Conversion - 2nd Q 2019 <p>MARKETING OF GENERATING CAPACITIES</p> <ul style="list-style-type: none"> Preliminary negotiation for Possible Power Supply Agreement with Meralco After submission of detailed offer and evaluation of Meralco possible for discussion on Proposed Term Sheet for possible PSA – 4th Quarter of 2018 <p>PERMITS AND OTHER REGULATORY REQUIREMENTS:</p> <ul style="list-style-type: none"> Issued with COE on 19 January 2017(COE No. 2016-12-006) Issued with SIS on 26 April 2017(COE No. 2017-02-007) NGCP issued "Offer of Service" for SIS on 19 June 2018 submitted Certification of Registration on 9 August 2018 Currently undergoing NGCP's review process <p>FINANCING ARRANGEMENTS</p> <ul style="list-style-type: none"> Cost is US \$2.1 Billion | December 2023 | March 2024 |
| Indicative | Global Luzon Coal-Fired Power Plant | Global Luzon Energy Development Corporation | Brgys. Carisquis and Naivo Sur, Luna, La Union | 670.0 | <p>FEASIBILITY STUDY: Completed</p> <p>ARRANGEMENT FOR SECURING THE REQUIRED LAND:</p> <ul style="list-style-type: none"> Land acquisition completed; Reclassification to Industrial Land ongoing <p>MARKETING OF GENERATING CAPACITIES:</p> <ul style="list-style-type: none"> EPPA with MERALCO has been executed for the off-take of 100% of plant's net capability <p>PERMITS AND OTHER REGULATORY REQUIREMENTS:</p> <ul style="list-style-type: none"> Secured DOE clearance to undertake SIS last July 1, 2016 Secured DOE endorsement to NCIP for CNO last March 27, 2017 Ongoing EIA finalization for ECC application; tentative submission on June 2017 Secured Certificate of Non-coverage from DAR last December 12,2016 Barangay, Municipal, Provincial clearances ongoing <p>FINANCING ARRANGEMENTS:</p> <ul style="list-style-type: none"> Cost is US\$ 1.5B; On-going discussion with major banks and capital companies for project financing | TBD | TBD |
| Indicative | Marbau Coal Fired Thermal Power Plant | Marbau Corporation | Rev. Dinamukan Ikhaha, Batanes City | 600.0 | <p>CONSTRUCTION CONTRACTS FOR PLANTS AND EQUIPMENT:</p> <ul style="list-style-type: none"> Property is currently under Land Lease Agreement (LLA) between Sem-Calaca Power Corporation (SCPC) with PSALM <p>ARRANGEMENT FOR SECURING THE REQUIRED LAND:</p> <ul style="list-style-type: none"> Ongoing negotiations with prospective off-takes (DUs and those currently with PSAs and contestable market under Open Access Regime <p>MARKETING OF GENERATING CAPACITIES:</p> <ul style="list-style-type: none"> Ongoing negotiations with prospective off-takes (DUs and those currently with PSAs and contestable market under Open Access Regime <p>PERMITS AND OTHER REGULATORY REQUIREMENTS:</p> <ul style="list-style-type: none"> Conduct of EIA Study and Preparation of EIS - November 2013 to February 2014 Draft EIS Submission and Preliminary Review - Middle of 2014 Public Hearing - 1 month after submission of EIS <ul style="list-style-type: none"> EMB Review - 55 days; ECC (from DENR-EMB); RevCom requested redo of Air Dispersion Modeling using Prognostic Meteorological Data, target ETC April. Awaiting schedule for public hearing, target May 2017. Secured Clearance from DOE for the conduct of GIS on 21 February 2014; Secured Endorsement from DOE for Certificate of CNO from NCIP on 14 July 2014 SIS and FS (from NGCP) Transmission Line Route Survey completed. Preliminary design of transmission line still ongoing, ETC April 2017. | TBD | TBD |

| | | | | | | | |
|------------|--|----------------------------------|--------------------------------------|--------------|--|-----|-----|
| | | | | | <ul style="list-style-type: none"> - Survey report and preliminary design report to be submitted for NGCP comments by 1st week May 2017. - Final Report with NGCP comments is expected to be received May 2017. - SEC - GIS being prepared, target filing by April 2017. <p>FINANCING ARRANGEMENTS:</p> <ul style="list-style-type: none"> • On-going negotiations for the financing arrangements and other permits <p>CONSTRUCTION CONTRACTS FOR PLANTS AND EQUIPMENT:</p> <ul style="list-style-type: none"> • Pre-Construction Phase (8 months) • Construction of EIA study and permitting <ul style="list-style-type: none"> • Design and Engineering • Commissioning of EPC Contractor (Phase 1 and Phase2) • Construction Phase (12 months) Civil Works and plant equipment installation <ul style="list-style-type: none"> • Operation Phase (design life) • Start-up and unit synchronization • Conduct of public Scoping with Stakeholder representatives 10 October 2013 • Conduct of Technical Scoping with EMB and EIA Rev Com - 6 November 2013 <ul style="list-style-type: none"> • On-going securing of regulatory requirements | | |
| Indicative | SMC Circulating Fluidized Bed Coal-Fired Power Plant | SMC Global Power | Brgy. Ibabang Polo, Pagbilao, Quezon | 600.0 | <p>FEASIBILITY STUDY Pre-Engineering activities in progress</p> <p>PERMITS AND OTHER REGULATORY REQUIREMENTS:</p> <ul style="list-style-type: none"> • Issued with GIS on 8 June 2016 (DOE-EPIMB-SIS No. 2016-05-006) | TBD | TBD |
| Indicative | SMC Circulating Fluidized Bed Coal-Fired Power Plant | SMC Global Power Holdings Corp. | Sariaya, Quezon | 600.0 | <p>FEASIBILITY STUDY Pre-Engineering activities in progress</p> <p>PERMITS AND OTHER REGULATORY REQUIREMENTS:</p> <ul style="list-style-type: none"> • Issued with GIS on 14 October 2016 (DOE-EPIMB-SIS No. 2016-08-006) | TBD | TBD |
| Indicative | Zestpower Coal Thermal Plant | Zestpower Corporation | Mariveles, Bataan | 660.0 | <p>FEASIBILITY STUDY:</p> <ul style="list-style-type: none"> • Ongoing <p>ARRANGEMENT FOR SECURING THE REQUIRED LAND:</p> <ul style="list-style-type: none"> • Pending release of DAR Exemption <p>MARKETING OF GENERATING CAPACITIES:</p> <ul style="list-style-type: none"> • Ongoing negotiation with MERALCO <p>PERMITS AND OTHER REGULATORY REQUIREMENTS:</p> <ul style="list-style-type: none"> • Pending draft of First Phase ECC application • SIS completed and submitted to NGCP for review and approval | TBD | TBD |
| Indicative | SMC Mariveles Coal-Fired Power Plant | SMC Global Power Holdings Corp. | Mariveles, Bataan | 1,200.0 | <p>FEASIBILITY STUDY Pre-Engineering activities in progress</p> <p>PERMITS AND OTHER REGULATORY REQUIREMENTS:</p> <ul style="list-style-type: none"> • Issued with GIS on 12 January 2015 (DOE-EPIMB SIS No. 2015-01-005) | TBD | TBD |
| Indicative | Supercritical Pulverized Coal Thermal | Masinloc Power Partners Co, Ltd. | Masinloc, Zambales | 1,005.0 | <p>PERMITS AND OTHER REGULATORY REQUIREMENTS:</p> <ul style="list-style-type: none"> • Issued with GIS on 12 January 2015 (DOE-EPIMB SIS No. 2018-11-001) | TBD | TBD |
| OIL | | | | 346.0 | | | |

| | | | | | | | |
|------------|--|---|------------------------------------|----------------|--|----------------|---------------|
| Indicative | Ingrid Pillilla (Diesel) Power Plant | Ingrid Power Holdings, Inc. (Formerly AC Energy Devco, Inc.) | Pillilla, Rizal | 300.0 | <p>FEASIBILITY STUDY</p> <ul style="list-style-type: none"> • Ongoing <p>ARRANGEMENT FOR SECURING THE REQUIRED LAND</p> <ul style="list-style-type: none"> • Site Lease Agreement was signed March 23, 2018 – Effective starting April 1, 2018 <p>MARKETING OF GENERATING FACILITIES</p> <ul style="list-style-type: none"> • AC Energy RES and/or NGCP Ancillary Service <p>PERMITS AND REGULATORY REQUIREMENTS</p> <ul style="list-style-type: none"> • ECC: Revised EIA report together with Public Hearing Report was sent to DENR-EMB on 21 September 2018. Ongoing evaluation by DENR-EMB • SIS Ongoing evaluation and approval by NGCP <ul style="list-style-type: none"> • DOE endorsements and change in project proponent name: Ongoing drafting of Deed of Assignment from AC Energy Development Inc to Ingrid Power Holdings Inc. <p>FINANCING ARRANGEMENTS</p> <ul style="list-style-type: none"> • 100% Equity | September 2019 | December 2019 |
| Indicative | SPC - Tarlac Bunker Fired Power Plant | Supreme Power Corp. | Capas, Tarlac | 11.0 | <p>FEASIBILITY STUDY</p> <ul style="list-style-type: none"> • Completed <p>ARRANGEMENT FOR SECURING THE REQUIRED LAND</p> <ul style="list-style-type: none"> • SPC already bought a lot with an area of 10,000 square meters <p>MARKETING OF GENERATING FACILITIES</p> <ul style="list-style-type: none"> • Build-Operate-Transfer (BOT) to Davao Oriental Electric Cooperative, Inc. for 15 Years Cooperation Period <p>PERMITS AND REGULATORY REQUIREMENTS</p> <ul style="list-style-type: none"> • ECC is already issued, with ECC No. ECC-OL-R11-2018-0201 • Issued with SIS 7 June 2018 (DOE-EPIMB-SIS No. 2018-06-002) <p>FINANCING ARRANGEMENTS</p> <ul style="list-style-type: none"> • To be financed by DBP on a 80:20 DE Ratio <p>CONSTRUCTION CONTRACTS FOR PLANTS</p> <ul style="list-style-type: none"> • Vercede Engineering Works | December 2019 | January 2020 |
| Indicative | Isla del Fuego Bunker Fired Diesel Power Generating Facility | Isla del Fuego Power Utilities | Redondo Peninsula, Subic, Zambales | 35.0 | <p>PERMITS AND OTHER REGULATORY REQUIREMENTS:</p> <ul style="list-style-type: none"> • Issued with SIS 1 August 2018 (DOE-EPIMB-SIS No. 2018-06-003) | TBD | TBD |
| | NATURAL GAS | | | 6,160.0 | | | |
| Indicative | 500 MW VIRES LNG-FIRED POWER BARGE PROJECT | VIRES Energy Corporation | Batangas Bay area, Batangas | 500.0 | <p>FEASIBILITY STUDY</p> <ul style="list-style-type: none"> • Completed <p>ARRANGEMENT FOR SECURING THE REQUIRED LAND</p> <ul style="list-style-type: none"> • MOU on Land Lease negotiated <p>MARKETING OF GENERATING CAPACITIES</p> <ul style="list-style-type: none"> • On-going negotiations <p>PERMITS AND REGULATORY REQUIREMENTS</p> <ul style="list-style-type: none"> • Awarded ECC by DENR - January 2018; SIS from NGCP - December 2017 • Issued with SIS 11/24/2016 (DOE-EPIMB-sIS No. 2016-11-004) • Environmental Compliance Certificate – January 2018 . We continue to provide required reports to EMB • System Impact Study from NGCP – December 2017. We will work on Connection , transmission and Metering Agreements once we reached FID. <p>FINANCING ARRANGEMENTS</p> <ul style="list-style-type: none"> • USD 741 M; 30/70 project financing is being arranged | TBD | TBD |
| Indicative | 1x450 Sta. Maria Power Plant (Phase II) | First Gen Ecopower Solutions Inc. | Santa Rita, Batangas | 450.0 | <p>FEASIBILITY STUDY:</p> <ul style="list-style-type: none"> • On-going Feasibility Study <p>ARRANGEMENT FOR SECURING THE REQUIRED LAND:</p> <ul style="list-style-type: none"> • Parcels of land to be used by the Project shall be purchased from FGHC and FGP Corp. <p>MARKETING OF GENERATING CAPACITIES:</p> <ul style="list-style-type: none"> • Discussion on targeted off takers on-going <p>PERMITS AND OTHER REGULATORY REQUIREMENTS:</p> <ul style="list-style-type: none"> • Power Plant options update completed as of 17 June 2015 • City and Barangay endorsements acquired in 2013 • Secured Clearance from DOE for the conduct of GIS on 18 February 2013 • Environmental compliance Certificate application is on-going (targeted to be acquired by July 2015) <ul style="list-style-type: none"> • Importation permit application is on-going • Accreditation from the BOI (targeted on December 2015) <ul style="list-style-type: none"> • Importation permit is on-going • BOI Accreditation target is December 2015 | TBD | TBD |

| | | | | | | | |
|------------|---|---------------------------------|---|--|--|---------------|---------------|
| | | | | | <ul style="list-style-type: none"> DENR ECC on going; Certificate is expected in September 2015 Issuance of ECC from DENR expected by October 2015 <ul style="list-style-type: none"> BOI targeted January 2016 On-going coordination with affected barangays <p>FINANCING ARRANGEMENTS:</p> <ul style="list-style-type: none"> Discussion with International Financing outfits and local banks on-going <p>CONSTRUCTION CONTRACTS FOR PLANTS AND EQUIPMENT:</p> <ul style="list-style-type: none"> EPC and Operation Maintenance contracts targeted to be awarded on December 2015 | | |
| Indicative | Lucidum Liquefied Natural Gas Power Plant | Lucidum Energy, Inc. | Silanguin Bay, Zambales | 300.0 | <p>FEASIBILITY STUDY: Completed</p> <ul style="list-style-type: none"> Pacifictech Solutions has completed Feasibility Study as of November 2014 <p>ARRANGEMENT FOR SECURING THE REQUIRED LAND:</p> <ul style="list-style-type: none"> Lucidum have decided to purchase the land rather than to lease Additional land area has been decided upon to be leased as right of way for the conveyor belt from the port <p>PERMITS AND OTHER REGULATORY REQUIREMENTS:</p> <ul style="list-style-type: none"> Initial talks between Lucidum and respective DUs, large scale power consumers and cooperatives have been initiated Several structures are being considered to comply with the PPA or commercial guarantees Complete corporate documentation for SEC and DOE Endorsement for SEC has been compiled <ul style="list-style-type: none"> On-going processing of other regulatory requirements <ul style="list-style-type: none"> LGU permits, among others Approval for the grid impact study has been obtained from the DOE to be submitted to NGCP <ul style="list-style-type: none"> On-going processing of ECC requirements <p>FINANCING ARRANGEMENTS:</p> <ul style="list-style-type: none"> Financing arrangements are currently negotiating with two lenders and they're waiting for the completion of the feasibility study for their validation Initial talks have been entered towards a 60:40 debt-equity ratio | TBD | TBD |
| Indicative | SMC Ilijan LNG Power Plant | SMC Global Power Holdings Corp. | Batangas | 3,600 (Ph1 - 2 x 600) (Ph2 - 2 x 600) (Ph3 - 2 x 600) | <p>FEASIBILITY STUDY</p> <p>Pre-Engineering activities in progress</p> <p>PERMITS AND OTHER REGULATORY REQUIREMENTS:</p> <ul style="list-style-type: none"> Issued with GIS on 12 January 2015 (DOE-EPIMB-SIS No. 2015-01-005) | TBD | TBD |
| Indicative | Combined Cycle Gas Turbine Project | Limay LNG Power Corporation | Limay, Bataan | 1,100.0 | <p>PERMITS AND OTHER REGULATORY REQUIREMENTS:</p> <ul style="list-style-type: none"> Issued with SIS on 18 July 2018 (DOE-EPIMB-SIS No.2018-07-001) | TBD | TBD |
| Indicative | Gas Turbine Power Plant | Millennium Energy Inc. | Navotas Fish Port | 210 (3 x 70) | <p>PERMITS AND OTHER REGULATORY REQUIREMENTS:</p> <ul style="list-style-type: none"> Issued with SIS on 18 July 2018 (DOE-EPIMB-SIS No.2018-11-003) | TBD | TBD |
| | GEOHERMAL | | | 310.0 | | | |
| Indicative | Bacon-Manito Geothermal Power Project | Energy Development Corporation | Bacon-Manito, Sorsogon | 80.0 | <p>PERMITS AND OTHER REGULATORY REQUIREMENTS:</p> <ul style="list-style-type: none"> Issued with GIS 19 December 2017 (DOE-EPIMB-GIS No. 2017-11-001) | October 2021 | October 2021 |
| Indicative | Bacman 4 Botong - Rangas Geothermal Project | Energy Development Corporation | Bacon District, Sorsogon, Sorsogon City | 20.0 | <p>FEASIBILITY STUDY:</p> <ul style="list-style-type: none"> On-going Feasibility Study <p>PERMITS AND OTHER REGULATORY REQUIREMENTS:</p> <ul style="list-style-type: none"> DOE Service Contract within GRESA # 2009-10-003 LGU endorsement, Land Use Permits, and DENR-ECC obtained Permits for the TCP and Water Rights are on-going Turnkey Contract pending result of feasibility study <p>FINANCING ARRANGEMENTS:</p> <ul style="list-style-type: none"> Project cost is subject to the result of the feasibility study <p>COMMENCEMENT OF CONSTRUCTION:</p> <ul style="list-style-type: none"> Target commencement of construction on 1st half of 2015 | November 2022 | December 2022 |

| | | | | | | | |
|------------|------------------------------------|--------------------------------|----------------------|----------------|--|---------------|---------------|
| Indicative | Kayabon Geothermal Project | Energy Development Corporation | Manito, Albay | 30.0 | <p>FEASIBILITY STUDY:</p> <ul style="list-style-type: none"> On-going Feasibility Study <p>PERMITS AND OTHER REGULATORY REQUIREMENTS:</p> <ul style="list-style-type: none"> On-going Feasibility Study and resource assessment; DOE Service Contract within GRESC # 2009-10-003 <ul style="list-style-type: none"> LGU endorsement DENR-ECC, and Water Rights obtained On-going application for land-use permits and negotiations with lot owners <ul style="list-style-type: none"> On-going application for SLUP and TCP permits Clearance to Undertake GIS from DOE issued on 7 October 2011 <p>FINANCING ARRANGEMENTS:</p> <ul style="list-style-type: none"> Project cost is subject to the result of the feasibility study <p>COMMENCEMENT OF CONSTRUCTION:</p> <ul style="list-style-type: none"> Target commencement of construction on 2nd half of 2017 | November 2025 | December 2025 |
| Indicative | Kalinga Geothermal Power Project | Aragorn Power & Energy Corp. | Pasil, Kalinga | 120.0 | <p>FEASIBILITY STUDY:</p> <ul style="list-style-type: none"> On-going Feasibility Study <p>MARKETING OF GENERATING CAPACITIES</p> <ul style="list-style-type: none"> On-going Feasibility Study and resource assessment; <p>PERMITS AND OTHER REGULATORY REQUIREMENTS:</p> <ul style="list-style-type: none"> Issued with SIS on 4 January 2019 (DOE-EPIMB-SIS No. 2018-12-003) | TBD | TBD |
| Indicative | Maibarara Geothermal Power Project | Maibarara Geothermal, Inc. | Laguna/Batangas | 60.0 | <p>PERMITS AND OTHER REGULATORY REQUIREMENTS:</p> <ul style="list-style-type: none"> Issued with SIS 5 April 2019 (DOE-EPIMB-RE-SIS No. 2019-03-002) | TBD | TBD |
| | HYDROPOWER | | | 3,487.4 | | | |
| Indicative | Bineng 1-2b Combination HEPP | Hedcor, Inc. | La Trinidad, Benguet | 19.0 | <p>FEASIBILITY STUDY:</p> <ul style="list-style-type: none"> On going <p>ARRANGEMENT FOR SECURING THE REQUIRED LAND:</p> <ul style="list-style-type: none"> To secure contract of lease with the landowners <p>MARKETING OF GENERATING CAPACITIES:</p> <ul style="list-style-type: none"> FIT or PSA <p>PERMITS AND OTHER REGULATORY REQUIREMENTS:</p> <ul style="list-style-type: none"> With Renewable Energy Service Contract With on going application for HSC amendment: Increase in capacity from 16.5 MW to 19 MW Still on process in securing other regulatory requirements <p>GROUND BREAKING SCHEDULES:</p> <ul style="list-style-type: none"> 4th Quarter of 2016 <p>FINANCING ARRANGEMENTS:</p> <ul style="list-style-type: none"> Parent company will undertake to provide financial support <p>CONSTRUCTION CONTRACTS FOR PLANTS AND EQUIPMENT:</p> <ul style="list-style-type: none"> To be undertaken after acquisition of permits <p>COMMENCEMENT OF CONSTRUCTION:</p> <ul style="list-style-type: none"> 4th Quarter of 2016 | May 2019 | July 2019 |
| Indicative | Lalawinan Mini-Hydro Power Project | Repower Energy Development | Real, Quezon | 3.0 | <p>PERMITS AND OTHER REGULATORY REQUIREMENTS:</p> <ul style="list-style-type: none"> Issued Confirmation of commerciality on 29 December 2015; <ul style="list-style-type: none"> Issued with SIS on 5/28/2015 | November 2019 | December 2019 |

| | | | | | | | |
|------------|---------------------------------------|--|-----------------------|-------|---|---------------|---------------|
| Indicative | Ibulao Hydroelectric Power Project | Hydrocore, Inc. | Lagawe, Ifugao | 4.5 | <p>PERMITS AND OTHER REGULATORY REQUIREMENTS:</p> <ul style="list-style-type: none"> Issued Confirmation of Commerciality on 26 June 2013 <ul style="list-style-type: none"> Already secured LGU Endorsements DENR Environmental Compliance Certificate <ul style="list-style-type: none"> NCIP Certificate of Precondition Land Lease agreement and NWRB Permit. Submitted Feasibility Study, Detailed Engineering Design and 5-Yr Work Plan and Grid Impact Study Clearance to Undertake GIS from DOE issued on 17 October 2011 <p>CONSTRUCTION CONTRACTS FOR PLANTS AND EQUIPMENT:</p> <ul style="list-style-type: none"> On-going construction (Pre-construction - 100%, Construction-0%, Interconnection-0%) completed as of 30 September 2014 | November 2020 | December 2020 |
| Indicative | Ibulao 1 | Kiangan Mini Hydro Corporation | Kiangan, Ifugao | 6.8 | <p>Issued Confirmation of Commerciality on 24 June 2016. Ongoing pre-construction activities.</p> | November 2020 | December 2020 |
| INDICATIVE | Dupinga Hydroelectric Power Project | Constellation Energy Corporation | Gabaldon, Nueva Ecija | 3.0 | <p>PERMITS AND OTHER REGULATORY REQUIREMENTS:</p> <ul style="list-style-type: none"> Issued Confirmation of Commerciality on 26 June 2013 <ul style="list-style-type: none"> Already secured LGU Endorsements DENR Environmental Compliance Certificate NCIP Certificate of Compliance, and NWRB Permit Submitted Feasibility Study and 5-Yr Work Plan Submission of lacking requirements e.g. permits in progress <p>On-track with the schedule with regards to the permitting on-going conduct of pre-construction activities such as permitting</p> <ul style="list-style-type: none"> Issued confirmation of Commerciality on 26 June 2013 e.g. permits in progress <p>CONSTRUCTION CONTRACTS FOR PLANTS AND EQUIPMENT:</p> <ul style="list-style-type: none"> Construction Progress (Pre-construction -0%, Construction-0%, Interconnection-0%) completed as of 30 September 2014 | November 2022 | December 2022 |
| Indicative | Gened - 1 Hydroelectric Power Project | Pan Pacific Renewable Power Phils. Corp. | Pudtol, Apayaw | 150.0 | <p>FEASIBILITY STUDY:</p> <ul style="list-style-type: none"> Final Report submitted on 16 May 2016; Completed <p>PERMITS AND OTHER REGULATORY REQUIREMENTS:</p> <ul style="list-style-type: none"> LGU endorsements Secured Endorsement Letter from CENRO on May 9, 2018 Secured Endorsement Letter from PENRO on May 31, 2018 <p>Commencement date of Perimeter Survey on the applied area with Technical Personnels for CENRO on June 25, 2018</p> <p>ARRANGEMENT FOR SECURING THE REQUIRED LAND:</p> <ul style="list-style-type: none"> On-going <p>'MARKETING OF GENERATING CAPACITIES:</p> <ul style="list-style-type: none"> WESM; Off-take agreement <p>GROUND BREAKING SCHEDULES:</p> <ul style="list-style-type: none"> 4th Quarter of 2018 <p>FINANCING ARRANGEMENTS:</p> <ul style="list-style-type: none"> Bank Financing will push through upon completion of all necessary permits and clearances for the project <p>CONSTRUCTION CONTRACTS FOR PLANTS AND EQUIPMENT:</p> <ul style="list-style-type: none"> 6 EPC Contractors submitted tenders for the proposed 150 MW GENED 1 HPP. Evaluation of final bidding of EPC Contractors on-going <p>COMMENCEMENT OF CONSTRUCTION:</p> <ul style="list-style-type: none"> 1st Quarter of 2019 | 4th Q 2022 | 2nd Q 2023 |
| Indicative | Didipio 1 | AT Dinum Company | Kasibu, Nueva Vizcaya | 2.1 | <p>PERMITS AND OTHER REGULATORY REQUIREMENTS:</p> <ul style="list-style-type: none"> Issued Confirmation of commerciality on 3 March 2016; | November 2024 | December 2024 |
| Indicative | Kahayan 2 (Natalano HPP) | Harvey Carrillera, Inc. | Kahayan, Benguet | 38.0 | <p>FEASIBILITY STUDY:</p> <ul style="list-style-type: none"> On going <p>ARRANGEMENT FOR SECURING THE REQUIRED LAND:</p> <ul style="list-style-type: none"> To secure contract of lease with the landowners <p>'MARKETING OF GENERATING CAPACITIES:</p> <ul style="list-style-type: none"> FIT or PSA <p>PERMITS AND OTHER REGULATORY REQUIREMENTS:</p> <ul style="list-style-type: none"> With Renewable Energy Service Contract With on going application for HSC amendment: Increase in capacity from 45 MW to 52 MW | November 2024 | December 2024 |

| | | | | | | | |
|------------|--|---|------------------------------|------|---|---------------|---------------|
| | | | | | <ul style="list-style-type: none"> Still on process in securing other regulatory requirements <p>GROUND BREAKING SCHEDULES:</p> <ul style="list-style-type: none"> 4th Quarter of 2016 <p>FINANCING ARRANGEMENTS:</p> <ul style="list-style-type: none"> Parent company will undertake to provide financial support <p>CONSTRUCTION CONTRACTS FOR PLANTS AND EQUIPMENT:</p> <ul style="list-style-type: none"> To be undertaken after acquisition of permits <p>COMMENCEMENT OF CONSTRUCTION:</p> | | |
| Indicative | Matuno 2 | Smith Bell Mini Hydro Corporation | Bambang, Nueva Ecija | 7.9 | <p>PERMITS AND OTHER REGULATORY REQUIREMENTS:</p> <ul style="list-style-type: none"> Issued Confirmation of commerciality on 29 December 2015; <p>CONSTRUCTION CONTRACTS FOR PLANTS AND EQUIPMENT:</p> <ul style="list-style-type: none"> Pending submission of requirements for under development stage | November 2024 | December 2024 |
| Indicative | Ilaguen 3 | Isabela Power Corporation | Echague, Isabela | 11.0 | Issued Confirmation of Commercialization on May 24, 2016. Ongoing pre-construction activities. | November 2024 | December 2024 |
| Indicative | Kapangan | Cordillera Hydro Electric Power Corporation | Kapangan & Kibungan, Benguet | 60.0 | <p>PERMITS AND OTHER REGULATORY REQUIREMENTS:</p> <ul style="list-style-type: none"> Issued Confirmation of Commerciality on 13 February 2014 <p>COMMENCEMENT OF CONSTRUCTION:</p> <ul style="list-style-type: none"> On-going civil works of hydro facilities | November 2025 | December 2025 |
| Indicative | Tumauni (Lower Cascade) | Quadriver Energy Corp. | Tumauni, Isabela | 7.8 | <p>PERMITS AND OTHER REGULATORY REQUIREMENTS:</p> <ul style="list-style-type: none"> Submission of Lacking requirements e.g. permits in progress <p>CONSTRUCTION CONTRACTS FOR PLANTS AND EQUIPMENT:</p> <ul style="list-style-type: none"> On-going pre construction activities | November 2025 | December 2025 |
| Indicative | Abdao HEP | AV Garcia Power Systems Corp. | Tabaan Sur, Tuba, Benguet | 2.0 | <p>PERMITS AND OTHER REGULATORY REQUIREMENTS:</p> <ul style="list-style-type: none"> Issued Confirmation of Commerciality on 25 September 2014 Submission of Lacking requirements e.g. permits in progress <p>CONSTRUCTION CONTRACTS FOR PLANTS AND EQUIPMENT:</p> <ul style="list-style-type: none"> On-going pre construction (Pre-construction -0%, Construction-0%, Interconnection-0%) completed as of 30 September 2014 Pending submission of requirements for construction | November 2025 | December 2025 |
| Indicative | Barit (Irrigation Discharge) Hydroelectric Power Project | Nascent Technologies | Buhi, Camarines Sur | 0.4 | <p>PERMITS AND OTHER REGULATORY REQUIREMENTS:</p> <ul style="list-style-type: none"> Issued Confirmation of Commerciality on 12 September 2014 Submission of Lacking requirements e.g. permits in progress <p>CONSTRUCTION CONTRACTS FOR PLANTS AND EQUIPMENT:</p> <ul style="list-style-type: none"> On-going construction (Pre-construction -0%, Construction-0%, Interconnection-0%) completed as of 30 September 2014 Pending submission of requirements for construction | November 2025 | December 2025 |

| | | | | | | | |
|------------|----------------------------|--|-----------------------------|------|---|---------------|---------------|
| Indicative | Talubin Hydropower Project | Mountain Province Electric Cooperative, Inc. | Bontoc, Mountain Province | 4.9 | PERMITS AND OTHER REGULATORY REQUIREMENTS: • Issued with GIS on 11 December 2015 | November 2025 | December 2025 |
| Indicative | Ilaguen 4 | Isabela Power Corporation | Echague | 10.0 | Feasibility Studies, Permits and Other Regulatory Requirements - Issued Confirmation of Commercialization on October 02, 2015 | November 2025 | December 2025 |
| Indicative | Matuno 1 | Smith Bell Mini Hydro Corporation | Ambaguio, Nueva Vizcaya | 7.4 | PERMITS AND OTHER REGULATORY REQUIREMENTS: • Issued Confirmation of commerciality on 29 December 2015; CONSTRUCTION CONTRACTS FOR PLANTS AND EQUIPMENT: • Pending submission of requirements for under development stage | November 2025 | December 2025 |
| Indicative | Hungduan | Kiangan Mini Hydro Corporaion | Kiangan, Ifugao | 4.0 | Issued Confirmation of Commercialization on 07 September 2016. Ongoing pre-construction activities. | November 2025 | December 2025 |
| Indicative | Asin | Kiangan Mini Hydro Corporaion | Kiangan, Ifugao | 7.0 | Issued Confirmation of Commercialization on 24 June 2016. Ongoing pre-construction activities. | November 2025 | December 2025 |
| Indicative | Ilaguen | Isabela Power Corporation | San Mariano & San Guillermo | 19.0 | PERMITS AND OTHER REGULATORY REQUIREMENTS: • Issued Confirmation of commerciality on 18 February 2015; • On-going permitting CONSTRUCTION CONTRACTS FOR PLANTS AND EQUIPMENT: • Pending submission of requirements for construction | November 2025 | December 2025 |
| Indicative | Piapi | Repower Energy Development | Mauban, Quezon | 3.3 | Issued Commerciality on 9 March 2016. Ongoing pre-construction activities. | November 2025 | December 2025 |

| | | | | | | | |
|------------|-----------------------------------|------------------------------------|---|------|--|---------------|---------------|
| Indicative | Lower Labayat | Repower Energy Development | Real, Quezon | 1.4 | Issued Commerciality on 9 March 2016. Ongoing pre-construction activities. | November 2026 | December 2026 |
| Indicative | Ilaguen 2 | Isabela Power Corporation | Dinapigue, Isabela | 14.0 | <p>PERMITS AND OTHER REGULATORY REQUIREMENTS:</p> <ul style="list-style-type: none"> Issued Confirmation of commerciality on 22 May 2015; On-going permitting <p>CONSTRUCTION CONTRACTS FOR PLANTS AND EQUIPMENT:</p> <ul style="list-style-type: none"> Pending submission of requirements for construction | November 2026 | December 2026 |
| Indicative | Pinacanauan | Sunwest Water & Electric Co., Inc. | Peñablanca, Cagayan | 6.0 | <p>PERMITS AND OTHER REGULATORY REQUIREMENTS:</p> <ul style="list-style-type: none"> Issued Confirmation of Commerciality on 18 September 2013 <ul style="list-style-type: none"> Already secured LGU Endorsement DENR ECC, NWRB CWP and NCIP CNO Submitted Feasibility Study, Detailed Engineering Design and 5-Yr Work Plan Clearance to Undertake GIS from DOE issued on 25 March 2013 <p>CONSTRUCTION CONTRACTS FOR PLANTS AND EQUIPMENT:</p> <ul style="list-style-type: none"> Construction Progress (Pre-construction - 0%, Construction-0%, Interconnection-0%) completed as of 30 September 2014 | TBD | TBD |
| Indicative | Matibuey | Sta. Clara Power Corporation | Matibuey, Ilocos Sur | 16.0 | <p>PERMITS AND OTHER REGULATORY REQUIREMENTS:</p> <ul style="list-style-type: none"> Issued Confirmation of commerciality on 12 April 2016; Issued SIS on 24 May 2018 with SIS no. 2017-07-008; | TBD | TBD |
| Indicative | Tibag | Repower Energy Development | Real, Quezon | 4.4 | Issued Commerciality on 9 March 2016. Ongoing pre-construction activities. | TBD | TBD |
| Indicative | Tignoan River (Upper Cascade) HEP | Repower Energy Development Corp | Real, Quezon | 1.5 | <p>PERMITS AND OTHER REGULATORY REQUIREMENTS:</p> <ul style="list-style-type: none"> Issued with GIS on 8 May 2017 (DOE-EPIMB-SIS No. 2017-04-004) | TBD | TBD |
| Indicative | Ibulao 2 | Enerhighland Corporation | Municipalities of Kiangon, Lamut and Lagawe, Province of Ifugao | 7.4 | Issued Confirmation of Commerciality on 27 May 2016. Ongoing pre-construction activities. | TBD | TBD |

| | | | | | | | |
|------------|-------------------------|---------------------------------|------------------|------|--|-----|-----|
| Indicative | Tinoc 1 | Quadriver Energy Corp. | Tinoc, Ifugao | 4.1 | <p>PERMITS AND OTHER REGULATORY REQUIREMENTS:</p> <ul style="list-style-type: none"> • Pending submission of requirements for construction • Issued Confirmation of Commerciality on 9 August 2013 | TBD | TBD |
| Indicative | Tinoc 4 | Philnew Hydro Power Corporation | Tinoc, Ifugao | 5.0 | <p>PERMITS AND OTHER REGULATORY REQUIREMENTS:</p> <ul style="list-style-type: none"> • Issued Confirmation of Commerciality on 09 August 2013; • Submission of lacking requirements e.g. permits in progress; • Clearance to Undertake GIS from DOE issued on 11 July 2011 <p>CONSTRUCTION CONTRACTS FOR PLANTS AND EQUIPMENT:</p> <ul style="list-style-type: none"> • Construction Progress (On going Pre-construction, Construction-0%, Interconnection-0%) completed as of 30 September 2014 | TBD | TBD |
| Indicative | Tinoc 2 | Philnew Hydro Power Corporation | Tinoc, Ifugao | 11.0 | <p>PERMITS AND OTHER REGULATORY REQUIREMENTS:</p> <ul style="list-style-type: none"> • Issued Confirmation of Commerciality on 06 January 2014 • Submission of lacking requirements e.g. permits in progress • Clearance to Undertake GIS from DOE issued on 11 July 2011 <p>CONSTRUCTION CONTRACTS FOR PLANTS AND EQUIPMENT:</p> <ul style="list-style-type: none"> • Construction Progress (Pre-construction - 0%, Construction-0%, Interconnection-0%) completed as of 30 September 2014 | TBD | TBD |
| Indicative | Tinoc 3 | Quadriver Energy Corp. | Tinoc, Ifugao | 8.0 | <p>PERMITS AND OTHER REGULATORY REQUIREMENTS:</p> <ul style="list-style-type: none"> • Issued Confirmation of Commerciality on 06 January 2014 • Submission of lacking requirements e.g. permits in progress • Clearance to Undertake GIS from DOE issued on 11 July 2011 <p>CONSTRUCTION CONTRACTS FOR PLANTS AND EQUIPMENT:</p> <ul style="list-style-type: none"> • Construction Progress (Pre-construction - 0%, Construction-0%, Interconnection-0%) completed as of 30 September 2014 | TBD | TBD |
| Indicative | Tumauni (Upper Cascade) | Philnew Hydro Power Corporation | Tumauni, Isabela | 14.0 | <p>PERMITS AND OTHER REGULATORY REQUIREMENTS:</p> <ul style="list-style-type: none"> • Submission of Lacking requirements e.g. permits in progress • Issued with GIS on 29 October 2017 (DOE-EPIMB-SIS No. 2017-10-004) <p>CONSTRUCTION CONTRACTS FOR PLANTS AND EQUIPMENT:</p> <ul style="list-style-type: none"> • On-going pre construction activities | TBD | TBD |
| Indicative | Kabayan 1 | Hedcor Benguet, Inc. | Kabayan, Benguet | 20.0 | <p>FEASIBILITY STUDY:</p> <ul style="list-style-type: none"> • On-going conduct of Feasibility Study <p>PERMITS AND OTHER REGULATORY REQUIREMENTS:</p> <ul style="list-style-type: none"> • Securing of permitting requirements • Newly signed HSC Dec 28, 2015; COR Dec 23, 2015 • With Renewable Energy Service Contract • Still on process in securing other regulatory requirements <p>ARRANGEMENT FOR SECURING THE REQUIRED LAND:</p> <ul style="list-style-type: none"> • To secure contract of lease with the landowners <p>MARKETING OF GENERATING CAPACITIES:</p> <ul style="list-style-type: none"> • FIT or PSA <p>GROUND BREAKING SCHEDULES:</p> <ul style="list-style-type: none"> • 4th Quarter of 2016 <p>FINANCING ARRANGEMENTS:</p> | TBD | TBD |

| | | | | | | | |
|------------|--------------------------------------|--------------------------------|-----------------------|-------|---|-----|-----|
| | | | | | <ul style="list-style-type: none"> Parent company will undertake to provide financial support <p>CONSTRUCTION CONTRACTS FOR PLANTS AND EQUIPMENT:</p> <ul style="list-style-type: none"> To be undertaken after acquisition of permits <p>COMMENCEMENT OF CONSTRUCTION:</p> <ul style="list-style-type: none"> 4th Quarter of 2016 | | |
| Indicative | Kabayan 3 | Hedcor Benguet, Inc. | Kabayan, Benguet | 27.0 | <p>FEASIBILITY STUDY:</p> <ul style="list-style-type: none"> On going <p>ARRANGEMENT FOR SECURING THE REQUIRED LAND:</p> <ul style="list-style-type: none"> To secure contract of lease with the landowners <p>'MARKETING OF GENERATING CAPACITIES:</p> <ul style="list-style-type: none"> FIT or PSA <p>PERMITS AND OTHER REGULATORY REQUIREMENTS:</p> <ul style="list-style-type: none"> With Renewable Energy Service Contract With on going application for HSC amendment: Increase in capacity from 14.3 MW to 27 MW Still on process in securing other regulatory requirements <p>GROUND BREAKING SCHEDULES:</p> <ul style="list-style-type: none"> 4th Quarter of 2016 <p>FINANCING ARRANGEMENTS:</p> <ul style="list-style-type: none"> Parent company will undertake to provide financial support <p>CONSTRUCTION CONTRACTS FOR PLANTS AND EQUIPMENT:</p> <ul style="list-style-type: none"> To be undertaken after acquisition of permits <p>COMMENCEMENT OF CONSTRUCTION:</p> <ul style="list-style-type: none"> 4th Quarter of 2016 | TBD | TBD |
| Indicative | Tignoan HEP | Aurora All Asia Energy Corp. | Real, Quezon | 20.0 | <p>PERMITS AND OTHER REGULATORY REQUIREMENTS:</p> <ul style="list-style-type: none"> Currently on-going Preparation of Business Plan On-going negotiations of Business Financing Arrangement Clearance to Undertake GIS from DOE issued on December 2014 | TBD | TBD |
| Indicative | Ibulao I Hydroelectric Power Project | Kiangan Mini-Hydro Corporation | Kiangan, Ifugao | 6.0 | <p>PERMITS AND OTHER REGULATORY REQUIREMENTS:</p> <ul style="list-style-type: none"> Issued with GIS on 28 December 2015 (DOE-EPIMB-SIS No. 2015-12-003) | TBD | TBD |
| Indicative | Maris Main Canal2 HEP | SN Aboltiz Power Generation | Alfonso Lista, Ifugao | 1.8 | <p>FEASIBILITY STUDY:</p> <ul style="list-style-type: none"> Feasibility design completed Technical studies completed <p>PERMITS AND OTHER REGULATORY REQUIREMENTS:</p> <ul style="list-style-type: none"> NIA agreement for pre-development activities secured; LGU endorsement completed NCIP field based Investigation completed; awaiting release of CNO DENR permitting completed; draft ECC for power plant issued CNC for transmission line issued; NGCP studies completed Environmental and Social Studies completed Water right and right of way acquisition on-going | TBD | TBD |
| Indicative | 100 MW Allimit | SN Aboltiz Power-Ifugao | Lagawe, Ifugao | 100.0 | <p>FEASIBILITY STUDY:</p> <ul style="list-style-type: none"> Completed Pre-FS <p>PERMITS AND OTHER REGULATORY REQUIREMENTS:</p> <ul style="list-style-type: none"> project capacity of 120 MW Preparing Business Plan Financing Arrangement in progress <ul style="list-style-type: none"> Application for NCIP FPIC CCA1 Concluded, CCA 2 commencement on 5/15/15 DENR permit under process; NGCP studies under process | TBD | TBD |
| Indicative | 240 MW Allimit | SN Aboltiz Power-Ifugao | Lagawe, Ifugao | 240.0 | <p>FEASIBILITY STUDY:</p> <ul style="list-style-type: none"> Completed Pre-FS <p>PERMITS AND OTHER REGULATORY REQUIREMENTS:</p> <ul style="list-style-type: none"> project capacity of 120 MW Preparing Business Plan Financing Arrangement in progress <ul style="list-style-type: none"> Application for NCIP FPIC CCA1 Concluded, CCA 2 commencement on 5/15/15 DENR permit under process; NGCP studies under process | TBD | TBD |

| | | | | | | | |
|------------|-----------------------------------|---------------------------------------|---|-------|--|-----|-----|
| Indicative | Ollicon HEPP | SN Aboltiz Power-Ifugao | Lagawe, Ifugao | 10.0 | <p>FEASIBILITY STUDY:</p> <ul style="list-style-type: none"> Completed Pre-FS <p>PERMITS AND OTHER REGULATORY REQUIREMENTS:</p> <ul style="list-style-type: none"> project capacity of 120 MW Preparing Business Plan Financing Arrangement in progress <ul style="list-style-type: none"> Application for NCIP FPIC CCA1 Concluded, CCA 2 commencement on 5/15/15 DENR permit under process; NGCP studies under process | TBD | TBD |
| Indicative | Cervantes-Mankayan-Bakun HEPP | Hedcor, Inc. | Benguet | 27.0 | <p>PERMITS AND OTHER REGULATORY REQUIREMENTS:</p> <ul style="list-style-type: none"> Issued with GIS on 8 January 2014 (DOE-EPIMB-SIS No. 2013-12-001) | TBD | TBD |
| Indicative | Chico Hydroelectric Power Project | San Lorenzo Ruiz Piat & Water | Tabuk, Kalinga | 150.0 | <p>PERMITS AND OTHER REGULATORY REQUIREMENTS:</p> <ul style="list-style-type: none"> Issued with GIS on 6 October 2016 (DOE-EPIMB-SIS No. 2016-09-005) | TBD | TBD |
| Indicative | Kibungan Pumped-Storage HEPP | COHECO Badeo Corporation | Kibungan, Benguet | 500.0 | <p>PERMITS AND OTHER REGULATORY REQUIREMENTS:</p> <ul style="list-style-type: none"> Issued with GIS on 9 January 2017 (DOE-EPIMB-SIS No. 2017-01-003) | TBD | TBD |
| Indicative | Ilaguen 4 Hydropower Project | Isabela Power Corporation | Echague, Isabela | 10.0 | <p>PERMITS AND OTHER REGULATORY REQUIREMENTS:</p> <ul style="list-style-type: none"> Issued with GIS on 28 February 2017 (DOE-EPIMB-SIS No. 2017-02-008) | TBD | TBD |
| Indicative | Wawa Pumped Storage 1 HEP | Olympia Violago Water and Power, Inc. | San Mateo, Antipolo, and Rodriguez, Rizal | 500.0 | <p>FEASIBILITY STUDY:</p> <ul style="list-style-type: none"> Completed by SMEC - Oct 2015 Comprehensive studies with >4km of vertical drilling confirm that 500MW is feasible. Reference design completed in 2016 <p>ARRANGEMENT FOR SECURING THE REQUIRED LAND:</p> <ul style="list-style-type: none"> Initial surveys complete, parcellary for 230kV connection ongoing. Resettlement Action Plan/Livelihood Restoration Plan (RAP-LRP) underway since Dec 2016. RAP-LRP process includes stakeholder engagement meetings and a household census & survey of project affected people (PAPs) <p>MARKETING OF GENERATING CAPACITIES:</p> <ul style="list-style-type: none"> Market study by Lantau Group ongoing. Discussions with potential off-taker ongoing. <p>PERMITS AND OTHER REGULATORY REQUIREMENTS:</p> <ul style="list-style-type: none"> BOI registration, ECC, PAMB Clearance (final copy awaited) and NWRB Conditional Water Permit complete. Awaiting issuance of NCIP Certification Precondition and SAPA MOA. Application for Special Land Use Permit (SLUP) in progress. <p>FINANCING ARRANGEMENTS:</p> <ul style="list-style-type: none"> Equity and debt financing negotiations ongoing | TBD | TBD |
| Indicative | Wawa Pumped Storage 2 HEP | Olympia Violago Water and Power, Inc. | San Mateo, Antipolo, and Rodriguez, Rizal | 100.0 | <p>CONSTRUCTION CONTRACTS FOR PLANTS AND EQUIPMENT:</p> <p>FEASIBILITY STUDY:</p> <ul style="list-style-type: none"> Reconnaissance and topographic surveys, hydrological and geotechnical inspections, and ocular investigations completed as of 2015; Comprehensive studies still on process <p>ARRANGEMENT FOR SECURING THE REQUIRED LAND:</p> <ul style="list-style-type: none"> Project area confirmed by DENR Region IV-A to fall within protected areas. Joint PAMB for upper marikina River Basin Protected Landscape (UMRBPL) and Pamitanan Protected Landscape (PPL) granted PAMB clearance for the conduct of feasibility/environmental studies and documentation in the Project area, issued as Resolution 2014-01 dated 28 November 2014. PAMB clearance for implementation of the Project and Special Use Agreement for Protected Areas (SAPA) being considered. <p>MARKETING OF GENERATING CAPACITIES:</p> <ul style="list-style-type: none"> Preliminary market survey on potential off-takers undertaken in 2015, including NGCP for provision of ancillary services. <p>PERMITS AND OTHER REGULATORY REQUIREMENTS:</p> <ul style="list-style-type: none"> LGU support for the Project has been secured in tandem with Wawa 500 MW HEP, including: San Mateo SB Resolution No. 2014-066 dated 10 June 2014 endorsing three Wawa HEPs; and joint Manifestation of support issued by Mayors of Antipolo, San Mateo and Rodriguez dated 8 February 2014. <p>FINANCING ARRANGEMENTS:</p> <ul style="list-style-type: none"> Under consideration | TBD | TBD |

| | | | | | | | |
|------------|---|---------------------------------------|---|-------|--|-----|-----|
| Indicative | Wawa Pumped Storage 3 HEP | Olympia Violago Water and Power, Inc. | San Mateo, Antipolo, and Rodriguez, Rizal | 50.0 | <p>FEASIBILITY STUDY:</p> <ul style="list-style-type: none"> Reconnaissance and topographic surveys, hydrological and geotechnical inspections, and ocular investigations completed as of 2015; Comprehensive studies still on process <p>ARRANGEMENT FOR SECURING THE REQUIRED LAND:</p> <ul style="list-style-type: none"> Project area confirmed by DENR Region IV-A to fall within protected areas. Joint PAMB for upper marikina River Basin Protected Landscape (UMRBPL) and Pamitanan Protected Landscape (PPL) granted PAMB clearance for the conduct of feasibility/environmental studies and documentation in the Project area, issued as Resolution 2014-01 dated 28 November 2014. PAMB clearance for implementation of the Project and Special Use Agreement for Protected Areas (SAPA) being considered. <p>MARKETING OF GENERATING CAPACITIES:</p> <ul style="list-style-type: none"> Preliminary market survey on potential off-takers undertaken in 2015, including NGCP for provision of ancillary services. <p>PERMITS AND OTHER REGULATORY REQUIREMENTS:</p> <ul style="list-style-type: none"> LGU support for the Project has been secured in tandem with Wawa 500 MW HEP, including: San Mateo SB Resolution No. 2014-066 dated 10 June 2014 endorsing three Wawa HEPs; and joint Manifestation of support issued by Mayors of Antipolo, San Mateo and Rodriguez dated 8 February 2014. <p>FINANCING ARRANGEMENTS:</p> <ul style="list-style-type: none"> Under consideration | TBD | TBD |
| Indicative | Nabuangan Run-of-River HEP | Strategic Power Development Corp | Apayao | 10.0 | <p>PERMITS AND OTHER REGULATORY REQUIREMENTS:</p> <ul style="list-style-type: none"> Issued with GIS on 25 May 2017 (DOE-EPIMB-SIS No. 2017-01-004) | TBD | TBD |
| Indicative | Dingalan Pumped Storage HEP | Strategic Power Development Corp | Dingalan, Aurora | 500.0 | <p>PERMITS AND OTHER REGULATORY REQUIREMENTS:</p> <ul style="list-style-type: none"> Issued with GIS on 25 May 2017 (DOE-EPIMB-SIS No. 2017-01-004) | TBD | TBD |
| Indicative | San Roque Lower East Pumped Storage | Strategic Power Development Corp | Pangasinan | 400.0 | <p>PERMITS AND OTHER REGULATORY REQUIREMENTS:</p> <ul style="list-style-type: none"> Issued with GIS on 25 May 2017 (DOE-EPIMB-SIS No. 2017-01-004) | TBD | TBD |
| Indicative | Ilaguen HEPP | Isabela Power Corporation | San Mariano and San Guillermo, Isabela | 19.0 | <p>PERMITS AND OTHER REGULATORY REQUIREMENTS:</p> <ul style="list-style-type: none"> Issued with GIS on 17 November 2017 (DOE-EPIMB-SIS No. 2017-10-003) | TBD | TBD |
| Indicative | Ibulao 2 Hydroelectric Power Project | Kiangan Mini-Hydro Corporation | Kiangan, Ifugao | 7.4 | <p>PERMITS AND OTHER REGULATORY REQUIREMENTS:</p> <ul style="list-style-type: none"> Issued with SIS on 8 February 2018 (DOE-EPIMB-SIS No.2018-02-001) | TBD | TBD |
| Indicative | Matuno 2 HEPP | Smith Bell Mini-Hydro Corporation | Bambang, Nueva Vizcaya | 7.9 | <p>PERMITS AND OTHER REGULATORY REQUIREMENTS:</p> <ul style="list-style-type: none"> Issued with SIS on 19 March 2018 (DOE-EPIMB-SIS No.2018-02-006) | TBD | TBD |
| Indicative | Sablan 1 Hydroelectric Power Project | Hedcor, Inc. | Sablan, Benguet | 20.0 | <p>PERMITS AND OTHER REGULATORY REQUIREMENTS:</p> <ul style="list-style-type: none"> Issued with SIS on 6 June 2018 (DOE-EPIMB-SIS No.2018-05-005) | TBD | TBD |
| Indicative | Sablan 2 Hydroelectric Power Project | Hedcor, Inc. | Sablan, Benguet | 30.0 | <p>PERMITS AND OTHER REGULATORY REQUIREMENTS:</p> <ul style="list-style-type: none"> Issued with SIS on 6 June 2018 (DOE-EPIMB-SIS No.2018-05-005) | TBD | TBD |
| Indicative | Kibungan Hydroelectric Power Project | Hedcor, Inc. | Kibungan, Benguet | 40.0 | <p>PERMITS AND OTHER REGULATORY REQUIREMENTS:</p> <ul style="list-style-type: none"> Issued with SIS on 6 June 2018 (DOE-EPIMB-SIS No.2018-05-006) | TBD | TBD |
| Indicative | Santol-Sugpon Hydroelectric Power Project | Hedcor, Inc. | Sugpon, Ilocos Sur / Kibungan Benguet | 52.0 | <p>PERMITS AND OTHER REGULATORY REQUIREMENTS:</p> <ul style="list-style-type: none"> Issued with SIS on 6 June 2018 (DOE-EPIMB-SIS No.2018-05-005) | TBD | TBD |
| Indicative | Pasil B Hydroelectric Power Project | I-Magat Renewable Energy Corporation | Pasil, Kalinga | 15.7 | <p>PERMITS AND OTHER REGULATORY REQUIREMENTS:</p> <ul style="list-style-type: none"> Issued with SIS on 14 June 2018 (DOE-EPIMB-SIS No.2018-05-007) | TBD | TBD |
| Indicative | Pasil C Hydroelectric Power Project | I-Magat Renewable Energy Corporation | Pasil, Kalinga | 9.8 | <p>PERMITS AND OTHER REGULATORY REQUIREMENTS:</p> <ul style="list-style-type: none"> Issued with SIS on 14 June 2018 (DOE-EPIMB-SIS No.2018-05-007) | TBD | TBD |
| Indicative | Lamut Hydroelectric Power Project | Lamut - Asipulo Mini Hydro Corp. | Lamut/Asipulo, Ifugao | 6.0 | <p>PERMITS AND OTHER REGULATORY REQUIREMENTS:</p> <ul style="list-style-type: none"> Issued with SIS on 14 June 2018 (DOE-EPIMB-SIS No.2018-11-004) | TBD | TBD |

| | | | | | | | |
|------------|--|---|---|---------|---|---------------|---------------|
| Indicative | Calanan Hydropower Project | Violago Gold Development Corp. | Tabuk, Kalinga | 60.0 | <p>PERMITS AND OTHER REGULATORY REQUIREMENTS:</p> <ul style="list-style-type: none"> Issued with SIS on 14 June 2018 (DOE-EPIMB-SIS No. 2018-11-007) | TBD | TBD |
| Indicative | Dalimuno Hydropower Project | Violago Gold Development Corp. | Tabuk, Kalinga | 58.0 | <p>PERMITS AND OTHER REGULATORY REQUIREMENTS:</p> <ul style="list-style-type: none"> Issued with SIS on 9 January 2019 (DOE-EPIMB-SIS No. 2018-11-007) | TBD | TBD |
| Indicative | Pampang Hydroelectric Power Plant | FDC Renewables Corporation | Sta. Fe Nueva Vizcaya & San Nicolas Pangasinan | 26.0 | <p>PERMITS AND OTHER REGULATORY REQUIREMENTS:</p> <ul style="list-style-type: none"> Issued with SIS on 22 January 2019 (DOE-EPIMB-SIS No. 2019-01-004) | TBD | TBD |
| SOLAR | | | | 8,929.5 | | | |
| Indicative | Earthenergy Solar Power Plant | Earthenergy Corp. | Balayan, Batangas | 30.0 | <p>PERMITS AND OTHER REGULATORY REQUIREMENTS:</p> <ul style="list-style-type: none"> Issued with GIS on 20 September 2016 (DOE-EPIMB-SIS No. 2016-11-007) | April 2019 | May 2019 |
| Indicative | Clark Solar Power Project | Energence Renewable Energy Corporation | Northern Runway Approach of Clark International Airport, Clark Pampanga | 35.0 | <p>FEASIBILITY STUDY:</p> <ul style="list-style-type: none"> In progress; Final draft SIS awaiting NGCP approval <p>ARRANGEMENT FOR SECURING THE REQUIRED LAND</p> <ul style="list-style-type: none"> Final Terms of Lease Approved by BCDA, Awaiting CIAC Approval <p>MARKETING OF GENERATING CAPACITIES:</p> <ul style="list-style-type: none"> Under negotiation with Several Interested Parties <p>PERMITS AND OTHER REGULATORY REQUIREMENTS:</p> <ul style="list-style-type: none"> DAR, NCIP and CAAP Permits/clearances complete <p>FINANCING ARRANGEMENTS:</p> <ul style="list-style-type: none"> Agreed in principle, pending final execution <p>CONSTRUCTION CONTRACTS FOR PLANTS AND EQUIPMENT:</p> <ul style="list-style-type: none"> Agreed in principle, pending final execution | June 2020 | June 2020 |
| Indicative | Macabud Solar Photovoltaic Power Project | ATN Philippines Solar Energy Group, Inc. | Brgy. Macabud, Rodriguez, Rizal | 30.0 | <p>FEASIBILITY STUDY: completed</p> <p>MARKETING OF GENERATING CAPACITIES:</p> <ul style="list-style-type: none"> On-going negotiations PPA with MERALCO in the absence of REPA <p>PERMITS AND OTHER REGULATORY REQUIREMENTS:</p> <ul style="list-style-type: none"> Awarded with Solar Energy Service Contract (SESC No. 2011-05-002) on 12 May 2011; <ul style="list-style-type: none"> Secured NGCP Review of Third Party SIS, <ul style="list-style-type: none"> ECC from DENR CNO from NCIP Provincial Resolution of Support Clearances from Land Registration Authority <ul style="list-style-type: none"> DAR Certification Acquired the DOE Certificate of Confirmation of Commerciality on 27 Jun 2013; <ul style="list-style-type: none"> Clearance to Undertake GIS from DOE issued on 17 October 2011 On-going negotiations or connection agreement, project financing and Right of Way <ul style="list-style-type: none"> For issuance of show-cause letter <p>FINANCING ARRANGEMENTS:</p> <ul style="list-style-type: none"> Proofs of negotiations/certifications with financial institutions for project financing <ul style="list-style-type: none"> Negotiations for financial closing is on-going Total project cost is US\$70.0 Million <p>CONSTRUCTION CONTRACTS FOR PLANTS AND EQUIPMENT:</p> <ul style="list-style-type: none"> Construction Stage as of 30 September 2014 (Pre-Construction -80% completed, Construction-0% completed, Interconnection - 0% completed) | November 2019 | December 2019 |
| Indicative | Cavite Solar Power Project | Enfinity Philippines Renewable Resources, Inc | Cavite Economic Zone, Rosario Cavite | 3.0 | <p>PERMITS AND OTHER REGULATORY REQUIREMENTS:</p> <ul style="list-style-type: none"> Awarded with Solar Energy Service Contract (SESC No. 2011-12-006) on 16 December 2011 <ul style="list-style-type: none"> Acquired the DOE Certificate of Confirmation of Commerciality on 23 March 2015 <ul style="list-style-type: none"> For issuance of show-cause letter <p>FINANCING ARRANGEMENTS:</p> <ul style="list-style-type: none"> negotiations for financial closing <p>CONSTRUCTION CONTRACTS FOR PLANTS AND EQUIPMENT:</p> <ul style="list-style-type: none"> On-going construction (see FIT Monitoring Board) Assignment / Transfer of SESC to its affiliate is on process. | 2019 | 2019 |
| Indicative | V-Mars Solar Power Project | V-Mars Solar Energy Corporation | San Jose/Lupao, Nueva Ecija | 10.0 | <p>PERMITS AND OTHER REGULATORY REQUIREMENTS:</p> <ul style="list-style-type: none"> Issued with GIS on 11 January 2016 <ul style="list-style-type: none"> For issuance of show-cause letter | November 2019 | December 2019 |

| | | | | | | | |
|------------|---|--|---------------------------------------|-------|---|---------------|---------------|
| Indicative | SJC Solar Power Project | SJC Solar Power Corporation | San Jose City, Nueva Ecija | 10.0 | PERMITS AND OTHER REGULATORY REQUIREMENTS: • Issued with GIS on 3 February 2016 (DOE-EPIMB-SIS No. 2016-02-003) | November 2019 | December 2019 |
| Indicative | RGECE Solar Power Project | Roxas Green Energy Corporation | Nasugbu and Tuy, Province of Batangas | 30.0 | PERMITS AND OTHER REGULATORY REQUIREMENTS: • Issued with GIS on 10 February 2016 (DOE-EPIMB-SIS No. 2016-02-006) | November 2019 | December 2019 |
| Indicative | Calabanga Solar Power Project | Calabanga Renewable Energy Inc. | Calabanga, Camarines Sur | 50.0 | • Issued with SESC on 23 December 2015 (SESC No. 2015-10-266) PERMITS AND OTHER REGULATORY REQUIREMENTS: • Issued with GIS on 11 March 2016 (DOE-EPIMB-SIS No. 2016-03-001) | November 2019 | December 2019 |
| Indicative | FPI Solar PV Power Project | Firmgreen Phils. Inc. | Tarlac City, Tarlac | 50.0 | PERMITS AND OTHER REGULATORY REQUIREMENTS: • Issued with GIS on 6 April 2016 (DOE-EPIMB-SIS No. 2016-04-005) | November 2019 | December 2019 |
| Indicative | Nueva Ecija Solar Power Project | Firmgreen Phils. Inc. | Pantabangan, Nueva Ecija | 100.0 | PERMITS AND OTHER REGULATORY REQUIREMENTS: • Issued with GIS on 6 April 2016 (DOE-EPIMB-SIS No. 2016-04-005) | November 2019 | December 2019 |
| Indicative | Sta. Maria Solar PV Power Project | Greenery Solutions, Inc. | Sta. Maria, Isabela | 125.0 | PERMITS AND OTHER REGULATORY REQUIREMENTS: • Issued with GIS on 5 May 2016 (DOE-EPIMB-SIS No. 2016-06-006) | November 2019 | December 2019 |
| Indicative | Solana Solar Photovoltaic (PV) Plant Phase I | Solana Solar Alpha, Inc. | Hermosa, Bataan | 24.0 | PERMITS AND OTHER REGULATORY REQUIREMENTS: • Issued with GIS on 20 September 2016 (DOE-EPIMB-SIS No. 2016-09-001) | November 2019 | December 2019 |
| Indicative | Solana Solar Photovoltaic (PV) Plant Phase II | Solana Solar Alpha, Inc. | Hermosa, Bataan | 14.0 | PERMITS AND OTHER REGULATORY REQUIREMENTS: • Issued with GIS on 20 September 2016 (DOE-EPIMB-SIS No. 2016-09-001) | November 2019 | December 2019 |
| Indicative | Sta. Maria Solar Power Project | East Coast Fas Renewable Energy and Industrial Corporation | Sta. Maria, Isabela | 30.0 | PERMITS AND OTHER REGULATORY REQUIREMENTS: • Issued with GIS on 6 April 2016 (DOE-EPIMB-SIS No. 2016-04-001) | January 2020 | February 2020 |
| Indicative | Santa Solar Power Project | Satrap Power Corporation | Brgy. Nagpanaoan, Santa, Ilocos Sur | 20.0 | PERMITS AND OTHER REGULATORY REQUIREMENTS: • Issued with GIS on 5 May 2016 (DOE-EPIMB-SIS No. 2016-04-011) | February 2020 | March 2020 |
| Indicative | Taluglug Solar PV Power Project | Greenery Solutions, Inc. | Taluglug, Nueva Ecija | 125.0 | PERMITS AND OTHER REGULATORY REQUIREMENTS: • Issued with GIS on 6 April 2016 (DOE-EPIMB-SIS No. 2016-06-006) | April 2020 | May 2020 |
| Indicative | Greenery Capas Solar Power Project | Greenery Solutions, Inc. | Capas, Tarlac | 50.0 | PERMITS AND OTHER REGULATORY REQUIREMENTS: • Issued with GIS on 6 April 2016 (DOE-EPIMB-SIS No. 2016-06-006) | April 2020 | May 2020 |
| Indicative | Ilagan II Solar PV Power Project | Greenery Solutions, Inc. | Ilagan City, Isabela | 100.0 | PERMITS AND OTHER REGULATORY REQUIREMENTS: • Issued with GIS on 21 April 2016 (DOE-EPIMB-SIS No. 2016-06-006) | April 2020 | May 2020 |
| Indicative | Cabanatuan Solar Power Plant | Greentech Solar Energy Inc. | Cabanatuan, Nueva Ecija | 6.3 | Fesasibility Study: Completed PERMITS AND OTHER REGULATORY REQUIREMENTS: • Issued with GIS on 9 February 2017 (DOE-EPIMB-SIS No. 2017-01-006) COCOC awarded on 16th June 2017 -LGU Permits secured -Already secured required land Commencement of Construction: November 2018 | April 2020 | June 2020 |
| Indicative | Bongabon Solar Power Plant | Greentech Solar Energy Inc. | Bongabon, Nueva Ecija | 18.8 | PERMITS AND OTHER REGULATORY REQUIREMENTS: • Issued with GIS on 9 February 2017 (DOE-EPIMB-SIS No. 2017-01-006) | March 2022 | April 2022 |
| Indicative | Cordon Solar PV Power Project | Greenery Solutions, Inc. | Cordon, Isabela | 50.0 | PERMITS AND OTHER REGULATORY REQUIREMENTS: • Issued with GIS on 4 April 2016 (DOE-EPIMB-SIS No. 2016-04-004) | TBD | TBD |

| | | | | | | | |
|------------|--|---|---|---------|---|-----|-----|
| Indicative | Sta. Rita Solar Power Project - Phase II | Jobin-Sqm Inc. (JOBIN) | Mt. Sta. Rita, Morong and Hermosa, Bataan | 67.9 | <p>PERMITS AND OTHER REGULATORY REQUIREMENTS:</p> <ul style="list-style-type: none"> • Awarded with RE Service Contract (SESC No. 2013-10-039) on 20 Nov 2013 • Certificate of Commerciality No. SCC- 2015-09-021-A2 dated 11 March 2016 • 25MWp out of the 92.86 MWp target capacity was commissioned as of September 2017 | TBD | TBD |
| Indicative | Botolan Solar Power Project | Solar Power Utilities Generator Corporation | Brgy. San Juan, Botolan, Zambales | 39.3 | <p>PERMITS AND OTHER REGULATORY REQUIREMENTS:</p> <ul style="list-style-type: none"> • Awarded with RE Service Contract (SESC No. 2015-05-227) on 21 May 2015 • Certificate of Commerciality No. SCC- 2016-02-043 dated 07 March 2016 • For issuance of show-cause letter | TBD | TBD |
| Indicative | Magsingal Solar Power Plant | Neoenergy Corporation | Magsingal, Ilocos Sur | 100.0 | <p>PERMITS AND OTHER REGULATORY REQUIREMENTS:</p> <ul style="list-style-type: none"> • Issued with SIS on 20 January 2017 (DOE-EPIMB-SIS No. 2016-01-005) | TBD | TBD |
| Indicative | Calamba and Tanauan Solar Power Project | Solar Philippines Tanauan Corporation | Tanauan, Batangas | 100.0 | <p>PERMITS AND OTHER REGULATORY REQUIREMENTS:</p> <ul style="list-style-type: none"> • Issued with COE on 20 March 2017 (COE No. 2017-02-004) | TBD | TBD |
| Indicative | Capas Solar PV Power Project | Sindicatum C-Solar Power Inc. | Capas, Tarlac | 22.0 | <p>PERMITS AND OTHER REGULATORY REQUIREMENTS:</p> <ul style="list-style-type: none"> • Issued with SIS on 08 March 2017 (DOE-EPIMB-SIS No. 2017-03-003) | TBD | TBD |
| Indicative | San Manuel 1 Solar Power Project | Pilipinas Newton Energy Corp. | San Manuel, Pangasinan | 70.0 | <p>PERMITS AND OTHER REGULATORY REQUIREMENTS:</p> <ul style="list-style-type: none"> • Issued with SIS on 23 March 2017 (DOE-EPIMB-SIS No. 2017-03-007) | TBD | TBD |
| Indicative | San Manuel 2 Solar Power Project | Pilipinas Einstein Energy Corp. | San Manuel, Pangasinan | 70.0 | <p>PERMITS AND OTHER REGULATORY REQUIREMENTS:</p> <ul style="list-style-type: none"> • Issued with SIS on 23 March 2017 (DOE-EPIMB-SIS No. 2017-03-008) | TBD | TBD |
| Indicative | Horus Solar Power Plant Project | Horus Solar Energy Corporation | Morong, Bataan | 45.0 | <p>PERMITS AND OTHER REGULATORY REQUIREMENTS:</p> <ul style="list-style-type: none"> • Issued with SIS on 20 June 2017 (DOE-EPIMB-SIS No. 2017-06-003) | TBD | TBD |
| Indicative | Tanauan Batangas Solar I Power Project | Solar Philippines Tanauan Corporation | Tanauan, Batangas | 100.0 | <p>PERMITS AND OTHER REGULATORY REQUIREMENTS:</p> <ul style="list-style-type: none"> • Issued with SIS on 20 June 2017 (DOE-EPIMB-SIS No. 2017-06-004) | TBD | TBD |
| Indicative | Bugallon Solar Power Plant | Phinma Energy Corporation | Brgy. Salomague North, Bugallon, Pangasinan | 45.0 | <p>PERMITS AND OTHER REGULATORY REQUIREMENTS:</p> <ul style="list-style-type: none"> • Issued with SIS on 26 July 2017 (DOE-EPIMB-SIS No. 2017-07-005) | TBD | TBD |
| Indicative | Laguna Lake Bangyas Solar Power Plant | Nuevo Solar Energy Corporation | Calacan and Victoria, Laguna | 25.0 | <p>PERMITS AND OTHER REGULATORY REQUIREMENTS:</p> <ul style="list-style-type: none"> • Issued with SIS on 5 September 2017 (DOE-EPIMB-SIS No. 2017-08-004) | TBD | TBD |
| Indicative | Lumban Solar Power Plant | Nuevo Solar Energy Corporation | Lumban, Laguna | 37.0 | <p>PERMITS AND OTHER REGULATORY REQUIREMENTS:</p> <ul style="list-style-type: none"> • Issued with SIS on 5 September 2017 (DOE-EPIMB-SIS No. 2017-08-004) | TBD | TBD |
| Indicative | San Miguel Solar Power Plant | Powersource First Bulacan Solar Inc. | San Miguel, Bulacan | 50.0 | <p>PERMITS AND OTHER REGULATORY REQUIREMENTS:</p> <ul style="list-style-type: none"> • Issued with SIS on 19 September 2017 (DOE-EPIMB-SIS No. 2017-09-002) | TBD | TBD |
| Indicative | Bawi Solar Power Plant | Phinma Energy Corporation | Lipa City & Padre Garcia, Batangas | 45.0 | <p>PERMITS AND OTHER REGULATORY REQUIREMENTS:</p> <ul style="list-style-type: none"> • Issued with SIS on 30 October 2017 (DOE-EPIMB-SIS No. 2017-10-006) | TBD | TBD |
| Indicative | Iba Palauig 1 Solar Power Project | Solar Philippines Commercial Rooftop Projects, Inc. | Iba, Zambales | 1,200.0 | <p>PERMITS AND OTHER REGULATORY REQUIREMENTS:</p> <ul style="list-style-type: none"> • Issued with SIS on 2 November 2017 (DOE-EPIMB-SIS No. 2017-10-005); SIS amendment increase in capacity (DOE-EPIMB-RE-SIS 2018-07-006) | TBD | TBD |
| Indicative | Iba Palauig 2 Solar Power Project | Solar Philippines Commercial Rooftop Projects, Inc. | Iba, Zambales | 1,200.0 | <p>PERMITS AND OTHER REGULATORY REQUIREMENTS:</p> <ul style="list-style-type: none"> • Issued with SIS on 2 November 2017 (DOE-EPIMB-SIS No. 2017-10-005); amendment in SIS increase in capacity (DOE-EPIMB-RE-SIS 2018-07-008) | TBD | TBD |
| Indicative | Balayan Solar Power Project | Solar Philippines Commercial Rooftop Projects, Inc. | Balayan & Calaca, Batangas | 600.0 | <p>PERMITS AND OTHER REGULATORY REQUIREMENTS:</p> <ul style="list-style-type: none"> • Issued with SIS on 6 December 2017 (DOE-EPIMB-SIS No. 2017-12-002); SIS amendment increase in capacity (DOE-EPIMB-SIS-No. 2018-07-005) | TBD | TBD |
| Indicative | Sta. Rosa Nueva Ecija 2 Solar | Solar Philippines Commercial Rooftop Projects, Inc. | Sta. Rosa, Peñaranda, San Leonardo, Nueva Ecija | 1,200.0 | <p>PERMITS AND OTHER REGULATORY REQUIREMENTS:</p> <ul style="list-style-type: none"> • Issued with SIS on 19 December 2017 (DOE-EPIMB-SIS No. 2017-12-006); SIS amendment increase in capacity (DOE-EPIMB-RE-SIS 2018-07-009) | TBD | TBD |
| Indicative | Concepcion Tarlac 2 Solar | Solar Philippines Commercial Rooftop Projects, Inc. | Concepcion City, Tarlac | 200.0 | <p>PERMITS AND OTHER REGULATORY REQUIREMENTS:</p> <ul style="list-style-type: none"> • Issued with SIS on 19 December 2017 (DOE-EPIMB-SIS No. 2017-12-005) | TBD | TBD |

| | | | | | | | |
|------------|---|--|---|----------------|---|-----|-----|
| Indicative | Laguna Lake-Balibago SPP | Barracuda Energy Corporation | Laguna de Bay and Santa Rosa, Laguna | 126.0 | PERMITS AND OTHER REGULATORY REQUIREMENTS: • Issued with SIS on 30 April 2018 (DOE-EPIMB-SIS No. 2018-04-002) | TBD | TBD |
| Indicative | Laguna Lake-Bay SPP | Barracuda Energy Corporation | Bay-Calauan and Victoria, Laguna and Laguna de Bay | 126.0 | PERMITS AND OTHER REGULATORY REQUIREMENTS: • Issued with SIS on 30 April 2018 (DOE-EPIMB-SIS No. 2018-04-007) | TBD | TBD |
| Indicative | Laguna Lake-Cabuyao SPP | Barracuda Energy Corporation | Cabuyao, Sta. Rosa and Calamba Laguna and Laguna de Bay | 100.8 | PERMITS AND OTHER REGULATORY REQUIREMENTS: • Issued with SIS on 30 April 2018 (DOE-EPIMB-SIS No. 2018-04-001) | TBD | TBD |
| Indicative | Laguna Lake-Calamba SPP | Barracuda Energy Corporation | Calamba City, Laguna and Laguna de Bay | 100.8 | PERMITS AND OTHER REGULATORY REQUIREMENTS: • Issued with SIS on 30 April 2018 (DOE-EPIMB-SIS No. 2018-04-006) | TBD | TBD |
| Indicative | Laguna Lake-Los Baños SPP | Barracuda Energy Corporation | Los Baños, Laguna | 100.8 | PERMITS AND OTHER REGULATORY REQUIREMENTS: • Issued with SIS on 30 April 2018 (DOE-EPIMB-SIS No. 2018-04-005) | TBD | TBD |
| Indicative | Laguna Lake-Lumban SPP | Barracuda Energy Corporation | Cabuyao, Laguna | 65.5 | PERMITS AND OTHER REGULATORY REQUIREMENTS: • Issued with SIS on 30 April 2018 (DOE-EPIMB-SIS No. 2018-04-003) | TBD | TBD |
| Indicative | Laguna Lake-UPLB SPP | Barracuda Energy Corporation | UPLB, Los Baños, Laguna | 30.0 | PERMITS AND OTHER REGULATORY REQUIREMENTS: • Issued with SIS on 30 April 2018 (DOE-EPIMB-SIS No. 2018-04-004) | TBD | TBD |
| Indicative | Gamu Solar Power Project | Pilipinas Faraday Energy Corp. | Gamu, Isabela | 100.0 | PERMITS AND OTHER REGULATORY REQUIREMENTS: • Issued with SIS on 15 May 2018 (DOE-EPIMB-SIS No. 2018-05-001) | TBD | TBD |
| Indicative | San Rafael Solar Power Project | Solar Philippines Commercial Rooftop Projects Inc. | San Rafael, Bulacan | 421.2 | PERMITS AND OTHER REGULATORY REQUIREMENTS: • Issued with SIS on 17 May 2018 (DOE-EPIMB-SIS No. 2017-11-002) | TBD | TBD |
| Indicative | San Ildefonso Solar Power Project | Solar Philippines Commercial Rooftop Projects Inc. | San Ildefonso, Bulacan | 421.2 | PERMITS AND OTHER REGULATORY REQUIREMENTS: • Issued with SIS on 17 May 2018 (DOE-EPIMB-SIS No. 2017-11-002) | TBD | TBD |
| Indicative | Tarlac Solar Power Project | Solar Philippines Commercial Rooftop Projects Inc. | Tarlac City, Tarlac | 150.0 | PERMITS AND OTHER REGULATORY REQUIREMENTS: • Issued with SIS on 17 May 2018 (DOE-EPIMB-SIS No. 2017-11-002; SIS amendment in capacity (DOE-EPIMB-RE-SIS 2018-07-004) | TBD | TBD |
| Indicative | San Jose Del Monte SPP | MANRESA Power Corporation | San Jose Del Monte, Bulacan | 80.0 | PERMITS AND OTHER REGULATORY REQUIREMENTS: • Issued with SIS on 9 July 2018 (DOE-EPIMB-SIS No. 2018-07-001) | TBD | TBD |
| Indicative | Maragondon-Naic-Tanza 2 Solar Power Project | Solar Philippines Commercial Rooftop Projects Inc. | Maragondon-Naic-Tanza, Cavite | 200.0 | PERMITS AND OTHER REGULATORY REQUIREMENTS: • Issued with SIS on 7 August 2018 (DOE-EPIMB-SIS No. 2018-08-007) | TBD | TBD |
| Indicative | Sunray Tarlac Solar Power Project | Sunray Power Inc. | Capas and Bamban, Tarlac | 100.0 | PERMITS AND OTHER REGULATORY REQUIREMENTS: • Issued with SIS on 7 August 2018 (DOE-EPIMB-SIS No. 2018-05-003) | TBD | TBD |
| Indicative | Currimao Solar Power Project | Island Wind Energy Corp. | Currimao, Ilocos Sur | 30.0 | PERMITS AND OTHER REGULATORY REQUIREMENTS: • Issued with SIS on 15 October 2018 (DOE-EPIMB-RE SIS No. 2018-10-005) | TBD | TBD |
| Indicative | Sulvec Solar Power Plant | Neoenergy Corporation | Narvacan, Ilocos Sur | 20.0 | PERMITS AND OTHER REGULATORY REQUIREMENTS: • Issued with SIS on 15 October 2018 (DOE-EPIMB-RE SIS No. 2018-10-003) | TBD | TBD |
| Indicative | San Miguel Solar Power Plant | Neoenergy Corporation | San Miguel, Bulacan | 100.0 | PERMITS AND OTHER REGULATORY REQUIREMENTS: • Issued with SIS on 15 October 2018 (DOE-EPIMB-RE SIS No. 2018-10-002) | TBD | TBD |
| Indicative | Alabel Solar Power Plant | Total Power Incorporated | Alabel, Sarangani Province | 100.0 | PERMITS AND OTHER REGULATORY REQUIREMENTS: • Issued with SIS on 18 October 2018 (DOE-EPIMB-RE SIS No. 2018-10-004) | TBD | TBD |
| Indicative | San Pablo Solar Power Project | Solar Valley Energy Solutions, Inc. | Isabela | 130.0 | PERMITS AND OTHER REGULATORY REQUIREMENTS: • Issued with SIS on 16 January 2019 (DOE-EPIMB-SIS No. 2019-01-005) | TBD | TBD |
| Indicative | Laguna Bay 2 Solar Power Project | Pangasinan UPC Asia Corporation | Pillilia, Rizal | 300.0 | PERMITS AND OTHER REGULATORY REQUIREMENTS: • Issued with SIS on 22 February 2019 (DOE-EPIMB-SIS No. 2019-02-005) | TBD | TBD |
| | WIND | | | 1,978.4 | | | |

| | | | | | | | |
|------------|---|--|---|-------|---|---------------|---------------|
| Indicative | Sembrano Wind Power Project (Formerly: Phase 2: Mabitan Wind Power Project) | Alternergy Sembrano Wind Corporation | Mt. Sembrano, Mabitan, Laguna | 80.4 | <p>PERMITS AND OTHER REGULATORY REQUIREMENTS:</p> <ul style="list-style-type: none"> Acquired DOE Certificate of Confirmation of Commerciality on 13 February 2014 Amended the Contract Area and assigned partially to Alternergy Sembrano Wind Corporation ASWC-WESC No. 2009-09-018-AP2 on 27 February 2014 <ul style="list-style-type: none"> Under the same contract area of WESC No. 2009-09-018; <ul style="list-style-type: none"> On-going wind resource assessment Acquired various LGU permits and resolutions of support; <ul style="list-style-type: none"> Interconnection Agreement with MERALCO last 1 March 2012; Project Finance Term Sheet with Bank last 27 July 2012; Negotiation for financial closing is on-going; <ul style="list-style-type: none"> Final review of GIS by NGCP last 31 July 2012; <p>FINANCING ARRANGEMENTS:</p> <ul style="list-style-type: none"> AWOC to finance the implementation of the project with 100% equity <ul style="list-style-type: none"> Negotiations for financial closing is on-going Project cost is Pp7.056B <p>CONSTRUCTION CONTRACTS FOR PLANTS AND EQUIPMENT:</p> <ul style="list-style-type: none"> EPC and O&M Contract with consortium of Nordex SE and McConnell Donnell last 11 July 2012 <ul style="list-style-type: none"> On-going construction <ul style="list-style-type: none"> Construction Stage as of 30 September 2014(Pre-Construction - 22% completed, Construction-0%, Interconnection-0%); <ul style="list-style-type: none"> On-going completion of Pre-construction activities including financial closing Work Plan | 2019 | 2019 |
| Indicative | Pagudpud Wind Power Project | EDC Pagudpud Wind Power Corporation | Brgy. Balaoi and Caunayan, Pagudpud, Ilocos Norte | 84.0 | <p>FEASIBILITY STUDY:</p> <ul style="list-style-type: none"> Completed feasibility study <p>PERMITS AND OTHER REGULATORY REQUIREMENTS:</p> <ul style="list-style-type: none"> Awarded with Wind Energy Service Contract (WESC No. 2010-02-040) on 19 Feb 2010 <ul style="list-style-type: none"> Conducted detailed wind resource assessment Acquired various LGU permits and resolutions of support, DENR Environmental Compliance Certificate; <ul style="list-style-type: none"> Acquired DOE Certificate of Confirmation of Commerciality on 13 June 2014 <p>CONSTRUCTION CONTRACTS FOR PLANTS AND EQUIPMENT:</p> <ul style="list-style-type: none"> On-going construction <ul style="list-style-type: none"> Construction Stage as of 30 September 2014 (Pre-Construction - 20% completed, Construction-0%, Interconnection-0%) <p>COMMENCEMENT OF CONSTRUCTION:</p> <ul style="list-style-type: none"> Construction shall commence upon completion of Burgos Project | May 2019 | June 2019 |
| Indicative | Burgos 2 Wind Power Project | Energy Development Corporation Pagali Burgos Wind Power Corporation | Burgos, Ilocos Norte | 183.0 | <p>PERMITS AND OTHER REGULATORY REQUIREMENTS:</p> <ul style="list-style-type: none"> Issued with GIS on 6 April 2016 (DOE-EPIMB-SIS No. 2016-03-003) | November 2019 | December 2019 |
| Indicative | Matnog 1 Wind Power Project | Energy Development Corporation | Matnog, Sorsogon | 153.0 | <p>PERMITS AND OTHER REGULATORY REQUIREMENTS:</p> <ul style="list-style-type: none"> Issued with GIS on 6 April 2016 (DOE-EPIMB-SIS No. 2016-03-003) | July 2020 | August 2020 |
| Indicative | Matnog 2 Wind Power Project | Energy Development Corporation | Matnog, Sorsogon | 206.0 | <p>PERMITS AND OTHER REGULATORY REQUIREMENTS:</p> <ul style="list-style-type: none"> Issued with GIS on 6 April 2016 (DOE-EPIMB-SIS No. 2016-03-003) | July 2020 | August 2020 |
| Indicative | Matnog 3 Wind Power Project | Energy Development Corporation | Matnog, Sorsogon | 206.0 | <p>PERMITS AND OTHER REGULATORY REQUIREMENTS:</p> <ul style="list-style-type: none"> Issued with GIS on 6 April 2016 (DOE-EPIMB-SIS No. 2016-03-003) | July 2020 | August 2020 |
| Indicative | Phase 1: Pasuquin East Wind Power Project | Energy Logics Philippines, Inc. | Pasuquin, Ilocos Norte | 48.0 | <p>PERMITS AND OTHER REGULATORY REQUIREMENTS:</p> <ul style="list-style-type: none"> Awarded with Wind Energy Service Contract (WESC No. 2009-09-001) on 14 Sept 2009 <ul style="list-style-type: none"> Acquired Forest Land-Use Agreement with DENR <ul style="list-style-type: none"> On-going wind resource assessment Acquired various LGU permits and resolutions of support <ul style="list-style-type: none"> ECC secured 15 Jun 2010 GIS secured Dec 2010 On-going negotiation with the Dept. of National Defense for the clearance to construct wind farm within the vicinity of Pasuquin Radar Station <ul style="list-style-type: none"> Equity Investors commitment secured Selected Preferred EPC Turn-key Tenderer for both the wind energy farm and the connection assets Submitted the Declaration of Commerciality (DOC) with incomplete documentary requirements <ul style="list-style-type: none"> The DOE is waiting for the final Work Plan of the project for further evaluation On-going negotiations for project financing and acquisition of TL-ROW as per Work plan <ul style="list-style-type: none"> Acquired DOE Certificate of Confirmation of Commerciality on 02 December 2013 <p>FINANCING ARRANGEMENTS:</p> <ul style="list-style-type: none"> Project cost is Pp6.048B <p>CONSTRUCTION CONTRACTS FOR PLANTS AND EQUIPMENT:</p> <ul style="list-style-type: none"> On-going construction <ul style="list-style-type: none"> Construction Stage as of 30 September 2014(Pre-Construction - 39% completed, Construction-0%, Interconnection-0%) <ul style="list-style-type: none"> On-going negotiation for project financing and acquisition of TL-ROW as per Work Plan | TBD | TBD |

| | | | | | | | |
|------------|---|--|--------------------------------------|--------------|---|---------------|---------------|
| Indicative | Balaoi Wind Power Project | Northern Luzon UPC Asia Corporation | Brgy. Balaoi, Pagudpud, Ilocos Norte | 45.0 | <p>FEASIBILITY STUDY:</p> <ul style="list-style-type: none"> Completed detailed feasibility study <p>ARRANGEMENT FOR SECURING THE REQUIRED LAND:</p> <ul style="list-style-type: none"> Land Rights Acquisition for WTG or PV, Access Road, and TL: 12% completed as of December 2014 (all land rights secured through Flags and private agreements; TL ROW permitting on going) <p>PERMITS AND OTHER REGULATORY REQUIREMENTS:</p> <ul style="list-style-type: none"> Awarded with Wind Energy Service Contract (WESC No. 2010-02-038) on 1 Feb 2010 <ul style="list-style-type: none"> Conducted detailed wind resource assessment Acquired various LGU permits and resolutions of support <ul style="list-style-type: none"> NGIP Certificate of Non-Overlap on 15 Jan 2007 Forest Land use Agreement with DENR on 20 May 2009 DENR Environmental Compliance Certificate on 23 Jul 2009, DPWH Road Right-of-Way for T/L construction <ul style="list-style-type: none"> CAAP Height Clearance permit Final Report of SIS and Connection Agreement with NGCP secured on 4 Jan 2011 <ul style="list-style-type: none"> BOI Registered on 23 Jun 2011 Acquired DOE Certificate of Confirmation of Commerciality on 02 December 2013 <p>FINANCING ARRANGEMENTS:</p> <ul style="list-style-type: none"> Submitted proofs of negotiations/certifications from banks for project financing <ul style="list-style-type: none"> Financial Closing - 10% completed as of December 2014 (Project substantially permitted but funders will require clarity on Feed-in-Tariff installation targets before committing funding) <ul style="list-style-type: none"> Total project cost is US\$139.5Million Financial Closing - 20% as of Feb 2017 <p>CONSTRUCTION CONTRACTS FOR PLANTS AND EQUIPMENT:</p> <ul style="list-style-type: none"> On-going construction - 17.33% as of 30 March 2015 <ul style="list-style-type: none"> Construction Stage as of March 2015(Pre-Construction - 52% completed, Construction of Wind Farm-0%, Interconnection Facilities - 0%); Construction shall commence upon completion of Caparispisan Project <ul style="list-style-type: none"> Development works shall commenced upon completion of Caparispisan Project EPC, O&M, Owner's Engineer Contract/Agreement: 30% completed as of December 2014 (detailed Design Complete, Environmental Studies Complete); <ul style="list-style-type: none"> NGCP is conducting SIS prior to signing of Connection Agreement | TBD | TBD |
| Indicative | Talisay Wind Power Project | Currimaao Solar Energy Corp. | Camarines Norte | 50.0 | <p>PERMITS AND OTHER REGULATORY REQUIREMENTS:</p> <ul style="list-style-type: none"> Issued with GIS on 3 March 2017 (DOE-EPIMB-SIS No. 2017-01-005) | TBD | TBD |
| Indicative | Talim Wind Power Project | Currimaao Solar Energy Corp. | Rizal | 140.0 | <p>PERMITS AND OTHER REGULATORY REQUIREMENTS:</p> <ul style="list-style-type: none"> Issued with GIS on 3 March 2017 (DOE-EPIMB-SIS No. 2017-01-005) | TBD | TBD |
| Indicative | Calatagan Wind Power Project | Currimaao Solar Energy Corp. | Batangas | 80.0 | <p>PERMITS AND OTHER REGULATORY REQUIREMENTS:</p> <ul style="list-style-type: none"> Issued with GIS on 3 March 2017 (DOE-EPIMB-SIS No. 2017-01-005) | TBD | TBD |
| Indicative | Tanay Wind Power Project | Alternergy Abra de Ilog Wind Corporation | Antipolo and Tanay, Rizal | 100.0 | <p>PERMITS AND OTHER REGULATORY REQUIREMENTS:</p> <ul style="list-style-type: none"> Issued with SIS on 19 February 2019 (DOE-EPIMB-SIS No. 2019-02-004) | TBD | TBD |
| Indicative | Rizal Wind Power Project | Rizal Wind Energy Corporation | Antipolo and Tanay, Rizal | 603.0 | <p>PERMITS AND OTHER REGULATORY REQUIREMENTS:</p> <ul style="list-style-type: none"> Issued with SIS on 22 February 2019 (DOE-EPIMB-SIS No. 2019-02-004) | TBD | TBD |
| Indicative | Siruma Wind Power Project | CAMSUR II Wind Energy Corporation | Siruma, Camarines Sur | 60.0 | <p>PERMITS AND OTHER REGULATORY REQUIREMENTS:</p> <ul style="list-style-type: none"> Issued with SIS on 11 March 2019 (DOE-EPIMB-RE-SIS No. 2019-02-003) | TBD | TBD |
| | BIOMASS | | | 116.0 | | | |
| Indicative | Polillo Biomass Power Plant Project | Renesons Energy Polillo, Inc. | Quezon | 1.5 | <p>PERMITS AND OTHER REGULATORY REQUIREMENTS: Ongoing applications of requirements;</p> <p>COMMENCEMENT OF CONSTRUCTION: For construction;</p> | November 2020 | December 2020 |
| Indicative | NREDC Biomass Power Plant Project | Natures Renewable Energy Development Corporation | Cagayan | 24.0 | <p>PERMITS AND OTHER REGULATORY REQUIREMENTS: Ongoing applications of requirements;</p> <p>COMMENCEMENT OF CONSTRUCTION: For construction;</p> | June 2020 | December 2020 |
| Indicative | Santa Biomass Power Project | Satrap Power Corporation | Brgy. Nagpanaoan, Santa, Ilocos Sur | 10.0 | <p>PERMITS AND OTHER REGULATORY REQUIREMENTS:</p> <ul style="list-style-type: none"> Issued with GIS on 20 July 2016 (DOE-EPIMB-SIS No. 2016-07-005) | June 2020 | December 2020 |
| Indicative | EcoMarket Solutions Coconut Waste-Fired Biomass Power Project | EcoMarket Solutions, Inc. | Aurora | 2.5 | <p>PERMITS AND OTHER REGULATORY REQUIREMENTS: Ongoing applications of requirements;</p> <p>COMMENCEMENT OF CONSTRUCTION: For construction;</p> | November 2020 | December 2020 |
| Indicative | CJ Global Waste-to-Energy Power Project | CJ Global Green Energy Philippines Corp. | Camarines Sur | 20.0 | <p>PERMITS AND OTHER REGULATORY REQUIREMENTS: Ongoing applications of requirements;</p> <p>COMMENCEMENT OF CONSTRUCTION: For construction;</p> | November 2020 | December 2020 |

| | | | | | | | |
|------------|--|---|-------------------------------|-------|--|---------------|---------------|
| Indicative | Green Atom Pampanga Waste to Energy Project | Green Atom Renewable Energy Corp | Mabalacat City, Pampanga | 6.0 | PERMITS AND OTHER REGULATORY REQUIREMENTS: • Issued with GIS on 8 February 2018 (DOE-EPIMB-SIS No.2018-01-003) | November 2020 | December 2020 |
| Indicative | Green Atom Pangasinan Waste to Energy Project | Green Atom Renewable Energy Corp | Laoac, Pangasinan | 6.0 | PERMITS AND OTHER REGULATORY REQUIREMENTS: • Issued with GIS on 2 March 2018 (DOE-EPIMB-SIS No.2018-02-003) | November 2020 | December 2020 |
| Indicative | Green Atom Batangas Waste to Energy Project | Green Atom Renewable Energy Corp | Brgy. Aya, San Jose, Batangas | 6.0 | PERMITS AND OTHER REGULATORY REQUIREMENTS: • Issued with GIS on 2 March 2018 (DOE-EPIMB-SIS No.2018-02-002) | November 2020 | December 2020 |
| Indicative | Bataan 2020 Multi-Feedstock Cogeneration Power Plant | Bataan 2020, Inc. | Mariveles, Bataan | 25.0 | PERMITS AND OTHER REGULATORY REQUIREMENTS: • Issued with GIS on 20 June 2017 (DOE-EPIMB-SIS No. 2017-06-005) | TBD | TBD |
| Indicative | Biomass Power Plant Project | Cagayan Biomass Energy Corporation | Brgy. Raniag, Burgos, Isabela | 15.0 | PERMITS AND OTHER REGULATORY REQUIREMENTS: • Issued with GIS on 8 October 2018 (DOE-EPIMB-RE SIS No. 2018-10-001) | TBD | TBD |
| | BESS | | | 305.0 | | | |
| Indicative | Mexico Battery Energy Project | ISOC Energy, Inc. | Mexico, Pampanga | 40.0 | PERMITS AND OTHER REGULATORY REQUIREMENTS: • Issued with SIS on 27 April 2018 (DOE-EPIMB-SIS No. 2018-05-004) | TBD | TBD |
| Indicative | Angat Battery Energy Project | SMCGP Philippines Energy Storage Co. Ltd. | Angat, Bulacan | 20.0 | PERMITS AND OTHER REGULATORY REQUIREMENTS: • Issued with SIS on 24 October 2018 (DOE-EPIMB-SIS No. 2018-10-002) | TBD | TBD |
| Indicative | Isabela Battery Energy Project | SMCGP Philippines Energy Storage Co. Ltd. | Isabela | 20.0 | PERMITS AND OTHER REGULATORY REQUIREMENTS: • Issued with SIS on 24 October 2018 (DOE-EPIMB-SIS No. 2018-10-002) | TBD | TBD |
| Indicative | Laoag Battery Energy Project | SMCGP Philippines Energy Storage Co. Ltd. | Laoag, Ilocos Norte | 20.0 | PERMITS AND OTHER REGULATORY REQUIREMENTS: • Issued with SIS on 24 October 2018 (DOE-EPIMB-SIS No. 2018-10-002) | TBD | TBD |
| Indicative | Albay Battery Energy Project | SMCGP Philippines Energy Storage Co. Ltd. | Legazpi, Albay | 20.0 | PERMITS AND OTHER REGULATORY REQUIREMENTS: • Issued with SIS on 24 October 2018 (DOE-EPIMB-SIS No. 2018-10-002) | TBD | TBD |
| Indicative | Limay Battery Energy Storage | SMCGP Philippines Energy Storage Co. Ltd. | Limay, Bataan | 40.0 | PERMITS AND OTHER REGULATORY REQUIREMENTS: • Issued with SIS on 24 October 2018 (DOE-EPIMB-SIS No. 2018-10-002) | TBD | TBD |
| Indicative | Pampanga Battery Energy Storage | SMCGP Philippines Energy Storage Co. Ltd. | Mexico, Pampanga | 20.0 | PERMITS AND OTHER REGULATORY REQUIREMENTS: • Issued with SIS on 24 October 2018 (DOE-EPIMB-SIS No. 2018-10-002) | TBD | TBD |
| Indicative | San Manuel / San Roque Battery Energy Storage | SMCGP Philippines Energy Storage Co. Ltd. | San Roque / San Manuel | 20.0 | PERMITS AND OTHER REGULATORY REQUIREMENTS: • Issued with SIS on 24 October 2018 (DOE-EPIMB-SIS No. 2018-10-002) | TBD | TBD |
| Indicative | SN Abolitiz Battery Energy Storage System | SN Abolitiz Power Magat, Inc. | Isabela | 20.0 | PERMITS AND OTHER REGULATORY REQUIREMENTS: • Issued with SIS on 14 January 2019 (DOE-EPIMB-SIS No. 2019-01-001) | TBD | TBD |
| Indicative | Concepcion Battery Energy Storage System | SMCGP Phils. Energy Storage Co. Ltd. | Concepcion, Tarlac | 20.0 | PERMITS AND OTHER REGULATORY REQUIREMENTS: • Issued with SIS on 14 January 2019 (DOE-EPIMB-SIS No. 2019-01-001) | TBD | TBD |
| Indicative | Lumban Battery Energy Storage System | SMCGP Phils. Energy Storage Co. Ltd. | Lumban, Laguna | 20.0 | PERMITS AND OTHER REGULATORY REQUIREMENTS: • Issued with SIS on 14 January 2019 (DOE-EPIMB-SIS No. 2019-01-001) | TBD | TBD |
| Indicative | Masinloc Battery Energy Storage System | SMCGP Phils. Energy Storage Co. Ltd. | Masinloc, Zambales | 10.0 | PERMITS AND OTHER REGULATORY REQUIREMENTS: • Issued with SIS on 14 January 2019 (DOE-EPIMB-SIS No. 2019-01-001) | TBD | TBD |
| Indicative | Zambales Battery Energy Storage System | SMCGP Phils. Energy Storage Co. Ltd. | Zambales | 30.0 | PERMITS AND OTHER REGULATORY REQUIREMENTS: • Issued with SIS on 14 January 2019 (DOE-EPIMB-SIS No. 2019-01-001) | TBD | TBD |
| Indicative | Bais Battery Energy Storage | Monte Solar Energy, Inc. | Negros Oriental | 5.0 | PERMITS AND OTHER REGULATORY REQUIREMENTS: • Issued with SIS on 14 February 2019 (DOE-EPIMB-SIS No. 2019-01-003) | TBD | TBD |

Total Indicative Rated Capacity 30,262.3

* Indicative Project(s)

| | Rated MW | % Share |
|--------------|-----------------|---------|
| COAL | 8,935.0 | 29.5% |
| DIESEL / OIL | 346.0 | 1.1% |
| NATURAL GAS | 6,160.0 | 20.4% |
| RE | 14,821.3 | 49.0% |
| GEOTHERMAL | 310.0 | 1.0% |
| HYDROPOWER | 3,487.4 | 11.5% |
| BIOMASS | 116.0 | 0.4% |
| SOLAR | 8,929.5 | 29.5% |
| WIND | 1,978.4 | 6.5% |
| TOTAL | 30,262.3 | |