

EMBEDDED POWER PROJECTS - COMMITTED

As of 31 July 2023

Name of the Project	Plant Type	Company Name	Location	Installed/Rated Capacity (MW)	Target Testing and Commissioning	Target Commercial Operation	Remarks
LUZON							
SOLAR				7.500			
Sta. Barbara Solar Power Project (Phase 2)	Solar	OneManoag Solar Corporation (Formerly SunAsia Energy Inc.)	Mapandan and Santa Barbara, Pangasinan	7.500			With PAO from 10 March 2023 to 09 March 2024
VISAYAS							
GEOHERMAL				2.000			
Biliran Geothermal Plant Project (Unit 1)	Geothermal	Biliran Geothermal Incorporated	Biliran, Biliran	2.000	Sep 2023	Dec 2023	Embedded with BILECO T&C and COD are as per initial submitted revised WP. 85% overall completion in construction and installation of power plant including transmission line upgrading.