

**LUZON COMMITTED POWER PROJECTS**

As of 31 January 2023

Name of the Project	Plant Type	Company Name	Location	Installed/Rated Capacity (MW)	Target Testing and Commissioning	Target Commercial Operation	Remarks / Issues Encountered During Project Development
<b>COAL</b>				<b>3,280.400</b>			
Refinery Solid Fuel-Fired Boiler Project - Phase 3	Coal	Petron Corporation	Brgy. Alangan, Limay, Bataan	44.400	Dec-22	Mar-23	Primarily intended for the consumption of the refinery; encountering delays in construction due to COVID-19 pandemic and protocols (quarantine, travel ban, delays in approval of request of entry of foreign nationals to the Philippines). Delay on Testing and Commissioning due to on-going Certificate of Compliance application with the Energy Regulatory Commission
Mariveles Coal-Fired Power Plant Phase I - Unit 1	Coal	Mariveles Power Generation Corporation	Mariveles, Bataan	150.000	Mar 2023	Aug 2023	Expected delay on the target plant commercial operation due to required completion of Baisik-San Jose 500kV Transmission Line Project of the National Grid Corporation of the Philippines.
Mariveles Coal-Fired Power Plant Phase I - Unit 2	Coal	Mariveles Power Generation Corporation	Mariveles, Bataan	150.000	Apr 2023	Sep 2023	
Mariveles Coal-Fired Power Plant Phase I - Unit 3	Coal	Mariveles Power Generation Corporation	Mariveles, Bataan	150.000	Aug 2023	Jan 2024	
Mariveles Coal-Fired Power Plant Phase I - Unit 4	Coal	Mariveles Power Generation Corporation	Mariveles, Bataan	150.000	Dec 2023	May 2024	
Masinloc Power Plant - Unit 4	Coal	Masinloc Power Partners Co., Ltd.	Masinloc, Zambales	350.000	Dec 2024	Jun 2025	
Mariveles Coal-Fired Power Plant Phase II - Unit 5	Coal	Mariveles Power Generation Corporation	Mariveles, Bataan	150.000	Sep 2025	Dec 2025	
Masinloc Power Plant - Unit 5	Coal	Masinloc Power Partners Co., Ltd.	Masinloc, Zambales	350.000	Jun 2024	Dec 2025	
Mariveles Coal-Fired Power Plant Phase II - Unit 6	Coal	Mariveles Power Generation Corporation	Mariveles, Bataan	150.000	Dec 2025	Mar 2026	
Mariveles Coal-Fired Power Plant Phase II - Unit 7	Coal	Mariveles Power Generation Corporation	Mariveles, Bataan	150.000	Mar 2026	Jun 2026	
Mariveles Coal-Fired Power Plant Phase II - Unit 8	Coal	Mariveles Power Generation Corporation	Mariveles, Bataan	150.000	Jun 2026	Sep 2026	
AOE Coal-Fired Power Plant - Unit 1	Coal	Atimonan One Energy Inc. / Meralco Powergen Corp.	Brgy. Villa Ibaba, Atimonan, Quezon Province	668.000	TBD	TBD	<b>AOE is currently checking the feasibility to change the technology from Coal to Gas.</b> A1E re-evaluating Target Testing & Commissioning and Target Commrial Operation dates due to CSP Schedule and negotiation with EPC. Issues and delays in securing regulatory approval of Power Supply Agreement (PSA) including Supreme Court decision which nullified A1E's previously negotiated PSAs, further contributing to the delay including current geopolitical issued between Russia and Ukraine which pushes up fuel prices and hydrocarbon-based products.
AOE Coal-Fired Power Plant - Unit 2	Coal	Atimonan One Energy Inc. / Meralco Powergen Corp.	Brgy. Villa Ibaba, Atimonan, Quezon Province	668.000	TBD	TBD	
<b>OIL</b>				<b>11.040</b>			
11.04 MW Capas Bunker C-Fired Diesel Power Plant	Oil	Supreme Power Corp.	Brgy. Sto. Rosario, Capas, Tarlac	11.040	May 2023	Jun 2023	Delays in procurement of major equipment offshore due to COVID-19 pandemic restrictions
<b>NATURAL GAS</b>				<b>3,500.000</b>			
Batangas Combined Cyle Power Plant - Phase 1, Unit 1	Natural Gas	Excellent Energy Resources Inc. (EERI)	Brgy. Dela Paz Proper, Batangas City	437.500	Mar 2024	Sep 2024	Expected delay in commissioning due to availability of grid connection point in Ilijan substation expansion of National Grid Corporation of the Philippines (NGCP). Target completion of NGCP by March 2024, but will require backfeed power from grid by May 2023.
Batangas Combined Cyle Power Plant - Phase 1, Unit 2	Natural Gas	Excellent Energy Resources Inc. (EERI)	Brgy. Dela Paz Proper, Batangas City	437.500	Jun 2024	Sep 2024	
Batangas Combined Cyle Power Plant - Phase 1, Unit 3	Natural Gas	Excellent Energy Resources Inc. (EERI)	Brgy. Dela Paz Proper, Batangas City	437.500	Sep 2024	Dec 2024	
Natural Gas-Fired Power Plant	Natural Gas	Batangas Clean Energy, Inc.	Brgys. Libjo and Malitam, Batangas City	1,100.000	Sept or Dec 2026	Jan 2027	
Energy World Corporation 650 MW Gas Fired Combined Cycle Power Plant	Natural Gas	Energy World Corporation	Brgy. Ibabang Polo, Grande Island, Pagbilao, Quezon	650.000	TBD	TBD	Lenders issues on Transmission.
Batangas Combined Cyle Power Plant - Phase 2	Natural Gas	Excellent Energy Resources Inc. (EERI)	Brgy. Dela Paz Proper, Batangas City	437.500	TBD	TBD	Expected delay in commissioning due to availability of grid connection point in Ilijan substation expansion of National Grid Corporation of the Philippines (NGCP). Target completion of NGCP by March 2024, but will require backfeed power from grid by May 2023.
<b>GEOHERMAL</b>				<b>66.000</b>			
Palayan Binary Power Plant	Geothermal	Bacman Geothermal Inc.	Brgy. Nagotgot, Manito, Albay	29.000	Jun 2023	Jun 2023	Ongoing construction of power plant and connection asset. (91% complete). Construction completion is expected to be extended due to modifications in the final engineering design of the project
Tiwi Binary Geothermal Project	Geothermal	AP Renewables, Inc.	Tiwi, Albay	17.000	Dec 2023	Dec 2023	Conducted groundbreaking ceremony on 17 January 2023
Tanawon Geothermal Project	Geothermal	Bacman Geothermal Inc.	Brgy. Capuy, Sorsogon City	20.000	Oct 2024	Dec 2024	Commenced engineering work preparations and planning (10% complete)
<b>HYDRO</b>				<b>146.870</b>			
Biyao Hydroelectric Power Plant	Hydro	AV Garcia Power Systems Corp.	Balaban, Kalinga	0.800	Dec 2023	Dec 2023	DOC Under FIT 91% Complete Embedded Plant - KAELCO
Colasi Hydroelectric Power Plant	Hydro	Colasi Mini Hydro Electric Power Plant Corporation	Mercedes, Comarines Norte	4.000	Mar 2023	Mar 2023	With SIS DOC Under FIT For Testing and Commissioning Embedded Plant -CARONECO
Matuno Hydroelectric Power Plant	Hydro	Matuno River Development Corporation	Bambang, Nueva Vizcaya	8.660	Mar 2023	Mar 2023	With SIS 99% Complete Awaiting for NGCP to finish the upgrading of Bayombong Substation
Laguio (Laginbayan) Malaki 1 Hydroelectric Power Plant	Hydro	Enervantage Supplier's Co., Inc.	Mauban, Quezon	1.600	Mar 2023	Mar 2023	Embedded Plant - MERALCO DOC Under FIT 97.3% Complete
Ibulao Hydroelectric Power Project	Hydro	Hydrocore, Inc.	Lagawe, Ifugao	4.500	Apr 2023	Apr 2023	With SIS DOC Under FIT 81% Complete Embedded Plant - IFELCO

**LUZON COMMITTED POWER PROJECTS**

As of 31 January 2023

Name of the Project	Plant Type	Company Name	Location	Installed/Rated Capacity (MW)	Target Testing and Commissioning	Target Commercial Operation	Remarks / Issues Encountered During Project Development
Labayat River (Lower Cascade) Hydroelectric Power Project	Hydro	BEHMC Lower Labayat Hydropower Corporation	Real, Quezon	1.400	Mar 2023	Mar 2023	With SIS DOC Under FIT 90% Complete EME importation delayed
Tibag Hydroelectric Power Plant	Hydro	Repower Energy Development Corporation	Real, Quezon	5.000	Apr 2023	Apr 2023	With SIS DOC Under FIT 82% Complete
Mariveles Hydroelectric Power Project	Hydro	Southeast Asia Renewable Power Corporation	Mariveles, Bataan	0.600	Mar 2023	Mar 2023	93.469% complete Embedded Plant - Freeport Area of Bataan
Dupinga Hydroelectric Power Project	Hydro	Dupinga Mini Hydro Corporation	Gabalдон, Nueva Ecija	4.800	Jul 2023	Jul 2023	31.6% Complete
Lalawinan Hydroelectric Power Project	Hydro	Repower Energy Development Corporation	Real, Quezon	3.000	Dec 2024	Dec 2024	With SIS DOC Under FIT 33.79% complete
Likud 2 Hydroelectric Power Project	Hydro	First Ifugao Renewable Energy Corporation	Asipulo, Ifugao	0.560	Dec 2024	Dec 2024	50.08% as of September 2022 DOC Under FIT Embedded Plant - IFELCO
Asin-Hungduan Hydroelectric Power Project	Hydro	Kiangan Mini Hydro Corporation	Kiangan, Ifugao	9.800	Jun 2024	Jun 2024	26% as of November 2022 DOC Under FIT
Ibulao 1 Hydroelectric Power Project	Hydro	Kiangan Mini Hydro Corporation	Kiangan, Ifugao	7.600	Jun 2024	Jun 2024	DOC Under FIT
Rangas Hydroelectric Power Plant	Hydro	Clean and Green Energy Solutions, Inc. - Rangas Hydropower Corporation	Goa & Tigaon, Camarines Sur	2.400	Dec 2025	Dec 2025	10% Complete
Kapangan Hydroelectric Power Project	Hydro	Cordillera Hydro Electric Power Corporation	Kapangan and Kibungan, Benguet	60.000	Dec 2025	Dec 2025	With SIS Under GEA-1 17.45% Complete
Tignoan River (Upper Cascade) Hydroelectric Power Plant	Hydro	Repower Energy Development Corporation	Real, Quezon	1.500	Dec 2025	Dec 2025	Pending issue with DENR 55% Complete
Daet Hydroelectric Power Project	Hydro	DLM Konstruct Albay Renewable Energy JV Corp	Daet, Camarines Norte	5.000	Dec 2025	Dec 2025	DOC Under FIT 5% Complete
Tubao Hydroelectric Power Plant	Hydro	Tubao Mini Hydro-Electric Corporation	Tubao, La Union	1.500	Dec 2025	Dec 2025	With cease and desist order from DENR 80% Complete
Dipalo Hydroelectric Power Project	Hydro	Power Beacon Renewable Solutions, Inc.	San Quintin, Pangasinan	4.150	Dec 2025	Dec 2025	5.87% Complete
Sablan 1 Hydroelectric Power Project	Hydro	Hedcor, Inc.	Sablan, Benguet	20.000	Nov 2025	Nov 2025	Under GEA-1
<b>BIOMASS</b>				<b>8.600</b>			
5.0 MW Isabela Rice husk-Fired Biomass Power Plant Project	Biomass	Isabela La Suerte Rice Mill Corporation	Isabela	5.000	Apr 2023	May 2023	Operating for own-use of its rice mill; Awaiting issuance of PAO-COC from ERC
2.4 MW Biogas Power Plant Project	Biomass	Far Eastern Alcohol Corporation	Apalit, Pampanga	2.400	Jun 2023	Aug 2023	Operating for own-use of its bioethanol facility; Still complying for the interconnection requirements with PELCO III
1.2 MW Biogas Power Plant Project	Biomass	First Quezon Biogas Corporation	Candelaria, Quezon	1.200	Dec 2023	Jan 2024	Stopped construction due to financing issues; Awaiting approval of new bank loan from DBP
<b>SOLAR</b>				<b>2,097.535</b>			
Pinugay Solar Power Project	Solar	PH Renewables Inc.	Baras, Rizal	67.500	Feb 2023	Mar 2023	Covered by valid SESC, COR, and COCOC; with DIS/DAS with MERALCO; ongoing coordination with ERC, IEMOP, MERALCO, and NGCP re: Metering Service Provider which is required prior to the conduct of testing and commissioning
Ilocos Norte Solar Power Project	Solar	Energy Logics Philippines, Inc.	Burgos, Ilocos Norte	87.594	Mar 2023	Mar 2023	Covered by valid SESC, COR, and COCOC; Endorsed to ERC for COC; under test and commissioning; awaiting for ERC issuance of COC/PAO
Raslag III Solar PV Power Project	Solar	Raslag Corp.	Mabalacat, Pampanga	13.600	Feb 2023	Mar 2023	On-going Test and Commissioning
Bulacan 2 Solar Power Project	Solar	CleanTech Global Renewables, Inc.	Brgy. Casalat and Brgy. Pasong Bangkal, San Ildefonso, Bulacan	17.603	Apr 2023	May 2023	On 31 January 2023, CGRI informed the DOE of its target dates for the Testing, Commissioning, and Commercial Operation; and status of the project (90% Completion)
Concepcion 1 Solar Power Project	Solar	Solar Philippines Tarlac Corporation	Concepcion, Tarlac	44.000	Jul 2023	Aug 2023	Covered by valid SESC, COR, and COCOC; On-going Construction, 55%
Cayanga-Bugallon Solar Power Project	Solar	PV Sinag Power Inc.	Bugallon, Pangasinan	75.088	Mar 2023	May 2023	Covered by valid SESC, COR, and COCOC; with SIS; under construction
Lal-lo Hybrid Solar Power Project	Solar	Natures Renewable Energy Dev't. (NAREDCO) Corporation	Lal-lo and Gattaran, Cagayan	82.488	Jul 2023	Sep 2023	Submitted proof of construction, with COCOC and financial closing.
Arayat-Mexico Solar Power Plant Project Phase 2	Solar	Greencore Power Solutions 3, Inc.	Arayat and Mexico, Pampanga	30.933	Feb 2023	Mar 2023	With revisions on the TTC dates With Notice of Testing and Commissioning on 28 February 2023 submitted to EPIMB & REMB/SWEMD on 05 January 5, 2023
64.260 MWp/48.118 MW Currimao Solar Power Project	Solar	Nuevo Solar Energy Corp.	Currimao, Ilocos Norte	48.118	Mar 2023	Mar 2023	On going testing and commissioning
Sapang Balen Solar 2 Power Project (Phase I)	Solar	Sapang Balen Solar Sustainable Energy Corp	Mabalacat City and Magalang, Pampanga and Concepcion, Tarlac	92.799	Sep 2024	Dec 2024	
PAVI Green Naga Solar Power Plant Project	Solar	PAVI Green Renewable Energy, Inc.	Naga City, Camarines Sur	40.400	Dec 2024	Dec 2024	Under the 1st Green Energy Auction Program (GEA-1)
Talugtug Solar Power Project	Solar	Greenery Solutions Inc.	Talugtug, Nueva Ecija	99.980	Mar 2025	Mar 2025	Under GEA-1
Concepcion Tarlac 2 Solar Power Project	Solar	Solar Philippines Commercial Rooftop Projects, Inc.	Concepcion and Tarlac City, Tarlac	200.000	Dec 2025	Dec 2025	Under GEA-1
Santa Rosa Nueva Ecija 2 Solar Power Project Phase 1B	Solar	Solar Philippines Nueva Ecija Corporation	Penaranda, Nueva Ecija	108.400	Nov 2025	Nov 2025	Under GEA-1
Santa Rosa Nueva Ecija 2 Solar Power Project Phase 2	Solar	Solar Philippines Nueva Ecija Corporation	Penaranda, Nueva Ecija	171.600	Nov 2025	Nov 2025	Under GEA-1
Tayabas Solar Power Project	Solar	Solar Philippines Commercial Rooftop Projects, Inc.	Tayabas, Pagbilao	450.000	Dec 2025	Dec 2025	Under GEA-1 Covered by valid SESC and COR; endorsed to NGCP for the conduct of SIS
Sapang Balen Solar 1 Power Project	Solar	Sapang Balen Solar Sustainable Energy Corp	Mabalacat City, Pampanga	96.236	Jun 2025	Dec 2025	New, with financial closing and proof of construction

**LUZON COMMITTED POWER PROJECTS**

As of 31 January 2023

Name of the Project	Plant Type	Company Name	Location	Installed/Rated Capacity (MW)	Target Testing and Commissioning	Target Commercial Operation	Remarks / Issues Encountered During Project Development
Sapang Balen Solar 2 Power Project (Phase 2)	Solar	Sapang Balen Solar Sustainable Energy Corp	Mabalacat City and Magalang, Pampanga and Concepcion, Tarlac	92.799	Mar 2025	Jun 2025	
Sapang Balen Solar 2 Power Project (Phase 3)	Solar	Sapang Balen Solar Sustainable Energy Corp	Mabalacat City and Magalang, Pampanga and Concepcion, Tarlac	92.799	Jun 2025	Dec 2025	
Sapang Balen Solar 2 Power Project (Phase 4)	Solar	Sapang Balen Solar Sustainable Energy Corp	Mabalacat City and Magalang, Pampanga and Concepcion, Tarlac	92.799	Mar 2026	Jun 2026	
Sapang Balen Solar 2 Power Project(Phase 5)	Solar	Sapang Balen Solar Sustainable Energy Corp	Mabalacat City and Magalang, Pampanga and Concepcion, Tarlac	92.799	Sep 2026	Dec 2026	
<b>WIND</b>				<b>260.000</b>			
Balaoi and Caunayan Wind Power Project(Phase 1)	Wind	Bayog Wind Power Corp.	Pagudpud, Ilocos Norte	80.00	Jan 2023	Mar 2023	Under GEA-1 Covered by valid WESC, COR and COCOC; with SIS; under construction
Balaoi and Caunayan Wind Power Project(Phase 2)	Wind	Bayog Wind Power Corp.	Pagudpud, Ilocos Norte	30.00	Aug 2023	Aug 2023	Under GEA-1 Covered by valid WESC, COR and COCOC; with SIS; under construction
Balaoi and Caunayan Wind Power Project(Phase 3)	Wind	Bayog Wind Power Corp.	Pagudpud, Ilocos Norte	25.00	Dec 2023	Jan 2024	Under GEA-1 Covered by valid WESC, COR and COCOC; with SIS; under construction
Caparispisan II Wind Power Project	Wind	Amihan Renewable Energy Corp.	Pagudpud, Ilocos Norte	70.000	Dec 2023	Mar 2024	Under GEA-1 Wind Farm Civil Works Construction as reported
Balaoi and Caunayan Wind Power Project(Phase 4)	Wind	Bayog Wind Power Corp.	Pagudpud, Ilocos Norte	25.00	Oct 2025	Dec 2025	Under GEA-1 Covered by valid WESC, COR and COCOC; with SIS; under construction
Calatagan Wind Power Project	Wind	Solar Philippines Calatagan Corporation	Calatagan, Lian, Batangas	30.00	Dec 2025	Dec 2025	Under GEA-1
<b>ENERGY STORAGE SYSTEM (ESS)</b>				<b>1,504.000</b>			
Lamao Battery Energy Storage System	BESS	Universal Power Solutions Inc.	Brgy. Lamao, Limay, Bataan	20.000	Aug 2022 (Completed)	Apr 2023	Delays due to COVID-19 pandemic
Lamao Phase 2 Battery Energy Storage System	BESS	Universal Power Solutions Inc.	Brgy. Lamao, Limay, Bataan	30.000	Aug 2022 (Completed)	Apr 2023	Delays due to COVID-19 pandemic
BCCP Battery Energy Storage System	BESS	Universal Power Solutions Inc.	BCCPP, Limay, Bataan	40.000	Aug 2022 (Completed)	Apr 2023	Delays due to COVID-19 pandemic
San Manuel Battery Energy Storage System	BESS	Universal Power Solutions Inc.	San Manuel, Pangasinan	20.000	Aug 2022 (Completed)	Apr 2023	Delays due to COVID-19 pandemic
San Manuel Battery Energy Storage System Phase 2	BESS	Universal Power Solutions Inc.	San Manuel, Pangasinan	30.000	Aug 2022 (Completed)	Apr 2023	Delays due to COVID-19 pandemic
Gamu Battery Energy Storage System	BESS	Universal Power Solutions Inc.	Gamu, Isabela	20.000	Jan 2023	Apr 2023	Delays due to COVID-19 pandemic
Gamu Battery Energy Storage System Phase 2	BESS	Universal Power Solutions Inc.	Gamu, Isabela	20.000	Jan 2023	Apr 2023	Delays due to COVID-19 pandemic
Magapit Battery Energy Storage System	BESS	Universal Power Solutions Inc.	Magapit, Cagayan	20.000	Oct 2022	Apr 2023	Delays due to COVID-19 pandemic
Magapit Battery Energy Storage System Phase 2	BESS	Universal Power Solutions Inc.	Magapit, Cagayan	20.000	Oct 2022	Apr 2023	Delays due to COVID-19 pandemic
Concepcion Battery Energy Storage System	BESS	Universal Power Solutions Inc.	Concepcion, Tarlac	20.000	Dec 2022	Apr 2023	Delays due to COVID-19 pandemic
Concepcion Battery Energy Storage System Phase 2	BESS	Universal Power Solutions Inc.	Concepcion, Tarlac	30.000	Dec 2022	Apr 2023	Delays due to COVID-19 pandemic
Lumban Battery Energy Storage System	BESS	Universal Power Solutions Inc.	Lumban, Laguna	40.000	May 2023	Jul 2023	Delays due to COVID-19 pandemic
Lumban Battery Energy Storage System Phase 2	BESS	Universal Power Solutions Inc.	Lumban, Laguna	20.000	May 2023	Jul 2023	Delays due to COVID-19 pandemic
Mexico Battery Energy Storage System	BESS	Universal Power Solutions Inc.	Mexico, Pampanga	50.000	Mar-23	Jun 2023	Delays due to COVID-19 pandemic
Mexico Battery Energy Storage System Phase 2	BESS	Universal Power Solutions Inc.	Mexico, Pampanga	20.000	Mar-23	Jun 2023	Delays due to COVID-19 pandemic
Mahabang Parang Battery Energy Storage System	BESS	Universal Power Solutions Inc.	Mahabang Parang, Batangas	40.000	Sep 2023	Dec 2023	Delays due to COVID-19 pandemic
Daraga Battery Energy Storage System	BESS	Universal Power Solutions Inc.	Daraga, Albay	40.000	Oct 2023	Jan 2024	Delays due to COVID-19 pandemic
Bauang Battery Energy Storage Project	BESS	Universal Power Solutions Inc.	Bauang, La Union	40.000	Jul 2023	Sep 2023	Delays due to COVID-19 pandemic
Labrador Battery Energy Storage System	BESS	Universal Power Solutions Inc.	Labrador, Pangasinan	40.000	Jul 2023	Sep 2023	Delays due to COVID-19 pandemic
San Rafael Battery Energy Storage System	BESS	Universal Power Solutions Inc.	San Rafael, Bulacan	20.000	Jul 2023	Sep 2023	Delays due to COVID-19 pandemic
Cabanatuan Battery Energy Storage	BESS	Universal Power Solutions Inc.	Cabanatuan, Nueva Ecija	40.000	Jul 2023	Sep 2023	Delays due to COVID-19 pandemic
Hermosa Battery Energy Storage System	BESS	Universal Power Solutions Inc.	Hermosa, Bataan	40.000	Jul 2023	Sep 2023	Delays due to COVID-19 pandemic
Laoag Battery Energy Storage System Project	BESS	Universal Power Solutions Inc.	Laoag, Ilocos Norte	40.000	Jul 2023	Sep 2023	Delays due to COVID-19 pandemic
Navotas Battery Energy Storage System Project	BESS	Universal Power Solutions Inc.	Navotas, Metro Manila	40.000	Jul 2023	Sep 2023	Delays due to COVID-19 pandemic
Mexico SJM Battery Energy Storage System	BESS	Universal Power Solutions Inc.	Barangay San Jose Matulid, Mexico, Pampanga	20.000	Jul 2023	Sep 2023	Delays due to COVID-19 pandemic
Pagbilao Battery Energy Storage System	BESS	Universal Power Solutions Inc.	Pagbilao, Quezon	40.000	Jul 2024	Sep 2024	Delays due to COVID-19 pandemic
Bacnotan Battery Energy Storage System	BESS	Universal Power Solutions Inc.	Brgy. Cabbage, Bacnotan, La Union	40.000	Jul 2024	Sep 2024	Delays due to COVID-19 pandemic
Subic Battery Energy Storage System	BESS	Universal Power Solutions Inc.	Sitio Agusuhan, Cawag, Subic, Zambales	40.000	Jul 2024	Sep 2024	Delays due to COVID-19 pandemic
San Jose del Monte Battery Energy Storage System	BESS	Universal Power Solutions Inc.	Brgy. San Jose del Monte City, Bulacan	40.000	Jul 2024	Sep 2024	Delays due to COVID-19 pandemic
Bolo Battery Energy Storage System	BESS	Universal Power Solutions Inc.	Brgy. Bolo, Labrador, Pangasinan	40.000	Jul 2024	Sep 2024	Delays due to COVID-19 pandemic
Tuguegarao Battery Energy Storage System	BESS	Universal Power Solutions Inc.	Brgy. Libag Norte, Tuguegarao City, Cagayan	40.000	Jul 2024	Sep 2024	Delays due to COVID-19 pandemic
Bayombong Battery Energy Storage System	BESS	Universal Power Solutions Inc.	Brgy. Busilac, Bayombong, Nueva Vizcaya	40.000	Jul 2024	Sep 2024	Delays due to COVID-19 pandemic
Calamba Battery Energy Storage System	BESS	Universal Power Solutions Inc.	Brgy. Prinza, Calamba, Laguna	40.000	Jul 2024	Sep 2024	Delays due to COVID-19 pandemic
Labo Battery Energy Storage System	BESS	Universal Power Solutions Inc.	Brgy. Mahawan-hawan, Labo, Camarines Norte	40.000	Jul 2024	Sep 2024	Delays due to COVID-19 pandemic
Naga Battery Energy Storage System	BESS	Universal Power Solutions Inc.	Brgy. Del Rosario, Naga, Camarines Sur	40.000	Jul 2024	Sep 2024	Delays due to COVID-19 pandemic
San Rafael Battery Energy Storage Phase 2	BESS	Universal Power Solutions Inc.	San Rafael, Bulacan	20.000	Mar 2025	May 2025	Delays due to COVID-19 pandemic
Sual Battery Energy Storage System	BESS	Universal Power Solutions Inc.	Sual, Pangasinan	60.000	Mar 2025	May 2025	Delays due to COVID-19 pandemic
Urdaneta Battery Energy Storage System	BESS	Universal Power Solutions Inc.	Urdaneta, Pangasinan	40.000	Mar 2025	May 2025	Delays due to COVID-19 pandemic
Dasmariñas Battery Energy Storage System	BESS	Universal Power Solutions Inc.	Dasmariñas, Cavite	40.000	Mar 2025	May 2025	Delays due to COVID-19 pandemic
Ilijan Battery Energy Storage System	BESS	Universal Power Solutions Inc.	Ilijan, Batangas	40.000	Mar 2025	May 2025	Delays due to COVID-19 pandemic
Gumaca Battery Energy Storage System	BESS	Universal Power Solutions Inc.	Brgy. Progreso, Gumaca, Quezon	40.000	Mar 2025	May 2025	Delays due to COVID-19 pandemic
La Trinidad Battery Energy Storage System	BESS	Universal Power Solutions Inc.	Beckel, La Trinidad, Benguet	40.000	Mar 2025	May 2025	Delays due to COVID-19 pandemic
BCCP Limay Battery Energy Storage System Project Phase 2	BESS	Universal Power Solutions Inc.	BCCPP, Limay, Bataan	20.000	Mar 2025	May 2025	Delays due to COVID-19 pandemic
Angat Battery Energy Storage System Project	BESS	Universal Power Solutions Inc.	Angat, Bulacan	20.000	Mar 2025	May 2025	Delays due to COVID-19 pandemic
Magat Battery Energy Storage System	BESS	SN Abotiz Power Magat, Inc.	Ramon, Isabela	24.000	Mar 2023	Mar 2024	Slightly delayed due to contractors logistics issue and minor civil related activities.

## LUZON COMMITTED POWER PROJECTS

As of 31 January 2023

Name of the Project	Plant Type	Company Name	Location	Installed/Rated Capacity (MW)	Target Testing and Commissioning	Target Commercial Operation	Remarks / Issues Encountered During Project Development
---------------------	------------	--------------	----------	-------------------------------	----------------------------------	-----------------------------	---

**Notes:**

TBD - To be determined

Renewable Energy (RE) Projects (Geothermal, Hydro, Biomass, Solar, and Wind) are updated as of 31 January 2023

**For inquiries, please contact the following:**

DOE Electric Power Industry Management Bureau (EPIMB) for non-RE projects (coal, oil, natural gas, and BESS) - [doe.epimb.powerprojects@gmail.com](mailto:doe.epimb.powerprojects@gmail.com)

DOE Renewable Energy Management Bureau (REMB) for RE Projects - [remb9513@doe.gov.ph](mailto:remb9513@doe.gov.ph)