

LUZON COMMITTED POWER PROJECTS

As of 31 December 2023

Name of the Project	Plant Type	Company Name	Location	Region	Installed/Rated Capacity (MW)	Target Testing and Commissioning	Target Commercial Operation	Remarks / Issues Encountered During Project Development
COAL					2000.000			
Mariveles Coal-Fired Power Plant Phase I - Unit 1	Coal	Mariveles Power Generation Corporation	Mariveles, Bataan	III	150.000	Apr 18, 2023	Feb 2024	
Mariveles Coal-Fired Power Plant Phase I - Unit 2	Coal	Mariveles Power Generation Corporation	Mariveles, Bataan	III	150.000	Oct 14, 2023	Mar 2024	
Mariveles Coal-Fired Power Plant Phase I - Unit 3	Coal	Mariveles Power Generation Corporation	Mariveles, Bataan	III	150.000	Feb 2024	Jun 2024	
Mariveles Coal-Fired Power Plant Phase I - Unit 4	Coal	Mariveles Power Generation Corporation	Mariveles, Bataan	III	150.000	Mar 2024	Sep 2024	
Masinloc Power Plant - Unit 4	Coal	Masinloc Power Partners Co. Ltd.	Masinloc, Zambales	III	350.000	May 2025	Oct 2025	Possible delay on the Transmission Line due to issue with the Right of way.
Mariveles Coal-Fired Power Plant Phase II - Unit 5	Coal	Mariveles Power Generation Corporation	Mariveles, Bataan	III	350.000	Sep 2027	Mar 2028	No issues encountered. Need DOE endorsement for the clearance to undertake SIS and FS For revised 700MW (from 600MW) capacity
Masinloc Power Plant - Unit 5	Coal	Masinloc Power Partners Co. Ltd.	Masinloc, Zambales	III	350.000	Nov 2025	Apr 2026	Possible delay on the Transmission Line due to issue with the Right of way.
Mariveles Coal-Fired Power Plant Phase II - Unit 6	Coal	Mariveles Power Generation Corporation	Mariveles, Bataan	III	350.000	Mar 2028	Sep 2028	No issues encountered. Need DOE endorsement for the clearance to undertake SIS and FS For revised 700MW (from 600MW) capacity
OIL					11.040			
11.04 MW Capas Bunker C-Fired Diesel Power Plant	Oil	Supreme Power Corporation	Brgy. Sto. Rosario, Capas, Tarlac	III	11.040	Jan-24	Jul-24	Delays in procurement of major equipment offshore due to COVID-19 pandemic restrictions. Waiting for PAO from ERC
NATURAL GAS					6070.000			
Batangas Combined Cycle Power Plant - Phase 1, Unit 1	Natural Gas	Excellent Energy Resources Inc. (EERI)	Brgy. Dela Paz Proper, Batangas City	IV-A	440.000	Mar 2024	Sep 2024	
Batangas Combined Cycle Power Plant - Phase 1, Unit 2	Natural Gas	Excellent Energy Resources Inc. (EERI)	Brgy. Dela Paz Proper, Batangas City	IV-A	440.000	Jun 2024	Sep 2024	
Batangas Combined Cycle Power Plant - Phase 1, Unit 3	Natural Gas	Excellent Energy Resources Inc. (EERI)	Brgy. Dela Paz Proper, Batangas City	IV-A	440.000	Sep 2024	Dec 2024	
Natural Gas-Fired Power Plant	Natural Gas	Batangas Clean Energy, Inc.	Brgys. Libjo and Malitman, Batangas City	IV-A	1100.000	Mar-28	Jul 2028	
Energy World Corporation 650 MW Gas Fired Combined Cycle Power Plant	Natural Gas	Energy World Corporation	Brgy. Ibabang Polo, Grande Island, Pagbilao, Quezon	IV-A	650.000	TBD	TBD	Lenders issues on Transmission.
Batangas Combined Cycle Power Plant - Phase 2	Natural Gas	Excellent Energy Resources Inc. (EERI)	Brgy. Dela Paz Proper, Batangas City	IV-A	440.000	TBD	TBD	
Natural Gas-Fired Combined Cycle Gas Turbine Power Plant Project Phase 1 - Unit 1 (formerly AOE Coal-Fired Power Plant Unit 1)	Natural Gas	Atimonan One Energy Inc. / Meralco Powergen Corp.	Brgy. Villa Ibaba, Atimonan, Quezon Province	IV-A	640.000	TBD	TBD	
Natural Gas-Fired Combined Cycle Gas Turbine Power Plant Project Phase 1 - Unit 2 (formerly AOE Coal-Fired Power Plant Unit 2)	Natural Gas	Atimonan One Energy Inc. / Meralco Powergen Corp.	Brgy. Villa Ibaba, Atimonan, Quezon Province	IV-A	640.000	TBD	TBD	Delays in securing ECC amendment from Coal-to-Gas that will enable the project to be shovel-ready. Current geopolitical issues between Russia and Ukraine which pushes up fuel prices and hydrocarbon-based products.
Natural Gas-Fired Combined Cycle Gas Turbine Power Plant Project Phase 2 - Unit 1	Natural Gas	Atimonan One Energy Inc. / Meralco Powergen Corp.	Brgy. Villa Ibaba, Atimonan, Quezon Province	IV-A	640.000	TBD	TBD	
Natural Gas-Fired Combined Cycle Gas Turbine Power Plant Project Phase 2 - Unit 2	Natural Gas	Atimonan One Energy Inc. / Meralco Powergen Corp.	Brgy. Villa Ibaba, Atimonan, Quezon Province	IV-A	640.000	TBD	TBD	
GEOTHERMAL					67.573			
Palayan Binary Power Plant	Geothermal	Bacman Geothermal Inc.	Brgy. Nagotgot, Manila, Albay	V	29.000	Dec-23	March 2024	PCATC was issued by NGCP on December 13, 2023 Ongoing testing and commissioning at 91.5% completion rate. 3-day Grid Compliance Test commenced on 23 January 2024
Twi Geothermal Binary Power Plant	Geothermal	AP Renewables, Inc.	Brgy. Cale, Twi, Albay	V	17.000	January 2024	Jun-24	Ongoing project construction at 92% completion rate. *Projected TCOD still for validation of GEMD.
Tanawon Geothermal Project	Geothermal	Bacman Geothermal Inc.	Brgy. Bulabog and Capuy, Sorsogon City	V	21.573	October 2024	December 2024	Ongoing project construction at 56.60% completion rate.
HYDRO					641.871			
Matuno Hydroelectric Power Project	Hydro	Matuno River Development Corporation	Bambang, Nueva Vizcaya	II	8.661	Jan-24	Mar-24	With SIS Endorsement For Testing and Commissioning
Labayat River (Lower Cascade) Hydroelectric Power Project	Hydro	BEHMC Lower Labayat Hydropower Corporation	Real, Quezon	IV-A	1.400	Oct-23	Feb-24	Awaiting issuance of FCATC
Likud 2 Hydroelectric Power Project	Hydro	First Ifugao Renewable Energy Corporation	Asipulo, Ifugao	CAR	0.560	Oct-23	Mar-24	Awaiting issuance of FCATC
Mariveles Hydroelectric Power Project	Hydro	Southeast Asia Renewable Power Corporation	Mariveles, Bataan	III	0.600	Jan-24	Feb-24	For completion of tapping point, penstock and conduct of T&C 98% complete Embedded Plant - Freeport Area of Bataan
Colasi Hydroelectric Power Project	Hydro	Colasi Mini Hydro Electric Power Plant Corporation	Mercedes, Camarines Norte	V	4.000	Jan-24	Mar-24	With SIS Endorsement DOC Under FIT PCATC extended Embedded Plant - CARONECO For testing and commissioning
Ibulao Hydroelectric Power Project	Hydro	Hydrocore, Inc.	Lagawe, Ifugao	CAR	4.500	Jan-24	Mar-24	With SIS Endorsement DOC Under FIT 81% Complete Embedded Plant - IFELCO Embedded Plant - MERALCO
Laguio (Laginbayan) Malaki 1 Hydroelectric Power Project	Hydro	Enervantage Supplier's Co., Inc.	Mauban, Quezon	IV-A	1.600	Dec-23	Mar-24	Testing and commissioning were postponed (need to replace and revise the design of the transmission and control system) DOC Under FIT
Biyao Hydroelectric Power Project	Hydro	AV Garcia Power Systems Corp.	Babalalan, Kalinga	CAR	0.800	Feb 2024	Mar-24	For delivery of Electro-mechanical Equipment 91% Complete Embedded Plant - KAELCO
Asin-Hungduan Hydroelectric Power Project	Hydro	Kiangnan Mini Hydro Corporation	Kiangnan, Ifugao	CAR	9.800	May-24	Jun-24	23.43% as of September 2023 Embedded Plant - IFELCO
Ibulao 1 Hydroelectric Power Project	Hydro	Kiangnan Mini Hydro Corporation	Kiangnan, Ifugao	CAR	7.600	May-24	Jun-24	50.9% as of September 2023 Embedded Plant - IFELCO
Dupinga Hydroelectric Power Project	Hydro	Dupinga Mini Hydro Corporation	Gabalidon, Nueva Ecija	III	4.800	Nov-24	Dec-24	44.3% Complete Embedded Plant - NEECO II - Area 2
Sablan 1 Hydroelectric Power Project	Hydro	Hedcor, Inc.	Sablan, Benguet	CAR	20.000	Oct-25	Nov-25	Under GEAP
Daet Hydroelectric Power Project	Hydro	DLM Konstrukt Albay Renewable Energy JV Corp	Daet, Camarines Norte	V	5.000	Nov-25	Dec-25	DOC Under FIT 5% Complete
Dipalo Hydroelectric Power Project	Hydro	Power Beacon Renewable Solutions, Inc.	San Quintin, Pangasinan	I	4.150	Nov-25	Dec-25	23.49% Complete
Rangas Hydroelectric Power Project	Hydro	Clean and Green Energy Solutions, Inc. - Rangas Hydropower Corporation	Goa & Tigaon, Camarines Sur	V	2.400	Nov-25	01-Dec-25	10% Complete
Tignoan River (Upper Cascade) Hydroelectric Power Project	Hydro	BEHMC Upper Tignoan Hydropower Corporation	Real, Quezon	IV-A	1.500	Nov-25	Dec-25	Pending issue with DENR 55% Complete
Kapangan Hydroelectric Power Project	Hydro	Cordillera Hydro Electric Power Corporation	Kapangan and Kibungan, Benguet	CAR	60.000	Mar-27	01-Apr-27	With SIS Endorsement Under GEAP 19% Complete
Wawa Pumped Storage 1 Hydroelectric Power Project	Hydro	Olympia Violaogo Water & Power, Inc.	Rodriguez, Rizal	IV-A	500.000	2030	2030	20% as of October 2023
Lalawinan Hydroelectric Power Project	Hydro	PMHC Lalawinan, Inc.	Real, Quezon	IV-A	3.000	TBD	TBD	With SIS Endorsement No construction activities DOC Under FIT 33.79% complete
Tubao Hydroelectric Power Project	Hydro	Tubao Mini Hydro-Electric Corporation	Tubao, La Union	I	1.500	TBD	TBD	No construction activities 80% Complete
BIOMASS					11.282			

LUZON COMMITTED POWER PROJECTS

As of 31 December 2023

Name of the Project	Plant Type	Company Name	Location	Region	Installed/Rated Capacity (MW)	Target Testing and Commissioning	Target Commercial Operation	Remarks / Issues Encountered During Project Development
5.0 MW Isabela Rice husk-Fired Biomass Power Plant Project	Biomass	Isabela La Suerte Rice Mill Corporation	Isabela	II	5.000	Oct 2022	Jan 2024	Operating for own-use of its rice mill; Awaiting issuance of PAO-COC from ERC Target export capacity is 1.5-MW
1.2 MW Biogas Power Plant Project	Biomass	First Quezon Biogas Corporation	Candelaria, Quezon	IV-A	1.200	Jul 2024	Sep 2024	Stopped construction due to financing issues; Ongoing processing of additional bank loan by DBP.
5.082-MW Biomass Power Plant Project	Biomass	Trustpower Corporation	Mabalacat City, Pampanga	III	5.082	Apr 2024	Jul 2024	- 98% done with the construction - finishing and rectification of the punch list are the only remaining works - delayed arrival of the chemicals needed mainly due to longer travel time because of the tension in the red sea -delayed completion of the control building and wind protection for the biogas buffer. *Ph1 (1.68MW) T&C moved to April 2024 while COD July 2024. On-going internal T&C of generator sets of Phase 1 prior to testing of NGCP. For Phase 2 (3.042MW), generators are for procurement. No target date yet for T&C and COD as they will wait for the testing results of Gensets in Phase 1 prior to purchasing the remaining 3.042MW generator capacity.
SOLAR					4411.316			
Trust Power Solar Power Project	Solar	Trustpower Corporation	Brgy. Paralayunan, Mabalacat City, Pampanga	III	20.622	Jan 2024	Mar 2024	Construction - 100% completed T&C - 100% completed COC Application - 14 November 2023
PAVI Green Orion Solar Power Plant Project	Solar	PAVI Green Bataan Renewable Energy, Inc.	Sitio Damulog, Brgy. Daan Pare, Orion, Bataan	III	16.200	Mar 2024	Mar 2024	Construction -100% completed T & C - For Re-test COC Application - 29 September 2023
Pinugay Solar Power Project	Solar	PH Renewables Inc.	Baras, Rizal	IV-A	67.500	Feb 2023	Mar 2024	Construction - 100% completed Testing and Commissioning - 100% completed COC Application - 04 Dec 2023
Subic New PV Solar Power Plant Project	Solar	Jobin-SQM Inc.	Morong and Hermosa, Bataan	III	86.199	Feb 2024	Apr 2024	Construction - 92.78% completed - T&C - 0%; Will start this month COC Application - Filed on 13 October 2023
Cagayan North Solar Power Project	Solar	Natures Renewable Energy Dev't. (NAREDCO) Corporation	La-Ilo, Cagayan	II	100.000	Apr 2024	Jun 2024	100% completed- Construction 100% completed - Testing and Commissioning COC Application - 22 May 2023
San Marcelino Solar Power Project (Phase 1)	Solar	Santa Cruz Solar Energy, Inc	San Marcelino, Zambales	III	224.000	Jan 2024	Jun 2024	99.82% completed - construction 84.33% completed - Testing and Commissioning COC Application - 10 July 2023
San Marcelino Solar Power Project (Phase 2)	Solar	Santa Cruz Solar Energy, Inc	San Marcelino, Zambales	III	79.600	Jan 2024	Jun 2024	99.82% completed - construction 84.33% completed - Testing and Commissioning COC Application - 10 July 2023
Laoag Solar Power Project - Phase 1	Solar	PV Sinag Power Inc.	Laoag Aquilar, Pangasinan	I	57.800	Mar 2024	Jun 2024	96.86% completed - Construction
Laoag 2 Solar Power Project - Phase 2	Solar	PV Sinag Power, Inc.	Laoag Aquilar, Pangasinan	I	71.400	Mar 2024	Jun 2024	92.72% completed - Construction
Lumbangan Solar Power Project	Solar	Citicore Solar Batangas 1, Inc.	Tuy, Batangas	IV-A	90.000	Jun 2024	Oct 2024	Construction - 20% completed
Calabanga Solar Power Plant	Solar	Calabanga Renewable Energy Inc.	Calabanga, Camarines Sur	III	51.555	Mar 2024	Jun 2024	71.47% completed - construction
Ilocos Norte Solar Power Project	Solar	Energy Logics Philippines, Inc.	Burgos, Ilocos Norte	I	87.594	Feb 2023	Jun 2024	Construction - 100% completed Testing and Commissioning - 100% completed COC Application - 03 October 2019, awaiting PAO/COC
Cayanga-Bugallon Solar Power Project	Solar	PV Sinag Power Inc.	Bugallon, Pangasinan	I	75.088	Oct 2023	Jun 2024	Construction - 100% Completed Testing and Commissioning - 87% completed COC Application - 11 November 2022 To refile COC application based on Resolution No. 17 Series of 2023
Santo Domingo Solar Power Project	Solar	Sinocalan Solar Power Corp.	Brgys. Santo Domingo and Lapalo, San Manuel, Pangasinan	I	44.200	Jun 2024	Jul 2024	65% completed - Construction
Palauig Solar Power Project	Solar	Shizen Inc.	Palauig, Zambales	III	49.500	Jul 2024	Aug 2024	0% completed - Testing and Commissioning Construction - 23.21% Completed
Sapang Balen Solar 2 Power Project (Phase 1)	Solar	Sapang Balen Solar Sustainable Energy Corp	Mabalacat City and Magalang, Pampanga and Concepcion, Tarlac	III	92.799	Sep 2024	Dec 2024	Updated capacity based on the latest technical documents
RASLAG IV Solar Power Project	Solar	Rastag Corp.	Talimundoc, Magalang, Pampanga	III	26.400	Oct 2024	Dec 2024	63% completed - Construction
Bongabon Solar Power Project	Solar	Nuevasol Energy Corp.	Bongabon, Nueva Ecija	III	30.933	Oct 2024	Dec 2024	Under GEA-2
Gamu Solar Power Project	Solar	Megasol Energy 1 Inc.	Gamu, Isabela	II	41.244	Oct 2024	Dec 2024	Under GEA-2
Dalayap Solar Power Project	Solar	Citicore Solar Tarlac 2, Inc.	Tarlac City & Victoria, Tarlac	III	5.880	Oct 2024	Dec 2024	Under GEA-2
Armenia Solar Power Project	Solar	Citicore Solar Tarlac 1, Inc.	Tarlac City, San José & Capas, Tarlac	III	7.100	Oct 2024	Dec 2024	Under GEA-2
Tuy Batangas 4 Solar Power Project	Solar	Greencore Power Solutions 2, Inc.	Tuy, Batangas	IV-A	50.000	Oct 2024	Dec 2024	Construction - 5% completed Under GEA-2
Bobok 2 Solar Power Project	Solar	Greencore Power Solutions 2, Inc.	Tuy, Batangas	IV-A	75.000	Jul 2024	Dec 2024	Under GEA-2
Arayat 3A Solar Power Project	Solar	Citicore Solar Pampanga 1, Inc.	Arayat, Pampanga	III	30.000	Jul 2024	Dec 2024	Construction - 5% completed Under GEA-2
Pagbilao 1 Solar Power Project	Solar	Citicore Solar Quezon, Inc.	Pagbilao, Quezon	IV-A	70.000	Jul 2024	Dec 2024	Construction - 5% completed Under GEA-2
Pagbilao 2 Solar Power Project	Solar	Citicore Solar Quezon, Inc.	Pagbilao, Quezon	IV-A	27.000	Jul 2024	Dec 2024	Construction - 5% completed Under GEA-2
Sta. Barbara 1 Solar Power Project	Solar	Citicore Solar Pangasinan, Inc.	Sta. Barbara, Pangasinan	I	90.000	Jul 2024	Dec 2024	Construction - 5% completed Under GEA-2
San Manuel 1 Solar Power Project	Solar	Citicore Solar Pangasinan 2, Inc.	Binalonan and Sison, Pangasinan	I	80.100	Jul 2024	Dec 2024	Construction - 5% completed Under GEA-2
Talugug Solar Power Project	Solar	Greenery Solutions Inc.	Talugug, Nueva Ecija	III	99.980	Nov 2024	Mar 2025	Under GEA-1 1% completed - Construction 0% completed - Testing and Commissioning COC Application - December 2024 (Target)
Sapang Balen Solar 2 Power Project (Phase 2)	Solar	Sapang Balen Solar Sustainable Energy Corp	Mabalacat City and Magalang, Pampanga and Concepcion, Tarlac	III	92.799	Mar 2025	Jun 2025	10% completed - Construction 0% completed - Testing and Commissioning Updated capacity based on the latest technical documents
Labrador Solar Power Plant Project	Solar	Labrador Green Energy Corp.	Brgy. Bolo, Labrador, Pangasinan	III	200.000	Aug 2025	Oct 2025	Under GEA-2
Santa Rosa Nueva Ecija 2 Solar Power Project Phase 1B	Solar	Solar Philippines Nueva Ecija Corporation	Penaranda, Nueva Ecija	III	108.400	Sep 2025	Nov 2025	Under GEA-1
Santa Rosa Nueva Ecija 2 Solar Power Project Phase 2	Solar	Solar Philippines Nueva Ecija Corporation	Penaranda, Nueva Ecija	III	171.600	Sep 2025	Nov 2025	Under GEA-1
PAVI Green Naga Solar Power Plant Project	Solar	PAVI Green Camsur Energy, Inc.	Naga City, Camarines Sur	V	40.400	Oct 2025	Dec 2025	22.12% completed - Construction 0% completed- Testing and Commissioning
Concepcion Tarlac 2 Solar Power Project	Solar	Solar Philippines Commercial Rooftop Projects, Inc.	Concepcion and Tarlac City, Tarlac	III	200.000	Oct 2025	Dec 2025	Under GEA-1
Tayabas Solar Power Project	Solar	Solar Philippines Commercial Rooftop Projects, Inc.	Tayabas, Pagbilao	IV-A	450.000	Oct 2025	Dec 2025	Under GEA-1
Sapang Balen Solar 1 Power Project (Phase 1)	Solar	Sapang Balen Solar Sustainable Energy Corp	Mabalacat City, Pampanga	III	79.200	Oct 2025	Dec 2025	10% completed - Construction 0% completed - Testing and Commissioning
Sapang Balen Solar 1 Power Project (Phase 2)	Solar	Sapang Balen Solar Sustainable Energy Corp	Mabalacat City, Pampanga	III	79.200	Oct 2025	Dec 2025	10% completed - Construction 0% completed - Testing and Commissioning
Sapang Balen Solar 2 Power Project (Phase 3)	Solar	Sapang Balen Solar Sustainable Energy Corp	Mabalacat City and Magalang, Pampanga and Concepcion, Tarlac	III	92.799	Jun 2025	Dec 2025	10% completed - Construction 0% completed - Testing and Commissioning Updated capacity based on the latest technical documents

LUZON COMMITTED POWER PROJECTS

As of 31 December 2023

Name of the Project	Plant Type	Company Name	Location	Region	Installed/Rated Capacity (MW)	Target Testing and Commissioning	Target Commercial Operation	Remarks / Issues Encountered During Project Development
PAVI Green San Vicente Solar Power Plant Project	Solar	PAVI Green Camnorte Renewable Energy, Inc.	Brgy. Cabanbanan, San Vicente, Camarines Norte	V	28.600	Nov 2025	Dec 2025	27.98% completed - Construction 0% completed - Testing and Commissioning
Development of 50MW Ground Mounted Solar Power Plant	Solar	Wyn Power Corporation	Paniqui, Tarlac	III	50.000	Oct 2025	Dec 2025	Under GEA-2
San Pablo Solar Power Project Phase 1	Solar	Solar Valley Energy Solutions Inc	Brgy. Annunanun, San Pablo, Isabela	I	49.400	Oct 2025	Dec 2025	Under GEA-2
Cordon Solar Power Project	Solar	Greenenergy For Global, Inc. Doing Business Under G4G	Cordon, Isabela	II	49.000	Oct 2025	Dec 2025	Under GEA-2
Limbauan Solar Power Project	Solar	BKS Green Energy Corp.	Brgy. Limbauan, San Pablo, Isabela	II	28.000	Oct 2025	Dec 2025	Under GEA-2
Bugallon Solar Power Project	Solar	PetroGreen Energy Corporation	Brgy. Salomaque Sur, Bugallon, Pangasinan	I	18.560	Oct 2025	Dec 2025	Under GEA-2
Sapang Balen Solar 2 Power Project (Phase 4)	Solar	Sapang Balen Solar Sustainable Energy Corp	Mabalacat City and Magalang, Pangasinan and Concepcion, Tarlac	III	92.799	Mar 2026	Jun 2026	10% completed - Construction 0% completed - Testing and Commissioning Updated capacity based on the latest technical documents
Pasquin-Burgos 100MW Solar Power Plant	Solar	Energy Logics Philippines Inc.	Municipality of Pasquin and Burgos, Ilocos Norte	I	49.000	Apr 2026	Jun 2026	Under GEA-2
Opus Solar Power Project	Solar	Opus Solar Energy Corp.	Paayay, Ilocos Norte	I	149.950	Oct 2026	Dec 2026	Under GEA-2
Ixus Bugallon Solar Power Project	Solar	Ixus Solar Energy Corp	Bugallon, Pangasinan	I	274.735	Oct 2026	Dec 2026	Under GEA-2
San Pablo Solar Power Project Phase 2	Solar	Solar Valley Energy Solutions Inc	San Pablo, Isabela	II	79.040	Oct 2026	Dec 2026	Under GEA-2
Santa Rosa Nueva Ecija 3 Solar Power Project	Solar	Solar Philippines Commercial Rooftop Projects, Inc.	Santa Rosa and Cabanatuan City, Nueva Ecija	III	20.000	Oct 2026	Dec 2026	Under GEA-2
Linglingay Solar Power Project	Solar	Xyris Energy Corporation	Brgy. Linglingay, Gamu, Isabela	II	70.140	Oct 2026	Dec 2026	Under GEA-2
NKS One Floating Solar Power Project	Solar	NKS Solar One Inc.	Lumban City and Cavinti City, Laguna	IV-A	90.000	Oct 2026	Dec 2026	Under GEA-2
WIND					1220.384			
Balacat and Caunayan Wind Power Project	Wind	Bayog Wind Power Corp.	Pagudpud, Ilocos Norte	I	160.00	Jun 2024	Jun 2024	Under GEA-1 Covered by valid WESC, COR and COCOC; with SIS; under construction
Calatagan Wind Power Project	Wind	Solar Philippines Calatagan Corporation	Calatagan, Lian, Batangas	IV-A	30.00	Oct 2025	Dec 2025	Under GEA-1 WESC 2019-10-126 was awarded on 23 December 2019. Target Commercial Operation is based on the approved work program.
Tanay Wind Power Project	Wind	Alternergy Tanay Wind Corporation	Antipolo City and Tanay, Rizal	IV-A	85.80	Sep 2025	Nov-2025	Under GEA-2; Covered by valid WESC and COR.
Rizal Wind Power Project	Wind	Rizal Wind Energy Corp.	Antipolo and Tanay, Rizal; General Nakar, Quezon	IV-A	90.00	Oct 2025	Dec-2025	Under GEA-2; Covered by valid WESC and COR.
Alabat Wind Power Project	Wind	Alternergy Tanay Wind Corporation	Alabat, Quezon	IV-A	54.60	Sep 2025	Nov-2025	Under GEA-2; Covered by valid WESC and COR.
Caparispisan II Wind Power Project	Wind	Amihan Renewable Energy Corp.	Pagudpud, Ilocos Norte	I	70.000	Apr 2026	Apr 2026	Under GEA-1 Wind Farm Civil Works Construction as reported WESC No. 2021-03-154 was awarded on 08 April 2021. Target Commercial Operation is based on the approved work program.
Camarines Sur Wind Power Project	Wind	Cornerstone Energy Development Inc.	Libmanan, Camarines Sur	V	49.999	Oct 2026	Dec-2026	Under GEA-2; Covered by valid WESC, COR, and COCOC.
Quezon Wind Power Project	Wind	Quezon Wind Energy Corp.	Tanay, Santa Maria, General Nakar and Real, Rizal, Laguna, Quezon	IV-A	239.985	Oct 2026	Dec-2026	
Isla Wind Power Project	Wind	Giga Ace 6, Inc.	Pangil, Paete, Pakil and Kalayaan, Laguna; Real and Mauban, Quezon	IV-A	230.000	Oct 2026	Dec-2026	Under GEA-2; Covered by valid WESC and COR.
Pangasinan CW 2 Wind Power Project	Wind	Citicoe Wind Energy Corporation	Sual and Labrador, Pangasinan	I	80.000	Oct-2026	Dec-2026	Under GEA-2; Covered by valid WESC and COR.
Bataan-Zambales CW Wind Power Project	Wind	Citicoe Wind Energy Corporation	Dinalupihan and Hermosa, Bataan and Subic, Zambales	III	100.000	Oct-2026	Dec-2026	Under GEA-2; Covered by valid WESC and COR.
Camarines Sur CW Wind Power Project	Wind	Citicoe Wind Energy Corporation	Bombon and Calabanga, Camarines Sur	V	30.00	Oct-2026	Dec-2026	Under GEA-2; Covered by valid WESC and COR.
ENERGY STORAGE SYSTEM (ESS)					1394.000			
Gamu Battery Energy Storage System	BESS	SMGP BESS Power Inc.	Gamu, Isabela	II	20.000	Dec 2023	Apr 2024	Delays due to COVID-19 pandemic; Contingent to the releasing of bid bulletin for the second round of Competitive Selection Process by NGCP/For Reserve Market
Gamu Battery Energy Storage System Phase 2	BESS	SMGP BESS Power Inc.	Gamu, Isabela	II	20.000	Dec 2023	Apr 2024	Delays due to COVID-19 pandemic; Contingent to the releasing of bid bulletin for the second round of Competitive Selection Process by NGCP/For Reserve Market
Magapit Battery Energy Storage System	BESS	SMGP BESS Power Inc.	Magapit, Cagayan	II	20.000	May 2023	Apr 2024	Delays due to COVID-19 pandemic; Contingent to the releasing of bid bulletin for the second round of Competitive Selection Process by NGCP/For Reserve Market
Magapit Battery Energy Storage System Phase 2	BESS	SMGP BESS Power Inc.	Magapit, Cagayan	II	20.000	May 2023	Apr 2024	Delays due to COVID-19 pandemic; Contingent to the releasing of bid bulletin for the second round of Competitive Selection Process by NGCP/For Reserve Market
Concepcion Battery Energy Storage System	BESS	SMGP BESS Power Inc.	Concepcion, Tarlac	III	20.000	Mar 2023	Jan 2024	Delays due to COVID-19 pandemic
Concepcion Battery Energy Storage System Phase 2	BESS	SMGP BESS Power Inc.	Concepcion, Tarlac	III	30.000	Mar 2023	Jan 2024	Delays due to COVID-19 pandemic
Lumban Battery Energy Storage System	BESS	SMGP BESS Power Inc.	Lumban, Laguna	IV-A	40.000	Sep 2023	Apr 2024	Delays due to COVID-19 pandemic; Contingent to the releasing of bid bulletin for the second round of Competitive Selection Process by NGCP/For Reserve Market
Lumban Battery Energy Storage System Phase 2	BESS	SMGP BESS Power Inc.	Lumban, Laguna	IV-A	20.000	Sep 2023	Apr 2024	Delays due to COVID-19 pandemic; Contingent to the releasing of bid bulletin for the second round of Competitive Selection Process by NGCP/For Reserve Market
Mexico Battery Energy Storage System	BESS	SMGP BESS Power Inc.	Mexico, Pampanga	III	50.000	Sep 2023	Apr 2024	Delays due to COVID-19 pandemic; Contingent to the releasing of bid bulletin for the second round of Competitive Selection Process by NGCP/For Reserve Market
Mexico Battery Energy Storage System Phase 2	BESS	SMGP BESS Power Inc.	Mexico, Pampanga	III	20.000	Sep 2023	Apr 2024	Delays due to COVID-19 pandemic; Contingent to the releasing of bid bulletin for the second round of Competitive Selection Process by NGCP/For Reserve Market
Mahabang Parang Battery Energy Storage System	BESS	SMGP BESS Power Inc.	Mahabang Parang, Batangas	IV-A	40.000	TBD	TBD	Delays due to COVID-19 pandemic (TT&C and TCOD on-hold per latest Monthly Accomplishment Report submission)
Daraga Battery Energy Storage System	BESS	SMGP BESS Power Inc.	Daraga, Albay	V	40.000	TBD	TBD	Delays due to COVID-19 pandemic (TT&C and TCOD on-hold per latest Monthly Accomplishment Report submission)
Bauang Battery Energy Storage Project	BESS	SMGP BESS Power Inc.	Bauang, La Union	I	40.000	TBD	TBD	Delays due to COVID-19 pandemic (TT&C and TCOD on-hold per latest Monthly Accomplishment Report submission)
Labrador Battery Energy Storage System	BESS	SMGP BESS Power Inc.	Labrador, Pangasinan	I	40.000	TBD	TBD	Delays due to COVID-19 pandemic (TT&C and TCOD on-hold per latest Monthly Accomplishment Report submission)
San Rafael Battery Energy Storage System	BESS	SMGP BESS Power Inc.	San Rafael, Bulacan	III	20.000	TBD	TBD	Delays due to COVID-19 pandemic (TT&C and TCOD on-hold per latest Monthly Accomplishment Report submission)
Cabanatuan Battery Energy Storage	BESS	SMGP BESS Power Inc.	Cabanatuan, Nueva Ecija	III	40.000	TBD	TBD	Delays due to COVID-19 pandemic (TT&C and TCOD on-hold per latest Monthly Accomplishment Report submission)
Hermosa Battery Energy Storage System	BESS	SMGP BESS Power Inc.	Hermosa, Bataan	III	40.000	TBD	TBD	Delays due to COVID-19 pandemic (TT&C and TCOD on-hold per latest Monthly Accomplishment Report submission)
Laog Battery Energy Storage System Project	BESS	SMGP BESS Power Inc.	Laog, Ilocos Norte	I	40.000	TBD	TBD	Delays due to COVID-19 pandemic (TT&C and TCOD on-hold per latest Monthly Accomplishment Report submission)
Navotas Battery Energy Storage System Project	BESS	SMGP BESS Power Inc.	Navotas, Metro Manila	NCR	40.000	TBD	TBD	Delays due to COVID-19 pandemic (TT&C and TCOD on-hold per latest Monthly Accomplishment Report submission)
Mexico SJM Battery Energy Storage System	BESS	SMGP BESS Power Inc.	Barangay San Jose Matulid, Mexico, Pampanga	III	20.000	Aug 2024	Sep 2024	Delays due to COVID-19 pandemic; Contingent to the releasing of bid bulletin for the second round of Competitive Selection Process by NGCP/For Reserve Market
Pagbilao Battery Energy Storage System	BESS	SMGP BESS Power Inc.	Pagbilao, Quezon	IV-A	40.000	TBD	TBD	Delays due to COVID-19 pandemic (TT&C and TCOD on-hold per latest Monthly Accomplishment Report submission)
Bacnotan Battery Energy Storage System	BESS	SMGP BESS Power Inc.	Brgy. Cabugao, Bacnotan, La Union	I	40.000	TBD	TBD	Delays due to COVID-19 pandemic (TT&C and TCOD on-hold per latest Monthly Accomplishment Report submission)
Subic Battery Energy Storage System	BESS	SMGP BESS Power Inc.	Sito Agusuhin, Cawag, Subic, Zambales	III	40.000	TBD	TBD	Delays due to COVID-19 pandemic (TT&C and TCOD on-hold per latest Monthly Accomplishment Report submission)

LUZON COMMITTED POWER PROJECTS

As of 31 December 2023

Name of the Project	Plant Type	Company Name	Location	Region	Installed/Rated Capacity (MW)	Target Testing and Commissioning	Target Commercial Operation	Remarks / Issues Encountered During Project Development
San Jose del Monte Battery Energy Storage System	BESS	SMGP BESS Power Inc.	Brgy. San Jose del Monte City, Bulacan	III	40.000	TBD	TBD	Delays due to COVID-19 pandemic (TT&C and TCO on-hold per latest Monthly Accomplishment Report submission)
Bolo Battery Energy Storage System	BESS	SMGP BESS Power Inc.	Brgy. Bolo, Labrador, Pangasinan	I	40.000	TBD	TBD	Delays due to COVID-19 pandemic (TT&C and TCO on-hold per latest Monthly Accomplishment Report submission)
Tuguegarao Battery Energy Storage System	BESS	SMGP BESS Power Inc.	Brgy. Libag Norte, Tuguegarao City, Cagayan	II	40.000	TBD	TBD	Delays due to COVID-19 pandemic (TT&C and TCO on-hold per latest Monthly Accomplishment Report submission)
Bayombong Battery Energy Storage System	BESS	SMGP BESS Power Inc.	Brgy. Busilac, Bayombong, Nueva Vizcaya	II	40.000	TBD	TBD	Delays due to COVID-19 pandemic (TT&C and TCO on-hold per latest Monthly Accomplishment Report submission)
Calamba Battery Energy Storage System	BESS	SMGP BESS Power Inc.	Brgy. Prinza, Calamba, Laguna	IV-A	40.000	TBD	TBD	Delays due to COVID-19 pandemic (TT&C and TCO on-hold per latest Monthly Accomplishment Report submission)
Labo Battery Energy Storage System	BESS	SMGP BESS Power Inc.	Brgy. Mahawan-hawan, Labo, Camarines Norte	V	40.000	TBD	TBD	Delays due to COVID-19 pandemic (TT&C and TCO on-hold per latest Monthly Accomplishment Report submission)
Naga Battery Energy Storage System	BESS	SMGP BESS Power Inc.	Brgy. Del Rosario, Naga, Camarines Sur	V	40.000	TBD	TBD	Delays due to COVID-19 pandemic (TT&C and TCO on-hold per latest Monthly Accomplishment Report submission)
Bac-Man Energy Storage System	BESS	Energy Development Corporation	Manito, Albay	V	30.000	Sep 2024	Dec 2024	No significant issues encountered at the moment
San Rafael Battery Energy Storage Phase 2	BESS	SMGP BESS Power Inc.	San Rafael, Bulacan	III	20.000	TBD	TBD	Delays due to COVID-19 pandemic (TT&C and TCO on-hold per latest Monthly Accomplishment Report submission)
Sual Battery Energy Storage System	BESS	SMGP BESS Power Inc.	Sual, Pangasinan	I	60.000	TBD	TBD	Delays due to COVID-19 pandemic (TT&C and TCO on-hold per latest Monthly Accomplishment Report submission)
Urdaneta Battery Energy Storage System	BESS	SMGP BESS Power Inc.	Urdaneta, Pangasinan	I	40.000	TBD	TBD	Delays due to COVID-19 pandemic (TT&C and TCO on-hold per latest Monthly Accomplishment Report submission)
Dasmariñas Battery Energy Storage System	BESS	SMGP BESS Power Inc.	Dasmariñas, Cavite	IV-A	40.000	TBD	TBD	Delays due to COVID-19 pandemic (TT&C and TCO on-hold per latest Monthly Accomplishment Report submission)
Ilijan Battery Energy Storage System	BESS	SMGP BESS Power Inc.	Ilijan, Batangas	IV-A	40.000	TBD	TBD	Delays due to COVID-19 pandemic (TT&C and TCO on-hold per latest Monthly Accomplishment Report submission)
Gumaca Battery Energy Storage System	BESS	SMGP BESS Power Inc.	Brgy. Progreso, Gumaca, Quezon	IV-A	40.000	TBD	TBD	Delays due to COVID-19 pandemic (TT&C and TCO on-hold per latest Monthly Accomplishment Report submission)
La Trinidad Battery Energy Storage System	BESS	SMGP BESS Power Inc.	Beckel, La Trinidad, Benguet	CAR	40.000	TBD	TBD	Delays due to COVID-19 pandemic (TT&C and TCO on-hold per latest Monthly Accomplishment Report submission)
BCCP Limay Battery Energy Storage System Project Phase 2	BESS	SMGP BESS Power Inc.	BCCPP, Limay, Bataan	III	20.000	TBD	TBD	Delays due to COVID-19 pandemic (TT&C and TCO on-hold per latest Monthly Accomplishment Report submission)
Angat Battery Energy Storage System Project	BESS	SMGP BESS Power Inc.	Angat, Bulacan	III	20.000	TBD	TBD	Delays due to COVID-19 pandemic (TT&C and TCO on-hold per latest Monthly Accomplishment Report submission)
Magat Battery Energy Storage System	BESS	SN Abotiz Power Magat, Inc.	Ramon, Isabela	II	24.000	Mar 2023	Mar 2024	Magat BESS already at 100% completion rate. All required Testing and Commissioning activities were already completed, while other permits (regulatory, LGU, service agreement) are completed and in process of acquisition simultaneously. Magat BESS COC/PAO Application is also completed and expecting to acquire certification by January 2024.

Notes:

TBD - To be determined
Renewable Energy (RE) Projects (Geothermal, Hydro, Biomass, Solar, and Wind) are updated as of 30 November 2023

For inquiries, please contact the following:

DOE Electric Power Industry Management Bureau (EPIB) for non-RE projects (coal, oil, natural gas, and BESS) - doe.epib.powerprojects@gmail.com
DOE Renewable Energy Management Bureau (REMB) for RE Projects - remb9513@doe.gov.ph