

## VISAYAS COMMITTED POWER PROJECTS

As of 31 August 2022

Name of the Project	Plant Type	Company Name	Location	Installed/ Rated Capacity (MW)	Target Testing and Commissioning	Target Commercial Operation	Remarks / Issues Encountered During Project Development
<b>COAL</b>				<b>270.000</b>			
Palm Concepcion Coal-Fired Power Plant Unit II	Coal	Palm Concepcion Power Corp.	Brgy. Nipa, Concepcion, Iloilo	270.000	Mar 2025	Mar 2025	
<b>OIL</b>				<b>19.674</b>			
11.174 MW Calbayog Bunker C-Fired Diesel Power Plant	Oil	GT-Energy Corp.	Purok 1, Sitio Looc, Brgy. Carayman, Calbayog City, Western Samar	11.174	Nov 2022	Dec 2022	Delay in procurement of major equipment offshore due to Covid-19 restriction and increase of project costs due to inflation.
Sulzer Diesel Power Plant	Oil	General Milling Corporation	GMC Complex, Lapu-lapu City, Cebu	5.500	Completed	Sep 2023	Testing and commissioning are already completed but National Grid Corporation of the Philippines required to conduct New SIS and use as tapping point the existing 69kV Feeder2 line of their 138kV GIS Substation. NGCP released the offer of service to commence study on October 17, 2022. TCO will commence if all regulatory requirements are complied with.
Caterpillar Diesel Power Plant	Oil	General Milling Corporation	GMC Complex, Lapu-lapu City, Cebu	2.000	Completed	Sep 2023	
Cummins Diesel Power Plant	Oil	General Milling Corporation	GMC Complex, Lapu-lapu City, Cebu	1.000	Completed	Sep 2023	
<b>GEOHERMAL</b>				<b>50.000</b>			
Biliran Geothermal Plant Project (Unit 1)	Geothermal	Biliran Geothermal Incorporated	Biliran, Biliran	3.500	Sep 2022	Mar 2023	Distribution Impact Study (DIS) and Distribution Asset Study (DAS) was approved by BILECO Board of Directors on 10 August 2021.
Biliran Geothermal Plant Project (Unit 2)	Geothermal	Biliran Geothermal Incorporated	Biliran, Biliran	4.500	Sep 2024	Nov 2024	
Biliran Geothermal Plant Project (Unit 3)	Geothermal	Biliran Geothermal Incorporated	Biliran, Biliran	10.000	2025	2025	
Biliran Geothermal Plant Project (Unit 4)	Geothermal	Biliran Geothermal Incorporated	Biliran, Biliran	10.000	2026	2026	
Biliran Geothermal Plant Project (Unit 5)	Geothermal	Biliran Geothermal Incorporated	Biliran, Biliran	22.000	2027	2027	
<b>HYDRO</b>				<b>39.030</b>			
Timababan Hydroelectric Power Plant	Hydro	Oriental Energy and Power Generation Corporation	Madalag, Aklan	18.000	Sep 2022	Sep 2022	DOC Under FIT Ongoing Testing and Commissioning With SIS
Igbulo (Bais) Hydroelectric Power Project	Hydro	Century Peak Energy Corporation	Igbaras, Iloilo	5.100	Sep 2022	Sep 2022	DOC Under FIT For Testing and Commissioning
Tubig Hydroelectric Power Project	Hydro	Vivant Energy Corporation	Taft, Eastern Samar & Hinabangan, Samar	15.930	Ongoing (Sept 2022)	Sep 2022	DOC Under FIT Testing and Commissioning is complete. Awaiting issuance of FCATC
<b>BIOMASS</b>				<b>11.000</b>			
8 MW Biomass Cogeneration Plant (Expansion Project)	Biomass	Central Azucarera de San Antonio	Passi City, Iloilo	8.000	Oct 2022	Dec 2022	No schedule of GCT for the 8-MW
3 MW Biomass Power Plant Project	Biomass	HDJ Bayawan Agri-Venture Corporation	Bayawan City, Negros Oriental	3.000	Mar 2023	May 2023	Operating for own-use; Target of completion of Interconnection facility in April 2022; COVID-19 pandemic caused some delays in project implementation
<b>SOLAR</b>				<b>1.500</b>			
Mandaue Solar Power Project	Solar	ET Energy Island, Corp.	Brgy. Tipolo, Mandaue City, Cebu	1.500	Feb 2023	Feb 2023	
<b>ENERGY STORAGE SYSTEM (ESS)</b>				<b>310.125</b>			
Kabankalan Battery Energy Storage System (Phase 2)	BESS	SMCGP Philippines Energy Storage Co. Ltd.	Brgy. Binicul, Kabankalan, Negros Occidental	10.125	Completed	Oct 2022	Due to COVID-19 lockdown restrictions, mobilization of contractors and equipment manufacturing and delivery has been delayed. Tentative commercial operation date is October 2022 after Ancillary Services bidding and Ancillary Services Procurement Agreement Approval
Toledo Battery Energy Storage System	BESS	Universal Power Solutions Inc.	Toledo City, Cebu	20.000	Completed	Jan 2023	Delays due to COVID-19 pandemic
Ubay Battery Energy Storage System	BESS	Universal Power Solutions Inc.	Ubay, Bohol	20.000	Completed	Jan 2023	Delays due to COVID-19 pandemic
Ormoc Battery Energy Storage System	BESS	Universal Power Solutions Inc.	Ormoc, Leyte	20.000	Oct 2022	Jan 2023	Delays due to COVID-19 pandemic
Ormoc Battery Energy Storage System Phase 2	BESS	Universal Power Solutions Inc.	Ormoc, Leyte	20.000	Oct 2022	Jan 2023	Delays due to COVID-19 pandemic
Tabango Battery Energy Storage System	BESS	Universal Power Solutions Inc.	Tabango, Leyte	20.000	Mar 2023	Jun 2023	Delays due to COVID-19 pandemic
Dingle Battery Energy Storage System	BESS	Universal Power Solutions Inc.	Dingle, Iloilo	20.000	Jun 2023	Jun 2023	Delays due to COVID-19 pandemic
Samboan Battery Energy Storage System	BESS	Universal Power Solutions Inc.	Samboan, Cebu	20.000	Jul 2023	Sep 2023	Delays due to COVID-19 pandemic
Compostela Battery Energy Storage System	BESS	Universal Power Solutions Inc.	Compostela, Cebu	20.000	Jul 2023	Sep 2023	Delays due to COVID-19 pandemic
Nabas Battery Energy Storage System	BESS	Universal Power Solutions Inc.	Nabas, Antique	20.000	Jul 2024	Sep 2024	Delays due to COVID-19 pandemic
Calbayog Battery Energy Storage System	BESS	Universal Power Solutions Inc.	Brgy. Carayman, Calbayog, Samar	20.000	Jul 2024	Sep 2024	Delays due to COVID-19 pandemic
Tabango Battery Energy Storage System Phase 2	BESS	Universal Power Solutions Inc.	Tabango, Leyte	20.000	Mar 2025	May 2025	Delays due to COVID-19 pandemic
Toledo Battery Energy Storage System Phase 2	BESS	Universal Power Solutions Inc.	Toledo City, Cebu	20.000	Mar 2025	May 2025	Delays due to COVID-19 pandemic
San Carlos Battery Energy Storage System	BESS	Universal Power Solutions Inc.	San Carlos City, Negros Occidental	20.000	Mar 2025	May 2025	Delays due to COVID-19 pandemic
Mactan Battery Energy Storage System	BESS	Universal Power Solutions Inc.	Mactan, Cebu	20.000	Mar 2025	May 2025	Delays due to COVID-19 pandemic
Ubay Battery Energy Storage System Phase 2	BESS	Universal Power Solutions Inc.	Ubay, Bohol	20.000	Mar 2025	May 2025	Delays due to COVID-19 pandemic

### Notes:

TBD - To be determined

Renewable Energy (RE) Projects (Geothermal, Hydro, Biomass, Solar, and Wind) are updated as of 31 August 2022

### For inquiries, please contact the following:

DOE Electric Power Industry Management Bureau (EPIMB) for non-RE projects (coal, oil, natural gas, and BESS) - doe.epimb.powerprojects@gmail.com

DOE Renewable Energy Management Bureau (REMB) for RE Projects - remb9513@doe.gov.ph