

**VISAYAS COMMITTED POWER PROJECTS**

As of 30 September 2023

Name of the Project	Plant Type	Company Name	Location	Region	Installed/ Rated Capacity (MW)	Target Testing and Commissioning	Target Commercial Operation	Remarks / Issues Encountered During Project Development
<b>COAL</b>								
Palm Concepcion Coal-Fired Power Plant Unit II	Coal	Palm Concepcion Power Corp.	Brgy. Nipa, Concepcion, Iloilo	VI	135,000	Jun 2026	Jun 2026	
<b>OIL</b>								
11.174 MW Calbayog Bunker C-Fired Diesel Power Plant	Oil	GT-Energy Corp.	Purok 1, Sitio Locc, Brgy. Carayman, Calbayog City, Western Samar	VIII	11,174	Jul - Sept 2023	Oct 2023	Delay in procurement of major equipment offshore due to Covid-19 restriction and increase of project costs due to inflation.
Sulzer Diesel Power Plant	Oil	General Milling Corporation	M.L. Quezon National Highway, Barangay Pajo, Lapu-lapu City, Cebu	VII	5,500	Completed	Sep 2024	
Caterpillar Diesel Power Plant	Oil	General Milling Corporation	M.L. Quezon National Highway, Barangay Pajo, Lapu-lapu City, Cebu	VII	2,000	Completed	Sep 2024	Power plant construction was completed. Procurement and installation of required protective devices, communication equipment, and SCADA devices are currently on-going.
Cummins Diesel Power Plant	Oil	General Milling Corporation	M.L. Quezon National Highway, Barangay Pajo, Lapu-lapu City, Cebu	VII	1,000	Completed	Sep 2024	
<b>GEO THERMAL</b>								
Biliran Geothermal Plant Project (Unit 1)	Geothermal	Biliran Geothermal Incorporated	Biliran, Biliran	VIII	2,000	Sep 2023	Dec 2023	Embedded with BILECO T&C and COD are as per initial submitted revised WP. 85% overall completion in construction and installation of power plant including transmission line upgrading. Ongoing site preparation and procurement of materials. (16% complete)
Northern Negros Geothermal Project	Geothermal	Energy Development Corporation	Bago and Murcia, province of Negros Occidental.	VI	5,600	June 2024	Sep 2024	Related capacity is subject to the approval of their request for an increase in capacity from 5MW to 5.6MW. Under evaluation. Project name was change from Northern Negros Geothermal Project to Bago Binary Geothermal Power Plant
Biliran Geothermal Plant Project (Unit 2)	Geothermal	Biliran Geothermal Incorporated	Biliran, Biliran	VIII	10,000	2025	2025	
Biliran Geothermal Plant Project (Unit 3)	Geothermal	Biliran Geothermal Incorporated	Biliran, Biliran	VIII	38,000	2027	2027	
<b>HYDRO</b>								
Timbaban Hydroelectric Power Project	Hydro	Oriental Energy and Power Generation Corporation	Madalag, Aklan	VI	18,000	Nov-22	Jul-23	DOC Under FIT FCATC issued on 31 July 2023
Igbulo (Bais) Hydroelectric Power Project	Hydro	Century Peak Energy Corporation	Igbaras, Iloilo	VI	8,100	Nov-23	Dec-23	With SIS Endorsement DOC Under FIT
Upper Taft Hydroelectric Power Project	Hydro	Iraya Ventures, Inc.	Taft, Eastern Samar	VIII	14,100	Nov-23	Dec-23	DOC Under FIT 80% as of July 2023
<b>BIOMASS</b>								
8 MW Biomass Cogeneration Plant	Biomass	Central Azucarera de San Antonio	Passi City, Iloilo	VI	8,000	Dec 2023	Jan 2024	- Awaiting schedule of window for the conduct of T&C from NGCP - 8 MW corresponds only to expansion project, total installed capacity is 23 MW; 15 MW already operational under FIT
3 MW Biomass Cogeneration Power Plant Project (3 MW Phase 1)	Biomass	HDJ Bayawan Agri-Venture Corporation	Bayawan City, Negros Oriental	VII	3,000	Nov 2023	Jan 2024	- Operational for own-use of its Phase I (3MW) - Ongoing installation of electrical components (CT, PT and power meters)
3 MW Biomass Cogeneration Plant Project (Phase 2: 3MW)	Biomass	HDJ Bayawan Agri-Venture Corporation	Bayawan City, Negros Oriental	VII	3,000	Feb 2024	Apr 2024	- 85% project completion of Phase II; expected to resume project construction by November 2023
70-MW Biomass Cogeneration Plant (30-MW Expansion Project)	Biomass	Victorias Milling Company, Inc.	Victorias City, Negros Occidental	VI	30,000	Dec 2023	Feb 2024	- With NGCP offer of service to be conducted on March 2024. However, NGCP conducted a site visit at VMCI and will expedite to release the SIS report by July 2023 prior to the target project completion by December 2023
<b>SOLAR</b>								
Kananga-Ormoc Solar Power Project	Solar	Solar Philippines Visayas Corporation	Kananga and Ormoc City, Leyte	VIII	300,000	Oct 2025	Dec 2025	Under the 1st Green Energy Auction Program (GEA-1)
<b>WIND</b>								
13.2MW Nabes-2 Wind Power Project	Wind	Petrowind Energy, Inc.	Nabas, Malay, Aklan	VI	13,200	May 2025	May 2025	Under GEA-1
<b>ENERGY STORAGE SYSTEM (ESS)</b>								
Ubay Battery Energy Storage System	BESS	Universal Power Solutions Inc.	Ubay, Bohol	VII	20,000	July 2022 (Completed)	Nov 2023	Delays due to COVID-19 pandemic
Ormoc Battery Energy Storage System	BESS	Universal Power Solutions Inc.	Ormoc, Leyte	VIII	20,000	Jan 2023	Oct 2023	Delays due to COVID-19 pandemic
Ormoc Battery Energy Storage System Phase 2	BESS	Universal Power Solutions Inc.	Ormoc, Leyte	VIII	20,000	Jan 2023	Oct 2023	Delays due to COVID-19 pandemic
Tabango Battery Energy Storage System	BESS	Universal Power Solutions Inc.	Tabango, Leyte	VIII	20,000	Sep 2023	Apr 2024	Delays due to COVID-19 pandemic
Dingle Battery Energy Storage System	BESS	Universal Power Solutions Inc.	Dingle, Iloilo	VI	20,000	Mar 2024	Apr 2024	Delays due to COVID-19 pandemic
Samboan Battery Energy Storage System	BESS	Universal Power Solutions Inc.	Samboan, Cebu	VII	20,000	Mar 2024	Apr 2024	Delays due to COVID-19 pandemic
Compostela Battery Energy Storage System	BESS	Universal Power Solutions Inc.	Compostela, Cebu	VII	20,000	Mar 2024	Apr 2024	Delays due to COVID-19 pandemic
Nabas Battery Energy Storage System	BESS	Universal Power Solutions Inc.	Nabas, Antique	VI	20,000	Jul 2024	Sep 2024	Delays due to COVID-19 pandemic
Calbayog Battery Energy Storage System	BESS	Universal Power Solutions Inc.	Brgy. Carayman, Calbayog, Samar	VIII	20,000	Jul 2024	Sep 2024	Delays due to COVID-19 pandemic
Tongonan Energy Storage System	BESS	Energy Development Corporation	Kananga, Leyte	VIII	30,000	Sep 2024	Dec 2024	Delays due to COVID-19 pandemic
Southern Negros Energy Storage System	BESS	Energy Development Corporation	Valencia, Negros Oriental	VI	30,000	Sep 2024	Dec 2024	
Northern Negros Energy Storage System	BESS	Energy Development Corporation	Murcia, Negros Occidental	VI	30,000	Sep 2024	Dec 2025	
Tabango Battery Energy Storage System Phase 2	BESS	Universal Power Solutions Inc.	Tabango, Leyte	VIII	20,000	Mar 2025	May 2025	Delays due to COVID-19 pandemic
Toledo Battery Energy Storage System Phase 2	BESS	Universal Power Solutions Inc.	Toledo City, Cebu	VII	20,000	Mar 2025	May 2025	Delays due to COVID-19 pandemic
San Carlos Battery Energy Storage System	BESS	Universal Power Solutions Inc.	San Carlos City, Negros Occidental	VI	20,000	Mar 2025	May 2025	Delays due to COVID-19 pandemic
Maclan Battery Energy Storage System	BESS	Universal Power Solutions Inc.	Maclan, Cebu	VII	20,000	Mar 2025	May 2025	Delays due to COVID-19 pandemic
Ubay Battery Energy Storage System Phase 2	BESS	Universal Power Solutions Inc.	Ubay, Bohol	VII	20,000	Mar 2025	May 2025	Delays due to COVID-19 pandemic

**Notes:**

TBD - To be determined  
Renewable Energy (RE) Projects (Geothermal, Hydro, Biomass, Solar, and Wind) are updated as of 30 September 2023

For inquiries, please contact the following:  
DOE Electric Power Industry Management Bureau (EPIMB) for non-RE projects (coal, oil, natural gas, and BESS) - doe.epimb.powerprojects@gmail.com  
DOE Renewable Energy Management Bureau (REMB) for RE Projects - remb9513@doe.gov.ph