

VISAYAS COMMITTED POWER PROJECTS

As of 30 November 2023

Name of the Project	Plant Type	Company Name	Location	Region	Installed/ Rated Capacity (MW)	Target Testing and Commissioning	Target Commercial Operation	Remarks / Issues Encountered During Project Development
COAL					135.000			
Palm Concepcion Coal-Fired Power Plant Unit II	Coal	Palm Concepcion Power Corp.	Brgy. Nipa, Concepcion, Iloilo	VI	135.000	Jun 2026	Jun 2026	
OIL					114.874			
Sulzer Diesel Power Plant	Oil	General Milling Corporation	M.L. Quezon National Highway, Barangay Pajo, Lapu-lapu City, Cebu	VII	5.500	Completed	Sep 2024	Power plant construction was completed. Procurement and installation of required protective devices, communication equipment, and SCADA devices are currently on-going.
Caterpillar Diesel Power Plant	Oil	General Milling Corporation	M.L. Quezon National Highway, Barangay Pajo, Lapu-lapu City, Cebu	VII	2.000	Completed	Sep 2024	
Cummins Diesel Power Plant	Oil	General Milling Corporation	M.L. Quezon National Highway, Barangay Pajo, Lapu-lapu City, Cebu	VII	1.000	Completed	Sep 2024	
Bohol In-Island Diesel Power Plant	Oil	Conal Holdings Corporation	Brgy. Imelda, Ubay, Bohol	VII	95.200	Feb 2024	Apr 2024	
11.174 MW Calbayog Bunker C-Fired Diesel Power Plant	Oil	GT-Energy Corp.	Purok 1, Sitio Looc, Brgy. Carayman, Calbayog City, Western Samar	VIII	11.174	Jul - Oct 2023	Mar 2024	Delay in procurement of major equipment offshore due to Covid-19 restriction and increase of project costs due to inflation. Waiting for issuance of PAO/COC from ERC
GEOTHERMAL					55.645			
Biliran Geothermal Plant Project (Unit 1)	Geothermal	Biliran Geothermal Incorporated	Sitio Pulang Yuta, Brgy. Cabibihan, Cabiran, Biliran	VIII	2.000	Nov. 2023	Dec 2023	Embedded with BILECO 100% overall completion in construction and installation of power plant including transmission line upgrading. PCATC was issued by BILECO on November 9, 2023. Ongoing T&C.
Bago Binary Geothermal Power Plant (formerly Northern Negros Geothermal Project)	Geothermal	Energy Development Corporation	Brgy. Mailum, Bago, Negros Occidental	VI	5.645	June 2024	Sep 2024	Ongoing civil works and procurement of materials. (29% complete)
Biliran Geothermal Plant Project (Unit 2)	Geothermal	Biliran Geothermal Incorporated	Biliran, Biliran	VIII	6.000	Sep 2024	Oct 2024	Installation will commence after completing the commissioning of Phase 1
Biliran Geothermal Plant Project (Unit 3)	Geothermal	Biliran Geothermal Incorporated	Biliran, Biliran	VIII	42.000	2027	2027	
HYDRO					24.200			
Upper Taft Hydroelectric Power Project	Hydro	Iraya Ventures, Inc.	Taft, Eastern Samar	VIII	14.100	Dec-23	Feb-24	DOC under FIT 83% as of October 2023
Igbulo (Bais) Hydroelectric Power Project	Hydro	Century Peak Energy Corporation	Igbaras, Iloilo	VI	8.100	2025	2025	With SIS Endorsement DOC Under FIT. Delayed due to technical issues on the improvement of the design of the civil structures. Right-of-way issues
Bao Hydroelectric Power Project	Hydro	LEYECO V	Kanangga, Leyte	VIII	2.000	May-25	Jul-25	Embedded Plant - LEYECO V 27.82% complete as of September 2023
BIOMASS					44.000			
8 MW Biomass Cogeneration Plant (Expansion Project)	Biomass	Central Azucarera de San Antonio	Passi City, Iloilo	VI	8.000	Jan 2024	Mar 2024	- Completed internal testing; Scheduled for the conduct of T&C from NGCP on 12 January 2024 - 8 MW corresponds only to expansion project, total installed capacity is 23 MW; 15 MW already operational under FIT
3 MW Biomass Cogeneration Power Plant Project (3 MW Phase 1)	Biomass	HDJ Bayawan Agri-Venture Corporation	Bayawan City, Negros Oriental	VII	3.000	Feb 2024	Apr 2024	- Operational for own-use of its Phase I (3MW) - Ongoing installation of electrical components (CT, PT and power meters)
3 MW Biomass Cogeneration Plant Project (Phase 2: 3MW)	Biomass	HDJ Bayawan Agri-Venture Corporation	Bayawan City, Negros Oriental	VII	3.000	Feb 2024	Apr 2024	- 85% project completion of Phase II; waiting for other equipment and parts to arrive. Estimated to resume project construction by 3rd week of January 2024.
70-MW Biomass Cogeneration Plant (30-MW Expansion Project)	Biomass	Victorias Milling Company, Inc.	Victorias City, Negros Occidental	VI	30.000	Jan 2024	Feb 2024	- Ongoing load testing of the 30-MW STG and SIPS has already been installed. NGCP also required the installation of Network Disturbance Monitoring Equipment which is currently for CapEX approval while the Facility Studies if for submission to NGCP's OCTA Portal.
SOLAR					300.000			
Kananga-Ormoc Solar Power Project	Solar	Solar Philippines Visayas Corporation	Kananga and Ormoc City, Leyte	VIII	300.000	Oct 2025	Dec 2025	Under the 1st Green Energy Auction Program (GEA-1)
WIND					13.200			
13.2MW Nabas-2 Wind Power Project	Wind	Petrowind Energy, Inc.	Nabas, Malay, Aklan	VI	13.200	May 2025	May 2025	Under GEA-1
ENERGY STORAGE SYSTEM (ESS)					370.000			
Ubay Battery Energy Storage System	BESS	SMGP BESS Power Inc.	Ubay, Bohol	VII	20.000	July 2022 (Completed)	Dec 2023	Delays due to COVID-19 pandemic
Ormoc Battery Energy Storage System	BESS	SMGP BESS Power Inc.	Ormoc, Leyte	VIII	20.000	Jan 2023	Jan 2024	Delays due to COVID-19 pandemic
Ormoc Battery Energy Storage System Phase 2	BESS	SMGP BESS Power Inc.	Ormoc, Leyte	VIII	20.000	Jan 2023	Jan 2024	Delays due to COVID-19 pandemic
Tabango Battery Energy Storage System	BESS	SMGP BESS Power Inc.	Tabango, Leyte	VIII	20.000	Sep 2023	Apr 2024	Delays due to COVID-19 pandemic; Contingent to the releasing of bid bulletin for the second round of Competitive Selection Process by NGCP/For Reserve Market
Dingle Battery Energy Storage System	BESS	SMGP BESS Power Inc.	Dingle, Iloilo	VI	20.000	TBD	TBD	Delays due to COVID-19 pandemic (TT&C and TCOD on-hold per latest Monthly Accomplishment Report submission)
Samboan Battery Energy Storage System	BESS	SMGP BESS Power Inc.	Samboan, Cebu	VII	20.000	TBD	TBD	Delays due to COVID-19 pandemic (TT&C and TCOD on-hold per latest Monthly Accomplishment Report submission)
Compostela Battery Energy Storage System	BESS	SMGP BESS Power Inc.	Compostela, Cebu	VII	20.000	TBD	TBD	Delays due to COVID-19 pandemic (TT&C and TCOD on-hold per latest Monthly Accomplishment Report submission)
Nabas Battery Energy Storage System	BESS	SMGP BESS Power Inc.	Nabas, Antique	VI	20.000	TBD	TBD	Delays due to COVID-19 pandemic (TT&C and TCOD on-hold per latest Monthly Accomplishment Report submission)
Calbayog Battery Energy Storage System	BESS	SMGP BESS Power Inc.	Brgy. Carayman, Calbayog, Samar	VIII	20.000	TBD	TBD	Delays due to COVID-19 pandemic (TT&C and TCOD on-hold per latest Monthly Accomplishment Report submission)
Tonganon Energy Storage System	BESS	Energy Development Corporation	Brgy. Lim-ao, Kananga, Leyte	VIII	30.000	Sep 2024	Dec 2024	
Southern Negros Energy Storage System	BESS	Energy Development Corporation	Brgy. Putagaan, Valencia, Negros Oriental	VII	30.000	Sep 2024	Dec 2024	
Northern Negros Energy Storage System	BESS	Energy Development Corporation	Murcia, Negros Occidental	VI	30.000	Sep 2025	Dec 2025	
Tabango Battery Energy Storage System Phase 2	BESS	SMGP BESS Power Inc.	Tabango, Leyte	VIII	20.000	TBD	TBD	Delays due to COVID-19 pandemic (TT&C and TCOD on-hold per latest Monthly Accomplishment Report submission)
Toledo Battery Energy Storage System Phase 2	BESS	SMGP BESS Power Inc.	Toledo City, Cebu	VII	20.000	TBD	TBD	Delays due to COVID-19 pandemic (TT&C and TCOD on-hold per latest Monthly Accomplishment Report submission)
San Carlos Battery Energy Storage System	BESS	SMGP BESS Power Inc.	San Carlos City, Negros Occidental	VI	20.000	TBD	TBD	Delays due to COVID-19 pandemic (TT&C and TCOD on-hold per latest Monthly Accomplishment Report submission)
Mactan Battery Energy Storage System	BESS	SMGP BESS Power Inc.	Mactan, Cebu	VII	20.000	TBD	TBD	Delays due to COVID-19 pandemic (TT&C and TCOD on-hold per latest Monthly Accomplishment Report submission)
Ubay Battery Energy Storage System Phase 2	BESS	SMGP BESS Power Inc.	Ubay, Bohol	VII	20.000	TBD	TBD	Delays due to COVID-19 pandemic (TT&C and TCOD on-hold per latest Monthly Accomplishment Report submission)

VISAYAS COMMITTED POWER PROJECTS

As of 30 November 2023

Name of the Project	Plant Type	Company Name	Location	Region	Installed/ Rated Capacity (MW)	Target Testing and Commissioning	Target Commercial Operation	Remarks / Issues Encountered During Project Development
---------------------	------------	--------------	----------	--------	--------------------------------	----------------------------------	-----------------------------	---

Notes:

TBD - To be determined

Renewable Energy (RE) Projects (Geothermal, Hydro, Biomass, Solar, and Wind) are updated as of 30 November 2023

For inquiries, please contact the following:

DOE Electric Power Industry Management Bureau (EPIMB) for non-RE projects (coal, oil, natural gas, and BESS) - doe.epimb.powerprojects@gmail.com

DOE Renewable Energy Management Bureau (REMB) for RE Projects - remb9513@doe.gov.ph