

MINDANAO COMMITTED POWER PROJECTS

As of 31 January 2023

Name of the Project	Plant Type	Company Name	Location	Installed/ Rated Capacity (MW)	Target Testing and Commissioning	Target Commercial Operation	Remarks / Issues Encountered During Project Development
COAL				270.000			
Misamis Oriental 2 x 135 MW Circulating Fluidized Bed Coal Fired Thermal Power Plant	Coal	FDC Misamis Power Corporation (Formerly: FDC Utilities Inc.)	PHIVIDEK Industrial Estate, Villanueva, Misamis Oriental	270.000	Sept 2026	Mar 2027	Limited movement and delay on project implementation, coordination and permitting activities due to the travel restrictions and pandemic-related regulations and concerns
OIL-BASED				11.040			
SPC Diesel Power Plant	Oil	Supreme Power Corporation	Libudon Road, Lower Dawan, Mati City, Davao Oriental	11.040	Jul to Aug 2022 (Completed)	TBD	Awaiting for the issuance of the Certificate of Compliance and Power Supply Agreement Approval of the Energy Regulatory Commission
GEOHERMAL				0.000			
HYDROPOWER				100.320			
Alamada Hydroelectric Power Project	Hydro	Euro Hydro Power (Asia) Holdings, Inc.	Alamada, North cotabato	3.000	May 2022 (Completed)	Mar 2023	RTU installed, ongoing test of RTU by NGCP
Lake Mainit Hydroelectric Power Plant	Hydro	Agusan Power Corporation	Jabonga, Agusan del Norte	24.900	Mar 2023	Mar 2023	With SIS 94.77% Complete Embedded Plant - ANECO
Sipangpang Hydroelectric Power Plant	Hydro	Paragon Pegasus Solutions, Inc.	Cantilan, Surigao del Sur	1.800	May 2023	May 2023	DOC Under FIT 85.06% Complete Embedded Plant - SURSECO II
Maramag Hydroelectric Power Project	Hydro	Maramag Mini-Hydro Power Corporation (Formerly: First Bukidnon Electric Cooperative, Inc.)	Maramag, Bukidnon	2.040	Nov 2021 (Completed)	Mar 2023	Awaiting issuance of Certificate of Compliance from ERC Embedded Plant - FIBECO
Liangyan Hydropower Project	Hydro	Liangyan Power Corporation	Bacolod, Lanao del Norte	18.000	Apr 2023	Apr 2023	With SIS DOC Under FIT 71% Complete Embedded Plant - LANCEO
Siguil Hydroelectric Power Project	Hydro	Alsons Energy Development Corporation	Maasim, Sarangani	14.500	May 2023	Jun 2023	With SIS DOC Under FIT 85.87% Complete
Tagpangi Hydroelectric Power Project	Hydro	Everhydro Corporation	Vitali, Zamboanga City	1.700	Dec 2023	Dec 2023	DOC Under FIT 30% Complete EME delivered on site Embedded Plant - ZAMCELCO
Osmeña Hydroelectric Power Project	Hydro	LGS Renewable Energies Corporation	Governor Generoso, Davao Oriental	1.000	Dec 2023	Dec 2023	17.77% complete Embedded Plant - DANECO
Gakaon Hydroelectric Power Project	Hydro	Impasugong Energy Corporation	Impasugong, Bukidnon	2.230	Dec 2024	Dec 2024	Pending approval of DBM Loan 16% Complete Embedded Plant - BUSECO
Titunod Hydroelectric Power Project	Hydro	Euro Hydro Power (Asia) Holdings, Inc.	Kolambogan, Lanao del Norte	3.600	Dec 2024	Dec 2024	Issue with construction permit DOC Under FIT 5% Complete
Maladugao (Upper Cascade) Hydroelectric Power Project	Hydro	UPHC Bukidnon Hydro Power I Corp.	Kallilangan & Wao, Bukidnon	8.400	Oct 2024	Jan 2025	With SIS 23% Complete
Mailt bog Hydroelectric Power Project	Hydro	Philnewriver Power Corporation	Mailt bog, Bukidnon	3.700	Nov 2025	Nov 2025	Under the 1st Green Energy Auction Program (GEA-1)
Silo-o Hydroelectric Power Project	Hydro	Philnewriver Power Corporation	Mailt bog, Bukidnon	3.700	Nov 2025	Nov 2025	Under GEA-1
Mat-i 1 Hydroelectric Power Project	Hydro	Philnew Hydro Power Corporation	Claveria, Cagayan de Oro	4.850	Nov 2025	Nov 2025	Under GEA-1
Clarín Hydroelectric Power Project	Hydro	Philnew Hydro Power Corporation	Clarín, Misamis Occidental	6.900	Nov 2025	Nov 2025	Under GEA-1
BIOMASS				26.000			
6 MW Biomass Power Plant Project	Biomass	Libertad Power and Energy Corporation	Aurora, Zamboanga del Sur	6.000	May 2023	Jun 2023	Awaiting release of the approved bank loan
10 MW Biomass Cogeneration Plant	Biomass	Cotabato Sugar Central Co., Inc.	Matalam, North Cotabato	10.000	Oct 2023	Nov 2023	Under GEA-1 Operating for own-use
10 MW Biomass Cogeneration Plant	Biomass	Davao Sugar Central Co., Inc.	Hagonoy, Davao del Sur	10.000	Nov 2023	Dec 2023	Operating for own-use; Awaiting approval of PSA
SOLAR				120.000			
General Santos Solar Power Project	Solar	Solar Philippines Commercial Rooftop Projects, Inc.	General Santos City, South Cotabato	120.000	Dec 2025	Dec 2025	Under GEA-1
ENERGY STORAGE SYSTEM (ESS)				280.000			
Pitogo Battery Energy Storage System	BESS	Fort Pilar Energy, Inc.	Sitio Pitogo, Brgy. Sinunuc, Zamboanga City	60.000	June 2023	Oct 2023	Delays due to COVID-19 pandemic
Sangali Battery Energy Storage System	BESS	Fort Pilar Energy, Inc.	Sitio Malasugat, Brgy. Sangali, Zamboanga City	20.000	May 2023	Aug 2023	Delays due to COVID-19 pandemic
Maco Battery Energy Storage System	BESS	Universal Power Solutions Inc.	Maco, Davao	20.000	June 2022 (Completed)	Apr 2023	Delays due to COVID-19 pandemic
Villanueva Battery Energy Storage System	BESS	Universal Power Solutions Inc.	Tagoloan, Misamis Oriental	20.000	Jan 2023	Apr 2023	Delays due to COVID-19 pandemic
Jasaan Battery Energy Storage System	BESS	Universal Power Solutions Inc.	Jasaan, Misamis Oriental	20.000	Nov 2022	Apr 2023	Delays due to COVID-19 pandemic
Tagum Battery Energy Storage System	BESS	Universal Power Solutions Inc.	Tagum, Davao del Norte	20.000	May 2023	Jul 2023	Delays due to COVID-19 pandemic
Aurora Battery Energy Storage System	BESS	Fort Pilar Energy, Inc.	Brgy. Cabilinan, Aurora, Zamboanga del Sur	20.000	2023	2023	Delays due to COVID-19 pandemic
Tagoloan Battery Energy Storage System Phase 2	BESS	Universal Power Solutions Inc.	Tagoloan, Misamis Oriental	20.000	Mar-25	May 2025	Delays due to COVID-19 pandemic

MINDANAO COMMITTED POWER PROJECTS

As of 31 January 2023

Name of the Project	Plant Type	Company Name	Location	Installed/ Rated Capacity (MW)	Target Testing and Commissioning	Target Commercial Operation	Remarks / Issues Encountered During Project Development
Placer Battery Energy Storage System	BESS	Universal Power Solutions Inc.	Placer, Surigao del Norte	20.000	Mar 2025	May 2025	Delays due to COVID-19 pandemic
Maramag Battery Energy Storage System	BESS	Universal Power Solutions Inc.	Maramag, Bukidnon	20.000	Mar 2025	May 2025	Delays due to COVID-19 pandemic
General Santos Battery Energy Storage System	BESS	Universal Power Solutions Inc.	General Santos, South Cotabato	20.000	Mar 2025	May 2025	Delays due to COVID-19 pandemic
Malita Battery Energy Storage System	BESS	Universal Power Solutions Inc.	Malita, Davao	20.000	July 2021 (Complete)	Apr 2023	Granted with PAO on 28-Jan-2022 with expiry on 27-Jan-2023. BESS unit is not yet on commercial operation as CSP-AS of NGCP is on-going. Projected capacity at ERC update is 22.830MW / 22.830MWh

Notes:

TBD - To be determined

Renewable Energy (RE) Projects (Geothermal, Hydro, Biomass, Solar, and Wind) are updated as of 31 January 2023

For inquiries, please contact the following:

DOE Electric Power Industry Management Bureau (EPIMB) for non-RE projects (coal, oil, natural gas, and BESS) - doe.epimb.powerprojects@gmail.com

DOE Renewable Energy Management Bureau (REMB) for RE Projects - remb9513@doe.gov.ph