

MINDANAO COMMITTED POWER PROJECTS

As of 31 May 2023

Name of the Project	Plant Type	Company Name	Location	Installed/ Rated Capacity (MW)	Target Testing and Commissioning	Target Commercial Operation	Remarks / Issues Encountered During Project Development
COAL				270.000			
Misamis Oriental 2 x 135 MW Circulating Fluidized Bed Coal Fired Thermal Power Plant	Coal	FDC Misamis Power Corporation (Formerly: FDC Utilities Inc.)	PHIVIDECON Industrial Estate, Villanueva, Misamis Oriental	270.000	Sept 2026	Mar 2027	Challenges/potential risk in participating in the Competitive Selection Process for the supply requirements of Visayas and Luzon DUs/ECs due to existing limited MVP transfer capacity following the completion of the MVP
OIL-BASED				56.000			
Sangali Diesel Power Plant Phase 1	Oil	San Miguel Consolidated Power Corporation	Brgy. Sangali, Zamboanga City	28.000	Dec 2023	Jan 2024	
Sangali Diesel Power Plant Phase 2	Oil	San Miguel Consolidated Power Corporation	Brgy. Sangali, Zamboanga City	28.000	Dec 2024	Jan 2025	
GEOTHERMAL				0.000			
HYDROPOWER				84.420			
Sipangpang Hydroelectric Power Plant	Hydro	Paragon Pegasus Solutions, Inc.	Cantilan, Surigao del Sur	1.800	Jul-23	Aug-23	DOC Under FIT 92% Complete Embedded Plant - SURSECO II
Maramag Hydroelectric Power Project	Hydro	Maramag Mini-Hydro Power Corporation	Maramag, Bukidnon	2.040	Completed - November 2021	Jun-23	Awaiting issuance of Certificate of Compliance from ERC (needs to comply with NGCP requirements) Embedded Plant - FIBECO
Liangnan Hydroelectric Power Project	Hydro	Liangnan Power Corporation	Bacolod, Lanao del Norte	18.000	Jul-23	Aug-23	With SIS Endorsement DOC Under FIT 80% Complete Embedded Plant - LANECO
Siguil Hydroelectric Power Project	Hydro	Siguil Hydro Power Corporation	Maasim, Sarangani	14.500	Oct-23	Nov-23	With SIS Endorsement DOC Under FIT 93.25% Complete
Tagpangi Hydroelectric Power Project	Hydro	Everhydro Corporation	Vitali, Zamboanga City	1.700	May-24	Jun-24	DOC Under FIT 30% Complete EME delivered on site Embedded Plant - ZAMCELCO
Osmeña Hydroelectric Power Project	Hydro	LGS Renewable Energies Corporation	Governor Generoso, Davao Oriental	1.000	Sep-24	Oct-24	30.76% Complete Embedded Plant - DANECO
Gakaon Hydroelectric Power Project	Hydro	Impasugong Energy Corporation	Impasugong, Bukidnon	2.230	Nov-24	Dec-24	Pending approval of DBM Loan 16% Complete Embedded Plant - BUSECO
Titunod Hydroelectric Power Project	Hydro	Euro Hydro Power (Asia) Holdings, Inc.	Kolambogan, Lanao del Norte	3.600	Feb-24	Mar-24	DOC Under FIT 40% Complete
Malitbog Hydroelectric Power Project	Hydro	Philnewriver Power Corporation	Malitbog, Bukidnon	3.700	Aug-24	Sep-24	Under Green Energy Auction (GEA) 1 - Target Delivery Date based on GEA1 is November 2025 9% complete
Silo-o Hydroelectric Power Project	Hydro	Philnewriver Power Corporation	Malitbog, Bukidnon	3.700	Sep-24	Oct-24	Under GEA1 - Target Delivery Date based on GEA1 - November 2025 5% complete
Maladugao (Upper Cascade) Hydroelectric Power Project	Hydro	UPHC Bukidnon Hydro Power I Corp.	Kalilangan & Wao, Bukidnon	8.400	Oct-24	Jan-25	With SIS Endorsement 23% Complete
Mat-i 1 Hydroelectric Power Project	Hydro	Philnew Hydro Power Corporation	Claveria, Cagayan de Oro	4.850	Oct-25	Nov-25	Under GEA1 - Target Delivery Date based on GEA1 is November 2025
Clarín Hydroelectric Power Project	Hydro	Philnew Hydro Power Corporation	Clarín, Misamis Occidental	6.900	Oct-25	Nov-25	Under GEA1 - Target Delivery Date based on GEA1 is November 2025 2% complete
Mangima Hydroelectric Power Project	Hydro	Mangima Hydro Power Corporation	Manolo Fortich, Bukidnon	12.000	Jan-25	Feb-25	DOC under FIT 31.39% complete
BIOMASS				26.000			
6 MW Biomass Power Plant Project	Biomass	Libertad Power and Energy Corporation	Aurora, Zamboanga del Sur	6.000	Aug 2023	Oct 2023	On-going construction (95% project accomplishment); T&C was moved to August 2023 due to unfavorable weather conditions and electromechanical activities delays with EPC contractor.
10 MW Biomass Cogeneration Plant	Biomass	Cotabato Sugar Central Co., Inc.	Matalam, North Cotabato	10.000	Oct 2023	Nov 2023	Winning Bidder under GEA-1; Operating for own-use; 100 % completed work activities for plant upgrade for power export; On-going securing of WESM registration and NGCP Clearance to Energize
10 MW Biomass Cogeneration Plant	Biomass	Davao Sugar Central Co., Inc.	Hagonoy, Davao del Sur	10.000	Nov 2023	Dec 2023	Operating for own-use (96% project accomplishment for the upgrade of substation/interconnection facilities);
SOLAR				120.000			
General Santos Solar Power Project	Solar	Solar Philippines Commercial Rooftop Projects, Inc.	General Santos City, South Cotabato	120.000	Oct 2025	Dec 2025	Under GEA-1

MINDANAO COMMITTED POWER PROJECTS

As of 31 May 2023

Name of the Project	Plant Type	Company Name	Location	Installed/ Rated Capacity (MW)	Target Testing and Commissioning	Target Commercial Operation	Remarks / Issues Encountered During Project Development
ENERGY STORAGE SYSTEM (ESS)				280.000			
Pitogo Battery Energy Storage System	BESS	Fort Pilar Energy, Inc.	Sitio Pitogo, Brgy. Sinunuc, Zamboanga City	60.000	Oct 2023	Dec 2023	Delays due to COVID-19 pandemic
Sangali Battery Energy Storage System	BESS	Fort Pilar Energy, Inc.	Sitio Malasugat, Brgy. Sangali, Zamboanga City	20.000	September 2023	Nov 2023	Delays due to COVID-19 pandemic
Maco Battery Energy Storage System	BESS	Universal Power Solutions Inc.	Maco, Davao	20.000	June 2022 (Completed)	Jul 2023	Delays due to COVID-19 pandemic
Villanueva Battery Energy Storage System	BESS	Universal Power Solutions Inc.	Tagoloan, Misamis Oriental	20.000	May 2023	Aug 2023	Delays due to COVID-19 pandemic
Jasaan Battery Energy Storage System	BESS	Universal Power Solutions Inc.	Jasaan, Misamis Oriental	20.000	Apr 2023	Jul 2023	Delays due to COVID-19 pandemic
Tagum Battery Energy Storage System	BESS	Universal Power Solutions Inc.	Tagum, Davao del Norte	20.000	Jul 2023	Oct 2023	Delays due to COVID-19 pandemic
Aurora Battery Energy Storage System	BESS	Fort Pilar Energy, Inc.	Brgy. Cabilinan, Aurora, Zamboanga del Sur	20.000	2023	2023	Delays due to COVID-19 pandemic
Tagoloan Battery Energy Storage System Phase 2	BESS	Universal Power Solutions Inc.	Tagoloan, Misamis Oriental	20.000	Mar 2025	May 2025	Delays due to COVID-19 pandemic
Placer Battery Energy Storage System	BESS	Universal Power Solutions Inc.	Placer, Surigao del Norte	20.000	Mar 2025	May 2025	Delays due to COVID-19 pandemic
Maramag Battery Energy Storage System	BESS	Universal Power Solutions Inc.	Maramag, Bukidnon	20.000	Mar 2025	May 2025	Delays due to COVID-19 pandemic
General Santos Battery Energy Storage System	BESS	Universal Power Solutions Inc.	General Santos, South Cotabato	20.000	Mar 2025	May 2025	Delays due to COVID-19 pandemic
Malita Battery Energy Storage System	BESS	Universal Power Solutions Inc.	Malita, Davao	20.000	July 2021 (Complete)	Jul 2023	Granted with PAO on 28-Jan-2022 with expiry on 27-Jan-2023. BESS unit is not yet on commercial operation as CSP-AS of NGCP is on-going. Projected capacity at ERC update is 22.830MW / 22.830MWh

Notes:

TBD - To be determined

Renewable Energy (RE) Projects (Geothermal, Hydro, Biomass, Solar, and Wind) are updated as of 31 May 2023

For inquiries, please contact the following:

DOE Electric Power Industry Management Bureau (EPIMB) for non-RE projects (coal, oil, natural gas, and BESS) - doe.epimb.powerprojects@gmail.com

DOE Renewable Energy Management Bureau (REMB) for RE Projects - remb9513@doe.gov.ph