

LUZON INDICATIVE POWER PROJECTS

As of 31 May 2024

Name of the Project	Plant Type	Company Name	Location	Region	Installed/ Rated Capacity (MW)	Target Testing and Commissioning	Target Commercial Operation	Remarks / Issues Encountered During Project Development
COAL					1400.000			
SRPGC Coal-Fired Power Plant Project	Coal	St. Raphael Power Generation Corporation	Brgy. San Rafael, Calaca, Batangas	IV-A	350.000	TBD	TBD	Commercial Operation is dependent on the completion of the Tuy-Dasmarinas Transmission Line Expansion Project; SRPGC is currently encountering challenges in the negotiations and acquisitions of the rights-of-way for its 11 km transmission line route traversing Calaca, Balayan and Tuy, Batangas; and final project economics is also dependent on competitive bidding result which impacts financing
SRPGC Coal-Fired Power Plant Project	Coal	St. Raphael Power Generation Corporation	Brgy. San Rafael, Calaca, Batangas	IV-A	350.000	TBD	TBD	
H & WB PCB Supercritical Coal-Fired Power Plant - Unit 1	Coal	H & WB Asia Pacific (PTE LTD) Corporation	Jose Panganiban, Camarines Norte	V	350.000	Jun 2027	Sep-27	The proponent is having difficulties in arranging financing for the project. This is aggravated by initiatives accelerating the phase-out of existing coal power plant projects. Financial Closing Challenges for Coal Fired Power Plants
H & WB PCB Supercritical Coal-Fired Power Plant - Unit 2	Coal	H & WB Asia Pacific (PTE LTD) Corporation	Jose Panganiban, Camarines Norte	V	350.000	2033	TBD	
OIL-BASED					60.000			
Malaya 2 x 30 Diesel Power Plant	Oil	Belgrove Power Corporation	Malaya, Pilla, Rizal	IV-A	60.000	Jun 2024	Sep 2024	SIS Offer of Service date of the National Grid Corporation of the Philippines was set by December 2023, which will have an impact to the overall project completion.
NATURAL GAS					8048.000			
Combined Cycle Gas-fired Turbine San Francisco Power Plant	Natural Gas	Quezon Power (Philippines) Limited Co.	Barangays Cagsiay 1 and Cagsiay 2, Mauban, Quezon Province	IV-A	1200.000	2028	2028	
Quezon Combined Cycle Power Plant	Natural Gas	Orion Pacific Prime Energy Incorporated	Barangay Laurel, Tagkawayan, Quezon	IV-A	1200.000	May-28	Dec-28	
VIRES Natural Gas Floating Power Plant	Natural Gas	VIRES Energy Corporation	Barangay Simlong, Batangas City, Batangas	IV-A	450.000	Sep 2029	Dec 2029	Connection to NGCP transmission grid. LNG supply
Pagblao 4 & 5 CCGT Power Plant	Natural Gas	Therma Subic, Inc.	Barangay Ibabang Polo, Pagblao Quezon	IV-A	1310.000	Oct-27	Feb-28	
Mambulao Bay LNG-CCGT Power Plant	Natural Gas	Energies PH, Inc.	Barangay Osmena, Jose Panganiban, Camarines Norte	V	300.000	2029	2030	LNG prices continue to be volatile and supply is unstable. Received in February from Global supplier as indication of available LNG volume for the next ten years
GNPower Sisiman LNG Combined Cycle Power Plant	Natural Gas	GNPower Ltd. Co.	Barangays Alas-asin and Sisiman, Mariveles, Bataan	III	1200.000	Jun 2029	Dec 2029	
GLEDC Luna LNG-Fired Combined Cycle Power Plant	Natural Gas	Global Luzon Energy Development Corporation	Barangays Naivo Sur and Carisquig, Luna, La Union	I	1128.000	TBD	2030	Formerly: GLEDC Luna Coal Power Plant. To be converted to other technology (LNG), with issued revised SIS. Some permits and requirements need to be amended or re-applied.
Santa Maria Natural Gas-Fired Combined Cycle Power Plant	Natural Gas	First Gen EcoPower Solutions Inc.	Brgy. Santa Rita, Batangas City	IV-A	1260.000	TBD	TBD	
GEOTHERMAL					345.000			
Labo Geothermal Power Project	Geothermal	Philippine Geothermal Production Company, Inc.	Tagkawayan, Labo, San Vicente, San Lorenzo Ruiz, Del Gallego (Quezon/Camarines Norte&Sur)	IV-A and V	105.000	2027	2027	Secured DOE endorsement to conduct SIS on 24 March 2023
Maibara 3 Geothermal Project	Geothermal	Maibara Geothermal Inc.	Laguna/Batangas	IV-A	20.000	2028	2028	
Mt. Malinao Geothermal Project	Geothermal	Philippine Geothermal Production Company, Inc.	Tiwi, Malinao, Mallipot, Polangui, Tabaco City and Buhí (Albay/Camarines Sur)	V	50.000	2028	2028	Secured DOE endorsement to conduct SIS on 24 March 2023
Kalinga Geothermal Project	Geothermal	Aragorn Power and Energy Corporation	Lubuagan, Pasil and Tinglayan, Kalinga	CAR	120.000	2032	2032	Rated capacity was change from 120MW to 60MW based on the IRA. Target T&C and COD was adjusted
Bacman 4 Botong - Rangas Geothermal Project	Geothermal	Energy Development Corporation	Bacon District, Sorsogon, Sorsogon City	V	20.000	TBD	TBD	EDC completed the economic assessment on December 2023.
Kayabon Geothermal Project	Geothermal	Energy Development Corporation	Manito, Albay	V	30.000	TBD	TBD	For integrated resource assessment until 2026
HYDROPOWER					6125.558			
Kabayan 2 Hydroelectric Power Project	Hydro	Hedcor Kabayan, Inc. (formerly: Hedcor Cordillera, Inc.)	Kabayan, Benguet	CAR	52.000	2026	2026	
Tinglayan Hydroelectric Power Project	Hydro	Pan Pacific Renewable Power Philippines Corporation	Tinglayan, Kalinga	CAR	22.500	2026	2026	
Saltan D River Hydroelectric Power Project	Hydro	JBD Water Power Inc.	Balbalan and Pinukpuk, Kalinga	CAR	49.000	2026	2026	
Lamut Hydroelectric Power Project	Hydro	Lamut-Asipulo Mini Hydro Corporation	Asipulo, Ifugao	CAR	6.800	2027	2027	
Piapi River Hydroelectric Power Project	Hydro	Repower Energy Development Corporation	Real, Quezon	IV-A	4.500	2027	2027	
Camling 1 Hydroelectric Power Project	Hydro	Northgreen Energy Corporation	Mayantoc, Tarlac	III	7.000	2027	2027	
Lower Sifdu Hydroelectric Power Project	Hydro	Asiapac Green Renewable Energy Corporation	Natonin, Mt. Province	CAR	3.000	2027	2027	
Upper Sifdu Hydroelectric Power Project	Hydro	Asiapac Green Renewable Energy Corporation	Natonin, Mt. Province	CAR	2.750	2027	2027	
Matuno 1 Hydroelectric Power Project	Hydro	Smith Bell Mini-Hydro Corp.	Ambaguio, Nueva Vizcaya	II	7.400	2027	2027	
Matuno 2 Hydroelectric Power Project	Hydro	Aurora All Asia Energy Corporation	Ambaguio, Nueva Vizcaya	II	15.000	2027	2027	
Ibulao 2 Hydroelectric Power Project	Hydro	Ibulao Mini Hydro Corporation	Kiangnan, Ifugao	CAR	7.400	2027	2027	
Coto 1 Hydroelectric Power Project	Hydro	Coto Hydro Corp.	Masinloc, Zambales	III	9.000	2027	2027	
Oilicon Hydroelectric Power Project	Hydro	SN Aboltiz Power - Ifugao, Inc.	Ilagan, Ifugao	CAR	20.000	2027	2027	
Chico River Hydroelectric Power Project	Hydro	Karayan Hydropower Corporation	Tabuk, Kalinga	CAR	52.000	2027	2027	
Tignoan (Lower) Hydroelectric Power Project	Hydro	Aurora All Asia Energy Corporation	Real, Quezon	IV-A	8.000	2027	2027	
Pampang Hydroelectric Power Project	Hydro	FDC Renewables Corporation	Santa Fe, Nueva Vizcaya	II	26.000	2027	2027	
Tinoc 1 Hydroelectric Power Project	Hydro	QuadRiver Energy Corporation	Tinoc, Ifugao	CAR	3.000	2027	2027	
Tinoc 2 Hydroelectric Power Project	Hydro	QuadRiver Energy Corporation	Tinoc, Ifugao	CAR	6.500	2027	2027	
Tinoc 3 Hydroelectric Power Project	Hydro	QuadRiver Energy Corporation	Tinoc, Ifugao	CAR	5.000	2027	2027	
Ilaquen Hydroelectric Power Project	Hydro	Isabela Power Corporation	San Mariano & San Guillermo, Isabela	II	19.000	2027	2027	
Bacolan Hydroelectric Power Project	Hydro	Northgreen Energy Corporation	San Clemente, Tarlac & Mangatarem, Pangasinan	I	3.000	2027	2027	
Coto 2 Hydroelectric Power Project	Hydro	Coto Hydro Corp.	Masinloc, Zambales	III	3.500	2027	2027	
Camling River 3 Hydroelectric Power Project	Hydro	Northgreen Energy Corporation	Mayantoc, Tarlac	III	4.200	2027	2027	
Boga Hydroelectric Power Project	Hydro	Kadipo Bauko Hydropower Corp.	Bauko, Mt. Province	CAR	1.000	2027	2027	
Upper Chico Hydroelectric Power Project	Hydro	Kadipo Bauko Hydropower Corp.	Bauko, Mt. Province	CAR	2.000	2027	2027	
Lower Chico Hydroelectric Power Project	Hydro	Kadipo Bauko Hydropower Corp.	Bauko, Mt. Province	CAR	2.100	2027	2027	
Callanan Hydroelectric Power Project	Hydro	Violago Gold Development Corporation	Tabuk City, Kalinga	CAR	60.000	2027	2027	
Dalimuno Hydroelectric Power Project	Hydro	Violago Gold Development Corporation	Tabuk City, Kalinga	CAR	58.000	2027	2027	
ARIIS 2 (NIA Stn 5+437.50) Hydroelectric Power Project	Hydro	C Squared Prime Commodities Corporation	San Manuel, Pangasinan	I	0.750	2027	2027	
ARIIS 3 (NIA Stn 5+888.50) Hydroelectric Power Project	Hydro	C Squared Prime Commodities Corporation	San Manuel, Pangasinan	I	0.500	2027	2027	
ARIIS 1 (NIA Station 4+283) Hydroelectric Power Project	Hydro	C Squared Prime Commodities Corporation	San Manuel, Pangasinan	I	0.900	2027	2027	
ARIIS 4 (Stn 4+808) Hydroelectric Power Project	Hydro	C Squared Prime Commodities Corporation	San Manuel, Pangasinan	I	0.670	2027	2027	
Tumauini (Upper Cascade) Hydroelectric Power Project	Hydro	Phinew Hydro Power Corp	Tumauini, Isabela	II	11.300	2027	2027	
Kibungan 2 Hydroelectric Power Project	Hydro	Hedcor Benguet, Inc.	Sugpon, Ilocos Sur	I	40.000	2027	2027	Wrong Project name in SIS Clearance
Ilaquen 2 Hydroelectric Power Project	Hydro	Isabela Power Corporation	Echague, Isabela	II	14.000	2027	2027	
Alimit Hydroelectric Power Project	Hydro	SN Aboltiz Power - Ifugao, Inc.	Lagawe, Ifugao	CAR	120.000	2027	2027	
Nabuanan River Hydroelectric Power Project	Hydro	Strategic Power Development Corp.	Comer, Apayao	CAR	10.000	2027	2027	
Matuno 2 Hydroelectric Power Project	Hydro	Smith Bell Mini-Hydro Corp.	Bambang, Nueva Vizcaya	II	7.900	2027	2027	

LUZON INDICATIVE POWER PROJECTS

As of 31 May 2024

Name of the Project	Plant Type	Company Name	Location	Region	Installed/ Rated Capacity (MW)	Target Testing and Commissioning	Target Commercial Operation	Remarks / Issues Encountered During Project Development
Tamdagan Hydroelectric Power Project	Hydro	ZAK Green Energy, Inc.	Vintar, Ilocos Norte	I	7.400	2027	2027	
Tamdagan 2 Hydroelectric Power Project	Hydro	ZAK Green Energy, Inc.	Vintar, Ilocos Norte	I	5.150	2027	2027	
Camiling 2 Hydroelectric Power Project	Hydro	Northgreen Energy Corporation	Mayantoc, Tarlac	III	4.000	2027	2027	
Chico Hydroelectric Power Project	Hydro	San Lorenzo Ruiz Plat Energy and Water, Inc.	Tabuk, Kalinga	CAR	150.000	2027	2027	
Ava Pumped Storage Hydroelectric Power Project	Hydro	First Gen Hydro Power Corporation	Pantabangan, Nueva Ecija	III	120.000	2027	2027	
Tublay 1 Hydroelectric Power Project	Hydro	AT Dinum Company	Tublay & La Trinidad, Benguet	CAR	1.900	2027	2027	
Tublay 2 Hydroelectric Power Project	Hydro	AT Dinum Company	Tublay, Benguet	CAR	6.000	2027	2027	
Tublay 3 Hydroelectric Power Project	Hydro	AT Dinum Company	Tublay, Benguet	CAR	1.000	2027	2027	
Kennon Hydroelectric Power Project	Hydro	J3S Hydro Power Corp.	Tuba, Benguet	CAR	5.000	2027	2027	
Pasil B Hydroelectric Power Project	Hydro	I-Maqat Renewable Energy Corporation	Pasil, Kalinga	CAR	15.684	2027	2027	
Pasil C Hydroelectric Power Project	Hydro	I-Maqat Renewable Energy Corporation	Pasil, Kalinga	CAR	9.754	2027	2027	
Pakil Pumped Storage Hydroelectric Power Project	Hydro	Ahunan Power, Inc.	Pakil, Laguna	IV-A	1400.000	2027	2027	
Ganed 2 Hydroelectric Power Project	Hydro	Pan Pacific Renewable Power Philippines Corporation	Kabugao, Apayao	CAR	250.000	2028	2028	
Kibungan Pumped-Storage Hydroelectric Power Project	Hydro	Coheco Badeo Corporation	Kibungan, Benguet	CAR	500.000	2029	2029	No SIS Clearance; with SIS result
Masiway 2 Hydroelectric Power Project	Hydro	Gainza Energy Corporation	Pantabangan, Nueva Ecija	III	9.000	2029	2029	
Pantabangan (Pump Storage) Hydroelectric Power Project	Hydro	First Gen Prime Energy Corporation	Pantabangan, Nueva Ecija	III	600.000	2029	2029	
Saltan River Site E Hydroelectric Power Project	Hydro	JBD Water Power (JWPI) Inc.	Babalain and Pinukpuk, Kalinga	CAR	45.000	2029	2029	
Wawa Pumped Storage 3 Hydroelectric Power Project	Hydro	Olympia Violaao Water & Power, Inc.	Rodriguez, Rizal	IV-A	50.000	2030	2030	
Wawa Pumped Storage 2 Hydroelectric Power Project	Hydro	Olympia Violaao Water & Power, Inc.	Rodriguez, Rizal	IV-A	100.000	2030	2030	
Alimik Pumped Storage Hydroelectric Power Project	Hydro	SN Aboitiz Power - Ifugao, Inc.	Lagawe & Mavoyao, Ifugao	CAR	250.000	2030	2030	
San Roque Upper East Pumped Storage Hydroelectric Power Project	Hydro	Strategic Power Development Corp.	Itoyon, Benguet	CAR	600.000	2030	2030	
San Roque West Pumped Storage Hydroelectric Power Project	Hydro	Strategic Power Development Corp.	Itoyon, Benguet	CAR	400.000	2030	2030	
Dinaalan Pumped-Storage Hydroelectric Power Project	Hydro	Strategic Power Development Corp.	Dingalan, Aurora	III	500.000	2030	2030	
San Roque Lower East Pumped-Storage Hydroelectric Power Project	Hydro	Strategic Power Development Corp.	Itoyon, Benguet	CAR	400.000	2030	2030	
Calanasan 1 Hydroelectric Power Project	Hydro	Pan Pacific Renewable Power Philippines Corporation	Calanasan, Apayao	CAR	30.000	2031	2031	Project name was renamed from Aoan HPP to Calanasan 1 HPP
BIOMASS					14.400			
12-MW Waste-to-Energy Power Plant Project	Biomass	Green Atom Renewable Energy Corporation	Pampanga	III	12.000	Jun 2024	Aug 2024	With pending SIS
2.4 MW Biogas Power Plant Project	Biomass	Far East Alcohol Corporation	Apalit, Pampanga	III	2.400	Jun 2023	Aug 2023	Operating for own-use of its Bioethanol facility; waiting for management's decision of converting its BREOC to COR for Own-Use; For Showcause
SOLAR					8909.389			
San Marcelino Solar Power Project (Phase 3)	Solar	Santa Cruz Solar Energy, Inc.	San Marcelino, Zambales	III	96.900	Jul 2024	Dec 2024	
Luntal Solar Power Project	Solar	Citcore Solar Batangas 1, Inc.	Tuy, Batangas	IV-A	50.000	Jun-24	Oct-24	Required the proponent to submit proof of construction, financial closing and DOC documents.
Ramon Solar Power Project	Solar	AAESUN Corporation	Ramon & Santiaago, Isabela	II	5.000	Dec 2024	Dec 2024	
Cordon Solar Power Project	Solar	Greenenergy for Global Inc.	Cordon, Isabela	II	50.000	Dec 2024	Dec 2024	
Concepcion 1 Solar Power Project (Phase 3)	Solar	Solar Philippines Tarlac Corporation	Concepcion, Tarlac	III	12.000	May 2023	Dec 2024	On-going Construction - 88% completed
Concepcion 1 Solar Power Project (Phase 4)	Solar	Solar Philippines Tarlac Corporation	Concepcion, Tarlac	III	30.000	Jun 2023	Dec 2024	On-going Construction - 88% completed
Maragondon Solar Power Plant Project	Solar	Solar Tanauan Corporation	Maragondon, Cavite	IV-A	48.118	Dec 2023	Dec 2024	
Tanauan Solar Power Plant Project	Solar	Solar Tanauan Corporation	Tanauan City, Batangas	IV-A	48.118	Dec 2023	Dec 2024	
Santa Rosa Nueva Ecija 2 Solar Power Project Phase 1A	Solar	Solar Philippines Nueva Ecija Corporation	Penaranda, Nueva Ecija	III	33.348	Jun 2023	Dec 2024	Construction - 69% completed, as reported
Armenia Solar Power Project	Solar	RE Resources, Inc.	Tarlac City and San Jose, Tarlac	III	35.200	Dec 2024	Feb 2025	Construction - 41.72% T&C - not yet started COC Application - not yet started WESM Registration for Commercial Operation - not yet started
65MW Pillila Solar Power Project	Solar	Metro Solar Power Solutions, Inc.	Pillilla, Rizal	IV-A	53.760	Jan-25	Feb 2025	
San Idefonso Solar Power Project	Solar	Team (Philippines) Renewable Energy Corporation	San Idefonso, Bulacan	III	44.000	Dec 2024	Mar 2025	
GIGA ACE 8 Solar Power Plant Project	Solar	Giga Ace 8, Inc.	Palauig, Zambales	III	237.600	Dec 2024	Mar 2025	
Bato (formerly applied as Bulawen) Solar Power Project	Solar	Solar Power Utilities Generator Corporation	Palauig, Zambales	III	28.400	Jan-25	Apr 2025	Conduct of SIS - 40% completed
San Marcelino Solar Power Project	Solar	PV Sinag Power, Inc.	San Marcelino, Zambales	III	96.900	Jun 2025	Jun 2025	Final SIS report from NGCP dated 10 March 2023
Infanta 2 Solar Power Project	Solar	Tera Renewables 4 Corp.	Infanta, Pangasinan	I	147.791	May-25	Jun 2025	
Cabangan Solar Project	Solar	Upgrade Energy Philippines, Inc.	Brgy. Mabangit, Cabangan, Zambales	III	43.750	Sep 2025	Sep 2025	
Capas Solar Power Project	Solar	Sindicatum C-Solar Power Inc.	Clark Green City, Capas, Tarlac	III	31.250	Jul 2025	Sep 2025	Acquisition of Possessory Rights - 100% completed LGU Resolution of Support - 100% completed Conduct of SIS/DIS - 100% completed Endorsement to NGA - 98% completed Financial Closing - 10% Procurement of EPC - 90%
Cawag Solar Power Project	Solar	Northern Palawan Power Generation Corporation	Subic, Zambales	III	120.600	Jun 2025	Sep 2025	
Olongapo Solar Power Project	Solar	AP Renewable Energy Corporation	Olongapo, Zambales	III	171.850	Sep 2025	Oct 2025	Acquisition of possessory rights - 100% completed Acquisition of LGU resolution of support - 100% completed Conduct of SIS/DIS - 100% completed Endorsement to NGA - 100% completed Financial closing - 0% Procurement of EPC - 100% completed
Sual Solar Power Project	Solar	Renovable Earth Corp.	Sual, Pangasinan	I	49.500	Sep-25	Nov 2025	
Astira Solar Power Project	Solar	Astira Solar Energy Corp.	Curimaog, Ilocos Norte	I	56.250	Oct-25	Nov 2025	
Trust Solar Power Project	Solar	Trustpower Corporation	Mabalacat, Pampanga	III	20.622	Jun 2025	Dec 2025	
Samal Solar Power Project	Solar	Samal Solar Renewable Energy Corp.	Guo and San Juan, Samal, Bataan	III	48.118	Mar 2025	Dec 2025	new Target Testing and Commissioning
GIGASOL1 Solar Power Plant Project	Solar	GIGASOL1, Inc.	Botolan, Zambales	III	185.898	Dec 2024	Dec 2025	
Pantabangan Floating Solar Power Project	Solar	Fuego Renewable Energy Corp. (Formerly Fuego Solar Corporation)	Pantabangan, Nueva Ecija	III	463.995	Apr-25	Dec 2025	Acquisition of Possessory Rights - 100% completed LGU Resolution of Support - 100% completed Conduct of SIS/DIS - 100% completed

LUZON INDICATIVE POWER PROJECTS

As of 31 May 2024

Name of the Project	Plant Type	Company Name	Location	Region	Installed/ Rated Capacity (MW)	Target Testing and Commissioning	Target Commercial Operation	Remarks / Issues Encountered During Project Development
Gamu Solar Power Project	Solar	Intramuros Solar Energy Corp.	Gamu and Naguilian, Isabela	II	59.840	Apr 2025	Dec 2025	Acquisition of Possessory Rights - 100% completed LGU Resolution of Support - 10% completed Conduct of SIS/DIS - 90% completed Endorsement to NGA - 60% completed Financial closing - 10% completed Procurement of EPC - 20% completed
Isabela Ground Mounted Solar PV Project	Solar	San Ignacio Energy Resources Development Corporation	City of Ilagan, Isabela	II	336.826	Dec 2025	Feb 2026	Acquisition of possessory rights - 100% completed Conduct of SIS/DIS - 100% completed Endorsement to NGA - 100% completed
CSFirst Green Infanta Solar Power Project <i>Note: With BESS Component at 107.320 MW</i>	Solar	CSFirst Green Agri-Industrial Development, Inc.	Infanta and Mabini, Pangasinan	I	180.540	Feb 2026	Feb 2026	with BESS of 107.320 MW
San Manuel Solar Power Plant	Solar	RE Resources, Inc	San Manuel, Pangasinan	I	67.070	Dec 2025	Mar 2026	Acquisition of possessory rights - 100% completed Acquisition of LGU resolution of support - 100% completed Conduct of SIS/ DIS - 100% completed Endorsement to NGA - 100% completed Financial Closing - 50%
SolarAce3 Solar Power Plant Project	Solar	SolarAce3 Energy Corp.	Buguey, Cagayan	II	200.000	Mar 2026	Mar 2026	Acquisition of possessory rights - 100% completed Acquisition of LGU resolution of support - 100% completed Conduct of SIS/DIS - 10% completed Endorsement to NGA - 100% completed
Magat Floating Solar Power Project	Solar	SN Aboltiz Power - Magat Inc.	Magat Reservoir, Alfonso Lista and Aguinaldo in Ifugao; and Santiago City and Ramon in Isabela	II and CAR	54.080	Mar 2026	May 2026	
Bongabon Solar Power Project	Solar	Greentech Solar Energy Inc.	Bongabon, Nueva Ecija	III	18.375	May 2026	Jun 2026	
Pasauin-Burgos Solar Power Plant	Solar	Energy Logics Philippines, Inc	Pasauin and Burgos, Ilocos Norte	I	96.500	Apr 2026	Jun 2026	
INARA SOLAR POWER PROJECT PHASE 3	Solar	FGEN Power Ventures, Inc.	Tanauan City, Batangas	IV-A	48.825	Apr 2026	Aug 2026	
Inara Solar Power Project Phase 2	Solar	FGEN Power Ventures, Inc.	Tanauan, Batangas	IV-A	39.375	Apr 2026	Aug 2026	
Burgos Pangasinan Solar Power Project	Solar	Burgos Pangasinan Solar Energy Corporation	Burgos, Pangasinan	I	50.100	Sep 2026	Oct 2026	
TITAN I Solar Power Project	Solar	Apolaki Two Inc.	Cambitala and San Juan, Pantabangan, Nueva Ecija	III	480.000	Sep 2026	Dec 2026	Acquisition of possessory rights - 75% completed Acquisition of LGU resolution of support - 100% completed Conduct of SIS/DIS - 100% completed Endorsement to NGA - 100% completed Financial closing - 20% completed Procurement of EPC - 15% completed
Maragondon 1 Solar Power Project	Solar	Solar Philippines Tanauan Corporation	Maragondon and General Emilio Aguinaldo, Cavite	IV-A	44.681	Dec 2026	Dec 2026	
Cabuyao 4 Floating Solar PV Power Plant	Solar	Newasia Power Energy Corp.	Laguna de Bay	IV-A	105.600	Oct 2026	Dec 2026	Acquisition of Possessory Rights - 100% completed LGU Resolution of Support - 20% completed Conduct of SIS/DIS - 100% completed Endorsement to NGA - 100% completed Financial closing - 10% completed Procurement of EPC - 5%
Calamba Floating Solar Power Project	Solar	Nortesol Incorporated	Laguna de Bay	IV-A	82.500	Sep 2026	Dec 2026	Acquisition of Possessory Rights - 100% completed LGU Resolution of Support - 50% completed Conduct of SIS/DIS - 100% completed Endorsement to NGA - 100% completed Financial closing - 10% completed Procurement of EPC - 5%
Fuego Solar Power Plant Project	Solar	Fuego Renewable Energy Corp.	Pagbilao, Quezon	IV-A	75.173	Apr 2026	Dec 2026	Acquisition of Possessory Rights - 100% completed LGU Resolution of Support - 10% completed Conduct of SIS/DIS - 30% completed Endorsement to NGA - 30% completed Financial closing - 10% completed Procurement of EPC - 20%
Pagbilao Floating Solar Power Plant Project	Solar	Fuego Renewable Energy Corp.	Offshore of Pagbilao, Quezon	IV-A	98.700	Apr 2026	Dec 2026	
Cabuyao 3 Floating Solar PV Power Plant	Solar	NortesolIV Inc.	Laguna de Bay	IV-A	105.600	Oct 2026	Dec 2026	Acquisition of Possessory Rights - 100% completed LGU Resolution of Support - 20% completed Conduct of SIS/DIS - 100% completed Endorsement to NGA - 100% completed Financial closing - 10% completed Procurement of EPC - 5%
Cabuyao 2 Floating PV Power Plant	Solar	Nortesol Incorporated	Laguna De Bay	IV-A	105.600	Oct 2026	Dec 2026	Acquisition of Possessory Rights - 100% completed LGU Resolution of Support - 20% completed Conduct of SIS/DIS - 100% completed Endorsement to NGA - 100% completed Financial closing - 10% completed Procurement of EPC - 5%
Cabuyao 5 Floating Solar PV Power Project	Solar	Newasia Power Energy II Corp.	Laguna De Bay	IV-A	105.600	Oct 2026	Dec 2026	Acquisition of Possessory Rights - 100% completed LGU Resolution of Support - 20% completed Conduct of SIS/DIS - 100% completed Endorsement to NGA - 100% completed Financial closing - 10% completed Procurement of EPC - 5%
Victoria 1 Floating PV Power Plant	Solar	NortesolIV, Inc.	Laguna de Bay	IV-A	105.600	Oct 2026	Dec 2026	Acquisition of Possessory Rights - 100% completed LGU Resolution of Support - 20% completed Conduct of SIS/DIS - 40% completed Endorsement to NGA - 100% completed Financial closing - 10% completed Procurement of EPC - 5%

LUZON INDICATIVE POWER PROJECTS

As of 31 May 2024

Name of the Project	Plant Type	Company Name	Location	Region	Installed/ Rated Capacity (MW)	Target Testing and Commissioning	Target Commercial Operation	Remarks / Issues Encountered During Project Development
Sta. Rosa Floating PV Power Plant	Solar	Newasia Power Energy II Corp.	Laguna de Bay	IV-A	105.600	Oct 2026	Dec 2026	Acquisition of Possessory Rights - 100% completed LGU Resolution of Support - 80% completed Conduct of SIS/DIS - 40% completed Endorsement to NGA - 100% completed Financial closing - 10% completed Procurement of EPC - 5%
Cabuyao 1 Floating PV Power Plant	Solar	Nortesol II Inc.	Laguna de Bay	IV-A	105.600	Oct 2026	Dec 2026	Acquisition of Possessory Rights - 100% completed LGU Resolution of Support - 50% completed Conduct of SIS/DIS - 40% completed Endorsement to NGA - 100% completed Financial closing - 10% completed Procurement of EPC - 5%
Bay 2 Floating PV Power Plant	Solar	NortesolIV, Inc.	Laguna de Bay	IV-A	105.600	Oct 2026	Dec 2026	Acquisition of Possessory Rights - 100% completed LGU Resolution of Support - 20% completed Conduct of SIS/DIS - 40% completed Endorsement to NGA - 100% completed Financial closing - 10% completed Procurement of EPC - 5%
Bay 1 Floating PV Power Plant	Solar	Newasia Power Energy Corp.	Laguna de Bay	IV-A	105.600	Oct 2026	Dec 2026	Acquisition of Possessory Rights - 100% completed LGU Resolution of Support - 20% completed Conduct of SIS/DIS - 40% completed Endorsement to NGA - 50% completed Financial closing - 10% completed Procurement of EPC - 5%
Terra Solar Project (Phase 1)	Solar	Terra Solar Philippines, Inc.	Gapan City, General Tinio & Peneranda, Nueva Ecija and San Miguel & Doña Remedios Trinidad, Bulacan	III	1785.714	May 2024	Feb 2026	
Terra Solar Project (Phase 2)	Solar	Terra Solar Philippines, Inc.	Gapan City, General Tinio & Peneranda, Nueva Ecija and San Miguel & Doña Remedios Trinidad, Bulacan	III	714.286	May 2024	Feb 2027	
Balayan Solar Power Project	Solar	Solar Philippines Commercial Rooftop Projects, Inc.	Balayan and Calaca, Batangas	IV-A	480.000	Dec 2026	Jan 2027	Acquisition of Possessory Rights - 25% LGU Resolution of Support - 70% Conduct of SIS/DIS - 20% Endorsement to NGA - 66% Financial closing - 10% Procurement of EPC - 10%
Botolan Solar PV Power Plant	Solar	Ilqansolar Inc.	Botolan, Zambales	III	57.200	Oct 2026	Feb 2027	
San Roque Solar Power Project	Solar	Nueva Tierra Energy Corp.	San Manuel and San Nicolas, Pangasinan and Itogon, Benguet	CAR	152.000	Sep 2026	Mar 2027	Acquisition of Possessory Rights - 33% completed LGU Resolution of Support - 66% completed Conduct of SIS - 30% completed Endorsement from NGA - 10% completed
Baqac 1 Solar Power Project	Solar	Power Pinas Energy Corp.	Brgy. Quinawan, Baqac, Bataan	III	121.500	Jun 2026	Jun 2027	
Cabalo Solar Power Project	Solar	North Luzon Natural Energy, Inc.	Cabiao, Nueva Ecija	III	261.043	Mar 2027	Jun 2027	Acquisition of Possessory Rights - 0% LGU Resolution of Support - 0% Conduct of SIS/DIS - 0% Endorsement to NGA - 25% Financial closing - 0% Procurement of EPC - 0%
YH Palawan Solar Power Project	Solar	YH Green Energy Incorporated	Puerto Princesa City, Palawan	IV-B	8.000	Aug-27	Aug 2027	Acquisition of Possessory Rights - 100% completed LGU Resolution of Support - 100% completed Conduct of SIS/DIS - 100% completed Endorsement to NGA - 10% completed Financial closing - 80% completed
San Marcelino Floating Solar Power Project	Solar	PV Sinag Power, Inc.	San Marcelino, Zambales	III	120.295	Sep 2027	Oct 2027	Acquisition of Possessory Rights - 0% LGU Resolution of Support - 100% completed Conduct of SIS - 100% completed Endorsement from NGA - 100% completed Financial Closing - 100% Procurement of EPC -100%
Hermosa Solar Power Project	Solar	Solana Solar Alpha Inc.	Hermosa, Bataan	III	22.398	Oct 2027	Dec 2027	
Lal-Lo Solar Power Project	Solar	GM Energy Construction Philippines Inc.	Brgy. Maxingal, Lal-Lo, Cagayan	II	95.000	Jan 2028	Jan 2028	
WIND					34960.280			
Sanchez Mira Wind Power Project	Wind	Sanchez Mira Wind Power Corporation	Sanchez Mira, Cagayan	II	50.000	Dec 01, 2024	Feb 01, 2025	
Koala Wind Power Project	Wind	2Barracuda Energy Corp.	Pakil, Jala-Jala, Laguna and Rizal	IV-A	150.000	Jan 01, 2025	Mar 01, 2025	
Panda Wind Power Project	Wind	4Barracuda Energy Corp.	Piilla and Jala-Jala; Mabitac and Pangil , Rizal and Laguna	IV-A	150.000	Jan 01, 2025	Mar 01, 2025	
Tayabas North Wind Energy Project	Wind	CleanTech Global Renewables, Inc.	Tayabas City and Lucban, Quezon	IV-A	96.000	Jul 01, 2025	Sep 01, 2025	21 March 2024 DOE-EPIMB-SIS 2024-03-035
Tayabas South Wind Energy Project	Wind	CleanTech Global Renewables, Inc.	Tayabas, Pagbilao, Quezon	IV-A	150.000	Mar 01, 2026	May 01, 2026	
Sembrano Wind Power Project	Wind	Altenergy Sembrano Wind Corporation	Piilla, Rizal, Mabilac and Pakil, Laguna	IV-A	80.400	Apr 30, 2026	Jun 30, 2026	
Quezon II Ptariadel Wind Power Project	Wind	Ptariadel Windkraft Corporation	Ptariadel and Almonan, Quezon	IV-A	50.000	Oct 01, 2026	Dec 01, 2026	
Sorsogon Wind Power Project	Wind	Solus Wind Energy Corp.	Matnog, Bulan, Irosin and Magdalena, Sorsogon	V	300.000	Dec 01, 2026	Dec 01, 2026	None
Lubang and Looc Island Wind Power Project	Wind	ACX3 Capital Holdings Inc.	Province of Occidental Mindoro	IV-B	800.00	Nov 01, 2026	Jan 01, 2027	-
San Miguel Bay Wind Power Project	Wind	Sitex Windkraft Corporation	Provinces of Camarines Sur and Camarines Norte	V	600.000	Jan 01, 2026	Jan 01, 2027	
Albay Wind Power Project	Wind	Pacific Impact Energy Corp.	Guinobatan and Ligao City, Albay	V	100.000	Jul 15, 2027	Sep 01, 2027	13 April 2024 DOE-EPIMB-SIS 2024-04-051
Dalupiri Island Wind Power Project	Wind	Ibayat Island UPC Asia Corporation	Onshore and Offshore of Dalupiri Island, Calayan, Cagayan	II	300.000	Aug 01, 2027	Oct 01, 2027	
Aurora Offshore Wind Power Project	Wind	Gales Offshore Wind Corp.	Province of Aurora	III	600.000	Oct 01, 2027	Oct 31, 2027	Endorsed to NGCP by EPIMB on 29 Sep 2023
Presentacion 2 Wind Power Project	Wind	Wind Renewable Energy Corporation	Presentacion, Camarines Sur	V	54.000	Oct 01, 2027	Dec 01, 2027	
Pangasinan CW 1 Wind Power Project	Wind	Citcore Wind Energy Corporation	San Manuel, Sison, and Binalonan, Pangasinan	I	50.000	Sep 30, 2027	Dec 31, 2027	Endorsed by EPIMB to NGCP for the clearance to undertake SIS on 25 Nov 2023
Prieto Diaz Wind Farm Project	Wind	Apolaki Three Inc.	Prieto Diaz, Sorsogon City, and Gubat, Sorsogon	V	150.000	Sep 30, 2027	Dec 31, 2027	08 Dec 2023 Endorsed by EPIMB to NGCP for the conduct of SIS
Tinambac Wind Farm Project	Wind	Apolaki One Inc.	Tinambac, Camarines Sur	V	50.000	Sep 30, 2027	Dec 31, 2027	
Aquilar Wind Power Project	Wind	Amihan Power, Inc.	Bugallon and Aquilar, Pangasinan	I	99.000	Mar 01, 2028	May 01, 2028	

LUZON INDICATIVE POWER PROJECTS

As of 31 May 2024

Name of the Project	Plant Type	Company Name	Location	Region	Installed/ Rated Capacity (MW)	Target Testing and Commissioning	Target Commercial Operation	Remarks / Issues Encountered During Project Development
Kalayaan 4 Wind Energy Project	Wind	Viento Energy 2 Corp.	Famy, Siniloan, Pakil, and Pangil, Laguna; and Real, Quezon	IV-A	303.800	Apr 01, 2028	Jun 01, 2028	Merged with WESC No. 2021-08-171-AF1, updated project name, capacity, contract area, and location.
San Miguel Bay Wind Power Project	Wind	ACX3 Capital Holdings Inc.	Offshore of Camarines Sur	V	500.000	Dec 01, 2027	Jun 01, 2028	
Daugapan Offshore Wind Power Project	Wind	CI NMF (PH) Corp.	Provinces of Pangasinan and La Union	I	350.000	Mar 30, 2028	Jun 30, 2028	Endorsed to NGCP by EPIMB on 24 October 2023
San Miguel Bay Offshore Wind Power Project	Wind	CI NMF (PH) Corp.	Provinces of Camarines Norte and Camarines Sur	V	1000.000	Mar 31, 2028	Jun 30, 2028	Endorsed to NGCP by EPIMB on 18 October 2023
Romblon Wind Power Project	Wind	Romblon Electric Cooperative Inc.	Romblon, Romblon	IV-B	0.900	Jun 22, 2028	Aug 22, 2028	-
Frontera Bay Wind Power Project	Wind	Ivisan Windkraft Corporation	Provinces of Bataan and Cavite	IV-A	450.000	Oct 01, 2028	Dec 01, 2028	
Bongabon Wind Power Project	Wind	Earth Sol Energy Corp.	Rizal and Bongabon, Nueva Ecija	III	84.500	Dec 31, 2028	Dec 31, 2028	
Taysan Wind Farm Project	Wind	Apolaki Three Inc.	Taysan, Rosario, and Lobo, Batangas	IV-A	50.000	Sep 30, 2028	Dec 31, 2028	
Pasacao-San Fernando Wind Farm Project	Wind	Apolaki One Inc.	Pasacao, San Fernando, Minalabac, Pamplona and Bula, Camarines Sur	V	300.000	Jul 31, 2028	Dec 31, 2028	09 Jan 2024 - Endorsed to NGCP Change the Capacity from 150MW to 300MW on 14 December 2023
Lucena Wind Power Project	Wind	ACX3 Capital Holdings Inc.	Offshore and Onshore of Quezon	IV-A	475.000	Dec 01, 2028	Jun 01, 2029	
Banqui 2 Wind Power Project	Wind	Luzon Cleanergy Generation, Inc.	Banqui and Dimalneg, Ilocos Norte	I	132.000	Jul 26, 2029	Oct 24, 2029	
Bugallon Wind Power Project	Wind	Amihan Power, Inc.	Bugallon, Pangasinan	I	86.630	Nov 22, 2029	Nov 22, 2029	
Burgos 4 Wind Power Project	Wind	Energy Development Corporation	Burgos, Ilocos Norte	I	100.000	Dec 01, 2028	Dec 01, 2029	SIS can commence no earlier than 11 December 2023. The project will be completed to 230KV Bangui substation which according to TDP estimated to be completed on December 2027
Ilocos Wind Power Project	Wind	Energy Development Corporation	Burgos, Pasuquin, Ilocos Norte	I	144.000	Oct 01, 2029	Dec 01, 2029	
Pasuquin Wind Power Project	Wind	Energy Development Corporation	Pasuquin, Ilocos Norte	I	90.000	Oct 01, 2029	Dec 01, 2029	
Manila Bay Wind Power Project	Wind	GigaWind5, Inc.	Provinces of Bataan, Cavite, and Batangas	IV-A	1248.000	Oct 01, 2029	Dec 01, 2029	
Calatagan Offshore Wind Power Project	Wind	Giga Ace 7, Inc.	Offshore and Onshore of Batangas	IV-A	1024.000	Oct 01, 2029	Dec 01, 2029	
Real Ace Wind Power Project	Wind	Giga Ace 6, Inc.	Mauban and Real, Quezon	IV-A	387.500	Oct 01, 2029	Dec 01, 2029	Endorsed to NGCP on 23 Dec 2023
Tayabas Bay Wind Power Project	Wind	ACX3 Capital Holdings Inc.	Province of Quezon	IV-A	275.000	Jun 01, 2028	Dec 01, 2029	
Presentacion Wind Power Project	Wind	Amihan Power, Inc.	Presentacion and Garchitorea, Camarines Sur	V	42.000	Oct 01, 2029	Dec 01, 2029	
Calatagan Offshore Wind Farm	Wind	Domhain Earth Corp.	Provinces of Batangas and Occidental Mindoro	IV-A and IV-B	1400.000	Jan 01, 2029	Apr 01, 2030	
Sual Wind Power Project	Wind	First Gen Visayas Energy Inc.	Sual, Mabini, and Labrador, Pangasinan	I	100.000	Oct 19, 2029	Feb 19, 2030	FGVEI is resolving NGCP's comments and queries on their evaluation of the SIS application. NGCP shall issue its Offer of Service, which shall include the start date when they can conduct the SIS, after the evaluation completed. Preliminary discussions with the NGCP indicate that the SIS for the project will be conducted mid-2024.
Bustos Wind Power Project	Wind	First Gen Visayas Energy Inc.	Bustos, Angat, and San Rafael, Bulacan	III	100.000	Oct 24, 2029	Feb 24, 2030	FGVEI is resolving NGCP's comments and queries on their evaluation of the SIS application. NGCP shall issue its Offer of Service, which shall include the start date when they can conduct the SIS, after the evaluation is completed. Preliminary discussions with the NGCP indicate that the SIS for the project will be conducted mid-2024.
Laguna-Quezon Wind Power Project	Wind	First Gen Visayas Energy Inc.	Lumban and Cavinti, Laguna; Sampaloc and Mauban, Quezon	IV-A	100.000	Oct 26, 2029	Feb 26, 2030	FGVEI is resolving NGCP's comments and queries on their evaluation of the SIS application. NGCP shall issue its Offer of Service, which shall include the start date when they can conduct the SIS, after the evaluation completed. Preliminary discussions with the NGCP indicate that the SIS for the project will be conducted mid-2024.
Zambales Wind Power Project	Wind	First Gen Visayas Energy Inc.	San Antonio and Subic, Zambales	III	100.000	Nov 03, 2029	Mar 03, 2030	FGVEI is resolving NGCP's comments and queries on their evaluation of the SIS application. NGCP shall issue its Offer of Service, which shall include the start date when they can conduct the SIS, after the evaluation completed. Preliminary discussions with the NGCP indicate that the SIS for the project will be conducted mid-2024.
Mariveles Offshore Wind Farm	Wind	Domhain Earth Corp.	Provinces of Bataan, Cavite, and Batangas	III and IV-A	1500.000	Oct 01, 2029	Jun 01, 2030	
Doña Remedios Trinidad Bulacan Wind Farm Project	Wind	Apolaki Three Inc.	Doña Remedios, Trinidad, Bulacan	III	200.000	Mar 31, 2030	Jun 30, 2030	15 Dec 2023 - Endorsed to NGCP by EPIMB
Lian Wind Farm Project	Wind	Apolaki Three Inc.	Lian, Tuy, and Balayan, Batangas	IV-A	50.000	Mar 31, 2030	Jun 30, 2030	
Mulanay Wind Farm Project	Wind	Apolaki One Inc.	Mulanay and Catanauan, Quezon	IV-A	50.000	Mar 31, 2030	Jun 30, 2030	
Labrador Wind Power Project	Wind	First Gen Visayas Energy Inc.	Labrador, Pangasinan	I	100.000	Apr 07, 2030	Aug 07, 2030	None
Balayan Bay Wind Power Project	Wind	First Gen Visayas Energy Inc.	Lemery, Batangas	IV-A	100.000	Apr 18, 2030	Aug 18, 2030	FGVEI is resolving NGCP's comments and queries on their evaluation of the SIS application. NGCP
Nasubun Bay Wind Power Project	Wind	First Gen Visayas Energy Inc.	Offshore of Batangas	IV-A	100.000	Apr 19, 2030	Aug 19, 2030	Clarity on jurisdiction for Right-Of-Way acquisition;
Nueva Ecija Wind Power Project	Wind	First Gen Visayas Energy Inc.	San Jose City, Carranglan, and Pantabangan, Nueva Ecija	III	100.000	Apr 28, 2030	Aug 28, 2030	Permits and authorization, including requirements, for offshore wind development
Laguna Wind Power Project	Wind	First Gen Visayas Energy Inc.	Kalayaan and Lumban, Laguna; Mauban, Quezon	IV-A	100.000	Apr 28, 2030	Aug 28, 2030	None
Northern Luzon Offshore Wind Power Project	Wind	BuhaWind Energy Northern Luzon Corporation	Offshore of Ilocos Norte	I	2000.000	Dec 01, 2028	Dec 01, 2028	
Ilocos Norte Offshore Wind Power Project	Wind	Vent Fort Energy Corp.	Province of Ilocos Norte	I	900.000	Mar 31, 2030	Dec 31, 2030	
Zambales South Wind Power Project	Wind	GigaWind1, Inc.	San Felipe, San Narciso and San Marcelino, Zambales	III	200.000	Jan 11, 2031	Jan 11, 2031	
San Nicolas 1 Wind Power Project	Wind	First Gen Visayas Energy Inc.	San Nicolas, Pangasinan	I	100.000	Feb 01, 2031	Feb 01, 2031	
Cavite Offshore Wind Project	Wind	Wind Energy Corp.	Province of Cavite	IV-A	994.000	Aug 01, 2031	Oct 01, 2031	
Maragondon Wind Energy Project	Wind	CleanTech Global Renewables, Inc.	Maragondon, Cavite	IV-A	55.000	Aug 06, 2031	Oct 06, 2031	
Bulalacao Bay Offshore Wind Power Project	Wind	CleanTech Global Renewables, Inc.	Offshore and Onshore of Oriental Mindoro and Antique	IV-B and VI	1200.000	Aug 06, 2031	Oct 06, 2031	
Claveria Offshore Wind Farm	Wind	Domhain Earth Corp.	Provinces of Ilocos Norte and Cagayan	I	1755.000	Feb 02, 2031	Apr 01, 2030	
Infanta-Dasol Wind Power Project	Wind	First Gen Visayas Energy Inc.	Infanta-Dasol, Pangasinan	I	380.000	Feb 21, 2032	Apr 21, 2032	April 19, 2024 DOE-EPIMB-SIS No. 2024-04-056
Banahaw Wind Power Project	Wind	GigaWind4, Inc.	Sariaya and Tayabas City, Quezon	IV-A	247.000	Jun 01, 2032	Aug 01, 2032	
Tagkawayan Wind Farm Project	Wind	Apolaki Three Inc.	Tagkawayan, Quezon	IV-A	300.000	Jun 30, 2032	Sep 30, 2032	Endorsed by EPIMB to NGCP for the Clearance to Undertake SIS on 24 Nov 2023
East Ecija Wind Power Project	Wind	Gigasol4, Inc.	Laur, Gabaldon, and General Tinio, Nueva Ecija	III	420.000	Nov 25, 2032	Nov 25, 2032	07 Dec 2023
Aparri Bay Wind Power Project	Wind	Triconti Southwind Corporation	Aparri, Cagayan	II	600.000	Oct 01, 2032	Dec 01, 2032	Endorsed to NGCP for clearance to undertake SIS
132 MW Wind Power Project	Wind	Energy Logics Philippines Inc.	Vintar, Bangui, Pasuquin, Ilocos Norte	I	132.500	Jan 26, 2033	Jan 26, 2033	
Bulalacao Wind Power Project	Wind	Amihan Power, Inc.	Bulalacao, Oriental Mindoro	IV-B	85.500	Sep 01, 2032	Feb 01, 2032	Feasible Connection Point
Balayan Bay Offshore Wind Energy Project	Wind	CleanTech Global Renewables, Inc.	Province of Batangas	IV-A	750.000	Dec 02, 2032	Feb 02, 2033	Endorsed to NGCP for the Clearance to Undertake SIS on 03 Nov 2023

LUZON INDICATIVE POWER PROJECTS

As of 31 May 2024

Name of the Project	Plant Type	Company Name	Location	Region	Installed/ Rated Capacity (MW)	Target Testing and Commissioning	Target Commercial Operation	Remarks / Issues Encountered During Project Development
Pangasinan-Zambales Wind Power Project	Wind	First Gen Visayas Energy Inc.	Aguilar, Bugallon, and Infanta, Pangasinan; Santa Cruz, Zambales	III	100.000	Feb 03, 2033	Feb 03, 2033	FGVEI is resolving NGCP's comments and queries on their evaluation of the SIS application. NGCP shall issue its Offer of Service, which shall include the start date when they can conduct the SIS, after the evaluation completed. Preliminary discussions with the NGCP indicate that the SIS for the project will be conducted mid-2024.
Calatagan Onshore Wind Power Project	Wind	Gigasol6, Inc.	Calatagan and Balaan, Batangas	IV-A	130.000	Jan 01, 2033	Mar 01, 2033	
Basiaad Bay Offshore Wind Power Project	Wind	Vortex Offshore Wind Corp.	Province of Camarines Norte	V	600.000	Jan 01, 2033	Mar 01, 2033	
Camarines Norte Wind Power Project	Wind	Mirus Wind Energy Corp.	Capalonga and Jose Panganiban, Camarines Norte	V	250.000	Mar 07, 2033	Mar 07, 2033	
Pasacao Wind Power Project	Wind	Gigasol6, Inc.	Pasacao, Libmanan, and Pamplona, Camarines Sur	V	300.000	Jan 07, 2033	Mar 07, 2033	Endorsed to NGCP by EPIMB for the conduct of SIS on 17 Oct 2023
Diwata 2 Wind Power Project	Wind	Nivos Wind Energy Corp.	General Nakar and Real, Quezon	IV-A	500.000	Jan 24, 2033	Mar 24, 2033	
Quezon - Camarines Norte Wind Power Project	Wind	Arcana Wind Energy Corp.	Guinayangan and Tagkawayan, Quezon; Santa Elena and Labo, Camarines Norte	V	400.000	Mar 12, 2033	May 12, 2033	
Camarines Sur Wind Power Project	Wind	Upward Wind Energy Corp.	Province of Camarines Sur	V	500.000	Mar 23, 2033	May 23, 2033	None
Offshore Wind Luzon E-1	Wind	Fuego Renewable Energy Corp.	Offshore of Sorsogon	V	555.000	Mar 23, 2033	May 23, 2033	
Bicol Wind Power Project	Wind	Exa Wind Energy Corp.	Provinces of Quezon, Camarines Sur and Camarines Norte	V	500.000	Apr 08, 2033	Jun 08, 2033	None
Pagbilao Offshore Wind Power	Wind	Energy Oasis Generation Corp.	Offshore of Quezon	IV-A	300.000	Apr 08, 2033	Jun 08, 2033	Endorsed to NGCP by EPIMB for the Clearance to Undertake SIS on 14 Nov 2023
Tayabas Bay Wind Power Project	Wind	Energy Oasis Generation Corp.	Province of Quezon	IV-A	500.000	Apr 14, 2033	Jun 14, 2033	Endorsed to NGCP for the Clearance to Undertake SIS on 15 Nov 2023
Bulalacao Offshore Wind Farm Project	Wind	Domhain Earth Corp.	Province of Oriental Mindoro	IV-B	3100.000	Aug 01, 2030	Aug 01, 2030	
Sison Wind Power Project	Wind	First Gen Visayas Energy Inc.	Sison and San Manuel, Pangasinan	I	100.000	Jun 03, 2033	Aug 03, 2033	None
Ilocos Norte CW Wind Power Project	Wind	Citicore Wind Energy Corporation	Vintar, Piddig, Sarrat, Dingras, Marcos, Laoag City, and Batac City, Ilocos Norte	I	120.000	Jul 20, 2033	Sep 20, 2033	Endorsed to EPIMB on 17 October 2023
Ombra Wind Power Project	Wind	Ombra Wind Energy Corp.	Dingalan, Aurora; Doña Remedios Trinidad, Bulacan; and Palayan City, Laur, General Tinio, and Gabaldon, Nueva Ecija	III	312.500	Jul 29, 2033	Sep 29, 2033	Endorsed to NGCP by EPIMB for the Clearance to Undertake SIS on 21 Nov 2023
Baao Wind Energy Project	Wind	The Blue Circle Philippines Cebu Corp.	Baao, Iriga City, Ocampo, and Bula, Camarines Sur	V	210.800	Nov 24, 2033	Nov 24, 2033	22 Dec 2023 - Endorsed to NGCP by EPIMB
Pantabangan Wind Power Project	Wind	Freya Renewables Inc.	Pantabangan, Nueva Ecija	III	156.250	Nov 29, 2033	Nov 29, 2033	Unforeseen delays in schedule.
Pagsanjan Wind Project	Wind	Envision Energy Philippines Corporation	Pagsanjan, Lumban, Kalayaan, Cavinti and Luisiana, Laguna	IV-A	200.000	Dec 22, 2033	Dec 22, 2033	DOE-EPIMB-SIS 2024-04-047
Calabanga Wind Project	Wind	Envision Energy Philippines Corporation	Calabanga and Tinambac, Camarines Sur	V	200.000	Dec 22, 2033	Dec 22, 2033	18 April 2024 DOE-EPIMB-SIS No. 2024-04-054
Gubat Wind Project	Wind	Envision Energy Philippines Corporation	Casiguran and Gubat, Sorsogon	V	190.000	Dec 22, 2033	Dec 22, 2033	19 April 2024 DOE-EPIMB-SIS No. 2024-04-053
Mindoro Wind Power Project	Wind	Echo Wind Power Corp.	Rizal and San Jose, Occidental Mindoro and Bulalacao, Mansalay and Bongabong, Oriental Mindoro	IV-B	500.000	Dec 20, 2033	Dec 29, 2033	
Pagudpud Wind Power Project	Wind	EDC Pagudpud Wind Power Corporation	Pagudpud, Ilocos Norte	I	84.000	Feb 01, 2034	Apr 01, 2034	
Burgos 1 Wind Power Project	Wind	EDC Bayog Burgos Wind Power Corporation	Burgos, Ilocos Norte	I	60.000	Dec 27, 2034	Feb 27, 2035	
ENERGY STORAGE SYSTEM (ESS)					1724.600			
Cruz na Daan (CND) Battery Energy Storage System	BESS	Gritstone Lead Power Corporation	Balagtas Bypass Road, Mabalabala, San Rafael Bulacan	III	40.600	Jun 2025	Sep 2025	Main issue encountered is on acquisition of right of way. Changes in the cost of primary project components and management has held abeyance activities related to project due to other pressing business considerations.
Bugallon Energy Storage Project	BESS	3 Barracuda Energy Corp.	Bugallon, Pangasinan	I	200.000	TBD	Mar 2024	
Ambuklao Battery Energy Storage System	BESS	SN Abotiz Power - Benquet, Inc.	Brgy. Ambuklao, Bokod, Benquet	CAR	40.000	Dec 2026	Mar 2027	
Binga Battery Energy Storage System	BESS	SN Abotiz Power - Benquet, Inc.	Itogon, Benguet	CAR	40.000	Mar 2026	Jun 2026	
Magat Battery Energy Storage System Phase 2	BESS	SN Abotiz Power - Magat, Inc.	Ramon, Isabela	II	16.000	Mar 2026	Jun 2026	
Enerhiya Central Battery Energy Storage Project	BESS	Megawatt Solutions Inc.	Concepcion, Tarlac	III	40.000	Nov 2025	Dec 2025	
Enerhiya Sur II Battery Energy Storage Project	BESS	Megawatt Solutions Inc.	Lumban, Laguna	IV-A	40.000	Nov 2025	Dec 2025	
Enerhiya Sur I Battery Energy Storage Project	BESS	Megawatt Solutions Inc.	Lemery and Tuy, Calaca, Batangas	IV-A	40.000	Nov 2025	Dec 2025	
Enerhiya Sur 3 Energy Storage Project	BESS	Megawatt Solutions Inc.	Sta. Rosa, Laguna	IV-A	40.000	Feb 2026	Mar 2026	
Enerhiya Sur 4 Energy Storage Project	BESS	Megawatt Solutions Inc.	Cabuvao, Laguna	IV-A	40.000	Feb 2026	Mar 2026	
Enerhiya Sur 5 Energy Storage Project	BESS	Megawatt Solutions Inc.	Calamba, Laguna	IV-A	40.000	Feb 2026	Mar 2026	
Labo Energy Storage Project	BESS	Cell Power Energy Corporation	Labo, Camarines Norte	V	20.000	TBD	TBD	
Lumban Battery Energy Storage	BESS	Cell Power Energy Corporation	Lumban, Laguna	IV-A	20.000	TBD	TBD	
TMO Energy Storage System Project	BESS	Therma Mobile, Inc.	Navotas Fishport Complex, Baradero St., North Bay Boulevard, Navotas City	NCR	100.000	TBD	TBD	
Cawag Battery Energy Storage System	BESS	Northern Palawan Power Generation Corporation	Barrio Cawag, Redondo Peninsula, Subic Bay Freeport Zone, Province of Zambales	III	28.000	Mar 2025	Jun-25	
Malaya Battery Energy Storage System	BESS	Belgrove Power Corporation	Malaya, Piliila, Rizal	IV-A	20.000	Sep 2025	Dec-25	
Nagsaag Battery Energy Storage	BESS	Global Business Power Corporation	Nagsaag, Pangasinan	I	20.000	TBD	2025	Finalization of off-taker and land. Awaiting schedule for NGCP offer of service
Lumban Battery Energy Storage	BESS	Global Business Power Corporation	Lumban, Laguna	IV-A	20.000	TBD	2025	Finalization of off-taker and land. Awaiting schedule for NGCP offer of service
Laoag Battery Energy Storage	BESS	Global Business Power Corporation	Laoag, Ilocos Norte	I	20.000	TBD	2025	Finalization of off-taker and land. Awaiting schedule for NGCP offer of service
Concepcion Battery Energy Storage	BESS	Global Business Power Corporation	Concepcion, Tarlac	III	20.000	TBD	2026	Finalization of off-taker and land. Awaiting schedule for NGCP offer of service
Labrador Battery Energy Storage	BESS	Global Business Power Corporation	Labrador, Pangasinan	I	20.000	TBD	2026	Finalization of off-taker and land. Awaiting schedule for NGCP offer of service
Currimao Energy Storage Project	BESS	Helios Energy Storage Corp. (Former: Horus Solar Energy Corp.)	Currimao, Ilocos Norte	I	50.000	TBD	Dec 2027	
Piliila Energy Storage Project	BESS	Helios Energy Storage Corp. (Former: Horus Solar Energy Corp.)	Piliila, Rizal	IV-A	50.000	TBD	Mar 2027	
Bay Energy Storage Project	BESS	Helios Energy Storage Corp. (Former: CAMSUR II Wind Energy Corp.)	Calauan, Laguna	IV-A	50.000	TBD	Jun 2027	
Panda Energy Storage Project	BESS	Helios Energy Storage Corp.	Piliila, Rizal	IV-A	150.000	TBD	Jul 2027	
Angat Optimization Project	Pumped Hydro	San Roque Hydropower Inc.	Brgy. San Lorenzo, Norzagaray, Bulacan	III	160.000	Feb 2028	Mar 2028	
San Roque Optimization Project	Pumped Hydro	San Roque Hydropower Inc.	Brgy. Narra, Municipality of San Manuel and Brgy. San Felipe West, Municipality of San Nicolas, Province of Pangasinan	III	400.000	Jun 2028	Jul 2028	

Notes:
TBD - To be determined
Renewable Energy (RE) Projects (Geothermal, Hydro, Biomass, Solar, and Wind) are updated as of 31 May 2024

LUZON INDICATIVE POWER PROJECTS

As of 31 May 2024

Name of the Project	Plant Type	Company Name	Location	Region	Installed/ Rated Capacity (MW)	Target Testing and Commissioning	Target Commercial Operation	Remarks / Issues Encountered During Project Development
---------------------	------------	--------------	----------	--------	--------------------------------	----------------------------------	-----------------------------	---

For inquiries, please contact the following:

DOE Electric Power Industry Management Bureau (EPIMB) for non-RE projects (coal, oil, natural gas, and BESS) - doe.epimb.powerprojects@gmail.com

DOE Renewable Energy Management Bureau (REMB) for RE Projects - remb9513@doe.gov.ph