

LUZON INDICATIVE POWER PROJECTS

As of 31 July 2024

Name of the Project	Plant Type	Company Name	Location	Province	Region	Installed/ Rated Capacity (MW)	Target Testing and Commissioning	Target Commercial Operation	Remarks / Issues Encountered During Project Development
						1400.000			
COAL									
SRPGC Coal-Fired Power Plant Project	Coal	St. Raphael Power Generation Corporation	Brgy. San Rafael, Calaca, Batangas	Batangas	IV-A	350.000	TBD	TBD	1. SRPGC 2x350MW Commercial operations anchored on the completion of the NGCP's Tuy-Dasmariñas Transmission Line Expansion Project. 2. SRPGC is currently encountering challenges in the negotiations and acquisitions of the rights-of-way for its ~11 km transmission line route traversing the Municipalities of Calaca, Balaian and Tuy, Batangas. 3. Final project economics dependent on competitive bidding result which impacts financing.
SRPGC Coal-Fired Power Plant Project	Coal	St. Raphael Power Generation Corporation	Brgy. San Rafael, Calaca, Batangas	Batangas	IV-A	350.000	TBD	TBD	
H & WB PCB Supercritical Coal-Fired Power Plant - Unit 1	Coal	H & WB Asia Pacific (PTE LTD) Corporation	Jose Panganiban, Camarines Norte	Camarines Norte	V	350.000	Jun 2027	Sep-27	The proponent is having difficulties in arranging financing for the project. This is aggravated by initiatives accelerating the phase-out of existing coal power plant projects.
H & WB PCB Supercritical Coal-Fired Power Plant - Unit 2	Coal	H & WB Asia Pacific (PTE LTD) Corporation	Jose Panganiban, Camarines Norte	Camarines Norte	V	350.000	2033	TBD	Financial Closing Challenges for Coal Fired Power Plants
						60.000			
Malaya 2 x 30 Diesel Power Plant	Oil	Belgrove Power Corporation	Malaya, Pilla, Rizal	Rizal	IV-A	60.000	Jun 2024	Sep 2024	SIS Offer of Service date of the National Grid Corporation of the Philippines was set by December 2023, which will have an impact to the overall project completion.
						7748.000			
NATURAL GAS									
Combined Cycle Gas-fired Turbine San Francisco Power Plant	Natural Gas	Quezon Power (Philippines) Limited Co.	Barangays Cagsiy 1 and Cagsiy 2, Mauban, Quezon Province	Quezon	IV-A	1200.000	2028	2028	
Quezon Combined Cycle Power Plant	Natural Gas	Orion Pacific Prime Energy Incorporated	Barangay Laurel, Taakawayan, Quezon	Quezon	IV-A	1200.000	May-28	Dec-28	
VIREs Natural Gas Floating Power Plant	Natural Gas	VIREs Energy Corporation	Barangay Simlona, Batangas City, Batangas	Batangas	IV-A	450.000	Sep 2029	Dec 2029	Connection to NGCP transmission grid; LNG supply
Paqbliao 4 & 5 CCGT Power Plant	Natural Gas	Therma Subic, Inc.	Barangay Ibabang Polo, Paqbliao Quezon	Quezon	IV-A	1310.000	Oct-27	Feb-28	
GNPower Saisan LNG Combined Cycle Power Plant	Natural Gas	GNPower Ltd. Co.	Barangays Alas-asin and Saisan, Mariveles, Bataan	Bataan	III	1200.000	Jun 2028	Dec 2029	
GLEDC Luna LNG-Fired Combined Cycle Power Plant	Natural Gas	Global Luzon Energy Development Corporation	Barangays Nalvo Sur and Carisquis, Luna, La Union	La Union	I	1128.000	TBD	2030	Formerly: GLEDC Luna Coal Power Plant. To be converted to other Technology (from Coal to LNG). Some permits and requirements need to be amended or re-applied. Timeline of completion of Boto-Balaocan Substation could impact target commercial operation.
Santa Maria Natural Gas-Fired Combined Cycle Power Plant	Natural Gas	First Gen EcoPower Solutions Inc.	Bray, Santa Rita, Batangas City	Batangas	IV-A	1260.000	TBD	TBD	
						345.000			
GEOTHERMAL									
Labo Geothermal Power Project	Geothermal	Philippine Geothermal Production Company, Inc.	Tagkawayan, Labo, San Vicente, San Lorenzo Ruiz, Del Gallego (Quezon/Camarines Norte&Sur)	Quezon, Camarines Sur & Camarines Norte	IV-A and V	105.000	2027	2027	Secured DOE endorsement to conduct SIS on 24 March 2023
Maibarara 3 Geothermal Project	Geothermal	Maibarara Geothermal Inc.	Laguna/Batangas	Laguna & Batangas	IV-A	20.000	2028	2028	
Mt. Malinao Geothermal Project	Geothermal	Philippine Geothermal Production Company, Inc.	Tiwi, Malinao, Mallipot, Polangui, Tabaco City and Buhí (Albay/Camarines Sur)	Albay & Camarines Sur	V	50.000	2028	2028	Secured DOE endorsement to conduct SIS on 24 March 2023
Kalinga Geothermal Project	Geothermal	Aragorn Power and Energy Corporation	Lubugan, Pasil and Tinglayan, Kalinga	Kalinga	CAR	120.000	2032	2032	Rated capacity was change from 120MW to 60MW based on the IRA. Target T&C and COD was adjusted
Bacman 4 Botong - Ranaqs Geothermal Project	Geothermal	Energy Development Corporation	Bacon District, Sorsogon, Sorsogon City	Sorsogon	V	20.000	TBD	TBD	EDC completed the economic assessment on December 2023.
Kayabon Geothermal Project	Geothermal	Energy Development Corporation	Manito, Albay	Albay	V	30.000	TBD	TBD	For integrated resource assessment until 2026
						6150.558			
HYDROPOWER									
Kabayán 2 Hydroelectric Power Project	Hydro	Hedcor Kabayan, Inc. (formerly: Hedcor Cordillera, Inc.)	Kabayán, Benguet	Benguet	CAR	52.000	2026	2026	
Tinglayan Hydroelectric Power Project	Hydro	Pan Pacific Renewable Power Philippines Corporation	Tinglayan, Kalinga	Kalinga	CAR	22.500	2026	2026	
Saltan D River Hydroelectric Power Project	Hydro	JBD Water Power Inc.	Balbalan and Pinukpok, Kalinga	Kalinga	CAR	49.000	2026	2026	
Lamut Hydroelectric Power Project	Hydro	Lamut-Asipulo Mini Hydro Corporation	Asipulo, Ifugao	Ifugao	CAR	6.800	2027	2027	
Piapi River Hydroelectric Power Project	Hydro	Repower Energy Development Corporation	Real, Quezon	Quezon	IV-A	4.500	2027	2027	
Camiling 1 Hydroelectric Power Project	Hydro	Northgreen Energy Corporation	Mayantoc, Tarlac	Tarlac	III	7.000	2027	2027	
Lower Siflu Hydroelectric Power Project	Hydro	Asiapac Green Renewable Energy Corporation	Natonin, Mt. Province	Mt. Province	CAR	3.000	2027	2027	
Upper Siflu Hydroelectric Power Project	Hydro	Asiapac Green Renewable Energy Corporation	Natonin, Mt. Province	Mt. Province	CAR	2.750	2027	2027	
Matuno 1 Hydroelectric Power Project	Hydro	Smith Bell Mini-Hydro Corp.	Ambaguio, Nueva Vizcaya	Nueva Vizcaya	II	7.400	2027	2027	
Matuno 2 Hydroelectric Power Project	Hydro	Aurora All Asia Energy Corporation	Ambaguio, Nueva Vizcaya	Nueva Vizcaya	II	15.000	2027	2027	
Ibulao 2 Hydroelectric Power Project	Hydro	Ibulao Mini Hydro Corporation	Kiancan, Ifugao	Ifugao	CAR	7.400	2027	2027	
Coto 1 Hydroelectric Power Project	Hydro	Coto Hydro Corp.	Masinloc, Zambales	Zambales	III	9.000	2027	2027	
Oilicon Hydroelectric Power Project	Hydro	SN Abotiz Power - Ifugao, Inc.	Ilaan, Ifugao	Ifugao	CAR	20.000	2027	2027	
Chico River Hydroelectric Power Project	Hydro	Karayan Hydropower Corporation	Tabuk, Kalinga	Kalinga	CAR	52.000	2027	2027	
Tignao (Lower) Hydroelectric Power Project	Hydro	Aurora All Asia Energy Corporation	Real, Quezon	Quezon	IV-A	8.000	2027	2027	
Pampango Hydroelectric Power Project	Hydro	FDC Renewables Corporation	Santa Fe, Nueva Vizcaya	Nueva Vizcaya	II	28.000	2027	2027	
Tinoc 1 Hydroelectric Power Project	Hydro	QuadRiver Energy Corporation	Tinoc, Ifugao	Ifugao	CAR	3.000	2027	2027	
Tinoc 2 Hydroelectric Power Project	Hydro	QuadRiver Energy Corporation	Tinoc, Ifugao	Ifugao	CAR	6.500	2027	2027	
Tinoc 3 Hydroelectric Power Project	Hydro	QuadRiver Energy Corporation	Tinoc, Ifugao	Ifugao	CAR	5.000	2027	2027	
Ilaquen Hydroelectric Power Project	Hydro	Isabela Power Corporation	San Mariano & San Guillermo, Isabela	Isabela	II	19.000	2027	2027	
Bacolán Hydroelectric Power Project	Hydro	Northgreen Energy Corporation	San Clemente, Tarlac & Mangatarem, Pangasinan	Tarlac & Pangasinan	I and III	3.000	2027	2027	
Coto 2 Hydroelectric Power Project	Hydro	Coto Hydro Corp.	Masinloc, Zambales	Zambales	III	3.500	2027	2027	
Camiling River 3 Hydroelectric Power Project	Hydro	Northgreen Energy Corporation	Mayantoc, Tarlac	Tarlac	III	4.200	2027	2027	
Boga Hydroelectric Power Project	Hydro	Kadipo Bauko Hydropower Corp.	Bauko, Mt. Province	Mt. Province	CAR	1.000	2027	2027	
Upper Chico Hydroelectric Power Project	Hydro	Kadipo Bauko Hydropower Corp.	Bauko, Mt. Province	Mt. Province	CAR	2.000	2027	2027	
Lower Chico Hydroelectric Power Project	Hydro	Kadipo Bauko Hydropower Corp.	Bauko, Mt. Province	Mt. Province	CAR	2.100	2027	2027	
Calanan Hydroelectric Power Project	Hydro	Violaao Gold Development Corporation	Tabuk City, Kalinga	Kalinga	CAR	60.000	2027	2027	
Dalimuno Hydroelectric Power Project	Hydro	Violaao Gold Development Corporation	Tabuk City, Kalinga	Kalinga	CAR	58.000	2027	2027	
ARIIS 2 (NIA Stn 5+437.50) Hydroelectric Power Project	Hydro	C Squared Prime Commodities Corporation	San Manuel, Pangasinan	Pangasinan	I	0.750	2027	2027	
ARIIS 3 (NIA Stn 5+898.50) Hydroelectric Power Project	Hydro	C Squared Prime Commodities Corporation	San Manuel, Pangasinan	Pangasinan	I	0.500	2027	2027	
ARIIS 1 (NIA Station 4+283) Hydroelectric Power Project	Hydro	C Squared Prime Commodities Corporation	San Manuel, Pangasinan	Pangasinan	I	0.900	2027	2027	
ARIIS 4 (Stn 4+808) Hydroelectric Power Project	Hydro	C Squared Prime Commodities Corporation	San Manuel, Pangasinan	Pangasinan	I	0.670	2027	2027	
Tumauini (Upper Cascade) Hydroelectric Power Project	Hydro	Phinew Hydro Power Corp	Tumauini, Isabela	Isabela	II	11.300	2027	2027	
Kitungan 2 Hydroelectric Power Project	Hydro	Hedcor Benguet, Inc.	Sugpon, Ilocos Sur	Ilocos Sur	I	40.000	2027	2027	Wrong Project name in SIS Clearance
Ilaquen 2 Hydroelectric Power Project	Hydro	Isabela Power Corporation	Echaque, Isabela	Isabela	II	14.000	2027	2027	
Aimik Hydroelectric Power Project	Hydro	SN Abotiz Power - Ifugao, Inc.	Lagawe, Ifugao	Ifugao	CAR	120.000	2027	2027	
Nabusutan River Hydroelectric Power Project	Hydro	Strategic Power Development Corp.	Conner, Atoyac	CAR	100.000	2027	2027		
Matuno 2 Hydroelectric Power Project	Hydro	Smith Bell Mini-Hydro Corp.	Bambang, Nueva Vizcaya	Nueva Vizcaya	II	7.900	2027	2027	
Tamdagan Hydroelectric Power Project	Hydro	ZAK Green Energy, Inc.	Vintar, Ilocos Norte	Ilocos Norte	I	7.400	2027	2027	
Tamdagan 2 Hydroelectric Power Project	Hydro	ZAK Green Energy, Inc.	Vintar, Ilocos Norte	Ilocos Norte	I	5.150	2027	2027	
Camiling 2 Hydroelectric Power Project	Hydro	Northgreen Energy Corporation	Mayantoc, Tarlac	Tarlac	III	4.000	2027	2027	
Chico Hydroelectric Power Project	Hydro	San Lorenzo Ruiz Plat Energy and Water, Inc.	Tabuk, Kalinga	Kalinga	CAR	150.000	2027	2027	
Aya Pumped Storage Hydroelectric Power Project	Hydro	First Gen Hydro Power Corporation	Pantabangan, Nueva Ecija	Nueva Ecija	III	120.000	2027	2027	
Tublay 1 Hydroelectric Power Project	Hydro	AT Dinum Company	Tublay & La Trinidad, Benguet	Benguet	CAR	6.000	2027	2027	
Tublay 2 Hydroelectric Power Project	Hydro	AT Dinum Company	Tublay, Benguet	Benguet	CAR	6.000	2027	2027	
Tublay 3 Hydroelectric Power Project	Hydro	AT Dinum Company	Tublay, Benguet	Benguet	CAR	1.000	2027	2027	

LUZON INDICATIVE POWER PROJECTS

As of 31 July 2024

Name of the Project	Plant Type	Company Name	Location	Province	Region	Installed/ Rated Capacity (MW)	Target Testing and Commissioning	Target Commercial Operation	Remarks / Issues Encountered During Project Development
Kennon Hydroelectric Power Project	Hydro	JSS Hydro Power Corp.	Tuba, Benguet	Benguet	CAR	5,000	2027	2027	
Pasil B Hydroelectric Power Project	Hydro	I-Magat Renewable Energy Corporation	Pasil, Kalinga	Kalinga	CAR	15,684	2027	2027	
Pasil C Hydroelectric Power Project	Hydro	I-Magat Renewable Energy Corporation	Pasil, Kalinga	Kalinga	CAR	9,754	2027	2027	
Pakil Pumped Storage Hydroelectric Power Project	Hydro	Ahunan Power, Inc.	Pakil, Laguna	Laguna	IV-A	1400,000	2027	2027	
Besao 2 Hydroelectric Power Project	Hydro	BIMAKA Renewable Energy Development Corporation (BREDCCO)	Besao, Mt. Province	Mt. Province	CAR	7,000	2026	2027	
Lingod River Hydroelectric Power Project	Hydro	Lingod Hydro Power Corporation	Gabaldon, Nueva Ecija and San Luis, Aurora	Nueva Ecija & Aurora	III	3,000	2026	2027	
Gened 2 Hydroelectric Power Project	Hydro	Pan Pacific Renewable Power Philippines Corporation	Kabugao, Apayao	Apayao	CAR	250,000	2028	2028	
Upper Tabuk Hydroelectric Power Project	Hydro	DJI Engineers and Consultants	Tabuk City, Kalinga	Kalinga	CAR	15,000	2028	2028	
Kibunang Pumped-Storage Hydroelectric Power Project	Hydro	Coheco Badoe Corporation	Kibunang, Benguet	Benguet	CAR	500,000	2029	2029	No SIS Clearance, with SIS result
Masiway 2 Hydroelectric Power Project	Hydro	Gainza Energy Corporation	Pantabangan, Nueva Ecija	Nueva Ecija	III	9,000	2029	2029	
Pantabangan (Pump Storage) Hydroelectric Power Project	Hydro	First Gen Prime Energy Corporation	Pantabangan, Nueva Ecija	Nueva Ecija	III	600,000	2029	2029	
Saltan River Site E Hydroelectric Power Project	Hydro	JBD Water Power (JWPI) Inc.	Balabalan and Pinukpuk, Kalinga	Kalinga	CAR	45,000	2029	2029	
Wawa Pumped Storage 3 Hydroelectric Power Project	Hydro	Olympia Violago Water & Power, Inc.	Rodriguez, Rizal	Rizal	IV-A	50,000	2030	2030	
Wawa Pumped Storage 2 Hydroelectric Power Project	Hydro	Olympia Violago Water & Power, Inc.	Rodriguez, Rizal	Rizal	IV-A	100,000	2030	2030	
Ailimi-Pumped Storage Hydroelectric Power Project	Hydro	SN Abottiz Power - Ifugao, Inc.	Lagawe & Mavovao, Ifugao	Ifugao	CAR	250,000	2030	2030	
San Roque Upper East Pumped Storage Hydroelectric Power Project	Hydro	Strategic Power Development Corp.	Itogon, Benguet	Benguet	CAR	600,000	2030	2030	
San Roque West Pumped Storage Hydroelectric Power Project	Hydro	Strategic Power Development Corp.	Itogon, Benguet	Benguet	CAR	400,000	2030	2030	
Dingalan Pumped-Storage Hydroelectric Power Project	Hydro	Strategic Power Development Corp.	Dingalan, Aurora	Aurora	III	500,000	2030	2030	
San Roque Lower East Pumped-Storage Hydroelectric Power Project	Hydro	Strategic Power Development Corp.	Itogon, Benguet	Benguet	CAR	400,000	2030	2030	
Calanasan 1 Hydroelectric Power Project	Hydro	Pan Pacific Renewable Power Philippines Corporation	Calanasan, Apayao	Apayao	CAR	30,000	2031	2031	Project name was renamed from Aoan HPP to Calanasan 1 HPP
BIOMASS						14,400			
12-MW Waste-to-Energy Power Plant Project	Biomass	Green Atom Renewable Energy Corporation	Pampanga	Pampanga	III	12,000	Jun 2024	Aug 2024	With pending SIS
2.4 MW Biogas Power Plant Project	Biomass	Far East Alcohol Corporation	Apalit, Pampanga	Pampanga	III	2,400	Jun 2023	Aug 2023	Operating for own-use of its Bioethanol facility, waiting for management's decision of converting its BREOC to COR for Own-Use. For Showcause
SOLAR						10027.747			
San Marcelino Solar Power Project (Phase 3)	Solar	Santa Cruz Solar Energy, Inc.	San Marcelino, Zambales	Zambales	III	96,900	Jul 2024	Dec 2024	
Luntal Solar Power Project	Solar	Citicores Solar Batangas 1, Inc.	Tuy, Batangas	Batangas	IV-A	50,000	Jun-24	Oct-24	Required the proponent to submit proof of construction, financial closing and DOC documents.
Ramon Solar Power Project	Solar	AAESUN Corporation	Ramon & Santiago, Isabela	Isabela	II	5,000	Dec 2024	Dec 2024	
Conception 1 Solar Power Project (Phase 3)	Solar	Solar Philippines Tarlac Corporation	Concepcion, Tarlac	Tarlac	III	12,000	May 2023	Dec 2024	On-going Construction - 88% completed
Conception 1 Solar Power Project (Phase 4)	Solar	Solar Philippines Tarlac Corporation	Concepcion, Tarlac	Tarlac	III	30,000	Jun 2023	Dec 2024	On-going Construction - 88% completed
Armenia Solar Power Project	Solar	RE Resources, Inc.	Tarlac City and San Jose, Tarlac	Tarlac	III	35,200	Dec 2024	Feb 2025	Construction - 58.83% T&C - not yet started COC Application - not yet started WESM Registration for Commercial Operation - not yet started
65MW Pillilla Solar Power Project	Solar	Metro Solar Power Solutions, Inc.	Pillilla, Rizal	Rizal	IV-A	53,760	Jan-25	Feb 2025	
San Idefonso Solar Power Project	Solar	Team (Philippines) Renewable Energy Corporation	San Idefonso, Bulacan	Bulacan	III	44,000	Dec 2024	Mar 2025	
GIGA ACE 8 Solar Power Plant Project	Solar	Giga Ace 8, Inc.	Palaug, Zambales	Zambales	III	237,600	Dec 2024	Mar 2025	
Bato (formerly applied as Bulawan) Solar Power Project	Solar	Solar Power Utilities Generator Corporation	Palaug, Zambales	Zambales	III	28,400	Jan-25	Apr 2025	Conduct of SIS - 40% completed
San Marcelino Solar Power Project	Solar	PV Sinag Power, Inc.	San Marcelino, Zambales	Zambales	III	96,900	Jun 2025	Jun 2025	Final SIS report from NGCP dated 10 March 2023
Infanta 2 Solar Power Project	Solar	Tera Renewables 4 Corp.	Infanta, Pangasinan	Pangasinan	I	147,791	May-25	Jun 2025	
Cabangan Solar Project	Solar	Upgrade Energy Philippines, Inc.	Brgy. Mabangit, Cabangan, Zambales	Zambales	III	43,750	Sep 2025	Sep 2025	
Capas Solar Power Project	Solar	Sindicatum C-Solar Power Inc.	Clark Green City, Capas, Tarlac	Tarlac	III	22,048	Jul 2025	Sep 2025	Acquisition of Possessory Rights - 100% completed LGU Resolution of Support - 100% completed Conduct of SIS/DIS - 100% completed Endorsement to NGA - 98% completed Financial Closing - 10% Procurement of EPC - 90%
Cawag Solar Power Project	Solar	Northern Palawan Power Generation Corporation	Subic, Zambales	Zambales	III	120,600	Jun 2025	Sep 2025	
Olongapo Solar Power Project	Solar	AP Renewable Energy Corporation	Olongapo, Zambales	Zambales	III	171,850	Sep 2025	Oct 2025	Acquisition of possessory rights - 100% completed Acquisition of LGU resolution of support - 100% completed Conduct of SIS/DIS - 100% completed Endorsement to NGA - 100% completed Financial closing - 0% Procurement of EPC - 100% completed
Sual Solar Power Project	Solar	Renovable Earth Corp.	Sual, Pangasinan	Pangasinan	I	49,500	Sep-25	Nov 2025	
Trust Solar Power Project	Solar	Trustpower Corporation	Mabalacat, Pampanga	Pampanga	III	20,622	Jun 2025	Dec 2025	
Samal Solar Power Project	Solar	Samal Solar Renewable Energy Corp.	Gugo and San Juan, Samal, Bataan	Bataan	III	48,118	Mar 2025	Dec 2025	new Target Testing and Commissioning
GIGASOL1 Solar Power Plant Project	Solar	GIGASOL1, Inc.	Botolan, Zambales	Zambales	III	185,898	Dec 2024	Dec 2025	Acquisition of Possessory Rights - 80% completed LGU Resolution of Support - 100% completed Conduct of SIS/DIS - 100% completed Endorsement to NGA - 100% completed Financial closing - 0% completed Procurement of EPC - 0%
Gamu Solar Power Project	Solar	Intramuros Solar Energy Corp.	Gamu and Naguilian, Isabela	Isabela	II	59,840	Apr 2025	Dec 2025	Acquisition of Possessory Rights - 100% completed LGU Resolution of Support - 10% completed Conduct of SIS/DIS - 90% completed Endorsement to NGA - 60% completed Financial closing - 10% completed Procurement of EPC - 20% completed
Isabela Ground Mounted Solar PV Project	Solar	San Ignacio Energy Resources Development Corporation	City of Ilagan, Isabela	Isabela	II	336,826	Dec 2025	Feb 2026	Acquisition of possessory rights - 100% completed Conduct of SIS/DIS - 100% completed Endorsement to NGA - 100% completed
CSFirst Green Infanta Solar Power Project (Note: With Integrated BESS of 107.320 MW)	Solar	CSFirst Green Agri-Industrial Development, Inc.	Infanta and Mabini, Pangasinan	Pangasinan	I	180,540	Feb 2026	Feb 2026	with BESS of 107.320 MW
Terra Solar Project (Phase 1)	Solar	Terra Solar Philippines, Inc.	Gapan City, General Tinio & Peneranda, Nueva Ecija and San Miguel & Dona Remedios Trinidad, Bulacan	Nueva Ecija & Bulacan	III	1785,714	Feb 2026	Feb 2026	Acquisition of Possessory Rights - (P1 - 85%; P2 - 57%) LGU Resolution of Support - (PV Site - 60%; TL - 55%) Conduct of SIS/DIS - 100% Endorsement to NGA - 55% Financial closing - 50% Procurement of EPC - 30%

LUZON INDICATIVE POWER PROJECTS

As of 31 July 2024

Name of the Project	Plant Type	Company Name	Location	Province	Region	Installed/ Rated Capacity (MW)	Target Testing and Commissioning	Target Commercial Operation	Remarks / Issues Encountered During Project Development
San Manuel Solar Power Plant	Solar	RE Resources, Inc	San Manuel, Pangasinan	Pangasinan	I	67.070	Dec 2025	Mar 2026	Acquisition of possessory rights - 100% completed Acquisition of LGU resolution of support - 100% completed Conduct of SIS/DIS - 100% completed Endorsement to NGA - 100% completed Financial Closing - 50%
SolarAce3 Solar Power Plant Project	Solar	SolarAce3 Energy Corp.	Buguey, Cagayan	Cagayan	II	200.000	Mar 2026	Mar 2026	Acquisition of possessory rights - 100% completed Acquisition of LGU resolution of support - 100% completed Conduct of SIS/DIS - 10% completed Endorsement to NGA - 100% completed
Astra Solar Power Project	Solar	Astra Solar Energy Corp.	Curimaao, Ilocos Norte	Ilocos Norte	I	56.250	Mar-26	Mar-26	Acquisition of Possessory Rights - 15% completed LGU Resolution of Support - 67% completed Conduct of SIS/DIS - 100% completed Endorsement to NGA - 100% completed Financial closing - 0% completed Procurement of EPC -0%
Bongabon Solar Power Project	Solar	Greentech Solar Energy Inc.	Bongabon, Nueva Ecija	Nueva Ecija	III	18.375	May 2026	Jun 2026	
Villaverde Ground-Mounted Solar-Photovoltaic Project	Solar	Verde Radiant Power Corporation	Villaverde, Nueva Viscaya	Nueva Vizcaya	II	13.360	Mar 2026	Jun 2026	Acquisition of Possessory Rights - 100% LGU Resolution of Support - 75% Conduct of SIS/DIS - 30% Endorsement to NGA - 30% Financial closing - 30% Procurement of EPC - 30%
Aringay Solar PV Project	Solar	AGSAPA GREEN ENERGY CORPORATION	Aringay and Caba, La Union	La Union	I	41.280	Mar 2026	Jun 2026	Acquisition of Possessory Rights - 100% LGU Resolution of Support - 50% Conduct of SIS/DIS - 30% Endorsement to NGA - 30% Financial closing - 30% Procurement of EPC - 30%
Pasaguin-Burgos Solar Power Plant	Solar	Energy Logics Philippines, Inc	Pasaguin and Burgos, Ilocos Norte	Ilocos Norte	I	96.500	Apr 2026	Jun 2026	
INARA SOLAR POWER PROJECT PHASE 3	Solar	FGEN Power Ventures, Inc.	Tanauan City, Batangas	Batangas	IV-A	48.825	Apr 2026	Aug 2026	
Inara Solar Power Project Phase 2	Solar	FGEN Power Ventures, Inc.	Tanauan, Batangas	Batangas	IV-A	39.375	Apr 2026	Aug 2026	
TITAN I Solar Power Project - Phase 1	Solar	Apolaki Two Inc.	Cambitala and San Juan, Pantabangan, Nueva Ecija	Nueva Ecija	III	240.000	Jun 2026	Sep 2026	Acquisition of possessory rights - 50% completed Acquisition of LGU resolution of support - 100% completed Conduct of SIS/DIS - 100% completed Endorsement to NGA - 65% completed Financial closing - 20% completed Procurement of EPC - 20% completed
Burgos Pangasinan Solar Power Project	Solar	Burgos Pangasinan Solar Energy Corporation	Burgos, Pangasinan	Pangasinan	I	50.100	Sep 2026	Oct 2026	
Maragondon 1 Solar Power Project	Solar	Solar Philippines Tanauan Corporation	Maragondon and General Emilio Aguinaldo, Cavite	Cavite	IV-A	44.681	Dec 2026	Dec 2026	
Cabuyao 4 Floating Solar PV Power Plant	Solar	Newasia Power Energy Corp.	Laguna de Bay	Laguna	IV-A	105.600	Oct 2026	Dec 2026	Acquisition of Possessory Rights - 100% completed LGU Resolution of Support - 20% completed Conduct of SIS/DIS - 100% completed Endorsement to NGA - 100% completed Financial closing - 10% completed Procurement of EPC - 5%
Calamba Floating Solar Power Project	Solar	Nortesol Incorporated	Laguna de Bay	Laguna	IV-A	82.500	Sep 2026	Dec 2026	Acquisition of Possessory Rights - 100% completed LGU Resolution of Support - 50% completed Conduct of SIS/DIS - 100% completed Endorsement to NGA - 100% completed Financial closing - 10% completed Procurement of EPC - 5%
Fuego Solar Power Plant Project	Solar	Fuego Renewable Energy Corp.	Pagbilao, Quezon	Quezon	IV-A	75.173	Apr 2026	Dec 2026	Acquisition of Possessory Rights - 100% completed LGU Resolution of Support - 10% completed Conduct of SIS/DIS - 30% completed Endorsement to NGA - 30% completed Financial closing - 10% completed Procurement of EPC - 20%
Pagbilao Floating Solar Power Plant Project	Solar	Fuego Renewable Energy Corp.	Offshore of Pagbilao, Quezon	Quezon	IV-A	98.700	Apr 2026	Dec 2026	Acquisition of Possessory Rights - 10% LGU Resolution of Support - 10% Conduct of SIS/DIS - 10% Endorsement to NGA - 30% Financial closing - 10% Procurement of EPC - 10%
Cabuyao 3 Floating Solar PV Power Plant	Solar	NortesolIV Inc.	Laguna de Bay	Laguna	IV-A	105.600	Oct 2026	Dec 2026	Acquisition of Possessory Rights - 100% completed LGU Resolution of Support - 20% completed Conduct of SIS/DIS - 100% completed Endorsement to NGA - 100% completed Financial closing - 10% completed Procurement of EPC - 5%
Cabuyao 2 Floating PV Power Plant	Solar	Nortesol Incorporated	Laguna De Bay	Laguna	IV-A	105.600	Oct 2026	Dec 2026	Acquisition of Possessory Rights - 100% completed LGU Resolution of Support - 20% completed Conduct of SIS/DIS - 100% completed Endorsement to NGA - 100% completed Financial closing - 10% completed Procurement of EPC - 5%
Cabuyao 5 Floating Solar PV Power Project	Solar	Newasia Power Energy II Corp.	Laguna De Bay	Laguna	IV-A	105.600	Oct 2026	Dec 2026	Acquisition of Possessory Rights - 100% completed LGU Resolution of Support - 20% completed Conduct of SIS/DIS - 100% completed Endorsement to NGA - 100% completed Financial closing - 10% completed Procurement of EPC - 5%
Victoria 1 Floating PV Power Plant	Solar	NortesolIV, Inc.	Laguna de Bay	Laguna	IV-A	105.600	Oct 2026	Dec 2026	Acquisition of Possessory Rights - 100% completed LGU Resolution of Support - 20% completed Conduct of SIS/DIS - 40% completed Endorsement to NGA - 100% completed Financial closing - 10% completed Procurement of EPC - 5%

LUZON INDICATIVE POWER PROJECTS

As of 31 July 2024

Name of the Project	Plant Type	Company Name	Location	Province	Region	Installed/ Rated Capacity (MW)	Target Testing and Commissioning	Target Commercial Operation	Remarks / Issues Encountered During Project Development
Sta. Rosa Floating PV Power Plant	Solar	Newasia Power Energy II Corp.	Laguna de Bay	Laguna	IV-A	105.600	Oct 2026	Dec 2026	Acquisition of Possessory Rights - 100% completed LGU Resolution of Support - 80% completed Conduct of SIS/DIS - 40% completed Endorsement to NGA - 100% completed Financial closing - 10% completed Procurement of EPC - 5%
Cabuyao 1 Floating PV Power Plant	Solar	Nortesol II Inc.	Laguna de Bay	Laguna	IV-A	105.600	Oct 2026	Dec 2026	Acquisition of Possessory Rights - 100% completed LGU Resolution of Support - 50% completed Conduct of SIS/DIS - 40% completed Endorsement to NGA - 100% completed Financial closing - 10% completed Procurement of EPC - 5%
Bay 2 Floating PV Power Plant	Solar	NortesolIV, Inc.	Laguna de Bay	Laguna	IV-A	105.600	Oct 2026	Dec 2026	Acquisition of Possessory Rights - 100% completed LGU Resolution of Support - 20% completed Conduct of SIS/DIS - 40% completed Endorsement to NGA - 100% completed Financial closing - 10% completed Procurement of EPC - 5%
Bay 1 Floating PV Power Plant	Solar	Newasia Power Energy Corp.	Laguna de Bay	Laguna	IV-A	105.600	Oct 2026	Dec 2026	Acquisition of Possessory Rights - 100% completed LGU Resolution of Support - 20% completed Conduct of SIS/DIS - 40% completed Endorsement to NGA - 50% completed Financial closing - 10% completed Procurement of EPC - 5%
Balayan Solar Power Project	Solar	Solar Philippines Commercial Rooftop Projects, Inc.	Balayan and Calaca, Batangas	Batangas	IV-A	480.000	Dec 2026	Jan 2027	Acquisition of Possessory Rights - 25% LGU Resolution of Support - 70% Conduct of SIS/DIS - 20% Endorsement to NGA - 66% Financial closing - 10% Procurement of EPC - 10%
Botolan Solar PV Power Plant	Solar	Iligansolar Inc.	Botolan, Zambales	Zambales	III	57.200	Oct 2026	Feb 2027	
Terra Solar Project (Phase 2)	Solar	Terra Solar Philippines, Inc.	Gapan City, General Tinio & Peneranda, Nueva Ecija and San Miguel & Dona Remedios Trinidad, Bulacan	Nueva Ecija & Bulacan	III	714.286	Feb 2027	Feb 2027	Acquisition of Possessory Rights - (P1 - 85%; P2 - 57%) LGU Resolution of Support - (PV Site - 60%; TL - 55%) Conduct of SIS/DIS - 100% Endorsement to NGA - 55% Financial closing - 50% Procurement of EPC - 30%
TITAN I Solar Power Project - Phase 2	Solar	Apolaki Two Inc.	Cambitala and San Juan, Pantabangan, Nueva Ecija	Nueva Ecija	III	240.000	Dec 2026	Mar 2027	Acquisition of possessory rights - 50% completed Acquisition of LGU resolution of support - 100% completed Conduct of SIS/DIS - 100% completed Endorsement to NGA - 65% completed Financial closing - 20% completed Procurement of EPC - 20% completed
AC Laguna Floating Solar Power Plant Project	Solar	AC Laguna Solar, Inc.	Laguna de Bay	Laguna	IV-A	210.000	Jan 2027	Apr 2027	with issued Clearance to undertake SIS last 15 Nov 2023
SolarAce4 Floating Solar Power Project	Solar	SolarAce4 Energy Corp.	Laguna de Bay	Laguna	IV-A	104.850	Jan 2027	Apr 2027	with issued Clearance to undertake SIS last 15 Nov 2023
AC Subic Floating Solar Power Plant Project	Solar	AC Subic Solar, Inc.	Laguna de Bay	Laguna	IV-A	210.000	Feb 2027	May 2027	with issued Clearance to undertake SIS last 25 Nov 2023
Bagao 1 Solar Power Project	Solar	Power Pinas Energy Corp.	Brgy. Quinawan, Bagac, Bataan	Bataan	III	121.500	Jun 2026	Jun 2027	
San Roque Solar Power Project	Solar	Nueva Tierra Energy Corp.	San Manuel and San Nicolas, Pangasinan and Itogon, Benguet	Pangasinan & Benguet	I and CAR	152.000	Sep 2026	Jun 2027	Acquisition of Possessory Rights - 33% completed LGU Resolution of Support - 66% completed Conduct of SIS - 30% completed Endorsement from NGA - 10% completed
Cabaio Solar Power Project	Solar	North Luzon Natural Energy, Inc.	Cabiao, Nueva Ecija	Nueva Ecija	III	261.043	Mar 2027	Jun 2027	Acquisition of Possessory Rights - 0% LGU Resolution of Support - 0% Conduct of SIS/DIS - 0% Endorsement to NGA - 100% Financial closing - 0% Procurement of EPC - 0%
YH Palawan Solar Power Project	Solar	YH Green Energy Incorporated	Puerto Princesa City, Palawan	Palawan	IV-B	8.000	Aug-27	Aug 2027	Acquisition of Possessory Rights - 100% completed LGU Resolution of Support - 100% completed Conduct of SIS/DIS - 100% completed Endorsement to NGA - 10% completed Financial closing - 80% completed
Laguna Lake-Los Baños Solar Power Project	Solar	5 Barracuda Energy Corp.	Laguna De Bay	Laguna	IV-A	125.000	Jun 2027	Sep 2027	Acquisition of Possessory Rights - 100% LGU Resolution of Support - 100% Conduct of SIS/DIS - 100%
Radius Solar Power Project	Solar	Radius Solar Energy Corp.	Laguna de Bay	Laguna	IV-A	125.000	Jun 2027	Sep 2027	Acquisition of Possessory Rights - 100% LGU Resolution of Support - 0% Conduct of SIS/DIS - 100%
Ingrid2 Floating Solar Power Plant Project	Solar	Ingrid2 Power Corp.	Laguna De Bay	Laguna	IV-A	104.850	Aug 2027	Nov 2027	with issued Clearance to undertake SIS last 03 Apr 2024
Hermosa Solar Power Project	Solar	Solana Solar Alpha Inc.	Hermosa, Bataan	Bataan	III	22.398	Oct 2027	Dec 2027	
San Marcelino Floating Solar Power Project	Solar	Northern Sun Radiance Inc.	San Marcelino, Zambales	Zambales	III	120.295	Sep 2027	Dec 2027	Acquisition of Possessory Rights - 0% LGU Resolution of Support - 83% completed Conduct of SIS - 100% completed Endorsement from NGA - 100% completed Financial Closing - 0% Procurement of EPC - 0%
GigaWind1 Floating Solar Power Plant Project	Solar	GigaWind1 Inc.	Laguna De Bay	Laguna	IV-A	209.700	Oct 2027	Jan 2028	with issued Clearance to undertake SIS last 28 June 2024
Lal-Lo Solar Power Project	Solar	GM Energy Construction Philippines Inc.	Brgy. Maxingal, Lal-Lo, Cagayan	Cagayan	II	95.000	Jan 2028	Jan 2028	
Pantabangan Floating Solar Power Project	Solar	Fuego Renewable Energy Corp. (Formerly Fuego Solar Corporation)	Pantabangan, Nueva Ecija	Nueva Ecija	III	463.995	Apr-28	Dec 2028	Acquisition of Possessory Rights - 20% completed LGU Resolution of Support - 10% completed Conduct of SIS/DIS - 60% completed Endorsement to NGA - 30% completed Financial closing - 10% completed Procurement of EPC - 10%

LUZON INDICATIVE POWER PROJECTS

As of 31 July 2024

Name of the Project	Plant Type	Company Name	Location	Province	Region	Installed/ Rated Capacity (MW)	Target Testing and Commissioning	Target Commercial Operation	Remarks / Issues Encountered During Project Development
Tinang Tarlac Solar Power Project	Solar	Luzon Alternative Energy Sources, Inc	Brgy. Tinang, Concepcion, Tarlac	Tarlac	III	217.184	Dec 2028	Jan 2029	Acquisition of Possessory Rights - 25% LGU Resolution of Support - 0% Conduct of SIS/DIS - 0% Endorsement to NGA - 100% Financial closing - 5% Procurement of EPC - 0%
WIND						39491.880			
Gumaca-Pitogo Wind Power Project	Wind	First Gen Visayas Energy Inc.	Gumaca and Pitogo, Quezon	Quezon	IV-A	100.000	May 24, 2032	Jul 24, 2024	
Sanchez Mira Wind Power Project	Wind	Sanchez Mira Wind Power Corporation	Sanchez Mira, Cagayan	Cagayan	II	50.000	Dec 01, 2024	Feb 01, 2025	
Koala Wind Power Project	Wind	2Barracuda Energy Corp.	Pakil, Jala-Jala, Laguna and Rizal	Laguna & Rizal	IV-A	150.000	Jan 01, 2025	Mar 01, 2025	
Panda Wind Power Project	Wind	4Barracuda Energy Corp.	Pillila and Jala-Jala, Mabaitac and Pangil , Rizal and Laguna	Laguna & Rizal	IV-A	150.000	Jan 01, 2025	Mar 01, 2025	
Tayabas North Wind Energy Project	Wind	CleanTech Global Renewables, Inc.	Tayabas City and Lucban, Quezon	Quezon	IV-A	144.000	Jul 01, 2025	Sep 01, 2025	Changed the capacity from 96 to 144 MW on 09 August 2024
Tayabas South Wind Energy Project	Wind	CleanTech Global Renewables, Inc.	Tayabas, Pagbilao, Quezon	Quezon	IV-A	187.200	Mar 01, 2026	May 01, 2026	Requested change on Capacity dated 13 Aug 2024 from 150MW to 187.2 as a results of high level Desktop Study
Sembrano Wind Power Project	Wind	Alternergy Sembrano Wind Corporation	Pillila, Rizal, Mabaitac and Pakil, Laguna	Laguna & Rizal	IV-A	80.400	Apr 30, 2026	Jun 30, 2026	
Quezon II Plaridel Wind Power Project	Wind	Plaridel Windkraft Corporation	Plaridel and Atimonan, Quezon	Quezon	IV-A	50.000	Oct 01, 2026	Dec 01, 2026	- Availability of data for land identification (no available cadastral map for Atimonan) - Jetty port
Sorsogon Wind Power Project	Wind	Solus Wind Energy Corp.	Matnog, Bulan, Irosin and Magdalena, Sorsogon	Sorsogon	V	300.000	Dec 01, 2026	Dec 01, 2026	None
Botolan Wind Power Project	Wind	Alba Renewables Philippines Corporation	Botolan and Cabangan, Zambales	Zambales	III	300.000	Dec 21, 2028	Jan 01, 2027	
Lubang and Looc Island Wind Power Project	Wind	ACX3 Capital Holdings Inc.	Province of Occidental Mindoro	Occidental Mindoro	IV-B	800.000	Nov 01, 2026	Jan 01, 2027	-
San Miguel Bay Wind Power Project	Wind	Stitex Windkraft Corporation	Provinces of Camarines Sur and Camarines Norte	Camarines Sur & Camarines Norte	V	600.000	Jan 01, 2026	Jan 01, 2027	- Possessory rights over the project area and foreshore area fr ECC Application (Seabed) - Municipal Endorsements
Camarines Norte Wind Power Project	Wind	Mirus Wind Energy Corp.	Capalonga and Jose Panganiban, Camarines Norte	Camarines Norte	V	250.000	Jun 01, 2027	Jun 01, 2027	-
Albay Wind Power Project	Wind	Pacific Impact Energy Corp.	Guinobatan and Ligao City, Albay	Albay	V	100.000	Jul 15, 2027	Sep 01, 2027	
Dalupiri Island Wind Power Project	Wind	Ibayat Island UPC Asia Corporation	Onshore and Offshore of Dalupiri Island, Calayan, Cagayan	Cagayan	II	300.000	Aug 01, 2027	Oct 01, 2027	
Aurora Offshore Wind Power Project	Wind	Galea Offshore Wind Corp.	Province of Aurora	Aurora	III	600.000	Oct 01, 2027	Oct 31, 2027	
Presentacion 2 Wind Power Project	Wind	Wind Renewable Energy Corporation	Presentacion, Camarines Sur	Camarines Sur	V	54.000	Oct 01, 2027	Dec 01, 2027	
Pangasinan CW 1 Wind Power Project	Wind	Citcore Wind Energy Corporation	San Manuel, Sison, and Binalonan, Pangasinan	Pangasinan	I	50.000	Sep 30, 2027	Dec 31, 2027	
Prieto Diaz Wind Farm Project	Wind	Apolaki Three Inc.	Prieto Diaz, Sorsogon City, and Gubat, Sorsogon	Sorsogon	V	150.000	Sep 30, 2027	Dec 31, 2027	- availability of digitized cadastral maps
Tinambac Wind Farm Project	Wind	Apolaki One Inc.	Tinambac, Camarines Sur	Camarines Sur	V	50.000	Sep 30, 2027	Dec 31, 2027	- Difficulty in securing land documents
Aguilar Wind Power Project	Wind	Amihan Power, Inc.	Bugallon and Aguilar, Pangasinan	Pangasinan	I	99.000	Mar 01, 2028	May 01, 2028	
Kalayaan 4 Wind Energy Project	Wind	Viento Energy 2 Corp.	Famy, Sinloan, Pakil, and Pangil, Laguna; and Real, Quezon	Quezon	IV-A	303.800	Apr 01, 2028	Jun 01, 2028	Merged with WESC No. 2021-08-171-AF1, updated project name, capacity, contract area, and location.
San Miguel Bay Wind Power Project	Wind	ACX3 Capital Holdings Inc.	Offshore of Camarines Sur	Camarines Sur	V	500.000	Dec 01, 2027	Jun 01, 2028	
Dagupan Offshore Wind Power Project	Wind	CI NMF (PH) Corp.	Provinces of Pangasinan and La Union	Pangasinan & La Union	I	350.000	Mar 30, 2028	Jun 30, 2028	1. Securing Large Scale Grid Connection by 2028 2. Timely development of Ports 3. REPA Bankability and Performance 4. Pre-Development ECC 5. Tenurial Rights for seabed/foreshore land
San Miguel Bay Offshore Wind Power Project	Wind	CI NMF (PH) Corp.	Provinces of Camarines Norte and Camarines Sur	Camarines Sur & Camarines Norte	V	1000.000	Mar 31, 2028	Jun 30, 2028	With Pre-Development ECC - Appeal for NGCP Endorsement - No port immediately suitable (port assessment performed - Tabaco and Legazpi port) "1. Securing Large Scale Grid Connection by 2028 2. Timely development of Ports 3. REPA Bankability and Performance 4. Pre-Development ECC 5. Tenurial Rights for seabed/foreshore land"
Romblon Wind Power Project	Wind	Romblon Electric Cooperative Inc.	Romblon, Romblon	Romblon	IV-B	0.900	Jun 22, 2028	Aug 22, 2028	-
Viento Power Wind Project	Wind	Vientopower, Inc.	Mauban, Quezon	Quezon	IV-A	100.000	Jun 01, 2024	Sep 01, 2028	
Frontera Bay Wind Power Project	Wind	Ivisan Windkraft Corporation	Provinces of Bataan and Cavite	Cavite & Bataan	III and IV-A	450.000	Oct 01, 2028	Dec 01, 2028	- Possessory rights over the project area and foreshore area fr ECC Application (Seabed) - Radar Challenge with PPA
Bongabon Wind Power Project	Wind	Earth Sol Energy Corp.	Rizal and Bongabon, Nueva Ecija	Nueva Ecija	III	84.500	Dec 31, 2028	Dec 31, 2028	
Taysan Wind Farm Project	Wind	Apolaki Three Inc.	Taysan, Rosario, and Lobo, Batangas	Batangas	IV-A	50.000	Sep 30, 2028	Dec 31, 2028	- met mast will be in Rosario, Batangas (Q1 of 2025) - Difficulty in securing land documents
Pasacao-San Fernando Wind Farm Project	Wind	Apolaki One Inc.	Pasacao, San Fernando, Minalabac, Pamplona and Bula, Camarines Sur	Camarines Sur	V	300.000	Jul 31, 2028	Dec 31, 2028	09 Jan 2024 - Endorsed to NGCP Change the Capacity from 150MW to 300MW on 14 December 2023 - availability of digitized cadastral maps
Lucena Wind Power Project	Wind	ACX3 Capital Holdings Inc.	Offshore and Onshore of Quezon	Quezon	IV-A	475.000	Dec 01, 2028	Jun 01, 2029	
Bangui 2 Wind Power Project	Wind	Luzon Cleanergy Generation, Inc.	Bangui and Dumalinae, Ilocos Norte	Ilocos Norte	I	132.000	Jul 26, 2029	Oct 24, 2029	
Bugallon Wind Power Project	Wind	Amihan Power, Inc.	Bugallon, Pangasinan	Pangasinan	I	86.630	Nov 22, 2029	Nov 22, 2029	
Burgos 4 Wind Power Project	Wind	Energy Development Corporation	Burgos, Ilocos Norte	Ilocos Norte	I	100.000	Dec 01, 2028	Dec 01, 2029	SIS can commence no earlier than 11 December 2023. The project will be connected to 230kV Bangui substation which according to TDP estimated to be completed on December 2027
Ilocos Wind Power Project	Wind	Energy Development Corporation	Burgos, Pasuquin, Ilocos Norte	Ilocos Norte	I	144.000	Oct 01, 2029	Dec 01, 2029	
Pasuquin Wind Power Project	Wind	Energy Development Corporation	Pasuquin, Ilocos Norte	Ilocos Norte	I	90.000	Oct 01, 2029	Dec 01, 2029	
Manila Bay Wind Power Project	Wind	GigaWind5, Inc.	Provinces of Bataan, Cavite, and Batangas	Bataan, Cavite & Batangas	III and IV-A	1248.000	Oct 01, 2029	Dec 01, 2029	
Calatagan Offshore Wind Power Project	Wind	Giga Ace 7, Inc.	Offshore and Onshore of Batangas	Batangas	IV-A	1024.000	Oct 01, 2029	Dec 01, 2029	
Real Ace Wind Power Project	Wind	Giga Ace 6, Inc.	Mauban and Real, Quezon	Quezon	IV-A	387.500	Oct 01, 2029	Dec 01, 2029	
Tayabas Bay Wind Power Project	Wind	ACX3 Capital Holdings Inc.	Province of Quezon	Quezon	IV-A	275.000	Jun 01, 2028	Dec 01, 2029	-
Presentacion Wind Power Project	Wind	Amihan Power, Inc.	Presentacion and Garchitorena, Camarines Sur	Camarines Sur	V	42.000	Oct 01, 2029	Dec 01, 2029	
Calatagan Offshore Wind Farm	Wind	Domhain Earth Corp.	Provinces of Batangas and Occidental Mindoro	Batangas & Occidental Mindoro	IV-A and IV-B	1830.000	Jan 01, 2029	Jan 01, 2030	With request for change of capacity from 1,500MW to 1,830MW. Phase Development with different scheme and technologies.

LUZON INDICATIVE POWER PROJECTS

As of 31 July 2024

Name of the Project	Plant Type	Company Name	Location	Province	Region	Installed/ Rated Capacity (MW)	Target Testing and Commissioning	Target Commercial Operation	Remarks / Issues Encountered During Project Development
Sual Wind Power Project	Wind	First Gen Visayas Energy Inc.	Sual, Mabini, and Labrador, Pangasinan	Pangasinan	I	100.000	Oct 19, 2029	Feb 19, 2030	FGVEI is resolving NGCP's comments and queries on their evaluation of the SIS application. NGCP shall issue its Offer of Service, which shall include the start date when they can conduct the SIS, after the evaluation is completed. Preliminary discussions with the NGCP indicate that the SIS for the project will be conducted mid-2024.
Bustos Wind Power Project	Wind	First Gen Visayas Energy Inc.	Bustos, Angat, and San Rafael, Bulacan	Bulacan	III	100.000	Oct 24, 2029	Feb 24, 2030	FGVEI is resolving NGCP's comments and queries on their evaluation of the SIS application. NGCP shall issue its Offer of Service, which shall include the start date when they can conduct the SIS, after the evaluation is completed. Preliminary discussions with the NGCP indicate that the SIS for the project will be conducted mid-2024.
Balayan Bay Wind Power Project	Wind	First Gen Visayas Energy Inc.	Lemery, Batangas	Batangas	IV-A	100.000	Oct 26, 2029	Feb 26, 2030	FGVEI is resolving NGCP's comments and queries on their evaluation of the SIS application. NGCP shall issue its Offer of Service, which shall include the start date when they can conduct the SIS, after the evaluation is completed. Preliminary discussions with the NGCP indicate that the SIS for the project will be conducted mid-2024.
Laguna-Quezon Wind Power Project	Wind	First Gen Visayas Energy Inc.	Lumban and Cavinti, Laguna; Sampaloc and Mauban, Quezon	Laguna & Quezon	IV-A	100.000	Oct 26, 2029	Feb 26, 2030	FGVEI is resolving NGCP's comments and queries on their evaluation of the SIS application. NGCP shall issue its Offer of Service, which shall include the start date when they can conduct the SIS, after the evaluation is completed. Preliminary discussions with the NGCP indicate that the SIS for the project will be conducted mid-2024.
Zambales Wind Power Project	Wind	First Gen Visayas Energy Inc.	San Antonio and Castillejos, Zambales	Zambales	III	100.000	Nov 03, 2029	Mar 03, 2030	FGVEI is resolving NGCP's comments and queries on their evaluation of the SIS application. NGCP shall issue its Offer of Service, which shall include the start date when they can conduct the SIS, after the evaluation is completed. Preliminary discussions with the NGCP indicate that the SIS for the project will be conducted mid-2024.
Mariveles Offshore Wind Farm	Wind	Domhain Earth Corp.	Provinces of Bataan, Cavite, and Batangas	Bataan, Cavite & Batangas	III and IV-A	1500.000	Oct 01, 2029	Jun 01, 2030	Bottom-fixed (200 to 300MW) Floating - 1,200MW - Right corridor in DRT - Difficulty in securing land documents
Doña Remedios Trinidad Bulacan Wind Farm Project	Wind	Apolaki Three Inc.	Doña Remedios, Trinidad, Bulacan	Bulacan	III	200.000	Mar 31, 2030	Jun 30, 2030	- Difficulty in securing land documents
Lian Wind Farm Project	Wind	Apolaki Three Inc.	Lian, Tuy, and Balayan, Batangas	Batangas	IV-A	50.000	Mar 31, 2030	Jun 30, 2030	- Difficulty in securing land documents
Mulanay Wind Farm Project	Wind	Apolaki One Inc.	Mulanay and Catanauan, Quezon	Quezon	IV-A	50.000	Mar 31, 2030	Jun 30, 2030	- Difficulty in securing land documents
Labrador Wind Power Project	Wind	First Gen Visayas Energy Inc.	Labrador, Pangasinan	Pangasinan	I	100.000	Apr 07, 2030	Aug 07, 2030	None
Nasugbu Bay Wind Power Project	Wind	First Gen Visayas Energy Inc.	Offshore of Batangas	Batangas	IV-A	100.000	Apr 19, 2030	Aug 19, 2030	Clarity on jurisdiction for Right-Of-Way acquisition; Permits and authorization, including requirements, for offshore wind development
Nueva Ecija Wind Power Project	Wind	First Gen Visayas Energy Inc.	San Jose City, Carranglan, and Pantabangan, Nueva Ecija	Nueva Ecija	III	100.000	Apr 28, 2030	Aug 28, 2030	None
Laguna Wind Power Project	Wind	First Gen Visayas Energy Inc.	Kalayaan and Lumban, Laguna; Mauban, Quezon	Quezon	IV-A	100.000	Apr 28, 2030	Aug 28, 2030	None
Northern Luzon Offshore Wind Power Project	Wind	BuhaWind Energy Northern Luzon Corporation	Offshore of Ilocos Norte	Ilocos Norte	I	2000.000	Dec 01, 2028	Dec 01, 2030	None
Ilocos Norte Offshore Wind Power Project	Wind	Vent Fort Energy Corp.	Province of Ilocos Norte	Ilocos Norte	I	900.000	Mar 31, 2030	Dec 31, 2030	Phase 1 - 50MW Laog SS 69kV Phase 2 - 850MW Bangui 500kV Currimao Seaport
Zambales South Wind Power Project	Wind	GigaWind1, Inc.	San Felipe, San Narciso and San Marcelino, Zambales	Zambales	III	200.000	Jan 11, 2031	Jan 11, 2031	
San Nicolas 1 Wind Power Project	Wind	First Gen Visayas Energy Inc.	San Nicolas, Pangasinan	Pangasinan	I	100.000	Feb 01, 2031	Feb 01, 2031	
Mabini Wind Power Project	Wind	Mabini Energy Corporation	Mabini, Batangas	Batangas	IV-A	50.000	Mar 17, 2031	Mar 17, 2031	
Palayan-Laur Wind Power Project	Wind	First Gen Visayas Energy Inc.	Laur and Palayan City, Nueva Ecija	Nueva Ecija	III	100.000	Feb 21, 2031	Jul 21, 2031	
Quezon Wind Power Project	Wind	First Gen Visayas Energy Inc.	Macalelon and Lopez, Quezon	Quezon	IV-A	100.000	Feb 21, 2031	Jul 21, 2031	
Cavite Offshore Wind Project	Wind	Vind Energy Corp.	Province of Cavite	Cavite	IV-A	994.000	Oct 15, 2030	Oct 01, 2031	
Maragondon Wind Energy Project	Wind	CleanTech Global Renewables, Inc.	Maragondon, Cavite	Cavite	IV-A	86.400	Aug 06, 2031	Oct 06, 2031	With request to change the capacity from 55MW to 86.4MW on 25 June 2024 due to the advancement in technology and further optimization of the site through high level desktop analysis
Bulacao Bay Offshore Wind Energy Project	Wind	Viento Energy 1 Corp.	Offshore and Onshore of Oriental Mindoro and Antique	Oriental Mindoro & Antique	IV-B and VI	1200.000	Oct 06, 2029	Oct 06, 2031	
NOM FL1 Offshore Wind Project	Wind	Vind Energy Corp.	Provinces of Batangas and Occidental Mindoro	Batangas & Occidental Mindoro	IV-A and IV-B	3038.000	Oct 15, 2031	Oct 15, 2031	
San Jose Wind Power Project	Wind	CI NMF (PH) Corp.	San Jose City, Lupao and Carranglan, Nueva Ecija	Nueva Ecija	III	297.000	Jan 12, 2032	Mar 12, 2032	1. Securing Large Scale Grid Connection by 2028 2. Timely development of Ports 3. REPA Bankability and Performance 4. Pre-Development ECC 5. Tenurial Rights for seabed/foreshore land
Claveria Offshore Wind Farm	Wind	Domhain Earth Corp.	Provinces of Ilocos Norte and Cagayan	Ilocos Norte & Cagayan	I and II	1755.000	Feb 02, 2031	Apr 01, 2032	N.A.
Infanta-Dasol Wind Power Project	Wind	First Gen Visayas Energy Inc.	Infanta-Dasol, Pangasinan	Pangasinan	I	380.000	Feb 21, 2032	Apr 21, 2032	
Banahaw Wind Power Project	Wind	GigaWind4, Inc.	Sariaya and Tayabas City, Quezon	Quezon	IV-A	247.000	Jun 01, 2032	Aug 01, 2032	
Tagkawayan Wind Farm Project	Wind	Apolaki Three Inc.	Tagkawayan, Quezon	Quezon	IV-A	300.000	Jun 30, 2032	Sep 30, 2032	- Difficulty in securing land documents
East Ecija Wind Power Project	Wind	Gigasol4, Inc.	Laur, Gabaldon, and General Tinio, Nueva Ecija	Nueva Ecija	III	420.000	Nov 25, 2032	Nov 25, 2032	
Aparri Bay Wind Power Project	Wind	Triconi Southwind Corporation	Aparri, Cagayan	Cagayan	II	600.000	Oct 01, 2032	Dec 01, 2032	- Possessory rights over the project area and foreshore area fr ECC Application (Seabed) - Delay in Municipal Endorsements
132 MW Wind Power Project	Wind	Energy Logics Philippines Inc.	Vintar, Bangui, Pasuquin, Ilocos Norte	Ilocos Norte	I	132.500	Jan 26, 2033	Jan 26, 2033	
Bulacao Wind Power Project	Wind	Anihan Power, Inc.	Bulacao, Oriental Mindoro	Oriental Mindoro	IV-B	85.500	Sep 01, 2032	Feb 01, 2033	Feasible Connection Point
Balayan Bay Offshore Wind Energy Project	Wind	CleanTech Global Renewables, Inc.	Province of Batangas	Batangas	IV-A	750.000	Dec-02-2032	Feb 02, 2033	
Pangasinan-Zambales Wind Power Project	Wind	First Gen Visayas Energy Inc.	Aguilar, Bugallon, and Infanta, Pangasinan; Santa Cruz, Zambales	Pangasinan & Zambales	III	100.000	Feb 03, 2033	Feb 03, 2033	FGVEI is resolving NGCP's comments and queries on their evaluation of the SIS application. NGCP shall issue its Offer of Service, which shall include the start date when they can conduct the SIS, after the evaluation is completed. Preliminary discussions with the NGCP indicate that the SIS for the project will be conducted mid-2024.
Calatagan Onshore Wind Power Project	Wind	Gigasol6, Inc.	Calatagan and Balayan, Batangas	Batangas	IV-A	130.000	Jan 01, 2033	Mar 01, 2033	
Basad Bay Offshore Wind Power Project	Wind	Vortex Offshore Wind Corp.	Province of Camarines Norte	Camarines Norte	V	600.000	Jan 01, 2033	Mar 01, 2033	
Pasacao Wind Power Project	Wind	Gigasol6, Inc.	Pasacao, Libmanan, and Pamplona, Camarines Sur	Camarines Sur	V	300.000	Jan 07, 2033	Mar 07, 2033	

LUZON INDICATIVE POWER PROJECTS

As of 31 July 2024

Name of the Project	Plant Type	Company Name	Location	Province	Region	Installed/ Rated Capacity (MW)	Target Testing and Commissioning	Target Commercial Operation	Remarks / Issues Encountered During Project Development
Diwata 2 Wind Power Project	Wind	Nivos Wind Energy Corp.	General Nakar and Real, Quezon	Quezon	IV-A	500.000	Jan 24, 2033	Mar 24, 2033	
Quezon - Camarines Norte Wind Power Project	Wind	Arcana Wind Energy Corp.	Guinayangan and Tagkawayan, Quezon; Santa Elena and Labo, Camarines Norte	Camarines Norte	V	400.000	Mar 12, 2033	May 12, 2033	
Camarines Sur Wind Power Project	Wind	Upward Wind Energy Corp.	Provinces of Camarines Sur	Camarines Sur	V	500.000	Mar 23, 2033	May 23, 2033	None
Offshore Wind Luzon E-1	Wind	Fuego Renewable Energy Corp.	Offshore of Sorsogon	Sorsogon	V	555.000	Mar 23, 2033	May 23, 2033	
Bicol Wind Power Project	Wind	Exa Wind Energy Corp.	Provinces of Quezon, Camarines Sur and Camarines Norte	Camarines Sur & Camarines Norte	V	500.000	Apr 08, 2033	Jun 08, 2033	None
Paqibiao Offshore Wind Power	Wind	Energy Oasis Generation Corp.	Offshore of Quezon	Quezon	IV-A	300.000	Apr 08, 2033	Jun 08, 2033	
Tayabas Bay Wind Power Project	Wind	Energy Oasis Generation Corp.	Province of Quezon	Quezon	IV-A	500.000	Apr 14, 2033	Jun 14, 2033	
Bulacacao Offshore Wind Farm Project	Wind	Domhain Earth Corp.	Province of Oriental Mindoro	Oriental Mindoro	IV-B	3100.000	Feb 01, 2032	Aug 01, 2033	Majority is floating
Ilocos Norte CW Wind Power Project	Wind	Citcore Wind Energy Corporation	Vintar, Piddig, Sarrat, Dingras, Marcos, Laoag City, and Batac City, Ilocos Norte	Ilocos Norte	I	120.000	Jul 20, 2033	Sep 20, 2033	
Ombra Wind Power Project	Wind	Ombra Wind Energy Corp.	Dingalan, Aurora; Doña Remedios Trinidad, Bulacan; and Palayan City, Laur, General Tinio, and Gabaldon, Nueva Ecija	Nueva Ecija	III	312.500	Jul 29, 2033	Sep 29, 2033	
Baao Wind Energy Project	Wind	The Blue Circle Philippines Cebu Corp.	Baao, Iriga City, Ocampo, and Bula, Camarines Sur	Camarines Sur	V	210.800	Nov 24, 2033	Nov 24, 2033	
Pantabangan Wind Power Project	Wind	Freya Renewables Inc.	Pantabangan, Nueva Ecija	Nueva Ecija	III	156.250	Nov 29, 2033	Nov 29, 2033	Unforeseen delays in schedule.
Pagsanjan Wind Project	Wind	Envision Energy Philippines Corporation	Pagsanjan, Lumban, Kalayaan, Cavinti and Luisiana, Laguna	Laguna	IV-A	200.000	Dec 22, 2033	Dec 22, 2033	
Calabanga Wind Project	Wind	Envision Energy Philippines Corporation	Calabanga and Tinambac, Camarines Sur	Camarines Sur	V	200.000	Dec 22, 2033	Dec 22, 2033	
Gubat Wind Project	Wind	Envision Energy Philippines Corporation	Casiguran and Gubat, Sorsogon	Sorsogon	V	190.000	Dec 22, 2033	Dec 22, 2033	
Mindoro Wind Power Project	Wind	Echo Wind Power Corp.	Rizal and San Jose, Occidental Mindoro and Bulacacao, Mansalay and Bongabong, Oriental Mindoro	Occidental & Oriental Mindoro	IV-B	500.000	Dec 20, 2033	Dec 29, 2033	
Pagudpud Wind Power Project	Wind	EDC Pagudpud Wind Power Corporation	Pagudpud, Ilocos Norte	Ilocos Norte	I	84.000	Feb 01, 2029	Apr 01, 2034	
Burgos 1 Wind Power Project	Wind	EDC Bayog Burgos Wind Power Corporation	Burgos, Ilocos Norte	Ilocos Norte	I	60.000	Dec 27, 2034	Feb 27, 2035	
ENERGY STORAGE SYSTEM (ESS)						1524.600			
Cruz na Daan (CND) Battery Energy Storage System	BESS	Gritstone Lead Power Corporation	Balagtas Bypass Road, Mabalababas, San Rafael Bulacan	Bulacan	III	40.600	Jun 2025	Sep 2025	Main issue encountered is on acquisition of right of way. Changes in the cost of primary project components and management has held abeyance activities related to project due to other pressing business considerations.
Ambuklao Battery Energy Storage System	BESS	SN Aboitiz Power - Benguet, Inc.	Brgy. Ambuklao, Bokod, Benguet	Benguet	CAR	40.000	Dec 2026	Mar 2027	
Biraga Battery Energy Storage System	BESS	SN Aboitiz Power - Benguet, Inc.	Itogon, Benguet	Benguet	CAR	40.000	Mar 2026	Jun 2026	
Magat Battery Energy Storage System Phase 2	BESS	SN Aboitiz Power - Magat, Inc.	Ramon, Isabela	Isabela	II	16.000	Mar 2026	Jun 2026	
Enerhiya Central Battery Energy Storage Project	BESS	Megawatt Solutions Inc.	Concepcion, Tarlac	Tarlac	III	40.000	Nov 2025	Dec 2025	
Enerhiya Sur II Battery Energy Storage Project	BESS	Megawatt Solutions Inc.	Lumban, Laguna	Laguna	IV-A	40.000	Nov 2025	Dec 2025	
Enerhiya Sur I Battery Energy Storage Project	BESS	Megawatt Solutions Inc.	Lemery and Tuy, Calaca, Batangas	Batangas	IV-A	40.000	Nov 2025	Dec 2025	
Enerhiya Sur 3 Energy Storage Project	BESS	Megawatt Solutions Inc.	Sta. Rosa, Laguna	Laguna	IV-A	40.000	Feb 2026	Mar 2026	
Enerhiya Sur 4 Energy Storage Project	BESS	Megawatt Solutions Inc.	Cabuyao, Laguna	Laguna	IV-A	40.000	Feb 2026	Mar 2026	
Enerhiya Sur 5 Energy Storage Project	BESS	Megawatt Solutions Inc.	Calamba, Laguna	Laguna	IV-A	40.000	Feb 2026	Mar 2026	
Labo Energy Storage Project	BESS	Cell Power Energy Corporation	Labo, Camarines Norte	Camarines Norte	V	20.000	TBD	TBD	
Lumban Battery Energy Storage	BESS	Cell Power Energy Corporation	Lumban, Laguna	Laguna	IV-A	20.000	TBD	TBD	
TMO Energy Storage System Project	BESS	Therma Mobile, Inc.	Navotas Fishport Complex, Baradero St., North Bay Boulevard, Navotas City	Metro Manila	NCR	100.000	TBD	TBD	
Cawag Battery Energy Storage System	BESS	Northern Palawan Power Generation Corporation	Barrio Cawag, Redondo Peninsula, Subic Bay Freeport Zone, Province of Zambales	Zambales	III	28.000	Mar 2025	Jun-25	
Malaya Battery Energy Storage System	BESS	Belgrove Power Corporation	Malaya, Piliilla, Rizal	Rizal	IV-A	20.000	Sep 2025	Dec-25	
Nagsaag Battery Energy Storage	BESS	Global Business Power Corporation	Nagsaag, Pangasinan	Pangasinan	I	20.000	TBD	2025	Finalization of off-taker and land. Awaiting schedule for NGCP offer of service
Lumban Battery Energy Storage	BESS	Global Business Power Corporation	Lumban, Laguna	Laguna	IV-A	20.000	TBD	2025	Finalization of off-taker and land. Awaiting schedule for NGCP offer of service
Laoag Battery Energy Storage	BESS	Global Business Power Corporation	Laoag, Ilocos Norte	Ilocos Norte	I	20.000	TBD	2025	Finalization of off-taker and land. Awaiting schedule for NGCP offer of service
Concepcion Battery Energy Storage	BESS	Global Business Power Corporation	Concepcion, Tarlac	Tarlac	III	20.000	TBD	2026	Finalization of off-taker and land. Awaiting schedule for NGCP offer of service
Labrador Battery Energy Storage	BESS	Global Business Power Corporation	Labrador, Pangasinan	Pangasinan	I	20.000	TBD	2026	Finalization of off-taker and land. Awaiting schedule for NGCP offer of service
Currimao Energy Storage Project	BESS	Helios Energy Storage Corp. (Former: Horus Solar Energy Corp.)	Currimao, Ilocos Norte	Ilocos Norte	I	50.000	TBD	Dec 2027	
Piliilla Energy Storage Project	BESS	Helios Energy Storage Corp. (Former: Horus Solar Energy Corp.)	Piliilla, Rizal	Rizal	IV-A	50.000	TBD	Mar 2027	
Bay Energy Storage Project	BESS	Helios Energy Storage Corp. (Former: CAMSUR II Wind Energy Corp.)	Calauan, Laguna	Laguna	IV-A	50.000	TBD	Jun 2027	
Panda Energy Storage Project	BESS	Helios Energy Storage Corp.	Piliilla, Rizal	Rizal	IV-A	150.000	TBD	Jul 2027	
Angat Optimization Project	Pumped Hydro	San Roque Hydropower Inc.	Brgy. San Lorenzo, Norzagaray, Bulacan	Bulacan	III	160.000	Feb 2028	Mar 2028	
San Roque Optimization Project	Pumped Hydro	San Roque Hydropower Inc.	Brgy. Narra, Municipality of San Manuel and Brgy. San Felipe West, Municipality of San Nicolas, Province of Pangasinan	Pangasinan	III	400.000	Jun 2028	Jul 2028	

Notes:

TBD - To be determined

Renewable Energy (RE) Projects (Geothermal, Hydro, Biomass, Solar, and Wind) are updated as of 31 July 2024

For inquiries, please contact the following:

DOE Electric Power Industry Management Bureau (EPIMB) for non-RE projects (coal, oil, natural gas and BESS) - doe.epimb.powerprojects@gmail.com
DOE Renewable Energy Management Bureau (REMB) for RE Projects - remb9513@doe.gov.ph