

**VISAYAS INDICATIVE POWER PROJECTS**

As of 31 August 2023

Name of the Project	Plant Type	Company Name	Location	Region	Installed/ Rated Capacity (MW)	Target Testing and Commissioning	Target Commercial Operation	Remarks / Issues Encountered During Project Development
<b>COAL</b>					<b>0.000</b>			
<b>OIL-BASED</b>					<b>95.200</b>			
95.2MW In-Island Baseload Plant	Oil	Conal Holdings Corporation	Brgy. Imelda, Ubay, Bohol	VII	95.200	Feb 2024	Apr 2024	Typhoon Odette severely affecting Bohol and other project requirements. Change in the provincial government has moved the securing of Endorsement to Provincial Planning and Development Council. Land-Use Conversion to Department of Agrarian Reform has been submitted to Regional Office (Region 7), National Grid Corporation of the Philippines (NGCP) has scheduled the project's conduct of System Impact Study (SIS) on or before 8 January 2024. This might cause delay on the Commercial Operations Date of the power plant project. Delayed in issuance of ECC.
<b>GEO THERMAL</b>					<b>68.000</b>			
Mahanagdong Geothermal Brine Optimization Plant	Geothermal	Energy Development Corporation	Barangay Tongonan, Ormoc City, Leyte	VIII	28.000	2024	2024	Filed Declaration of Commerciality on 14 October 2022. Under evaluation.
Dauin Geothermal Project	Geothermal	Energy Development Corporation	Dauin, Negros Oriental	VII	40.000	2025	2025	
<b>HYDRO</b>					<b>381.600</b>			
Lower Himogaan Hydroelectric Power Project	Hydro	LGU of Sagay	Sagay City, Negros Occidental	VI	4.000	2026	2026	
Malugo Hydroelectric Power Project	Hydro	Vivant-Malogo Hydropower, Inc.	Silay City, Negros Occidental	VI	6.000	2027	2027	
Maslog Hydroelectric Power Project	Hydro	Iraya Energy Corporation	Maslog, Eastern Samar	VIII	40.000	2028	2028	
Ilog Hydroelectric Power Project	Hydro	Phinma Energy Corp.	Mabinay, Negros Oriental	VII	21.600	2029	2029	
Aklan Pumped-Storage Hydroelectric Power Project	Hydro	Strategic Power Development Corp.	Malay, Aklan	VI	300.000	2030	2030	
Casapoh River Hydroelectric Power Project	Hydro	ReliantHydro Power Corp.	Maslog, Eastern Samar	VIII	10.000	2030	2030	
<b>BIOMASS</b>					<b>0.000</b>			
<b>SOLAR</b>					<b>1,490.321</b>			
SAMELCO II – Paranas Solar Power Project	Solar	Samar II Electric Cooperative, Inc.	Paranas, Samar	VIII	1.000	Nov 2023	Dec 2023	
Biliran Solar Power Project	Solar	E & P Green Energy, Inc.	Biliran, Biliran	VIII	20.000	Sep 2024	Sep 2024	100% completed - Acquisition of Possessory Rights 100% completed - LGU Resolution of Support 30% completed - conduct of SIS/DIS 100% completed - endorsement to NGA 65% completed - financial closing 50% completed - procurement of EPC
Bohol Solar Power Project	Solar	Bohol Renewable Power Corp.	Ubay, Bohol	VII	17.500	Dec 2023	Jan 2024	
Victorias Solar Power Project	Solar	Victorias Green Energy Corp.	Victorias City, Negros Occidental	VI	85.925	Dec 2023	Mar 2024	
Manapla Solar Power Project	Solar	Victorias Green Energy Corp.	Manapla, Negros Occidental	VI	120.295	Dec 2023	Mar 2024	
Bacolod Solar Power Project	Solar	Negros PH Solar Inc.	Bacolod City and Brgy. Tabunan, Bago City, Negros Occidental	VI	130.050	Jul 2024	Aug 2024	
San Miguel Solar Power Project	Solar	Sunpalo Solar Energy Inc.	San Miguel, Leyte	VIII	80.000	Sep 2024	Dec 2024	138 kV Babatngon Substation of NGCP
Medellin Solar Power Plant	Solar	Solar Philippines Commercial Rooftop Projects, Inc.	Medellin, Cebu	VII	240.000	Nov 2024	Dec 2024	
Cadiz City Solar Power Project	Solar	Puente Al Sol, Inc.	Cadiz City, Negros Occidental	VI	56.000	Nov 2024	Dec 2024	
Vista Alegre Solar Power Project	Solar	Amatera Renewable Energy Corporation	Bacolod City, Negros Occidental	VI	41.600	Oct 2024	Jan 2025	
San Isidro Solar Power Project	Solar	San Isidro Solar Power Corp.	San Isidro, Leyte	VIII	226.842	Mar 2025	Jun 2025	100% completed - Acquisition of Possessory Rights 100% completed - LGU Resolution of Support 100% completed - conduct of SIS/DIS 100% completed - financial closing 80% completed - procurement of EPC
Calatrava Solar Power Project	Solar	Aboitiz Solar Power, Inc.	Calatrava, Negros Occidental	VI	137.480	Oct 2025	Dec 2025	100% completed - acquisition of possessory rights 100% completed - acquisition of LGU resolution of support 100% completed - conduct of SIS/DIS 100% completed - endorsement to NGA 10% completed - financial closing
Ubay Solar Power Project	Solar	Ubay Solar Corp.	Ubay, Bohol	VII	137.480	Apr 2025	Dec 2025	100% completed - Acquisition of Possessory Rights
Barotac Viejo Solar Power Plant	Solar	Magallanes Solar Energy Corp.	Barotac Viejo, Iloilo	VI	175.287	Apr 2025	Dec 2025	100% completed - Acquisition of Possessory Rights
All Home All Builders Bacolod Solar Power Project	Solar	Kratos RES, Inc.	Nearos Occidental, Bacolod, Mandalagan	VI	0.240	Dec 2026	Dec 2026	
Dagohoy Solar Power Project	Solar	PetroGreen Energy Corporation	Dagohoy, Bohol	VII	20.622	Dec 2027	Dec 2027	
<b>WIND</b>					<b>8126.100</b>			
San Isidro Wind Power Project	Wind	Lihanain Wind Energy Corp.	San Isidro, Northern Samar	VIII	204.600	Jun 2024	Jun 2024	
Sibunag Wind Power Project	Wind	Ganubis Renewable Energy, Inc.	Sibunag, Guimaras	VI	103.500	Dec 2024	Apr 2025	
Bago City Wind Power Project	Wind	FirstMaxpower International Corporation	Bago City, Negros Occidental	VI	150.000	Dec 2026	Dec 2026	
Pulupandan Wind Power Project	Wind	First Maxpower International Corporation	Pulupandan, Negros Occidental	VI	50.000	Jan 2026	Feb 2026	
East Panay Offshore Wind Power Project	Wind	PetroGreen Energy Corporation	Offshore of Iloilo and Guimaras	VII	1000.000	Oct 2026	Oct 2026	
Gemini Wind Power Project	Wind	Gemini Wind Energy Corp.	San Isidro, Northern Samar and Calbayog City, Samar	VIII	200.00	Jan 2026	Mar 2026	
Guimbal Wind Power Project	Wind	Guimbal Wind Energy Corp	Guimbal, Misago, Igbaras, Tubungan and Tigbauan, Iloilo	VI	200.00	Jun 2027	Oct 2027	With endorsement to the NGCP for the conduct of SIS
Iloilo 1 Wind Power Project	Wind	Iloilo 1 Renewable Energy Corporation	Batad and San Dionisio, Iloilo	VI	54.000	Dec 2027	Dec 2027	With endorsement to the NGCP for the conduct of SIS
Tanjay Wind Power Project	Wind	Inner Channel Wind Power Corporation	Bais, Negros Oriental	VII	50.000	Dec 2026	Jan 2027	
Guimaras Strait II Wind Power Project	Wind	Jet Stream Windkraft Corporation	Offshore of Negros Occidental and Iloilo Provinces	VI	600.000	Dec 2029	Dec 2029	
Guimaras 1 Offshore Wind Power Project	Wind	Energy Development Corporation	Offshore and Onshore of Guimaras	VI	582.000	Dec 2029	Dec 2029	
Guimaras – Negros Occidental Offshore Wind Power Project	Wind	Energy Development Corporation	Onshore and Offshore of Negros Occidental and Offshore of Guimaras	VI	600.000	Dec 2029	Dec 2029	
Iloilo-Guimaras Offshore Wind Power Project	Wind	Energy Development Corporation	Offshore of Iloilo, Negros Occidental, and Guimaras, onshore of Iloilo	VI	1000.000	Dec 2029	Dec 2029	
Guimaras Onshore Wind Power Project	Wind	Energy Development Corporation	Buenavista, San Lorenzo, Sibunag, and New Valencia, Guimaras	VI	100.000	Dec 2029	Dec 2029	
Bohol Wind Power Project	Wind	First Gen Visayas Energy Inc. (FGVEI)	Municipalities of San Miguel, Ubay and Pilar, Province of Bohol	VII	100.000	Dec 2027	Dec 2029	
GS2 Offshore Wind Power Project	Wind	Vind Energy Corp.	Onshore and Offshore of Guimaras	VI	728.000	Jun 2032	Jun 2032	
GS4 Offshore Wind Power Project	Wind	Vind Energy Corp.	Onshore and Offshore of Iloilo	VI	910.000	Oct 2031	Oct 2031	
Malay Wind Power Project	Wind	Vent Fort Energy Corp.	Offshore of Malay and Buruanqa, Aklan	VI	500.000	March 31, 2030	Dec 2030	
GS1 Offshore Wind Project	Wind	Vind Energy Corp.	Offshore of Guimaras	VI	574.000	2031	2031	
San Enrique Bank Offshore Wind Project	Wind	Earth Sol Power Corp.	Offshore of Guimaras and Negros Occidental	VI	420.000	2031	2031	With endorsement to the NGCP for the conduct of SIS
<b>ENERGY STORAGE SYSTEM (ESS)</b>					<b>792.000</b>			
Tinampa-an Energy Storage	BESS	Helios Energy Storage Corp. (Former: Horus Solar Energy Corp.)	Brgy. Tinampa-an, Cadiz City, Negros Occidental	VI	50.000	TBD	Jun 2027	

**VISAYAS INDICATIVE POWER PROJECTS**

As of 31 August 2023

Name of the Project	Plant Type	Company Name	Location	Region	Installed/ Rated Capacity (MW)	Target Testing and Commissioning	Target Commercial Operation	Remarks / Issues Encountered During Project Development
Cadiz Energy Storage Project	BESS	Helios Energy Storage Corp. (Former: Horus Solar Energy Corp.)	Cadiz City, Negros Occidental	VI	50.000	TBD	Jun 2024	
Ormoc Energy Storage Project	BESS	Helios Energy Storage Corp. (formerly Horus Solar Energy Corp.)	Ormoc, Leyte	VIII	50.000	TBD	Oct 2024	
San Isidro Energy Storage Project	BESS	Helios Energy Storage Corp.	Brgy. Palanit, San Isidro, Northern Samar	VIII	200.000	TBD	Dec 2026	
Enerhiya Delas Islas I Battery Energy Storage Project	BESS	Megawatt Solutions Inc.	Amlan, Negros Oriental	VII	15.000	Nov 2025	Dec 2025	
Enerhiya Delas Islas II Battery Energy Storage Project	BESS	Megawatt Solutions Inc.	Ormoc, Leyte	VIII	15.000	Nov 2025	Dec 2025	
Enerhiya Delas Islas III Battery Energy Storage Project	BESS	Megawatt Solutions Inc.	Compostela, Cebu	VII	15.000	Nov 2025	Dec 2025	
Sta. Barbara Battery Energy Storage System Project	BESS	Global Business Power Corporation	Sta. Barbara, Iloilo	VI	20.000	TBD	TBD	Finalization of off-taker and land
Compostela Battery Energy Storage System	BESS	Global Business Power Corporation	Compostela, Cebu	VII	7.500	TBD	TBD	Finalization of off-taker and land. Awaiting schedule for NGCP offer of service
Toledo Battery Energy Storage System	BESS	Global Business Power Corporation	Toledo City, Cebu	VII	20.000	TBD	TBD	Finalization of off-taker and land. Awaiting schedule for NGCP offer of service
Tabango Battery Energy Storage System	BESS	Global Business Power Corporation	Tabango City, Leyte	VIII	7.500	TBD	TBD	Finalization of off-taker and land. Awaiting schedule for NGCP offer of service
Dingle Battery Energy Storage System	BESS	Global Business Power Corporation	Dingle City, Iloilo	VI	20.000	TBD	TBD	Finalization of off-taker and land. Awaiting schedule for NGCP offer of service
Ubay Battery Energy Storage System	BESS	Global Business Power Corporation	Ubay City, Bohol	VII	20.000	TBD	TBD	Finalization of off-taker and land. Awaiting schedule for NGCP offer of service
Calbayog Energy Storage Power Plant	BESS	Cell Power Energy Corporation	Calbayog, Samar	VIII	30.000	TBD	TBD	
Daanbantayan Energy Storage Power Project	BESS	Cell Power Energy Corporation	Daanbantayan, Cebu	VII	20.000	Dec 2024	Mar 2025	
Padayon (CPCC) Energy Storage Project	BESS	Cell Power Energy Corporation	Brgy. Ermita, Cebu City, Cebu	VII	20.000	Jun 2024	Sep 2024	Delay of release of SIS from NGCP Securing of Environmental Compliance Certificate. Delays in OTCA Application
Naga (Pandora) Battery Energy Storage	BESS	Cell Power Energy Corporation	Naga City, Cebu	VII	20.000	Jun 2024	Sep 2024	Delay of release of SIS from NGCP Securing of Environmental Compliance Certificate. Identification of potential location of Energy Storage Delays in OTCA Application
Panay Battery Energy Storage Power Plant	BESS	SPC Island Power Corporation	Brgy. Tabugon, Dingle, Iloilo City	VI	50.000	Jun 2025	Sep 2025	Market condition and COVID-19 pandemic uncertainties and System Impact Study/Facilities Study completion
Pandora 2 Integrated Energy Storage Project	BESS	Therma Power Visayas, Inc.	Barangay Colon, Naga City, Cebu	VII	42.000	TBD	TBD	Delay in the release of approved SIS from NGCP
Santander Energy Storage Project	BESS	Cell Power Energy Corporation	Santander Cebu	VII	30.000	TBD	TBD	
Santa Rita Energy Storage Project	BESS	Cell Power Energy Corporation	Santa Rita, Samar	VIII	30.000	TBD	TBD	
Tabango Energy Storage Project	BESS	Cell Power Energy Corporation	Tabango, Leyte	VIII	30.000	TBD	TBD	
Bohol Battery Energy Storage Power Plant	BESS	SPC Island Power Corporation	Brgy. Dampas, Tagbilaran City, Bohol	VII	30.000	Jun 2025	Sep 2025	Market condition and COVID-19 pandemic uncertainties and System Impact Study/Facilities Study completion

**Notes:**

TBD - To be determined

Renewable Energy (RE) Projects (Geothermal, Hydro, Biomass, Solar, and Wind) are updated as of 31 August 2023

**For inquiries, please contact the following:**

DOE Electric Power Industry Management Bureau (EPIMB) for non-RE projects (coal, oil, natural gas, and BESS) - doe.epimb.powerprojects@gmail.com

DOE Renewable Energy Management Bureau (REMB) for RE Projects - remb9513@doe.gov.ph