

PRIVATE SECTOR INITIATED POWER PROJECTS (LUZON)
 COMMITTED
 As of 31 July 2020

Committed/ Indicative	Name of the Project	Project Proponent	Location	Rated Capacity (MW)	Project Status	Target Testing & Commissioning	Target Commercial Operation
Committed	Masinloc Expansion Project	AES Masinloc Power Partners Co., Inc.	Zambales	300	<p>FEASIBILITY STUDY:</p> <ul style="list-style-type: none"> Completed February 2011 <p>ARRANGEMENT FOR SECURING THE REQUIRED LAND:</p> <ul style="list-style-type: none"> No additional land will be acquired as the expansion will be inside the existing Masinloc Power Plant Complex. NPC/PSALM, however, is still continuing the titling process and land registration for some parcels of land <p>PERMITS AND OTHER REGULATORY REQUIREMENTS:</p> <ul style="list-style-type: none"> Grid Impact Studies obtained on 7 January 2011 ECC Amendment was released by DENR on April 23, 2012 The amended DOE Certificate of Endorsement for BOI was released on May 7, 2012 <ul style="list-style-type: none"> Secured CoE for ERC on September 2011 On-going processing of Certificate of Precondition from NCIP <ul style="list-style-type: none"> SAPA amendment is still pending with DENR <p>FINANCING ARRANGEMENTS:</p> <ul style="list-style-type: none"> Provided bank certification for financial closing status to DOE dated 24 August 2016; Project cost is Php49.45B <p>CONSTRUCTION CONTRACTS FOR PLANTS AND EQUIPMENT:</p> <ul style="list-style-type: none"> POSCO Engineering and Construction Co. Ltd, Korea (Offshore - Engineering Procurement); Ventanas Philippines Construction Inc. (Onshore Construction Main Contractor) <p>COMMENCEMENT OF CONSTRUCTION:</p> <ul style="list-style-type: none"> 2nd Qtr 2014 	Unit 3 - Sep 2019 (commissioning test)	Dec 2020
Committed	GNPower Dinginin Supercritical Coal-Fired Power Plant	GNPower Dinginin Coal Plant Ltd. Co.	Mariveles, Bataan	1336	<p>FEASIBILITY STUDY:</p> <ul style="list-style-type: none"> Completed <p>ARRANGEMENT FOR SECURING THE REQUIRED LAND:</p> <ul style="list-style-type: none"> GNPD has secured the rights over the project site. <p>MARKETING OF GENERATING CAPACITIES:</p> <p>Signed contracts with a group of electric cooperatives and retail electricity supplier (RESs); On going sales and marketing to electric cooperatives, private distribution utilities, RESs and large end-users in the Luzon and Visayas grids.</p> <p>PERMITS AND OTHER REGULATORY REQUIREMENTS:</p> <ul style="list-style-type: none"> Construction-related permits for the project have been obtained. <p>ESTIMATED NUMBER OF JOBS GENERATED:</p> <ul style="list-style-type: none"> During construction: around 5,060 jobs <p>GROUND BREAKING SCHEDULES:</p> <ul style="list-style-type: none"> GNPD signed an INTP with the EPC Contractor in May 2016 and began ground clearing operations thereafter. Formal NTP was issued on September 6, 2016. <p>FINANCING ARRANGEMENTS:</p> <ul style="list-style-type: none"> Aside from the \$670 million and Php7.5 Billion loan facilities, GNPD signed an additional Php22 billion loan facility on December 6, 2017, which is allocated to fund the construction of Unit 2. This represents 70.6% of the total project cost. <p>CONSTRUCTION CONTRACTS FOR PLANTS AND EQUIPMENT:</p> <ul style="list-style-type: none"> The plant and equipment is subcontracted through the EPC contractor to numerous Philippine and Chinese companies. <p>COMMENCEMENT OF CONSTRUCTION:</p> <ul style="list-style-type: none"> The onshore and offshore Notice to proceed were issued in September 2016; construction is currently on-going. <p>ISSUED ENCOUNTERED RE PROJECT DEVELOPMENT:</p> <p>Numerous technical and construction-related matters have been encountered and dealt with, as normal, during the construction program.</p> <p>PROJECT PROGRESS PERCENTAGE:</p> <p>The overall project progress percentage as of May 31, 2019 is 73.49%</p>	Unit 1 - Oct 2020 Unit 2 - Feb 2021	Jun 2021
Committed	AOE Coal-Fired Power Plant	Atimonan One Energy	Atimonan, Quezon	1200	<p>FEASIBILITY STUDY:</p> <ul style="list-style-type: none"> Completed <p>ARRANGEMENT FOR SECURING THE REQUIRED LAND:</p> <ul style="list-style-type: none"> Completed <p>MARKETING OF GENERATING CAPACITIES:</p> <ul style="list-style-type: none"> AE1 continues as an Energy Project of National Significance, as awarded by the DOE; Meralco has issued a competitive selection process for 1,200 MW with a 2024 COD last July 15, 2019. AE1 will participate in this CSP with Bid submission expected on September 10, 2019. PENDING. <p>PERMITS AND OTHER REGULATORY REQUIREMENTS:</p> <ul style="list-style-type: none"> Completed <p>GROUND BREAKING SCHEDULES:</p> <ul style="list-style-type: none"> Early site preparation activities ongoing while waiting for main construction to start, subject to securing PSA/s for its capacity. <p>FINANCING ARRANGEMENTS:</p> <ul style="list-style-type: none"> Completed <p>CONSTRUCTION CONTRACTS FOR PLANTS AND EQUIPMENT:</p> <ul style="list-style-type: none"> Completed <p>COMMENCEMENT OF CONSTRUCTION:</p> <ul style="list-style-type: none"> Securing PSA/s (with ERC approval/s) is key to being able to proceed with the full-swing construction of the plant. PENDING. However, early site preparation works have started to help preserve target schedule- River Culverting and Mountain Cutting ongoing. Engineering design and review for the boiler and turbine has started. 	Unit 1 - early Q4 2023 Unit 2 - TBD	Unit 1 - 2nd Quarter 2024 Unit 2 - TBD

PRIVATE SECTOR INITIATED POWER PROJECTS (LUZON)
COMMITTED
As of 31 July 2020

Committed/ Indicative	Name of the Project	Project Proponent	Location	Rated Capacity (MW)	Project Status	Target Testing & Commissioning	Target Commercial Operation
Committed	RPEI Coal-Fired Power Plant	Redondo Peninsula Energy, Inc.	Sitio Naglatore, Cawag, Subic Bay Freeport Zone	600	<p>FEASIBILITY STUDY: Completed</p> <p>ARRANGEMENT FOR SECURING THE REQUIRED LAND:</p> <ul style="list-style-type: none"> Project Site secured and under possession of RPE <p>MARKETING OF GENERATING CAPACITIES:</p> <ul style="list-style-type: none"> Started discussions with the Manila Electric Company for sale of power <ul style="list-style-type: none"> 52% owned by Meralco PowerGen Corp. (MPGC) 225 MW PSA with MERALCO & 75 MW with Abotit Energy Services Inc. Awaiting ERC approval of the PSA - Techno-commercial evaluation completed. <p>PERMITS AND OTHER REGULATORY REQUIREMENTS:</p> <ul style="list-style-type: none"> Amended ECC (3rd Amendment) secured last 15 November 2012 The Connection Agreement has been executed last October 24, 2014. <ul style="list-style-type: none"> Execution after completion of NGCP's review of the revised System Impact Study and Facilities Study prepared by RPE NGCP's application to ERC for approval of Transmission Asset has been completed and is currently awaiting decision. <ul style="list-style-type: none"> RPE's application to the ERC for the Connection Asset has been deemed sufficient in form and substance Revised System Impact GIS review by NGCP completed 10 May 2012 Any further development dependent on Supreme Court decision on Writ of Kalikasan case; <ul style="list-style-type: none"> Public consultations conducted in Subic on 29 June 2012 Site Preparation completed in 2013; Target Commencement of Construction will be Dependent on Supreme Court decision on Writ of Kalikasan Case <p>FINANCING ARRANGEMENTS:</p> <ul style="list-style-type: none"> Project cost Php50B / \$1.2B; Financing agreements executed as of Decemehr 2016. Currently under suspension due to ERC delay in PSA Approval <p>CONSTRUCTION CONTRACTS FOR PLANTS AND EQUIPMENT:</p> <ul style="list-style-type: none"> EPC contract lapsed in January 2018 due to long delay in obtaining PSA approval. 	TBD	TBD
	OIL-BASED			311.04			
Committed	Ingrid Pillila Diesel Power Plant	Ingrid Power Holdings, Inc. (Formerly AC Energy Devco, Inc.)	Pillila, Rizal	300	<p>FEASIBILITY STUDY</p> <ul style="list-style-type: none"> Completed <p>ARRANGEMENT FOR SECURING THE REQUIRED LAND</p> <ul style="list-style-type: none"> Site Lease Agreement was signed March 23, 2018 – Effective starting April 1, 2018 <p>MARKETING OF GENERATING FACILITIES</p> <ul style="list-style-type: none"> AC Energy RES and/or NGCP Ancillary Service <p>PERMITS AND REGULATORY REQUIREMENTS</p> <ul style="list-style-type: none"> SIS: clearance from DOE issued on 1 Aug 2017 under AC Energy System Impact Study completed and approved on 24 Jan 2019 Facility Study completed and submitted to NGCP for approval 29 Jan 2019 <p>FINANCING ARRANGEMENTS</p> <ul style="list-style-type: none"> 100% Equity Project Cost Php1.5 Billion 	Dec 2019	Mar 2021
Committed	SPC - Tarlac Bunker Fired Power Plant	Supreme Power Corp.	Capas, Tarlac	11.04	<p>FEASIBILITY STUDY</p> <ul style="list-style-type: none"> Completed <p>ARRANGEMENT FOR SECURING THE REQUIRED LAND</p> <ul style="list-style-type: none"> SPC already bought a lot with an area of 10,000 square meters <p>MARKETING OF GENERATING FACILITIES</p> <ul style="list-style-type: none"> Build-Operate-Transfer (BOT) to Davao Oriental Electric Cooperative, Inc. for 15 Years Cooperation Period <p>PERMITS AND REGULATORY REQUIREMENTS</p> <ul style="list-style-type: none"> ECC is already issued, with ECC No. ECC-OL-R11-2018-0201 Issued with SIS 7 June 2018 (DOE-EPIMB-SIS No. 2018-06-002) <p>FINANCING ARRANGEMENTS</p> <ul style="list-style-type: none"> To be financed by DBP on a 80:20 DE Ratio <p>CONSTRUCTION CONTRACTS FOR PLANTS</p>	Dec 2019	Aug 2021

PRIVATE SECTOR INITIATED POWER PROJECTS (LUZON)
 COMMITTED
 As of 31 July 2020

Committed/ Indicative	Name of the Project	Project Proponent	Location	Rated Capacity (MW)	Project Status	Target Testing & Commissioning	Target Commercial Operation
	NATURAL GAS			1750			
Committed	EWC CCGT Power Plant	Energy World Corporation	Brgy. Ibabang Polo, Grande Island, Pagbilao, Quezon	650	<p>FEASIBILITY STUDY:</p> <ul style="list-style-type: none"> Completed <p>ARRANGEMENT FOR SECURING THE REQUIRED LAND:</p> <ul style="list-style-type: none"> Land is already secured with a long lease entered into since 2007 <p>MARKETING OF GENERATING CAPACITIES:</p> <ul style="list-style-type: none"> No specific off taker yet but already have a discussion with Federation of Philippine Industries, intended to supply power into the Wholesale Electricity Spot Market but is also open to discussing potential off take arrangements as well 100% WESM <p>PERMITS AND OTHER REGULATORY REQUIREMENTS:</p> <ul style="list-style-type: none"> GIS for 300MW Issued by NGCP on 8 August 2013 and revised on 3 July 2013 for 600MW Issued DOE Endorsement for Revised Capacity on 3 July 2013; Revised DOE clearance for GIS submitted to NGCP on January 2014 GIS from NGCP for the 600MW was released on August 2014; <p>• Several Resolutions has been issued on May 2014 (Sangguniang Barangay Resolution, Sangguniang Bayan Resolution and Sangguniang Panlalawigan Resolution) interposing no objection for the construction of a 600 MW Liquefied Natural Gas (LNG) Power Plant;</p> <ul style="list-style-type: none"> On-going processing of ECC for power plant <p>FINANCING ARRANGEMENTS:</p> <ul style="list-style-type: none"> Financial Arrangement Secured Syndicated Loan Project Cost:\$300M Signing of loan agreement last 18 Sep 2015 <p>•The project has been fully funded by equity up to this point.</p> <p>CONSTRUCTION CONTRACTS FOR PLANTS AND EQUIPMENT:</p> <ul style="list-style-type: none"> Two units of 200MW Siemens Gas Turbine, Generator and Ancillary has been installed, and are substantially complete. The foundation for the 250MW steam turbine is built and the equipment has been manufactured. <p>COMMENCEMENT OF CONSTRUCTION:</p> <ul style="list-style-type: none"> December 2013 Completed 	2022	2022
Committed	Natural Gas-Fired Power Plant	Batangas Clean Energy, Inc.	Pinamucan Ibaba, Batangas City	1100	<p>PERMITS AND OTHER REGULATORY REQUIREMENTS:</p> <ul style="list-style-type: none"> Issued with SIS on 29 October 2019 (DOE-EPIMB-SIS No. 2019-10-006) 	TBD	TBD
	BIOMASS			17			
Committed	HEC Rice Husk-Fired Biomass Power Plant Project	Hypergreen Energy Corporation	Bulacan	12	<p>CONSTRUCTION CONTRACTS FOR PLANTS AND EQUIPMENT:</p> <ul style="list-style-type: none"> Construction on-going at 20 % 	May 2020	Sep 2020
Committed	Isabela La Suerte Rice Husk-Fired Power Project	Isabela La Suerte Rice Mill Corporation	Aurora, Isabela	5	<p>FINANCING ARRANGEMENTS: Closed</p> <p>CONSTRUCTION:</p> <ul style="list-style-type: none"> On-going testing and commissioning Interconnection Issue 	Nov2019	Sep 2020

PRIVATE SECTOR INITIATED POWER PROJECTS (LUZON)
COMMITTED
 As of 31 July 2020

Committed/ Indicative	Name of the Project	Project Proponent	Location	Rated Capacity (MW)	Project Status	Target Testing & Commissioning	Target Commercial Operation
	SOLAR			355			
Committed	ELPI Pasuquin Solar Power Plant Project	Energy Logics Philippines, Inc. (ELPI)	Pasuquin, Ilocos Norte	100	PERMITS AND OTHER REGULATORY REQUIREMENTS: • SIS from NGCP • Certificate of Financial Closing	Jun 2020	Dec 2020
Committed	Alaminos Solar Power Plant	Solarace1 Energy Corporation	Alaminos, Laguna	120	PERMITS AND OTHER REGULATORY REQUIREMENTS: • Certificate of Financial Closing	Dec 2020	Feb 2021
Committed	Tarlac Solar Power Project Phase 2	Petrosolar Corporation	Tarlac City	20	With awarded SESC No.2015-10-268 and approved COCOC	April 2019	For validation (waiting for COC or PAD)
Committed	Concepcion 1 Solar Power Project	Solar Philippines Tarlac Corporation	Concepcion , Tarlac	115	PERMITS AND OTHER REGULATORY REQUIREMENTS: • Awarded with RE Service Contract (SESC No. 2017-07-442-AF1) on 15 Aug 2017 • Certificate of Commerciality No. SCC-2017-11-062 dated 06 Dec 2017 • ERC granted interim relief of the PSA between MERALCO and SPTC (PHP 2.9999 per kWh - without escalation)	December 2020	December 2021
	WIND			132			
Committed	Pasuquin Wind Power Project	Energy Logics Philippines, Inc.	Pasuquin, Ilocos Norte	132	PERMITS AND OTHER REGULATORY REQUIREMENTS: • Issued with SIS on 6 March 2020 (DOE-EPIMB-SIS No. 2020-03-001)	June 2020	December 2020

PRIVATE SECTOR INITIATED POWER PROJECTS (LUZON)
 COMMITTED
 As of 31 July 2020

Committed/ Indicative	Name of the Project	Project Proponent	Location	Rated Capacity (MW)	Project Status	Target Testing & Commissioning	Target Commercial Operation
	BESS			440			
Committed	Angat Battery Energy Project	Universal Power Solutions Inc. (formerly: SMCGP Philippines Energy Storage Co. Ltd./Limay Power Generation Corporation)	Angat, Bulacan	20	PERMITS AND OTHER REGULATORY REQUIREMENTS: • Issued with SIS on 13 June 2019 (DOE-EPIMB-SIS NO. 2019-06-001)	TBD	TBD
Committed	Isabela Battery Energy Project	Universal Power Solutions Inc. (formerly: SMCGP Philippines Energy Storage Co. Ltd./Limay Power Generation Corporation)	Isabela	20	PERMITS AND OTHER REGULATORY REQUIREMENTS: • Issued with SIS on 13 June 2019 (DOE-EPIMB-SIS NO. 2019-06-001)	TBD	TBD
Committed	Laoag Battery Energy Project	Universal Power Solutions Inc. (formerly: SMCGP Philippines Energy Storage Co. Ltd./Limay Power Generation Corporation)	Laoag, Ilocos Norte	40	PERMITS AND OTHER REGULATORY REQUIREMENTS: • Issued with SIS on 13 June 2019 (DOE-EPIMB-SIS NO. 2019-06-001)	TBD	TBD
Committed	Albay Battery Energy Project	Universal Power Solutions Inc. (formerly: SMCGP Philippines Energy Storage Co. Ltd./Limay Power Generation Corporation)	Daraga, Albay	20	PERMITS AND OTHER REGULATORY REQUIREMENTS: • Issued with SIS on 13 June 2019 (DOE-EPIMB-SIS NO. 2019-06-005)	TBD	TBD
Committed	Limay Battery Energy Storage	Universal Power Solutions Inc. (formerly: SMCGP Philippines Energy Storage Co. Ltd./Limay Power Generation Corporation)	Limay, Bataan	40	PERMITS AND OTHER REGULATORY REQUIREMENTS: • Issued with SIS on 13 June 2019 (DOE-EPIMB-SIS NO. 2019-06-001)	TBD	TBD
Committed	Pampanga Battery Energy Storage	Universal Power Solutions Inc. (formerly: SMCGP Philippines Energy Storage Co. Ltd./Limay Power Generation Corporation)	Mexico, Pampanga	40	PERMITS AND OTHER REGULATORY REQUIREMENTS: • Issued with SIS on 13 June 2019 (DOE-EPIMB-SIS NO. 2019-06-001)	TBD	TBD
Committed	San Manuel / San Roque Battery Energy Storage	Universal Power Solutions Inc. (formerly: SMCGP Philippines Energy Storage Co. Ltd./Limay Power Generation Corporation)	San Roque / San Manuel	20	PERMITS AND OTHER REGULATORY REQUIREMENTS: • Issued with SIS on 13 June 2019 (DOE-EPIMB-SIS NO. 2019-06-001)	TBD	TBD
Committed	Concepcion Battery Energy Storage System	Universal Power Solutions Inc. (formerly: SMCGP Philippines Energy Storage Co. Ltd./Limay Power Generation Corporation)	Concepcion, Tarlac	20	PERMITS AND OTHER REGULATORY REQUIREMENTS: • Issued with SIS on 20 June 2019 (DOE-EPIMB-SIS NO. 2019-06-006)	TBD	TBD
Committed	Lumban Battery Energy Storage System	Universal Power Solutions Inc. (formerly: SMCGP Philippines Energy Storage Co. Ltd./Limay Power Generation Corporation)	Lumban, Laguna	40	PERMITS AND OTHER REGULATORY REQUIREMENTS: • Issued with SIS on 20 June 2019 (DOE-EPIMB-SIS NO. 2019-06-006)	TBD	TBD
Committed	Masinloc Battery Energy Storage System	Universal Power Solutions Inc. (formerly: SMCGP Philippines Energy Storage Co. Ltd./Limay Power Generation Corporation)	Masinloc, Zambales	10	PERMITS AND OTHER REGULATORY REQUIREMENTS: • Issued with SIS on 20 June 2019 (DOE-EPIMB-SIS NO. 2019-06-006)	TBD	TBD

PRIVATE SECTOR INITIATED POWER PROJECTS (LUZON)
 COMMITTED
 As of 31 July 2020

Committed/ Indicative	Name of the Project	Project Proponent	Location	Rated Capacity (MW)	Project Status	Target Testing & Commissioning	Target Commercial Operation
Committed	Zambales Battery Energy Storage System	Universal Power Solutions Inc. (formerly: SMCGP Philippines Energy Storage Co. Ltd./Limay Power Generation Corporation)	Zambales	30	PERMITS AND OTHER REGULATORY REQUIREMENTS: • Issued with SIS on 14 January 2019 (DOE-EPIMB-SIS No. 2019-01-001)	TBD	TBD
Committed	Navotas Battery Energy Storage	Universal Power Solutions Inc. (formerly: SMCGP Philippines Energy Storage Co. Ltd./Limay Power Generation Corporation)	Navotas City, Metro Manila	20	PERMITS AND OTHER REGULATORY REQUIREMENTS: • Issued with SIS on 13 June 2019 (DOE-EPIMB-SIS NO. 2019-06-002)	TBD	TBD
Committed	Gamu Battery Energy Storage	Universal Power Solutions Inc. (formerly: SMCGP Philippines Energy Storage Co. Ltd./Limay Power Generation Corporation)	Gamu, Isabela	20	PERMITS AND OTHER REGULATORY REQUIREMENTS: • Issued with SIS on 13 June 2019 (DOE-EPIMB-SIS NO. 2019-06-002)	TBD	TBD
Committed	San Rafael Battery Energy Storage	Universal Power Solutions Inc. (formerly: SMCGP Philippines Energy Storage Co. Ltd./Limay Power Generation Corporation)	San Rafael, Bulacan	20	PERMITS AND OTHER REGULATORY REQUIREMENTS: • Issued with SIS on 13 June 2019 (DOE-EPIMB-SIS NO. 2019-06-002)	TBD	TBD
Committed	Magapit Battery Energy Storage	Universal Power Solutions Inc. (formerly: SMCGP Philippines Energy Storage Co. Ltd./Limay Power Generation Corporation)	Magapit, Cagayan	20	PERMITS AND OTHER REGULATORY REQUIREMENTS: • Issued with SIS on 13 June 2019 (DOE-EPIMB-SIS NO. 2019-06-002)	TBD	TBD
Committed	Masinloc Battery Energy Storage	Universal Power Solutions Inc. (formerly: SMCGP Philippines Energy Storage Co. Ltd./Limay Power Generation Corporation)	Masinloc, Zambales	20	PERMITS AND OTHER REGULATORY REQUIREMENTS: • Issued with SIS on 13 June 2019 (DOE-EPIMB-SIS NO. 2019-06-002)	TBD	TBD
Indicative	Alaminos Battery Energy Storage	GIGA ACE 4, INC.	Alaminos, Pangasinan	40	PERMITS AND OTHER REGULATORY REQUIREMENTS: • Issued with SIS on 20 March 2020 (DOE-EPIMB-SIS No. 2020-03-009)	TBD	TBD