

Committed / Indicative	Name of the Project	Project Proponent	Location	Rated Capacity (MW)	Project Status	Target Testing & Commissioning	Target Commercial Operation
	<b>COAL</b>			<b>1138</b>			
Indicative	Ozamis Coal Fired Power Plant Phase 1 - 1 x 150 MW Phase 2 - 1 x 150 MW	Ozamiz Power Generation, Inc. (wholly owned subsidiary of Avesco Marketing Corporation)	Brgy. Pulot, Ozamiz City, Misamis Occidental	300	<p><b>FEASIBILITY STUDY:</b> Final revised copy of Feasibility Study submitted on 15 July 2015;</p> <p><b>ARRANGEMENT FOR SECURING THE REQUIRED LAND:</b> -Land acquisition is 95% complete; 5% of which are in the final process of negotiation; Conversion of land from Agricultural to Industrial is on-going (as of 29 March 2016);</p> <p><b>MARKETING OF GENERATING CAPACITIES:</b> -As of March 2016, still preparing all the necessary documents that can be required for purposes of complying with the directive of ERC and the DOE on CSP; -Still in the process of marketing the electricity to the different cooperatives and were able to secure commitments with the various DUs (List of DUs with commitments: MAGELCO - 6MW; COTELCO-4MW; MOELCI 1 - 12MW, MOELCI 2- 11MW, SUKELCO - 5MW, BUSECO - 7MW, LANECO - 5MW, ZANECO- 6MW, ZAMSURECO 1 - 8MW, ZAMSURECO 2 - 5MW, MORESCO 1 - 8MW, MORESCO 2 - 8MW, ANECO - 7MW, CAMELCO - 5MW, ZAMCELCO - 6MW, TOTAL : 103MW); -Projections is to secure a minimum of 30MW of Contracts every 3 months starting October 2016.</p> <p><b>PERMITS AND OTHER REGULATORY REQUIREMENTS:</b> -Certificate of Endorsement (CoE) released on June 4, 2015; -Environmental Clearance Certificate released on 15 October 2015 (ECC-CO-1502-0002); -Approved Grid/System Impact Study released on 7 January 2016; -Awaiting DOE issuance for Land-Use- Conversion Certificate of Urgency for DAR; -Awaiting release of Certificate of Non-Coverage from NCIP, expected release on May 2016 -NWRB Water Permit Application on-going, expected completion on May 2016 -Certificate of Edorsement to BOI released on 5 February 2016; -CAAP Certificate of Height Clearance released on 10 March 2015; -Facilities Study for Transmission Service Agreement for the Open Access Rules on-going; -Applications for BOI, Bureau of Customs, Foreshore Lease Agreement, Tree Cutting Permit, PPA Clearance to Develop Private Port Facility, LGU Permits (Business, Fencing and Zoning Permits) all on-going;</p> <p><b>GROUND BREAKING SCHEDULES:</b> -Target date of groundbreaking for finalization, but site clearing and preparation works on-going;</p> <p><b>FINANCING ARRANGEMENTS:</b> -Finalizing financing arrangements with different local and foreign banks;</p> <p><b>CONSTRUCTION CONTRACTS FOR PLANTS AND EQUIPMENT:</b> -Completed Terms of Reference for Preliminary Design and Technical Provision for Detailed Design; Detailed Site Development Plans and Detailed Engineering plans completed;</p> <p><b>COMMENCEMENT OF CONSTRUCTION:</b> -Simultaneous construction of Unit No. 1 and 2 will commence upon financial closure with 34 months construction contract</p> <p><b>PROJECT COST:</b> -PhP 37.07 Billion</p>	Phase 1 - 1 x 150MW - May 2021 Phase 2 - 1 x 150MW - Nov 2022	Phase 1 - 1 x 150 MW - June 2021 Phase 2 - 1 x 150 MW - Dec 2022
Indicative	SMC Davao Power Plant Project Phase II	San Miguel Consolidated Power Corporation	Brgy. Culaman, Malita, Davao Occidental	300	<p><b>FEASIBILITY STUDY:</b> -Completed;</p> <p><b>ARRANGEMENT FOR SECURING THE REQUIRED LAND:</b> -Land acquisition completed;</p> <p><b>PERMITS AND OTHER REGULATORY REQUIREMENTS:</b> -On-going processing of ECC requirements; -On-going securing of permits and other regulatory requirements;</p> <p><b>FINANCING ARRANGEMENTS:</b> -On-going negotiations for financing arrangements;</p>	TBD	TBD
Indicative	ZAM 100 MW Circulating Fluidized Bed (CFB) Coal-Fired Power Station	San Ramon Power Inc.	Sitio San Ramon, Brgy. Talisayan, Zamboanga City	100	<p><b>FEASIBILITY STUDY:</b> On-going Feasibility Study;</p> <p><b>ARRANGEMENT FOR SECURING THE REQUIRED LAND:</b> Land Lease Agreement with ZamboEcozone signed on 28 January 2013;</p> <p><b>MARKETING OF GENERATING CAPACITIES:</b> On-going negotiations with ZAMCELCO for baseload supply; Power Sales Agreement for ZAMCELCO is 85MW, and ZAMSURECO 1 is 10MW; Awaiting for the ERC approval of PSAL with ZAMCELCO;</p> <p><b>PERMITS AND OTHER REGULATORY REQUIREMENTS:</b> Environmental Clearance Certificate released on 20 March 2012 (ECC-CO-1112-0021); On-going securing permits;</p> <p><b>GROUND BREAKING SCHEDULES:</b> Ground breaking held on 27 January 2013;</p> <p><b>FINANCING ARRANGEMENTS:</b> On-going sourcing of financing the project;</p> <p><b>CONSTRUCTION CONTRACTS FOR PLANTS AND EQUIPMENT:</b> EPC Contract between Owner and Daelim Philippines, Inc. executed on 27 December 2012;</p> <p><b>COMMENCEMENT OF CONSTRUCTION:</b></p> <p><b>PROJECT COST:</b> \$292 Million</p>	TBD	TBD
Indicative	SMC Global Power (4 x 82 MW)	SMC Global Power	Brgy. Darong, Santa Cruz, Davao del Sur	328	<p><b>PERMITS AND OTHER REGULATORY REQUIREMENTS:</b> • Issued with GIS on 8 June 2016 (DOE-EPIMB-SIS No. 2016-05-006)</p>	TBD	TBD
Indicative	Balingasag Coal-Fired Power Plant	Minergy Coal Corporation	Brgy. Mandangoa, Balingasag, Misamis Oriental	110	<p><b>PERMITS AND OTHER REGULATORY REQUIREMENTS:</b> • Issued COE - 23 November 2016</p>	TBD	TBD
	<b>OIL-BASED</b>			<b>34.316</b>			
Indicative	TPI Diesel Power Plant	Total Power Incorporated	Mati, Davao Oriental	5.883	<p><b>FEASIBILITY STUDY:</b> -Completed;</p> <p><b>ARRANGEMENT FOR SECURING THE REQUIRED LAND:</b> -On-going;</p> <p><b>MARKETING OF GENERATING CAPACITIES:</b> -On-going negotiations; Davao Oriental Electric Cooperative, Inc. (5MW)</p> <p><b>PERMITS AND OTHER REGULATORY REQUIREMENTS:</b> -On-going;</p>	September 2019	December 2019

Indicative	Panasia Malita Diesel Power Plant	Panasia Energy, Inc.	Malita, Davao	20	<p><b>PERMITS AND OTHER REGULATORY REQUIREMENTS:</b></p> <ul style="list-style-type: none"> <li>• Issued with GIS on 21 September 2016 (DOE-EPIMB-SIS No. 2016-09-006)</li> </ul>	TBD	TBD
Indicative	MOPP 4 Diesel Power Plant	King Energy Generation Inc.	Brgy. San Isidro, Jimenez, Misamis Oriental	8.433	<p><b>PERMITS AND OTHER REGULATORY REQUIREMENTS:</b></p> <ul style="list-style-type: none"> <li>• Issued with SIS on 6 January 2017 (DOE-EPIMB-SIS No. 2016-10-008)</li> <li>• Issued with COE on 1 March 2017 (COE No. 2017-01-001)</li> </ul>	TBD	TBD
	<b>GEOHERMAL</b>			30			
Indicative	Mindanao 3 Geothermal Power Project	Energy Development Corporation	Kidapawan, North Cotabato	30	<p><b>FEASIBILITY STUDY:</b></p> <ul style="list-style-type: none"> <li>-On-going Feasibility Study; Resource assessment and studies in optimal power plant capacity;</li> </ul> <p><b>ARRANGEMENT FOR SECURING THE REQUIRED LAND:</b></p> <ul style="list-style-type: none"> <li>-The project is within the DOE Service Contract -GRESC# 009-10-004;</li> </ul> <p><b>PERMITS AND OTHER REGULATORY REQUIREMENTS:</b></p> <ul style="list-style-type: none"> <li>-DENR ECC obtained; Land use permits obtained;</li> <li>-LGU Endorsement on-going; Water right secured;</li> <li>-On-going preparation of DENR requirements for TL FLAG;</li> <li>-Water rights secured;</li> <li>-Turnkey Contracts pending result of feasibility study;</li> <li>-Clearance to Undertake GIS from DOE issued on 7 June 2012;</li> </ul> <p><b>FINANCING ARRANGEMENTS:</b></p> <ul style="list-style-type: none"> <li>-On-going sourcing of financing the project;</li> </ul> <p><b>PROJECT COST:</b></p> <ul style="list-style-type: none"> <li>-Project cost is subject to the result of the feasibility study;</li> </ul>	November 2021	December 2021
	<b>HYDROPOWER</b>			603.19			
Indicative	Bubunawan Hydroelectric Power Project	First Gen Mindanao Hydropower Corp.	Baungon and Libona, Bukidnon	23	<p><b>FEASIBILITY STUDY:</b></p> <ul style="list-style-type: none"> <li>-Submitted Feasibility Study and 5-Yr Work Plan;</li> </ul> <p><b>PERMITS AND OTHER REGULATORY REQUIREMENTS:</b></p> <ul style="list-style-type: none"> <li>-Issued Confirmation of Commerciality on 02 July 2013;</li> <li>-Already secured LGU Endorsements, DENR Environment Compliance Certificate, NCIP Certificate and NWRB Permit;</li> <li>-Clearance to Undertake GIS from DOE issued on 28 September 2012;</li> <li>-Bids and tendering for the EPC started on April 2014;</li> </ul> <p><b>CONSTRUCTION CONTRACTS FOR PLANTS AND EQUIPMENT:</b></p> <ul style="list-style-type: none"> <li>-On-going Pre-construction activities;</li> </ul>	November 2021	December 2021
Committed	Pulanai	Repower Energy Development	Valencia, Bukidnon	10.6	<p><b>CONSTRUCTION CONTRACTS FOR PLANTS AND EQUIPMENT:</b></p> <ul style="list-style-type: none"> <li>-Pending submission of requirements for construction;</li> </ul>	November 2022	December 2022
Committed	Tagum	Sta. Clara Power Corp.	Maco, Compostela Valley	2.60	<p>Issued Confirmation of Commercialization on 01 December 2016. Ongoing pre-construction activities.</p>	November 2024	December 2024
Committed	Tagoloan	First Gen Mindanao Hydropower Corp.	Impasugong & Sumilao, Bukidnon	39	<p><b>PERMITS AND OTHER REGULATORY REQUIREMENTS:</b></p> <ul style="list-style-type: none"> <li>-Issued Confirmation of Commerciality on 02 July 2013;</li> </ul> <p><b>CONSTRUCTION CONTRACTS FOR PLANTS AND EQUIPMENT:</b></p> <ul style="list-style-type: none"> <li>-Pending submission of requirements for construction</li> </ul>	November 2025	December 2025
Indicative	Culaman Hydroelectric Power Project	Oriental Energy and Power Generation Corporation	Manolo Fortich, Bukidnon	10	<p><b>PERMITS AND OTHER REGULATORY REQUIREMENTS:</b></p> <ul style="list-style-type: none"> <li>-Issued Confirmation of Commerciality on 03 June 2013;</li> <li>-Clearance to Undertake GIS from DOE issued on 5 October 2012;</li> <li>-Submission of lacking requirements e.g. permits in progress;</li> </ul> <p><b>COMMENCEMENT OF CONSTRUCTION:</b></p> <ul style="list-style-type: none"> <li>-On-going Pre-construction activities;</li> </ul>	November 2025	December 2025

Indicative	Katipunan River Mini Hydro Power Project	Repower Energy Development	Cabanglasan, Bukidnon	6.2	<p>PERMITS AND OTHER REGULATORY REQUIREMENTS: -Issued with System Impact Study on 7 November 2016 (DOE-EPIMB-SIS No. 2016-10-005);</p>	November 2025	December 2025
Committed	Cabadbaran Hydroelectric Power Project	First Gen Mindanao Hydropower Corp.	Cabadbaran, Agusan del Norte	9.75	<p>PERMITS AND OTHER REGULATORY REQUIREMENTS: -Issued Confirmation of Commerciality on 02 July 2013; -Already secured LGU Endorsements, DENR Environment Compliance Certificate, NCIP Certificate of Non-Coverage, NCIP Certificate and NWRB Permit '-Submission of lacking requirements e.g. permits in progress;</p> <p>COMMENCEMENT OF CONSTRUCTION: -On-going Pre-construction activities;</p>	November 2025	December 2025
Committed	Lower Maladugao River Mini-Hydropower Project	Bukidnon Maladugao Hydro Power Corporation	Kalilangan and Wao, Bukidnon	15.7	<p>PERMITS AND OTHER REGULATORY REQUIREMENTS: • Issued with GIS on 30 May 2016 (DOE-EPIMB-SIS No. 2016-08-002)</p>	November 2025	December 2025
Committed	Maladugao (Upper Cascade) Hydroelectric Power Project	UHPC Bukidnon Hydro Power I Corporation	Kalilangan, Bukidnon	8.4	<p>PERMITS AND OTHER REGULATORY REQUIREMENTS: • Issued with GIS on 30 May 2016 (DOE-EPIMB-SIS No. 2016-08-003)</p>	November 2026	December 2026
Committed	Sawaga River Mini Hydro Power Project	Repower Energy Development	Malaybalay, Bukidnon	4.5	<p>PERMITS AND OTHER REGULATORY REQUIREMENTS: -Issued with System Impact Study on 7 November 2016 (DOE-EPIMB-SIS No. 2016-10-005);</p>	November 2026	December 2026
Indicative	Liangnan Hydropower Project	Liangnan Power Corp.	Bacolod, Lanao del Norte	11.9	<p>PERMITS AND OTHER REGULATORY REQUIREMENTS: • Issued with GIS on 30 January 2018 (DOE-EPIMB-SIS No. 2018-01-005)</p>	November 2026	December 2026
Committed	Malitbog	Philnewriver Power Corp.	Malitbog, Bukidnon	3.4	<p>CONSTRUCTION CONTRACTS FOR PLANTS AND EQUIPMENT: -Pending submission of requirements for construction;</p>	TBD	TBD
Committed	Clarín	Philnew Hydro Power Corporation	Clarín, Misamis Occidental	5	<p>PERMITS AND OTHER REGULATORY REQUIREMENTS: -Issued Confirmation of Commerciality on 09 April 2014; -Submission of lacking requirements e.g. permits in progress;</p> <p>COMMENCEMENT OF CONSTRUCTION: -On-going Pre-construction activities;</p>	TBD	TBD

Committed	Mat-i-I	Philnew Hydro Power Corporation	Claveria, Cagayan de Oro	4.85	<p><b>PERMITS AND OTHER REGULATORY REQUIREMENTS:</b>  - Issued Confirmation of Commerciality on 09 April 2014;  - Submission of lacking requirements e.g. permits in progress;</p> <p><b>COMMENCEMENT OF CONSTRUCTION:</b>  - On-going Pre-construction activities;</p>	TBD	TBD
Committed	Silo-o	Philnewriver Power Corp.	Malitbog, Bukidnon	3.29	<p><b>PERMITS AND OTHER REGULATORY REQUIREMENTS:</b>  - Issued Confirmation of Commerciality on 5 June 2015;  - On going permitting;</p> <p><b>CONSTRUCTION CONTRACTS FOR PLANTS AND EQUIPMENT:</b>  - Pending submission of requirements for construction;</p>	TBD	TBD
Committed	Agus III	Maranao Energy Corporation	Pantar & Balo-I, Lanao del Sur & Lanao del Norte	225	<p><b>CONSTRUCTION CONTRACTS FOR PLANTS AND EQUIPMENT:</b>  - Pending submission of requirements for construction;</p>	TBD	TBD
Indicative	Kitaotao 1	Hedcor Bukidnon, Inc.	Bukidnon	70	<p><b>FEASIBILITY STUDY:</b>  - On going</p> <p><b>ARRANGEMENT FOR SECURING THE REQUIRED LAND:</b>  - Covered by Solar Energy Services (HSC No. 2015-05-569) ;  - On-going study to determine the final scheme for development and final capacity of the project;</p> <p><b>FINANCING ARRANGEMENT:</b>  - Parent Company will undertake to provide financial support;</p> <p><b>PERMITS AND OTHER REGULATORY REQUIREMENTS:</b>  - Permits on process for Project Site and on-going IEC;  - With renewable energy service contract;  - With on-going application for HSC amendment: Increase capacity from 35 MW to 70 MW.</p> <p><b>MARKETING OF CAPACITIES:</b>  - To be determined;</p> <p><b>CONSTRUCTION OF FACILITY:</b>  - To be undertaken after acquisition of permits</p>	TBD	TBD
Indicative	10 MW Cabulig-2 Hydroelectric Power Plant Project	Mindanao Energy Systems, Inc.	Jasaan, Misamis Oriental	10	<p><b>PERMITS AND OTHER REGULATORY REQUIREMENTS:</b>  - On-going permits and other regulatory requirements completion</p>	TBD	TBD
Indicative	Davao Hydroelectric Power Project	San Lorenzo Ruiz Olympia	Davao City	140	<p><b>PERMITS AND OTHER REGULATORY REQUIREMENTS:</b>  • Issued with GIS on 6 October 2016 (DOE-EPIMB-SIS No. 2016-09-003)</p>	TBD	TBD
<b>SOLAR</b>				<b>704.96</b>			
Indicative	Tagum Solar Power Project	Solar Pacific Citysun Corporation	Tagum City , Davao del Norte	1	<p><b>PERMITS AND OTHER REGULATORY REQUIREMENTS:</b>  • Awarded with RE Service Contract (SESC No. 2016-06-316) on 01 Dec 2016  • With DOC under evaluation of REMB / C-REC</p>	August 2018	September 2018
Indicative	Sumilao Solar Power Project	Sunasia Energy, Inc.	San Vicente, Sumilao, Bukidnon	2	<p><b>PERMITS AND OTHER REGULATORY REQUIREMENTS:</b>  • Issued with GIS on 7 June 2016 (DOE-EPIMB-SIS No. 2016-05-008)</p>	November 2018	December 2018
Indicative	GenSan Solar Power Project Phase I	Del Sol Energy CGS, Inc.	Brgy. Conel, General Santos City, South Cotabato	48	<p><b>PERMITS AND OTHER REGULATORY REQUIREMENTS:</b>  • Awarded with RE Service Contract (SESC No. 2015-02-106) on 28 Jan 2015  • Certificate of Commerciality No. SCC- 2015-09-024 dated 22 Sep 2015  • For issuance of show-cause letter</p>	November 2018	December 2018
Indicative	GenSan Solar Power Project Phase II	Del Sol Energy CGS, Inc.	Brgy. Tambler, General Santos City, South Cotabato	48	<p><b>PERMITS AND OTHER REGULATORY REQUIREMENTS:</b>  • Awarded with RE Service Contract (SESC No. 2015-02-106) on 28 Jan 2015  • Certificate of Commerciality No. SCC- 2015-09-024 dated 22 Sep 2015  • For issuance of show-cause letter</p>	November 2018	December 2018

Indicative	60 MW General Santos City Solar Power Project	Astroenergy Gensan Inc.	General Santos City, South Cotabato	60	<p><b>Feasibility Studies, Permits and Other Regulatory Requirements</b> -Issued with GIS on 23 Nov 2015, GIS #2015-11-001</p>	November 2018	December 2018
Indicative	San Francisco Solar Power Project	Gpower Inc.	San Francisco, Agusan del Sur	10	<p><b>ARRANGEMENT FOR SECURING THE REQUIRED LAND:</b> -Covered by Solar Energy Services (SESC No. 2015-09-252) on 29 December 2015; -To be located from the existing primary transmission line of the local distribution utility, the ASELCO and 6 KM from the San Francisco substation and ASELCO main office; -Currently completing documentation for selected location for the project;</p> <p><b>PERMITS AND OTHER REGULATORY REQUIREMENTS:</b> -Requested DOE Endorsement to NCIP for Certificate of Non-Overlap on 29 January 2016; -ECC approved on March 2016 -Issued with GIS on 4 April 2016 (DOE-EPIMB-SIS No. 2016-04-006)</p> <p><b>MARKETING OF GENERATING CAPACITIES:</b> -On-going negotiation for Bilateral Contract Arrangement with ASELCO through CSP;</p> <p><b>FINANCING ARRANGEMENTS:</b> -On-going finalization for financing arrangements;</p> <p><b>PROJECT COST INCLUDING PRE-OPERATING EXPENSES:</b> -PhP641 Million or \$14.2 Million</p>	November 2018	December 2018
Indicative	Jasaan Solar Power Project	Lohas and Soul Lighting, Inc.	Jasaan, Misamis Oriental	60	<p><b>PERMITS AND OTHER REGULATORY REQUIREMENTS:</b> • Issued with GIS on 11 May 2016 (DOE-EPIMB-SIS No. 2016-04-001)</p>	November 2019	December 2019
Indicative	Greenlight Solar Power Project	Greenlight Solar Farm Tapan Corporation	Datu Odin, Sinsuat, Maguindanao	50	<p><b>FEASIBILITY STUDY:</b> In progress; Awaiting Final SIS Offer of Service from NGCP;</p> <p><b>ARRANGEMENT FOR SECURING THE REQUIRED LAND:</b> -Lease Contract Executed on 23 March 2018;</p> <p><b>MARKETING OF GENERATING CAPACITIES:</b> -Under negotiation with several interested parties</p> <p><b>PERMITS AND OTHER REGULATORY REQUIREMENTS:</b> -Endorsement request awaiting approval of the Municipal Mayor;</p> <p><b>GROUNDBREAKING SCHEDULES:</b> -Target date of groundbreaking June 2019</p> <p><b>COMMENCEMENT OF CONSTRUCTION:</b> -Target date of Commencement of Construction July 2019</p>	December 2019	January 2020
Indicative	Mabuhay Solar Power Project	Embrace Nature Power 1 Corporation	General Santos City, South Cotabato	44	<p><b>ARRANGEMENT FOR SECURING THE REQUIRED LAND:</b> -Executed conditional Sales Agreement. Paid 5% Earnest Monies for the 72 hectares Barangay Mabuhay and 30 hectares for Barangay Conel respectively;</p> <p><b>PERMITS AND OTHER REGULATORY REQUIREMENTS:</b> -Submitted accomplished required six (6) months work program dated 7 March 2018;</p> <p><b>MARKETING OF GENERATING CAPACITIES:</b> -On-going negotiation;</p>	4th 2019	1st Q 2020
Indicative	Conel Solar Power Project	Embrace Nature Power 1 Corporation	General Santos City, South Cotabato	16	<p><b>ARRANGEMENT FOR SECURING THE REQUIRED LAND:</b> -Executed conditional Sales Agreement. Paid 5% Earnest Monies for the 72 hectares Barangay Mabuhay and 30 hectares for Barangay Conel respectively;</p> <p><b>PERMITS AND OTHER REGULATORY REQUIREMENTS:</b> -Submitted accomplished required six (6) months work program dated 7 March 2018;</p> <p><b>MARKETING OF GENERATING CAPACITIES:</b> -On-going negotiation;</p>	4th 2019	1st Q 2020
Indicative	Lal-lo Solar PV Power Plant	Natures Renewable Energy & Development (NAREDCO) Corp.	Maasim, Sarangani	100	<p><b>PERMITS AND OTHER REGULATORY REQUIREMENTS:</b> • Issued with SIS on 09 January 2017 (DOE-EPIMB-SIS No. 2017-01-001)</p>	TBD	TBD
Indicative	Solar Power Plant	Ecoglobal, Inc	Zamboanga City Special Economic Zone	30	<p><b>PERMITS AND OTHER REGULATORY REQUIREMENTS:</b> • Issued with SIS on 21 April 2017 (DOE-EPIMB-SIS No. 2017-03-002)</p>	TBD	TBD
Indicative	Hayes Solar Power Project	Hayes Solar Energy Corporation	Villanueva, Misamis Oriental	27	<p><b>PERMITS AND OTHER REGULATORY REQUIREMENTS:</b> • Issued with SIS on 10 May 2017 (DOE-EPIMB-SIS No. 2017-05-004)</p>	TBD	TBD
Indicative	Opol Solar Power Project	Electra Ecoenergy Corporation	Brgy. Patag, Opol, Misamis Oriental	25	<p><b>PERMITS AND OTHER REGULATORY REQUIREMENTS:</b> • Issued with SIS on 1 August 2017 (DOE-EPIMB-SIS No. 2017-06-001)</p>	TBD	TBD

Indicative	Tantangan Solar Power Project	NVVPSE Five Inc.	Tantangan, South Cotabato	65	PERMITS AND OTHER REGULATORY REQUIREMENTS: • Issued with SIS on 1 June 2018 (DOE-EPIMB-SIS No.2018-05-002)	TBD	TBD
Indicative	Laguindingan Solar Power Project	Liberty Solar Energy Corporation (formerly Cagayan Electric Power & Light Company, Inc.)	Laguindingan, Misamis Oriental	20	PERMITS AND OTHER REGULATORY REQUIREMENTS: • Awarded with RE Service Contract (SESC No. 2014-05-079) on 10 Jun 2014 • With DOC under evaluation of REMB / C-REC	TBD	TBD
Indicative	Claveria Solar Power Project	The Ark Green Dynamic Resources Corp.	Claveria, Misamis Oriental	60	PERMITS AND OTHER REGULATORY REQUIREMENTS: • Awarded with RE Service Contract (SESC No. 2014-12-094) on 22 Dec 2014 • With DOC under evaluation of REMB / C-REC	TBD	TBD
Indicative	Banale Solar Power Project	Astronergy Development Pagadian, Inc.	Brgy. Banale, Pagadian	14	PERMITS AND OTHER REGULATORY REQUIREMENTS: • Issued with SIS on 2 July 2018 (DOE-EPIMB-SIS No. 2018-06-006)	TBD	TBD
Indicative	South Cotabato Solar Power Project	Astronergy Development Gensan, Inc.	Lanao del Norte/Ianao del Sur	24.96	PERMITS AND OTHER REGULATORY REQUIREMENTS: • Issued with SIS on 15 August 2018 (DOE-EPIMB-SIS No. 2018-08-002)	TBD	TBD
<b>BIOMASS</b>				<b>119.4</b>			
Indicative	Biomass Power Plant Project	Surallah Power Generation Inc.	Surallah, South Cotabato	6	PERMITS AND OTHER REGULATORY REQUIREMENTS: Ongoing applications of requirements; COMMENCEMENT OF CONSTRUCTION: For construction	November 2019	December 2019
Indicative	12 MW Napier Grass-Fired Biomass Power Plant Project	Manolo Fortich Biomass Energy Corporation	Bukidnon	12	FINANCING ARRANGEMENTS: -Financial Arrangement Secured; COMMENCEMENT OF CONSTRUCTION: -For construction;	November 2020	December 2020
Indicative	10MW Malay-balay Bio-Energy Corporation Multi Feedstock Generating Facility	Malaybalay Bio-Energy Corporation	Bukidnon	10	PERMITS AND OTHER REGULATORY REQUIREMENTS: -Secured Clearance from DOE for the conduct of GIS on 28 February 2014; FINANCING ARRANGEMENTS: -Financial Arrangement Secured; COMMENCEMENT OF CONSTRUCTION: -Operating for Own-Use; -On-going construction;	November 2020	December 2020
Indicative	23.5 MW Woody Biomass Power Plant Project	CARAGA Renewable Energy Corporation	Agusan del Norte	23.5	FINANCING ARRANGEMENTS: -Financial Arrangement Secured; COMMENCEMENT OF CONSTRUCTION: -For construction;	November 2020	December 2020
Indicative	NAREDCO Biogas Power Plant	Natures Renewable Energy Development Corporation	Lal-lo, Cagayan	24	PERMITS AND OTHER REGULATORY REQUIREMENTS: • Issued with GIS on 25 November 2016 (DOE-EPIMB-SIS No. 2016-10-003)	November 2020	December 2020
Indicative	Napier Grass-Fired Biomass Power Plant Project	Pilipinas Joule Energy Corporation	Bukidnon	5	COMMENCEMENT OF CONSTRUCTION: -For construction;	November 2020	December 2020
Indicative	Biogas Power Plant Project	Natures Renewable Energy Development Corporation	Maasim, Sarangani	24	PERMITS AND OTHER REGULATORY REQUIREMENTS: Ongoing applications of requirements; COMMENCEMENT OF CONSTRUCTION: For construction	November 2020	December 2020
Indicative	Bagasse-Fired Co-generation Power Plant	Crystal Sugar, Inc.	Maramag, Bukidnon	14.9	PERMITS AND OTHER REGULATORY REQUIREMENTS: • Issued with GIS on 13 October 2016 (DOE-EPIMB-SIS No. 2016-10-003)	TBD	TBD

Total Indicative Rated Capacity 2,629.87