

LUZON COMMITTED POWER PROJECTS

As of 31 July 2023

Name of the Project	Plant Type	Company Name	Location	Installed/Rated Capacity (MW)	Target Testing and Commissioning	Target Commercial Operation	Remarks / Issues Encountered During Project Development
COAL				1,900.000			
Mariveles Coal-Fired Power Plant Phase I - Unit 1	Coal	Mariveles Power Generation Corporation	Mariveles, Bataan	150.000	Apr 18, 2023	Aug 2023	
Mariveles Coal-Fired Power Plant Phase I - Unit 2	Coal	Mariveles Power Generation Corporation	Mariveles, Bataan	150.000	Oct 2023	Dec 2023	
Mariveles Coal-Fired Power Plant Phase I - Unit 3	Coal	Mariveles Power Generation Corporation	Mariveles, Bataan	150.000	Nov 2023	Jan 2024	
Mariveles Coal-Fired Power Plant Phase I - Unit 4	Coal	Mariveles Power Generation Corporation	Mariveles, Bataan	150.000	Mar 2024	May 2024	
Masinloc Power Plant - Unit 4	Coal	Masinloc Power Partners Co. Ltd.	Masinloc, Zambales	350.000	May 2025	Oct 2025	
Mariveles Coal-Fired Power Plant Phase II - Unit 5	Coal	Mariveles Power Generation Corporation	Mariveles, Bataan	150.000	Sep 2025	Dec 2025	
Masinloc Power Plant - Unit 5	Coal	Masinloc Power Partners Co. Ltd.	Masinloc, Zambales	350.000	Nov 2025	Apr 2026	
Mariveles Coal-Fired Power Plant Phase II - Unit 6	Coal	Mariveles Power Generation Corporation	Mariveles, Bataan	150.000	Dec 2025	Mar 2026	
Mariveles Coal-Fired Power Plant Phase II - Unit 7	Coal	Mariveles Power Generation Corporation	Mariveles, Bataan	150.000	Mar 2026	Jun 2026	
Mariveles Coal-Fired Power Plant Phase II - Unit 8	Coal	Mariveles Power Generation Corporation	Mariveles, Bataan	150.000	Jun 2026	Sep 2026	
OIL				11.040			
11.04 MW Capas Bunker C-Fired Diesel Power Plant	Oil	Supreme Power Corp.	Brgy. Sto. Rosario, Capas, Tarlac	11.040	Sep 2023	Jan 2024	Delays in procurement of major equipment offshore due to COVID-19 pandemic restrictions
NATURAL GAS				3,510.000			
Batangas Combined Cycle Power Plant - Phase 1, Unit 1	Natural Gas	Excellent Energy Resources Inc. (EERI)	Brgy. Dela Paz Proper, Batangas City	440.000	Mar 2024	Sep 2024	
Batangas Combined Cycle Power Plant - Phase 1, Unit 2	Natural Gas	Excellent Energy Resources Inc. (EERI)	Brgy. Dela Paz Proper, Batangas City	440.000	Jun 2024	Sep 2024	
Batangas Combined Cycle Power Plant - Phase 1, Unit 3	Natural Gas	Excellent Energy Resources Inc. (EERI)	Brgy. Dela Paz Proper, Batangas City	440.000	Sep 2024	Sep 2024	
Natural Gas-Fired Power Plant	Natural Gas	Batangas Clean Energy, Inc.	Brgys. Libjo and Mallam, Batangas City	1,100.000	Sept or Dec 2026	Mar 2027	
Energy World Corporation 650 MW Gas Fired Combined Cycle Power Plant	Natural Gas	Energy World Corporation	Brgy. Ibabang Polo, Grande Island, Pagbilao, Quezon	650.000	TBD	TBD	Lenders issues on Transmission.
Batangas Combined Cycle Power Plant - Phase 2	Natural Gas	Excellent Energy Resources Inc. (EERI)	Brgy. Dela Paz Proper, Batangas City	440.000	TBD	TBD	
GEOTHERMAL				66.000			
Twi Binary Geothermal Project	Geothermal	AP Renewables, Inc.	Brgy. Cale, Tiwi, Albay	17.000	Nov 2023	Dec 2023	68% overall completion Ongoing construction of power plant and connection asset. (68% and 74% complete, respectively) T&C was moved to November 2023 as per requested schedule of Project's Grid Capability and Compliance Tests
Palayan Binary Power Plant	Geothermal	Bacman Geothermal Inc.	Brgy. Nagotgot, Manila, Albay	29.000	Sept 2023	Dec 2023	98.65% overall construction completion. Currently conducting testing and commissioning of connection assets, while also completing punch listing for closed-out works. Major equipment of the Power Plant has been installed, and the installation of instrumentation and controls is currently ongoing
Tanawon Geothermal Project	Geothermal	Bacman Geothermal Inc.	Brgy. Capuy, Sorsogon City	20.000	Oct 2024	Dec 2024	Commenced engineering work preparations and planning (20% overall project completion)
HYDRO				146.871			
Matuno Hydroelectric Power Project	Hydro	Matuno River Development Corporation	Bambang, Nueva Vizcaya	8.661	Sep-23	Oct-23	With SIS Endorsement Ongoing construction of power plant and connection asset. For Testing and Commissioning - awaiting issuance of PCATC
Tibag Hydroelectric Power Project	Hydro	Tibag Hydropower Corporation	Real, Quezon	5.000	Sep-23	Oct-23	100% Complete
Colasi Hydroelectric Power Project	Hydro	Colasi Mini Hydro Electric Power Plant Corporation	Mercedes, Camarines Norte	4.000	Sep-23	Oct-23	With SIS Endorsement DOC Under FIT Awaiting for Chinese supplier to conduct the testing and commissioning (Delayed on the approval of Visa) Embedded Plant - CARONECO
Ibulao Hydroelectric Power Project	Hydro	Hydrocore, Inc.	Lagawe, Ifugao	4.500	Sep-23	Oct-23	With SIS Endorsement DOC Under FIT 81% Complete Embedded Plant - IFELCO
Labayat River (Lower Cascade) Hydroelectric Power Project	Hydro	BEHMC Lower Labayat Hydropower Corporation	Real, Quezon	1.400	Sep-23	Oct-23	For Testing and Commissioning - awaiting issuance of PCATC 100% Complete
Likud 2 Hydroelectric Power Project	Hydro	First Ifugao Renewable Energy Corporation	Asipulo, Ifugao	0.560	Sep-23	Oct-23	90% complete For delivery of EME DOC Under FIT Embedded Plant - IFELCO
Laguio (Laghibayan) Malaki 1 Hydroelectric Power Project	Hydro	Enervantage Supplier's Co., Inc.	Mauban, Quezon	1.600	Sep-23	Oct-23	DOC Under FIT MERALCO Awaiting for Chinese supplier to conduct the testing and commissioning 99% Complete
Mariveles Hydroelectric Power Project	Hydro	Southeast Asia Renewable Power Corporation	Mariveles, Bataan	0.600	Sep-23	Oct-23	For completion of tapping point, penstock and conduct of T&C 98% complete Embedded Plant - Freeport Area of Bataan
Asin-Hungduan Hydroelectric Power Project	Hydro	Kiangan Mini Hydro Corporation	Kiangan, Ifugao	9.800	May 2024	Jun 2024	7.3% as of April 2023 Embedded Plant - IFELCO
Ibulao 1 Hydroelectric Power Project	Hydro	Kiangan Mini Hydro Corporation	Kiangan, Ifugao	7.600	May 2024	Jun 2024	19.3% as of April 2023 Embedded Plant - IFELCO
Dupinga Hydroelectric Power Project	Hydro	Dupinga Mini Hydro Corporation	Gabalton, Nueva Ecija	4.800	Nov-24	Dec-24	31.6% Complete
Sablan 1 Hydroelectric Power Project	Hydro	Hedcor, Inc.	Sablan, Benguet	20.000	Oct-25	26-Nov-25	Under GEAP
Daet Hydroelectric Power Project	Hydro	DLM Konstruct Albay Renewable Energy JV Corp	Daet, Camarines Norte	5.000	Nov-25	Dec-25	DOC Under FIT 5% Complete
Dipalo Hydroelectric Power Project	Hydro	Power Beacon Renewable Solutions, Inc.	San Quintin, Pangasinan	4.150	Nov-25	Dec-25	23.23% Complete
Rangas Hydroelectric Power Project	Hydro	Clean and Green Energy Solutions, Inc. - Rangas Hydropower Corporation	Goa & Tigaon, Camarines Sur	2.400	Nov-25	Dec-25	10% Complete
Tignoan River (Upper Cascade) Hydroelectric Power Project	Hydro	BEHMC Upper Tignoan Hydropower Corporation	Real, Quezon	1.500	Nov-25	Dec-25	Pending issue with DENR 55% Complete
Kapangan Hydroelectric Power Project	Hydro	Cordillera Hydro Electric Power Corporation	Kapangan and Kibungan, Benguet	60.000	Nov-25	25-Dec-25	With SIS Endorsement Under GEAP 19% Complete
Biyao Hydroelectric Power Project	Hydro	AV Garcia Power Systems Corp.	Balbalan, Kalinga	0.800	TBD	TBD	DOC Under FIT No construction activities 91% Complete Embedded Plant - KALCO
Lalawinan Hydroelectric Power Project	Hydro	PMHC Lalawinan, Inc.	Real, Quezon	3.000	TBD	TBD	With SIS Endorsement No construction activities DOC Under FIT 33.79% complete
Tubao Hydroelectric Power Project	Hydro	Tubao Mini Hydro-Electric Corporation	Tubao, La Union	1.500	TBD	TBD	With cease and desist order from DENR No construction activities 80% Complete
BIOMASS				13.682			
5.0 MW Isabela Rice husk-Fired Biomass Power Plant Project	Biomass	Isabela La Suerte Rice Mill Corporation	Isabela	5.000	Oct 2022	Oct 2023	Operating for own-use of its rice mill; Awaiting issuance of PAO-COC from ERC Target export capacity is 1.5-MW
2.4 MW Biogas Power Plant Project	Biomass	Far Eastern Alcohol Corporation	Apalit, Pampanga	2.400	Jun 2023	Aug 2023	Operating for own-use of its bioethanol facility; Still complying for the interconnection requirements with PELCO III

LUZON COMMITTED POWER PROJECTS

As of 31 July 2023

Name of the Project	Plant Type	Company Name	Location	Installed/Rated Capacity (MW)	Target Testing and Commissioning	Target Commercial Operation	Remarks / Issues Encountered During Project Development
1.2 MW Biogas Power Plant Project	Biomass	First Quezon Biogas Corporation	Candelaria, Quezon	1,200	Jul 2024	Sep 2024	Stopped construction due to financing issues; Bank loan was recently approved by DBP and awaiting release of fund; Target to resume construction by August 2023
5,082-MW Biomass Power Plant Project	Biomass	Trustpower Corporation	Mabalacat City, Pampanga	5,082	Dec 2024	Feb 2025	Attained 38% overall project completion
SOLAR				2,914.135			
Raslag III Solar PV Power Project	Solar	Raslag Corp.	Mabalacat, Pampanga	13,600	May 2023	Aug 2023	On-going Test and Commissioning. Awaiting authority to operate
Arayat-Mexico Solar Power Plant Project Phase 2	Solar	Greencore Power Solutions 3, Inc.	Arayat and Mexico, Pampanga	30,933	Apr 2023	Aug 2023	88% construction. Waiting for ERC Inspection and PAO. Grid injected, waiting for the FCATC from NGCP and PAO from ERC
Santa Rosa Nueva Ecija 2 Solar Power Project Phase 1A	Solar	Solar Philippines Nueva Ecija Corporation	Penaranda, Nueva Ecija	33,348	Jun 2023	Aug 2023	69% constructed, as reported
Pinugay Solar Power Project	Solar	PH Renewables Inc.	Baras, Rizal	67,500	Jun 2023	Sep 2023	On-going testing and commissioning
Ilocos Norte Solar Power Project	Solar	Energy Logics Philippines, Inc.	Burgos, Ilocos Norte	87,594	Feb 2023	Sep 2023	Endorsed to ERC for COC; Testing and Commissioning is already completed; awaiting for ERC issuance of COC/PAO
Concepcion 1 Solar Power Project (Phase 3)	Solar	Solar Philippines Tarlac Corporation	Concepcion, Tarlac	12,000	May 2023	Sep 2023	On-going Construction, 88%
64,260 MWp/48,118 MW Currimao Solar Power Project	Solar	Nuevo Solar Energy Corp.	Currimao, Ilocos Norte	48,118	Jul 2023	Sep 2023	TCO is indicative. Awaiting issuance of COC-ERC
Concepcion 1 Solar Power Project (Phase 4)	Solar	Solar Philippines Tarlac Corporation	Concepcion, Tarlac	30,000	Jun 2023	Oct 2023	On-going Construction, 88%
Cagayan North Solar Power Project (formerly LaHo Hybrid Solar Power Project)	Solar	Natures Renewable Energy Dev't. (NAREDCO) Corporation	LaHo, Cagayan	82,488	Sep 2023	Nov 2023	updated project name and location. COC filed on 23 May 2023. Backfeed Energization is targeted on July 31, 2023. Grid injection is targeted on 01 Sept. 2023
Bulacan 2 Solar Power Project	Solar	CleanTech Global Renewables, Inc.	Brgy. Casalat and Brgy. Pasong Bangkal, San Ildefonso, Bulacan	17,603	Dec 2023	Dec 2023	On 24 April 2023, DOE approved CGRI's Work Plan, moving the Commercial Operation Date of the project on 31 December 2023. (Within the 5-yr Work Plan 2019-2024)
San Marcelino Solar Power Project (Phase 1)	Solar	Santa Cruz Solar Energy, Inc	San Marcelino, Zambales	224,000	Oct 2023	Dec 2023	90.41% constructed as validated. ERC issued Certificate of Filing to SCSEI on 10 July 2023.
San Marcelino Solar Power Project (Phase 2)	Solar	Santa Cruz Solar Energy, Inc	San Marcelino, Zambales	79,600	Oct 2023	Dec 2023	57.63% constructed as validated. ERC issued Certificate of Filing to SCSEI on 10 July 2023.
Trust Power Solar Power Project	Solar	Trustpower Corporation	Brgy. Paralayunan, Mabalacat City, Pampanga	20,622	Sep 2023	Dec 2023	100% completed. For testing and commissioning
Cayanga-Bugallon Solar Power Project	Solar	PV Sinaq Power Inc.	Bugallon, Pangasinan	75,088	Aug 2023	Jan 2024	under construction. With advance implementation works of Transmission Assets at Bolo SS of NGCP
98.136 MWp/81.780MW Laoag Solar Power Project	Solar	PV Sinaq Power Inc.	Laoag/Aquilar, Pangasinan	57,800	Sep 2023	Feb 2024	76% constructed
Subic New PV Solar Power Plant Project	Solar	Jobin-SQM Inc.	Morong and Hermosa, Bataan	86,199	Dec 2023	Feb 2024	61.54% constructed. WESM Registration 30% completed. Provided initial input to the IEMOP-CRSS for the registration of additional facility. Awaiting NGCP service agreements for submission to the IEMOP-CRSS
Santo Domingo Solar Power Project	Solar	Sinocalan Solar Power Corp.	Brgys. Santo Domingo and Lapalo, San Manuel, Pangasinan	44,200	Oct 2023	Mar 2024	40% constructed
RASLAG IV Solar Power Project	Solar	Raslag Corp.	Talmundoc, Magalana, Pampanga	26,400	Mar 2024	Mar 2024	33% constructed
Laoag 2 Solar Power Project	Solar	PV Sinaq Power, Inc.	Laoag/Aquilar, Pangasinan	71,400	Nov 2023	Apr 2024	68% constructed
Lumbangan Solar Power Project	Solar	Citicore Renewable Energy Corp.	Tuy, Batangas	90,000	Jun 2024	Sep 2024	
Sapang Balen Solar 2 Power Project (Phase 1)	Solar	Sapang Balen Solar Sustainable Energy Corp	Mabalacat City and Magalang, Pampanga and Concepcion, Tarlac	105,600	Sep 2024	Dec 2024	Change in capacity based on approved revised WP
PAVI Green Naga Solar Power Plant Project	Solar	PAVI Green Renewable Energy, Inc.	Naga City, Camarines Sur	40,400	Oct 2024	Dec 2024	Under the 1st Green Energy Auction Program (GEA-1)
Talugtag Solar Power Project	Solar	Greenery Solutions Inc.	Talugtag, Nueva Ecija	99,980	Nov 2024	Mar 2025	Under GEA-1. Conduct of Systems Impact Study and Facility study has not been started although the offer of Service was issued on October 12, 2022, NGCP has yet to release the Base Case of the Project in order that the process of conducting of SIS will start. Submitted a letter requesting for immediate release of the said information.
Sapang Balen Solar 2 Power Project (Phase 2)	Solar	Sapang Balen Solar Sustainable Energy Corp	Mabalacat City and Magalang, Pampanga and Concepcion, Tarlac	105,600	Mar 2025	Jun 2025	Change in capacity based on approved revised WP
Santa Rosa Nueva Ecija 2 Solar Power Project Phase 1B	Solar	Solar Philippines Nueva Ecija Corporation	Penaranda, Nueva Ecija	108,400	Sep 2025	Nov 2025	Under GEA-1
Santa Rosa Nueva Ecija 2 Solar Power Project Phase 2	Solar	Solar Philippines Nueva Ecija Corporation	Penaranda, Nueva Ecija	171,600	Sep 2025	Nov 2025	Under GEA-1
Concepcion Tarlac 2 Solar Power Project	Solar	Solar Philippines Commercial Rooftop Projects, Inc.	Concepcion and Tarlac City, Tarlac	200,000	Oct 2025	Dec 2025	Under GEA-1
Tayabas Solar Power Project	Solar	Solar Philippines Commercial Rooftop Projects, Inc.	Tayabas, Pagbilao	450,000	Oct 2025	Dec 2025	Under GEA-1
Sapang Balen Solar 1 Power Project (Phase 1)	Solar	Sapang Balen Solar Sustainable Energy Corp	Mabalacat City, Pampanga	79,200	Oct 2025	Dec 2025	Covered by valid SESC and COR; endorsed to NGCP for the conduct of SIS
Sapang Balen Solar 1 Power Project (Phase 2)	Solar	Sapang Balen Solar Sustainable Energy Corp	Mabalacat City, Pampanga	79,200	Oct 2025	Dec 2025	Split into Phases. Change in capacity based on approved revised WP
Sapang Balen Solar 2 Power Project (Phase 3)	Solar	Sapang Balen Solar Sustainable Energy Corp	Mabalacat City and Magalang, Pampanga and Concepcion, Tarlac	105,600	Jun 2025	Dec 2025	Change in capacity based on approved revised WP
Sapang Balen Solar 2 Power Project (Phase 4)	Solar	Sapang Balen Solar Sustainable Energy Corp	Mabalacat City and Magalang, Pampanga and Concepcion, Tarlac	85,031	Mar 2026	Jun 2026	Change in capacity based on approved revised WP
Sapang Balen Solar 2 Power Project (Phase 4)	Solar	Sapang Balen Solar Sustainable Energy Corp	Mabalacat City and Magalang, Pampanga and Concepcion, Tarlac	85,031	Mar 2026	Jun 2026	Change in capacity based on approved revised WP
WIND				260,000			
Balaol and Caunayan Wind Power Project(Phase 1)	Wind	Bayog Wind Power Corp.	Pagudpud, Ilocos Norte	160,000	Jan 2023	Dec 2023	Under GEA-1 Covered by valid WESC, COR and COCOC; with SIS; under construction Merged WESC. Increased capacity, and proposed to implement project in 4 phases
Calatagan Wind Power Project	Wind	Solar Philippines Calatagan Corporation	Calatagan, Lian, Batangas	30,000	Oct 2025	Dec 2025	Under GEA-1 WESC 2019-10-126 was awarded on 23 December 2019. Target Commercial Operation is based on the approved work program.
Caparispisan II Wind Power Project	Wind	Amihan Renewable Energy Corp.	Pagudpud, Ilocos Norte	70,000	Apr 2026	Apr 2026	Under GEA-1 Wind Farm Civil Works Construction as reported WESC No. 2021-03-154 was awarded on 08 April 2021. Target Commercial Operation is based on the approved work program.
ENERGY STORAGE SYSTEM (ESS)				1,534,000			
Lamao Battery Energy Storage System	BESS	Universal Power Solutions Inc.	Brgy. Lamao, Limay, Bataan	20,000	Aug 2022 (Completed)	Aug 2023	Delays due to COVID-19 pandemic
Lamao Phase 2 Battery Energy Storage System	BESS	Universal Power Solutions Inc.	Brgy. Lamao, Limay, Bataan	30,000	Aug 2022 (Completed)	Aug 2023	Delays due to COVID-19 pandemic
BCCP Battery Energy Storage System	BESS	Universal Power Solutions Inc.	BCCPP, Limay, Bataan	40,000	Aug 2022 (Completed)	Aug 2023	Delays due to COVID-19 pandemic
San Manuel Battery Energy Storage System	BESS	Universal Power Solutions Inc.	San Manuel, Pangasinan	20,000	Aug 2022 (Completed)	Aug 2023	Delays due to COVID-19 pandemic
San Manuel Battery Energy Storage System Phase 2	BESS	Universal Power Solutions Inc.	San Manuel, Pangasinan	30,000	Aug 2022 (Completed)	Aug 2023	Delays due to COVID-19 pandemic
Gamu Battery Energy Storage System	BESS	Universal Power Solutions Inc.	Gamu, Isabela	20,000	Sep 2023	Jan 2024	Delays due to COVID-19 pandemic
Gamu Battery Energy Storage System Phase 2	BESS	Universal Power Solutions Inc.	Gamu, Isabela	20,000	Sep 2023	Jan 2024	Delays due to COVID-19 pandemic
Magapit Battery Energy Storage System	BESS	Universal Power Solutions Inc.	Magapit, Cagayan	20,000	May 2023	Jan 2024	Delays due to COVID-19 pandemic
Magapit Battery Energy Storage System Phase 2	BESS	Universal Power Solutions Inc.	Magapit, Cagayan	20,000	May 2023	Jan 2024	Delays due to COVID-19 pandemic
Concepcion Battery Energy Storage System	BESS	Universal Power Solutions Inc.	Concepcion, Tarlac	20,000	Mar 2023	Aug 2023	Delays due to COVID-19 pandemic
Concepcion Battery Energy Storage System Phase 2	BESS	Universal Power Solutions Inc.	Concepcion, Tarlac	30,000	Mar 2023	Aug 2023	Delays due to COVID-19 pandemic
Lumban Battery Energy Storage System	BESS	Universal Power Solutions Inc.	Lumban, Laguna	40,000	Sep 2023	Jan 2024	Delays due to COVID-19 pandemic
Lumban Battery Energy Storage System Phase 2	BESS	Universal Power Solutions Inc.	Lumban, Laguna	20,000	Sep 2023	Jan 2024	Delays due to COVID-19 pandemic
Mexico Battery Energy Storage System	BESS	Universal Power Solutions Inc.	Mexico, Pampanga	50,000	Sep 2023	Jan 2024	Delays due to COVID-19 pandemic
Mexico Battery Energy Storage System Phase 2	BESS	Universal Power Solutions Inc.	Mexico, Pampanga	20,000	Sep 2023	Jan 2024	Delays due to COVID-19 pandemic
Mahabang Parang Battery Energy Storage System	BESS	Universal Power Solutions Inc.	Mahabang Parang, Batangas	40,000	Mar 2024	Apr 2024	Delays due to COVID-19 pandemic
Daraga Battery Energy Storage System	BESS	Universal Power Solutions Inc.	Daraga, Albay	40,000	Mar 2024	Apr 2024	Delays due to COVID-19 pandemic
Bauang Battery Energy Storage Project	BESS	Universal Power Solutions Inc.	Bauang, La Union	40,000	Mar 2024	Apr 2024	Delays due to COVID-19 pandemic
Labrador Battery Energy Storage System	BESS	Universal Power Solutions Inc.	Labrador, Pangasinan	40,000	Mar 2024	Apr 2024	Delays due to COVID-19 pandemic
San Rafael Battery Energy Storage System	BESS	Universal Power Solutions Inc.	San Rafael, Bulacan	20,000	Mar 2024	Apr 2024	Delays due to COVID-19 pandemic
Cabanatuan Battery Energy Storage	BESS	Universal Power Solutions Inc.	Cabanatuan, Nueva Ecija	40,000	Mar 2024	Apr 2024	Delays due to COVID-19 pandemic
Hermosa Battery Energy Storage System	BESS	Universal Power Solutions Inc.	Hermosa, Bataan	40,000	Mar 2024	Apr 2024	Delays due to COVID-19 pandemic

LUZON COMMITTED POWER PROJECTS

As of 31 July 2023

Name of the Project	Plant Type	Company Name	Location	Installed/Rated Capacity (MW)	Target Testing and Commissioning	Target Commercial Operation	Remarks / Issues Encountered During Project Development
Laoag Battery Energy Storage System Project	BESS	Universal Power Solutions Inc.	Laoag, Ilocos Norte	40,000	Mar 2024	Apr 2024	Delays due to COVID-19 pandemic
Navotas Battery Energy Storage System Project	BESS	Universal Power Solutions Inc.	Navotas, Metro Manila	40,000	Mar 2024	Apr 2024	Delays due to COVID-19 pandemic
Mexico SJM Battery Energy Storage System	BESS	Universal Power Solutions Inc.	Barangay San Jose Matulid, Mexico, Pampanga	20,000	Oct 2023	Jan 2024	Delays due to COVID-19 pandemic
Pagbilao Battery Energy Storage System	BESS	Universal Power Solutions Inc.	Pagbilao, Quezon	40,000	Jul 2024	Sep 2024	Delays due to COVID-19 pandemic
Bacnotan Battery Energy Storage System	BESS	Universal Power Solutions Inc.	Brgy. Cabugao, Bacnotan, La Union	40,000	Jul 2024	Sep 2024	Delays due to COVID-19 pandemic
Subic Battery Energy Storage System	BESS	Universal Power Solutions Inc.	Sitio Agusuhin, Cawag, Subic, Zambales	40,000	Jul 2024	Sep 2024	Delays due to COVID-19 pandemic
San Jose del Monte Battery Energy Storage System	BESS	Universal Power Solutions Inc.	Brgy. San Jose del Monte City, Bulacan	40,000	Jul 2024	Sep 2024	Delays due to COVID-19 pandemic
Bolo Battery Energy Storage System	BESS	Universal Power Solutions Inc.	Brgy. Bolo, Labrador, Pangasinan	40,000	Jul 2024	Sep 2024	Delays due to COVID-19 pandemic
Tuquegarao Battery Energy Storage System	BESS	Universal Power Solutions Inc.	Brgy. Libag Norte, Tuquegarao City, Cagayan	40,000	Jul 2024	Sep 2024	Delays due to COVID-19 pandemic
Bayombong Battery Energy Storage System	BESS	Universal Power Solutions Inc.	Brgy. Busilac, Bayombong, Nueva Vizcaya	40,000	Jul 2024	Sep 2024	Delays due to COVID-19 pandemic
Calamba Battery Energy Storage System	BESS	Universal Power Solutions Inc.	Brgy. Prinza, Calamba, Laguna	40,000	Jul 2024	Sep 2024	Delays due to COVID-19 pandemic
Labo Battery Energy Storage System	BESS	Universal Power Solutions Inc.	Brgy. Mahawan-hawan, Labo, Camarines Norte	40,000	Jul 2024	Sep 2024	Delays due to COVID-19 pandemic
Naga Battery Energy Storage System	BESS	Universal Power Solutions Inc.	Brgy. Del Rosario, Naga, Camarines Sur	40,000	Jul 2024	Sep 2024	Delays due to COVID-19 pandemic
Bac-Man Energy Storage System	BESS	Energy Development Corporation	Manito, Albay	30,000	Sep 2024	Dec 2024	No significant issues encountered at the moment
San Rafael Battery Energy Storage Phase 2	BESS	Universal Power Solutions Inc.	San Rafael, Bulacan	20,000	Mar 2025	May 2025	Delays due to COVID-19 pandemic
Sual Battery Energy Storage System	BESS	Universal Power Solutions Inc.	Sual, Pangasinan	60,000	Mar 2025	May 2025	Delays due to COVID-19 pandemic
Urdaneta Battery Energy Storage System	BESS	Universal Power Solutions Inc.	Urdaneta, Pangasinan	40,000	Mar 2025	May 2025	Delays due to COVID-19 pandemic
Dasmariñas Battery Energy Storage System	BESS	Universal Power Solutions Inc.	Dasmariñas, Cavite	40,000	Mar 2025	May 2025	Delays due to COVID-19 pandemic
Ilijan Battery Energy Storage System	BESS	Universal Power Solutions Inc.	Ilijan, Batangas	40,000	Mar 2025	May 2025	Delays due to COVID-19 pandemic
Gumaca Battery Energy Storage System	BESS	Universal Power Solutions Inc.	Brgy. Progreso, Gumaca, Quezon	40,000	Mar 2025	May 2025	Delays due to COVID-19 pandemic
La Trinidad Battery Energy Storage System	BESS	Universal Power Solutions Inc.	Beckel, La Trinidad, Benguet	40,000	Mar 2025	May 2025	Delays due to COVID-19 pandemic
BCCPP Limay Battery Energy Storage System Project Phase 2	BESS	Universal Power Solutions Inc.	BCCPP, Limay, Bataan	20,000	Mar 2025	May 2025	Delays due to COVID-19 pandemic
Angat Battery Energy Storage System Project	BESS	Universal Power Solutions Inc.	Angat, Bulacan	20,000	Mar 2025	May 2025	Delays due to COVID-19 pandemic
Magat Battery Energy Storage System	BESS	SN Abotiz Power Maqat, Inc.	Ramon, Isabela	24,000	Jun 2023	Mar 2024	Slightly delayed due to contractors logistics issue and minor civil related activities.

Notes:

TBD - To be determined
 Renewable Energy (RE) Projects (Geothermal, Hydro, Biomass, Solar, and Wind) are updated as of 31 July 2023

For inquiries, please contact the following:

DOE Electric Power Industry Management Bureau (EPIMB) for non-RE projects (coal, oil, natural gas, and BESS) - doe.epimb.powerprojects@gmail.com
 DOE Renewable Energy Management Bureau (REMB) for RE Projects - remb9513@doe.gov.ph