

VISAYAS COMMITTED POWER PROJECTS

As of 31 July 2023

Name of the Project	Plant Type	Company Name	Location	Installed/ Rated Capacity (MW)	Target Testing and Commissioning	Target Commercial Operation	Remarks / Issues Encountered During Project Development
COAL				135.000			
Palm Concepcion Coal-Fired Power Plant Unit II	Coal	Palm Concepcion Power Corp.	Brgy. Nipa, Concepcion, Iloilo	135,000	Jun 2026	Jun 2026	
OIL				19.674			
11.174 MW Calbayog Bunker C-Fired Diesel Power Plant	Oil	GT-Energy Corp.	Purok 1, Sitio Loooc, Brgy. Carayman, Calbayog City, Western Samar	11.174	Jul - Sept 2023	Oct 2023	Delay in procurement of major equipment offshore due to Covid-19 restriction and increase of project costs due to inflation.
Sulzer Diesel Power Plant	Oil	General Milling Corporation	M.L. Quezon National Highway, Barangay Pajo, Lapulapu City, Cebu	5.500	Completed	Sep 2024	
Caterpillar Diesel Power Plant	Oil	General Milling Corporation	M.L. Quezon National Highway, Barangay Pajo, Lapulapu City, Cebu	2.000	Completed	Sep 2024	Power plant construction and SIS of NGCP has been completed and accepted by GMC. Required CAPEX (sub-transmission lines, protective devices, communication equipment, etc) is currently finalized thru the conduct of Facility Study before CAPEX construction can be started.
Cummins Diesel Power Plant	Oil	General Milling Corporation	M.L. Quezon National Highway, Barangay Pajo, Lapulapu City, Cebu	1.000	Completed	Sep 2024	
GEOTHERMAL				53.600			
Northern Negros Geothermal Project	Geothermal	Energy Development Corporation	Bago and Murcia, province of Negros Occidental	5.600	Jun 2024	Sept 2024	Ongoing site preparation and procurement of materials. (16% complete) Rated capacity is subject to the approval of their request for an increase in capacity from 5MW to 5.6MW. Under evaluation. Project name was change from Northern Negros Geothermal Project to Bago Binary Geothermal Power Plant
Biliran Geothermal Plant Project (Unit 2)	Geothermal	Biliran Geothermal Incorporated	Biliran, Biliran	10.000	2025	2025	
Biliran Geothermal Plant Project (Unit 3)	Geothermal	Biliran Geothermal Incorporated	Biliran, Biliran	38.000	2027	2027	
HYDRO				40.200			
Timbaban Hydroelectric Power Project	Hydro	Oriental Energy and Power Generation Corporation	Madalag, Aklan	18.000	Nov-22	Sep-23	DOC Under FIT Ongoing Testing and Commissioning
Igbulo (Bais) Hydroelectric Power Project	Hydro	Century Peak Energy Corporation	Igaras, Iloilo	8.100	Nov-23	Dec-23	With SIS Endorsement DOC Under FIT
Upper Taft Hydroelectric Power Project	Hydro	Iraya Ventures, Inc.	Taft, Eastern Samar	14.100	Nov-23	Dec-23	DOC under FIT 80% as of July 2023
BIOMASS				44.000			
8 MW Biomass Cogeneration Plant (Expansion Project)	Biomass	Central Azucarera de San Antonio	Passi City, Iloilo	8.000	Oct 2023	Dec 2023	- Awaiting schedule of window for the conduct of T&C from NGCP - 8 MW corresponds only to expansion project, total installed capacity is 23 MW; 15 MW already operational under FIT
3 MW Biomass Cogeneration Power Plant Project (3 MW Phase 1)	Biomass	HDJ Bayawan Agri-Venture Corporation	Bayawan City, Negros Oriental	3.000	Aug 2023	Oct 2023	- Operational for own-use of its Phase I (3MW)
70-MW Biomass Cogeneration Plant (30-MW Expansion Project)	Biomass	Victorias Milling Company, Inc.	Victorias City, Negros Occidental	30.000	Oct 2023	Dec 2023	- With NGCP offer of service to be conducted on March 2024; However, NGCP conducted a site visit at VMCI and will expedite to release the SIS report by July 2023 prior to the target project completion by October 2023
3 MW Biomass Cogeneration Plant Project (Phase 2: 3MW)	Biomass	HDJ Bayawan Agri-Venture Corporation	Bayawan City, Negros Oriental	3.000	Feb 2024	Apr 2024	- 85% project completion of Phase II; expected to resume project construction by November 2023
SOLAR				300.000			
Kananga-Ormoc Solar Power Project	Solar	Solar Philippines Visayas Corporation	Kananga and Ormoc City, Leyte	300,000	Oct 2025	Dec 2025	Under the 1st Green Energy Auction Program (GEA-1)
WIND				13.200			
13.2MW Nabas-2 Wind Power Project	Wind	Petrowind Energy, Inc.	Nabas, Malay, Aklan	13,200	May 2025	May 2025	Under GEA-1
ENERGY STORAGE SYSTEM (ESS)				390.000			
Toledo Battery Energy Storage System	BESS	Universal Power Solutions Inc.	Toledo City, Cebu	20,000	Oct 2021 (Completed)	Aug 2023	Delays due to COVID-19 pandemic
Ubay Battery Energy Storage System	BESS	Universal Power Solutions Inc.	Ubay, Bohol	20,000	July 2022 (Completed)	Aug 2023	Delays due to COVID-19 pandemic
Ormoc Battery Energy Storage System	BESS	Universal Power Solutions Inc.	Ormoc, Leyte	20,000	Jan 2023	Aug 2023	Delays due to COVID-19 pandemic
Ormoc Battery Energy Storage System Phase 2	BESS	Universal Power Solutions Inc.	Ormoc, Leyte	20,000	Jan 2023	Aug 2023	Delays due to COVID-19 pandemic
Tabanajo Battery Energy Storage System	BESS	Universal Power Solutions Inc.	Tabanajo, Leyte	20,000	Sep 2023	Jan 2024	Delays due to COVID-19 pandemic
Dingle Battery Energy Storage System	BESS	Universal Power Solutions Inc.	Dingle, Iloilo	20,000	Mar 2024	Apr 2024	Delays due to COVID-19 pandemic
Samboan Battery Energy Storage System	BESS	Universal Power Solutions Inc.	Samboan, Cebu	20,000	Mar 2024	Apr 2024	Delays due to COVID-19 pandemic
Compostela Battery Energy Storage System	BESS	Universal Power Solutions Inc.	Compostela, Cebu	20,000	Mar 2024	Apr 2024	Delays due to COVID-19 pandemic
Nabas Battery Energy Storage System	BESS	Universal Power Solutions Inc.	Nabas, Antique	20,000	Jul 2024	Sep 2024	Delays due to COVID-19 pandemic
Calbayog Battery Energy Storage System	BESS	Universal Power Solutions Inc.	Brgy. Carayman, Calbayog, Samar	20,000	Jul 2024	Sep 2024	Delays due to COVID-19 pandemic
Tongonan Energy Storage System	BESS	Energy Development Corporation	Kananga, Leyte	30,000	Sep 2024	Dec 2024	Secured DOE endorsement to conduct SIS on 06 April 2022
Southern Negros Energy Storage System	BESS	Energy Development Corporation	Valencia, Negros Oriental	30,000	Sep 2024	Dec 2024	Secured DOE endorsement to conduct SIS on 04 April 2022
Northern Negros Energy Storage System	BESS	Energy Development Corporation	Murcia, Negros Occidental	30,000	Sep 2024	Dec 2024	Secured DOE endorsement to conduct SIS on 06 April 2022
Tabanajo Battery Energy Storage System Phase 2	BESS	Universal Power Solutions Inc.	Tabanajo, Leyte	20,000	Mar 2025	May 2025	Delays due to COVID-19 pandemic
Toledo Battery Energy Storage System Phase 2	BESS	Universal Power Solutions Inc.	Toledo City, Cebu	20,000	Mar 2025	May 2025	Delays due to COVID-19 pandemic
San Carlos Battery Energy Storage System	BESS	Universal Power Solutions Inc.	San Carlos City, Negros Occidental	20,000	Mar 2025	May 2025	Delays due to COVID-19 pandemic
Mactan Battery Energy Storage System	BESS	Universal Power Solutions Inc.	Mactan, Cebu	20,000	Mar 2025	May 2025	Delays due to COVID-19 pandemic
Ubay Battery Energy Storage System Phase 2	BESS	Universal Power Solutions Inc.	Ubay, Bohol	20,000	Mar 2025	May 2025	Delays due to COVID-19 pandemic

Notes:

TBD - To be determined
Renewable Energy (RE) Projects (Geothermal, Hydro, Biomass, Solar, and Wind) are updated as of 31 July 2023

For inquiries, please contact the following:

DOE Electric Power Industry Management Bureau (EPIMB) for non-RE projects (coal, oil, natural gas and BESS) - doe.epimb.powerprojects@gmail.com
DOE Renewable Energy Management Bureau (REMB) for RE Projects - remb9513@doe.gov.ph