

LUZON INDICATIVE POWER PROJECTS
As of 31 December 2024

Name of the Project	Plant Type	Company Name	Location	Province	Region	Installed/ Rated Capacity (MW)	Target Testing and Commissioning	Target Commercial Operation	Remarks / Issues Encountered During Project Development
						1400.000			
COAL									
H & WB PCB Supercritical Coal-Fired Power Plant - Unit 1	Coal	H & WB Asia Pacific (PTE LTD) Corporation	Jose Panganiban, Camarines Norte	Camarines Norte	V	350.000	Dec 2029	TBD	The proponent is having difficulties in arranging financing for the project. This is aggravated by initiatives accelerating the phase-out of existing coal power plant projects.
H & WB PCB Supercritical Coal-Fired Power Plant - Unit 2	Coal	H & WB Asia Pacific (PTE LTD) Corporation	Jose Panganiban, Camarines Norte	Camarines Norte	V	350.000	Dec 2029	TBD	Financial Closing Challenges for Coal Fired Power Plants In view of further delay in the completion of Tagkawayan Substation to 2033, interconnection is relocated to Tayabas substation via Bus-in. The SIS will have to be updated with NGCP.
SRPGC Coal-Fired Power Plant Project	Coal	St. Raphael Power Generation Corporation	Brgy. San Rafael, Calaca, Batangas	Batangas	IV-A	350.000	TBD	TBD	1. SRPGC 2x350MW Commercial operations anchored on the completion of the NGCP's Tuy-Dasmariñas Transmission Line Expansion Project. 2. SRPGC is currently encountering challenges in the negotiations and acquisitions of the rights-of-way for its ~11 km transmission line route traversing the Municipalities of Calaca, Batayan and Tuy, Batangas.
SRPGC Coal-Fired Power Plant Project	Coal	St. Raphael Power Generation Corporation	Brgy. San Rafael, Calaca, Batangas	Batangas	IV-A	350.000	TBD	TBD	3. Final project economics dependent on competitive bidding result which impacts financing.
						60.000			
OIL-BASED									
Malaya 2 x 30 Diesel Power Plant	Oil	Belgrove Power Corporation	Malaya, Piliña, Rizal	Rizal	IV-A	60.000	Sep 2025	TBD	SIS Offer of Service date of the National Grid Corporation of the Philippines was set by December 2023, which will have an impact to the overall project completion.
						6548.000			
NATURAL GAS									
Pagbilao 4 & 5 CCGT Power Plant	Natural Gas	Therma Subic, Inc.	Barangay Ibabang Polo, Pagbilao Quezon	Quezon	IV-A	1310.000	Oct-27	Feb-28	
Combined Cycle Gas-fired Turbine San Francisco Power Plant	Natural Gas	Quezon Power (Philippines) Limited Co.	Barangays Cagsiay 1 and Cagsiay 2, Mauban, Quezon Province	Quezon	IV-A	1200.000	2028	2028	
VIREs Natural Gas Floating Power Plant	Natural Gas	VIREs Energy Corporation	Barangy Simlong, Batangas City, Batangas	Batangas	IV-A	450.000	Sep 2029	Dec 2029	Connection to NGCP transmission grid; LNG supply
GNPower Sisman LNG Combined Cycle Power Plant	Natural Gas	GNPower Ltd. Co.	Barangays Alas-asin and Sisman, Mariveles, Bataan	Bataan	III	1200.000	Jun 2029	Dec 2029	
GLEDC Luna LNG-Fired Combined Cycle Power Plant	Natural Gas	Global Luzon Energy Development Corporation	Barangays Nalvo Sur and Carisquis, Luna, La Union	La Union	I	1128.000	TBD	2030	Formerly: GLEDC Luna Coal Power Plant. To be converted to other technology (from Coal to LNG). Some permits and requirements need to be amended or re-applied. Timeline of completion of Bolo-Balaoan Substation could impact target commercial operation.
Santa Maria Natural Gas-Fired Combined Cycle Power Plant	Natural Gas	First Gen EcoPower Solutions Inc.	Brgy. Santa Rita, Batangas City	Batangas	IV-A	1260.000	TBD	TBD	
						345.000			
GEOHERMAL									
Labo Geothermal Power Project	Geothermal	Philippine Geothermal Production Company, Inc.	Tagkawayan, Labo, San Vicente, San Lorenzo Ruiz, Del Gallego (Quezon/Camarines Norte&Sur)	Quezon, Camarines Sur & Camarines Norte	IV-A and V	105.000	2031	2031	Secured DOE endorsement to conduct SIS on 24 March 2023
Bacman 4 Botong - Rangas Geothermal Project	Geothermal	Energy Development Corporation	Bacon District, Sorsogon, Sorsogon City	Sorsogon	V	20.000	2028	2028	EDC completed the economic assessment on December 2023.
Mt. Malinao Geothermal Project	Geothermal	Philippine Geothermal Production Company, Inc.	Twi, Malinao, Malilipot, Polangui, Tabaco City and Buh (Albay/Camarines Sur)	Albay & Camarines Sur	V	50.000	2029	2029	Secured DOE endorsement to conduct SIS on 24 March 2023
Maibara 3 Geothermal Project	Geothermal	Maibara Geothermal Inc.	Laguna/Batangas	Laguna & Batangas	IV-A	20.000	2029	2029	
Kalinga Geothermal Project	Geothermal	Aragorn Power and Energy Corporation	Lubuagan, Pasil and Tinglayan, Kalinga	Kalinga	CAR	120.000	2032	2032	Rated capacity was change from 120MW to 60MW based on the IRA. Target T&C and CO2 was adjusted
Kayabon Geothermal Project	Geothermal	Energy Development Corporation	Manito, Albay	Albay	V	30.000	TBD	TBD	For integrated resource assessment until 2026
						8142.650			
HYDROPOWER									
ARIS 1 (NIA Station 4+283) Hydroelectric Power Project	Hydro	C Squared Prime Commodities Corporation	San Manuel, Pangasinan	Pangasinan	I	0.900	2028	2028	Ongoing Development activities
ARIS 2 (NIA Sin 5+437.50) Hydroelectric Power Project	Hydro	C Squared Prime Commodities Corporation	San Manuel, Pangasinan	Pangasinan	I	0.750	2028	2028	Ongoing Development activities
ARIS 3 (NIA Sin 5+898.50) Hydroelectric Power Project	Hydro	C Squared Prime Commodities Corporation	San Manuel, Pangasinan	Pangasinan	I	0.500	2028	2028	Ongoing Development activities
ARIS 4 (Sin 4+808) Hydroelectric Power Project	Hydro	C Squared Prime Commodities Corporation	San Manuel, Pangasinan	Pangasinan	I	0.670	2028	2028	Ongoing Development activities
ARIS 3 + 611 Hydroelectric Power Project	Hydro	PNOC Renewables Corporation	San Manuel, Pangasinan	Pangasinan	I	1.000	2028	2028	Ongoing Pre-development activities
Besao 2 Hydroelectric Power Project	Hydro	BIMAKA Renewable Energy Development Corporation (BREDCO)	Besao, Mt. Province	Mt. Province	CAR	7.000	2028	2028	Ongoing Pre-construction
Boga Hydroelectric Power Project	Hydro	Kadpo Bauko Hydropower Corp.	Bauko, Mt. Province	Mt. Province	CAR	1.000	2028	2028	Ongoing Development activities
Calanan Hydroelectric Power Project	Hydro	Violago Gold Development Corporation	Tabuk City, Kalinga	Kalinga	CAR	60.000	2028	2028	Ongoing Pre-development activities
Calanasan 1 Hydroelectric Power Project	Hydro	Pan Pacific Renewable Power Philippines Corporation	Calanasan, Apayao	Apayao	CAR	30.000	2028	2028	Ongoing Pre-development activities
Camiling 2 Hydroelectric Power Project	Hydro	Northgreen Energy Corporation	Mayantoc, Tarlac	Tarlac	III	4.000	2028	2028	Ongoing Development activities
Chico River Hydroelectric Power Project	Hydro	Karayan Hydropower Corporation	Tabuk, Kalinga	Kalinga	CAR	52.000	2028	2028	Ongoing Development activities
Coto 1 Hydroelectric Power Project	Hydro	Coto Hydro Corp.	Masinloc, Zambales	Zambales	III	9.000	2028	2028	Ongoing Development activities
Coto 2 Hydroelectric Power Project	Hydro	Coto Hydro Corp.	Masinloc, Zambales	Zambales	III	3.500	2028	2028	Ongoing Development activities
Dalimumo Hydroelectric Power Project	Hydro	Violago Gold Development Corporation	Tabuk City, Kalinga	Kalinga	CAR	58.000	2028	2028	Ongoing Pre-development activities
Ilaquen 2 Hydroelectric Power Project	Hydro	Isabela Power Corporation	Echaque, Isabela	Isabela	II	14.000	2028	2028	Ongoing Development activities
Ilaquen Hydroelectric Power Project	Hydro	Isabela Power Corporation	San Mariano & San Guillermo, Isabela	Isabela	II	19.000	2028	2028	Ongoing Development activities
Kabayon 2 Hydroelectric Power Project	Hydro	Hedcor Kabayon, Inc. (formerly Hedcor Cordillera, Inc.)	Kabayon, Benguet	Benguet	CAR	52.000	2028	2028	Under Force Majeure
Kibangan 2 Hydroelectric Power Project	Hydro	Hedcor Benguet, Inc.	Sugpon, Ilocos Sur	Ilocos Sur	I	40.000	2028	2028	Ongoing Development activities
Lamut Hydroelectric Power Project	Hydro	Limut-Asipulo Mini Hydro Corporation	Asipulo, Ifugao	Ifugao	CAR	6.800	2028	2028	Ongoing Development activities
Lingod River Hydroelectric Power Project	Hydro	Lingod Hydro Power Corporation	Gabaldon, Nueva Ecija and San Luis, Aurora	Nueva Ecija & Aurora	III	3.000	2028	2028	Ongoing Development activities
Lower Chico Hydroelectric Power Project	Hydro	Kadpo Bauko Hydropower Corp.	Bauko, Mt. Province	Mt. Province	CAR	2.100	2028	2028	Ongoing Development activities
Lower Siffo Hydroelectric Power Project	Hydro	Asigao Green Renewable Energy Corporation	Natonin, Mt. Province	Mt. Province	CAR	3.000	2028	2028	Ongoing Pre-development activities
Masway 2 Hydroelectric Power Project	Hydro	Gainax Energy Corporation	Pantabangan, Nueva Ecija	Nueva Ecija	III	9.000	2028	2028	Ongoing Pre-development activities
Matuno 1 Hydroelectric Power Project	Hydro	Smith Bell Mini-Hydro Corp.	Ambaguio, Nueva Vizcaya	Nueva Vizcaya	II	7.400	2028	2028	Ongoing Development activities
Matuno 2 Hydroelectric Power Project	Hydro	Aurora All Asia Energy Corporation	Ambaguio, Nueva Vizcaya	Nueva Vizcaya	II	15.000	2028	2028	Ongoing Development activities
Matuno 2 Hydroelectric Power Project	Hydro	Smith Bell Mini-Hydro Corp.	Bambang, Nueva Vizcaya	Nueva Vizcaya	II	7.900	2028	2028	Ongoing Development activities
Nabuanan River Hydroelectric Power Project	Hydro	Strategic Power Development Corp.	Conner, Apayao	Apayao	CAR	10.000	2028	2028	Ongoing Development activities
Ollicon Hydroelectric Power Project	Hydro	SN Abotiz Power - Ifugao, Inc.	Iligan, Ifugao	Ifugao	CAR	20.000	2028	2028	Ongoing Development activities
Pampanga Hydroelectric Power Project	Hydro	FDC Renewables Corporation	Santa Fe, Nueva Vizcaya	Nueva Vizcaya	II	26.000	2028	2028	Ongoing Development activities
Pasil B Hydroelectric Power Project	Hydro	I-Masat Renewable Energy Corporation	Pasil, Kalinga	Kalinga	CAR	15.680	2028	2028	Ongoing Development activities
Pasil C Hydroelectric Power Project	Hydro	I-Masat Renewable Energy Corporation	Pasil, Kalinga	Kalinga	CAR	9.750	2028	2028	Ongoing Development activities

LUZON INDICATIVE POWER PROJECTS
As of 31 December 2024

Name of the Project	Plant Type	Company Name	Location	Province	Region	Installed/ Rated Capacity (MW)	Target Testing and Commissioning	Target Commercial Operation	Remarks / Issues Encountered During Project Development
Plagi River Hydroelectric Power Project	Hydro	Repower Energy Development Corporation	Real, Quezon	Quezon	IV-A	4,500	2028	2028	Ongoing Pre-construction
Tandagan 2 Hydroelectric Power Project	Hydro	ZAK Green Energy, Inc.	Vintar, Ilocos Norte	Ilocos Norte	I	5,150	2028	2028	Ongoing Development activities
Tandagan Hydroelectric Power Project	Hydro	ZAK Green Energy, Inc.	Vintar, Ilocos Norte	Ilocos Norte	I	7,400	2028	2028	Ongoing Development activities
Tingnan (Lower) Hydroelectric Power Project	Hydro	Aurora All Asia Energy Corporation	Real, Quezon	Quezon	IV-A	8,000	2028	2028	Ongoing Pre-development activities
Tinglayan Hydroelectric Power Project	Hydro	Pan Pacific Renewable Power Philippines Corporation	Tinglayan, Kalinga	Kalinga	CAR	22,500	2028	2028	Ongoing Development activities
Tinoc 1 Hydroelectric Power Project	Hydro	QuadRiver Energy Corporation	Tinoc, Ifugao	Ifugao	CAR	3,000	2028	2028	Ongoing Development activities
Tinoc 2 Hydroelectric Power Project	Hydro	QuadRiver Energy Corporation	Tinoc, Ifugao	Ifugao	CAR	6,500	2028	2028	Ongoing Development activities
Tinoc 3 Hydroelectric Power Project	Hydro	QuadRiver Energy Corporation	Tinoc, Ifugao	Ifugao	CAR	5,000	2028	2028	Ongoing Development activities
Tublay 1 Hydroelectric Power Project	Hydro	AT Dinum Company	Tublay & La Trinidad, Benguet	Benguet	CAR	1,900	2028	2028	Ongoing Development activities
Tublay 2 Hydroelectric Power Project	Hydro	AT Dinum Company	Tublay, Benguet	Benguet	CAR	6,000	2028	2028	Ongoing Development activities
Upper Chico Hydroelectric Power Project	Hydro	Kadron Bauko Hydropower Corp.	Bauko, Mt. Province	Mt. Province	CAR	2,000	2028	2028	Ongoing Development activities
Upper Sifflu Hydroelectric Power Project	Hydro	Asiapac Green Renewable Energy Corporation	Natonin, Mt. Province	Mt. Province	CAR	2,750	2028	2028	Ongoing Development activities
Upper Tabuk Hydroelectric Power Project	Hydro	DPJ Engineers and Consultants	Tabuk City, Kalinga	Kalinga	CAR	15,000	2028	2028	Ongoing Development activities
Saltan River Site E Hydroelectric Power Project	Hydro	JBD Water Power (JWPI) Inc.	Balabalan and Pinukpuk, Kalinga	Kalinga	CAR	45,000	2029	2029	Ongoing Pre-development activities
Alimit Hydroelectric Power Project	Hydro	SN Abotiz Power - Ifugao, Inc.	Lagawe, Ifugao	Ifugao	CAR	120,000	2030	2030	Ongoing Development activities
Alimit-Pumped Storage Hydroelectric Power Project	Hydro	SN Abotiz Power - Ifugao, Inc.	Lagawe & Mayoyao, Ifugao	Ifugao	CAR	250,000	2030	2030	Ongoing Pre-development activities
Chico Hydroelectric Power Project	Hydro	San Lorenzo Ruiz Plat Energy and Water, Inc.	Tabuk, Kalinga	Kalinga	CAR	150,000	2030	2030	Ongoing Development activities
Dingalan Pumped-Storage Hydroelectric Power Project	Hydro	Strategic Power Development Corp.	Dingalan, Aurora	Aurora	III	500,000	2030	2030	Ongoing Pre-development activities
Gened - 1 Hydroelectric Power Project	Hydro	Pan Pacific Renewable Power Phils. Corp.	Pudol, Apayao	Apayao	CAR	150,000	2030	2030	Ongoing Development activities
Gened 2 Hydroelectric Power Project	Hydro	Pan Pacific Renewable Power Philippines Corporation	Kabugao, Apayao	Apayao	CAR	250,000	2030	2030	Ongoing Development activities
Kibungan Pumped-Storage Hydroelectric Power Project	Hydro	Coheco Badoe Corporation	Kibungan, Benguet	Benguet	CAR	500,000	2030	2030	Ongoing Development activities
Maton Pumped Storage (Formerly Maton Hydroelectric Power Project)	Hydro	Pan Pacific Renewable Power Phils. Corp.	Pudol and Kabugao, Apayao	Apayao	CAR	2000,000	2030	2030	Ongoing Pre-development activities
Paki Pumped Storage Hydroelectric Power Project	Hydro	Ahunan Power, Inc.	Paki, Laguna	Laguna	IV-A	1400,000	2030	2030	Ongoing Development activities
Pantabangan (Pump Storage) Hydroelectric Power Project	Hydro	First Gen Prime Energy Corporation	Pantabangan, Nueva Ecija	Nueva Ecija	III	600,000	2030	2030	Ongoing Development activities
Saltan D River Hydroelectric Power Project	Hydro	JBD Water Power Inc.	Balabalan and Pinukpuk, Kalinga	Kalinga	CAR	49,000	2030	2030	Ongoing Development activities
Wawa Pumped Storage 2 Hydroelectric Power Project	Hydro	Olympia Violog Water & Power, Inc.	Rodriguez, Rizal	Rizal	IV-A	100,000	2030	2030	Ongoing Pre-development activities
Wawa Pumped Storage 3 Hydroelectric Power Project	Hydro	Olympia Violog Water & Power, Inc.	Rodriguez, Rizal	Rizal	IV-A	50,000	2030	2030	Ongoing Pre-development activities
San Roque Lower East Pumped Storage Hydroelectric Power Project	Hydro	Strategic Power Development Corp.	Itocon, Benguet	Benguet	CAR	400,000	2032	2032	Ongoing Pre-development activities
San Roque Upper East Pumped Storage Hydroelectric Power Project	Hydro	Strategic Power Development Corp.	Itocon, Benguet	Benguet	CAR	600,000	2032	2032	Ongoing Development activities
San Roque West Pumped Storage Hydroelectric Power Project	Hydro	Strategic Power Development Corp.	Itocon, Benguet	Benguet	CAR	400,000	2032	2032	Ongoing Development activities
BIOMASS						112,000			
12-MW Waste-to-Energy Power Plant Project	Biomass	Green Atom Renewable Energy Corporation	Pampanga	Pampanga	III	12,000	Oct 2026	Dec 2026	With SIS; for revision of work program
100,000-MW Manila Waste-to-Energy Facility Project	Biomass	Manila Integrated Environment Corporation	Metro Manila	Metro Manila	NCR	100,000	Feb-29	Apr-29	With pending SIS; ongoing securing of permits and licenses
SOLAR						12047,963			
Infantia 2 Solar Power Project	Solar	Tera Renewables 4 Corp.	Infantia, Pangasinan	Pangasinan	I	147,791	May-25	Jun 2025	
Cabanian Solar Project	Solar	Upgrade Energy Philippines, Inc.	Bro. Maboniti, Cabangan, Zambales	Zambales	III	43,750	Sep 2025	Sep 2025	
San Marcelino Solar Power Project (Phase 3)	Solar	Santa Cruz Solar Energy, Inc.	San Marcelino, Zambales	Zambales	III	96,900	Oct-25	Oct-25	
Capas Solar Power Project	Solar	Sindicatum C-Solar Power Inc.	Clark Green City, Capas, Tarlac	Tarlac	III	22,048	Nov 2025	Dec 2025	Acquisition of Possessory Rights - 100% completed LGU Resolution of Support - 100% completed Conduct of SIS/DIS - 100% completed Endorsement to NGA - 98% completed Financial Closing - 10% Procurement of EPC - 90%
Cawag Solar Power Project	Solar	Northern Palawan Power Generation Corporation	Subic, Zambales	Zambales	III	120,600	Aug 2025	Dec 2025	
Astra Solar Power Project	Solar	Astra Solar Energy Corp.	Curimao, Ilocos Norte	Ilocos Norte	I	56,250	Dec-25	Mar-26	Acquisition of Possessory Rights - 15% completed LGU Resolution of Support - 67% completed Conduct of SIS/DIS - 100% completed Endorsement to NGA - 100% completed Financial closing - 0% completed Procurement of EPC - 0%
San Manuel Solar Power Plant	Solar	RE Resources, Inc	San Manuel, Pangasinan	Pangasinan	I	67,070	Dec 2025	Mar 2026	Acquisition of possessory rights - 100% completed Acquisition of LGU resolution of support - 100% completed Conduct of SIS/ DIS - 100% completed Endorsement to NGA - 100% completed Financial Closing - 50%
Magat Floating Solar Power Project	Solar	SN Abotiz Power - Magat Inc.	Magat Reservoir, Alfonso Lista and Agunaldo in Ifugao; and Santiago City and Ramon in Isabela	Isabela and Ifugao	II and CAR	54,080	Mar 2026	May 2026	
Alimonan Solar Power Plant Project	Solar	Bolo Renewable Energy Corp.	Alimonan, Quezon	Quezon	IV-A	53,120	Jun 2026	Jun 2026	Acquisition of Possessory Rights - 80% LGU Resolution of Support - 100% completed Conduct of SIS/DIS - 100% Acquisition of permits from NGAs - 100% Financial closing - 0% Off-taker - 0% Procurement of EPC - 0% Construction - 0% T&C - 0%
Ultra Solar Power Plant Project	Solar	Bolo Renewable Energy Corp.	Padre Burgos and Alimonan, Quezon	Quezon	IV-A	71,680	Jun 2026	Jun 2026	Acquisition of Possessory Rights - 80% LGU Resolution of Support - 100% Conduct of SIS/DIS - 0% Acquisition of permits from NGAs - 100% Financial closing - 0% Off-taker - 0% Procurement of EPC - 0% Construction - 0% T&C - 0%
SolarAce3 Solar Power Plant Project	Solar	SolarAce3 Energy Corp.	Buguey, Cagayan	Cagayan	II	200,000	Mar 2026	Jul 2026	Acquisition of possessory rights - 100% completed Acquisition of LGU resolution of support - 100% completed Conduct of SIS/DIS - 10% completed Endorsement to NGA - 100% completed

LUZON INDICATIVE POWER PROJECTS
As of 31 December 2024

Name of the Project	Plant Type	Company Name	Location	Province	Region	Installed/ Rated Capacity (MW)	Target Testing and Commissioning	Target Commercial Operation	Remarks / Issues Encountered During Project Development
Terra Solar Project (Phase 1)	Solar	Terra Solar Philippines, Inc.	Gapan City, General Tinio & Paneranda, Nueva Ecija and San Miguel & Dona Remedios Trinidad, Bulacan	Nueva Ecija & Bulacan	III	1,785,714	May 2026	Jul 2026	Acquisition of Possessory Rights - 85% LGU Resolution of Support - 60% Conduct of SIS/DIS - 100% Acquisition of permits from NGAs - 64% Financial closing - 50% Off-taker - 100% Procurement of EPC - 50% Construction - 0% T&C - 0%
CSFirst Green Infanta Solar Power Project (Note: With Integrated BESS of 107.320 MW)	Solar	CSFirst Green Agri-Industrial Development, Inc.	Infanta and Mabini, Pangasinan	Pangasinan	I	180,540	Aug 2026	Aug 2026	with BESS of 107.320 MW
Inara Solar Power Project Phase 2	Solar	FGEN Power Ventures, Inc.	Tanauan, Batangas	Batangas	IV-A	39,375	Apr 2026	Aug 2026	Acquisition of Possessory Rights - 50% LGU Resolution of Support - 100% Conduct of SIS/DIS - 100% Acquisition of permits from NGAs - 5% Financial closing - 5% Off-taker - 5% Procurement of EPC - 5% Construction - 0% T&C - 0%
INARA SOLAR POWER PROJECT PHASE 3	Solar	FGEN Power Ventures, Inc.	Tanauan City, Batangas	Batangas	IV-A	48,825	Apr 2026	Aug 2026	Acquisition of Possessory Rights - 50% LGU Resolution of Support - 100% Conduct of SIS/DIS - 100% Acquisition of permits from NGAs - 5% Financial closing - 5% Off-taker - 5% Procurement of EPC - 5% Construction - 0% T&C - 0%
Sual Solar Power Project	Solar	Renovable Earth Corp.	Sual, Pangasinan	Pangasinan	I	49,500	Jun-26	Aug 2026	
Isabela Ground Mounted Solar PV Project	Solar	San Ignacio Energy Resources Development Corporation	City of Ilagan, Isabela	Isabela	II	336,826	Sep 2026	Sep 2026	Acquisition of possessory rights - 100% completed Conduct of SIS/DIS - 100% completed Endorsement to NGA - 100% completed
TITAN I Solar Power Project - Phase 1	Solar	Apolaki Two Inc.	Cambitala and San Juan, Pantabangan, Nueva Ecija	Nueva Ecija	III	240,000	Jun 2026	Sep 2026	Acquisition of possessory rights - 50% completed Acquisition of LGU resolution of support - 100% completed Conduct of SIS/DIS - 100% completed Endorsement to NGA - 65% completed Financial closing - 20% completed Procurement of EPC - 20% completed
Bay 1 Floating PV Power Plant	Solar	Newasia Power Energy Corp.	Laguna de Bay	Laguna	IV-A	105,600	Oct 2026	Dec 2026	Acquisition of Possessory Rights - 100% LGU Resolution of Support - 90% Conduct of SIS/DIS - 50% Acquisition of permits from NGAs - 75% Financial closing - 10% Off-taker - 0% Procurement of EPC - 5% Construction - 0% T&C - 0%
Bay 2 Floating PV Power Plant	Solar	Nortesol IV, Inc.	Laguna de Bay	Laguna	IV-A	105,600	Oct 2026	Dec 2026	Acquisition of Possessory Rights - 100% LGU Resolution of Support - 90% Conduct of SIS/DIS - 50% Acquisition of permits from NGAs - 75% Financial closing - 10% Off-taker - 0% Procurement of EPC - 5% Construction - 0% T&C - 0%
Cabuyao 1 Floating PV Power Plant	Solar	Nortesol II Inc.	Laguna de Bay	Laguna	IV-A	105,600	Oct 2026	Dec 2026	Acquisition of Possessory Rights - 100% LGU Resolution of Support - 90% Conduct of SIS/DIS - 50% Acquisition of permits from NGAs - 75% Financial closing - 10% Off-taker - 0% Procurement of EPC - 5% Construction - 0% T&C - 0%
Cabuyao 2 Floating PV Power Plant	Solar	Nortesol Incorporated	Laguna De Bay	Laguna	IV-A	105,600	Oct 2026	Dec 2026	Acquisition of Possessory Rights - 100% completed LGU Resolution of Support - 20% completed Conduct of SIS/DIS - 100% completed Endorsement to NGA - 100% completed Financial closing - 10% completed Procurement of EPC - 5%
Cabuyao 3 Floating Solar PV Power Plant	Solar	Nortesol IV Inc.	Laguna de Bay	Laguna	IV-A	105,600	Oct 2026	Dec 2026	Acquisition of Possessory Rights - 100% completed LGU Resolution of Support - 20% completed Conduct of SIS/DIS - 100% completed Endorsement to NGA - 100% completed Financial closing - 10% completed Procurement of EPC - 5%
Cabuyao 4 Floating Solar PV Power Plant	Solar	Newasia Power Energy Corp.	Laguna de Bay	Laguna	IV-A	105,600	Oct 2026	Dec 2026	Acquisition of Possessory Rights - 100% completed LGU Resolution of Support - 20% completed Conduct of SIS/DIS - 100% completed Endorsement to NGA - 100% completed Financial closing - 10% completed Procurement of EPC - 5%
Cabuyao 5 Floating Solar PV Power Project	Solar	Newasia Power Energy II Corp.	Laguna De Bay	Laguna	IV-A	105,600	Oct 2026	Dec 2026	Acquisition of Possessory Rights - 100% completed LGU Resolution of Support - 20% completed Conduct of SIS/DIS - 100% completed Endorsement to NGA - 100% completed Financial closing - 10% completed Procurement of EPC - 5%

LUZON INDICATIVE POWER PROJECTS
As of 31 December 2024

Name of the Project	Plant Type	Company Name	Location	Province	Region	Installed/ Rated Capacity (MW)	Target Testing and Commissioning	Target Commercial Operation	Remarks / Issues Encountered During Project Development
Calamba Floating Solar Power Project	Solar	Nortesol Incorporated	Laguna de Bay	Laguna	IV-A	82,500	Oct 2026	Dec 2026	Acquisition of Possessory Rights - 100% completed LGU Resolution of Support - 50% completed Conduct of SIS/DIS - 100% completed Endorsement to NGA - 100% completed Financial closing - 10% completed Procurement of EPC - 5%
Gamu Solar Power Project	Solar	Intramuros Solar Energy Corp.	Gamu and Naguilian, Isabela	Isabela	II	59,840	Sep 2026	Dec 2026	Acquisition of Possessory Rights - 100% completed LGU Resolution of Support - 10% completed Conduct of SIS/DIS - 90% completed Endorsement to NGA - 60% completed Financial closing - 10% completed Procurement of EPC - 20% completed
Pagbilao Floating Solar Power Plant Project	Solar	Fuego Renewable Energy Corp.	Offshore of Pagbilao, Quezon	Quezon	IV-A	98,700	Apr 2026	Dec 2026	Acquisition of Possessory Rights - 10% LGU Resolution of Support - 10% Conduct of SIS/DIS - 10% Acquisition of permits from NGAs - 0% Financial closing - 10% Off-taker - 0% Procurement of EPC - 10% Construction - 0% T&C - 0%
Sta. Rosa Floating PV Power Plant	Solar	Newasia Power Energy II Corp.	Laguna de Bay	Laguna	IV-A	105,600	Oct 2026	Dec 2026	Acquisition of Possessory Rights - 100% LGU Resolution of Support - 90% Conduct of SIS/DIS - 50% Acquisition of permits from NGAs - 75% Financial closing - 10% Off-taker - 0% Procurement of EPC - 5% Construction - 0% T&C - 0%
Victoria 1 Floating PV Power Plant	Solar	NortesolIV, Inc.	Laguna de Bay	Laguna	IV-A	105,600	Oct 2026	Dec 2026	Acquisition of Possessory Rights - 100% completed LGU Resolution of Support - 20% completed Conduct of SIS/DIS - 40% completed Endorsement to NGA - 100% completed Financial closing - 10% completed Procurement of EPC - 5%
Botolan Solar PV Power Plant	Solar	Iligansolar Inc.	Botolan, Zambales	Zambales	III	57,200	Oct 2026	Feb 2027	
Inara Solar Power Project Phase 1	Solar	FGEN Power Ventures, Inc.	Tanauan City, Batangas	Batangas	IV-A	7,650	Oct 2026	Feb 2027	Acquisition of Possessory Rights - 50% LGU Resolution of Support - 100% Conduct of SIS/DIS - 100% Acquisition of permits from NGAs - 5% Financial closing - 5% Off-taker - 5% Procurement of EPC - 5% Construction - 0% T&C - 0%
San Ildefonso Solar Power Project	Solar	Team (Philippines) Renewable Energy Corporation	San Ildefonso, Bulacan	Bulacan	III	44,000	Mar 2027	Mar 2027	
TITAN I Solar Power Project - Phase 2	Solar	Apotaki Two Inc.	Cambitala and San Juan, Pantabangan, Nueva Ecija	Nueva Ecija	III	240,000	Dec 2026	Mar 2027	Acquisition of possessory rights - 50% completed Acquisition of LGU resolution of support - 100% completed Conduct of SIS/DIS - 100% completed Endorsement to NGA - 65% completed Financial closing - 20% completed Procurement of EPC - 20% completed
AC Laguna Floating Solar Power Plant Project	Solar	AC Laguna Solar, Inc.	Laguna de Bay	Laguna	IV-A	210,000	Jan 2027	Apr 2027	with issued Clearance to undertake SIS last 15 Nov 2023
SolarAce4 Floating Solar Power Project	Solar	SolarAce4 Energy Corp.	Laguna de Bay	Laguna	IV-A	104,850	Jan 2027	Apr 2027	with issued Clearance to undertake SIS last 15 Nov 2023
AC Subic Floating Solar Power Plant Project	Solar	AC Subic Solar, Inc.	Laguna de Bay	Laguna	IV-A	210,000	Feb 2027	May 2027	with issued Clearance to undertake SIS last 25 Nov 2023
Cabiao Solar Power Project	Solar	North Luzon Natural Energy, Inc.	Cabiao, Nueva Ecija	Nueva Ecija	III	261,043	Jun 2027	Jul 2027	Acquisition of Possessory Rights - 0% LGU Resolution of Support - 0% Conduct of SIS/DIS - 100% Acquisition of permits from NGAs - 0% Financial closing - 0% Off-taker - 0% Procurement of EPC - 0% Construction - 0% T&C - 0%
Terra Solar Project (Phase 2)	Solar	Terra Solar Philippines, Inc.	Gapan City, General Tinio & Peneranda, Nueva Ecija and San Miguel & Dona Remedios Trinidad, Bulacan	Bulacan	III	714,286	May 2027	Jul 2027	Acquisition of Possessory Rights - 57% LGU Resolution of Support - 60% Conduct of SIS/DIS - 100% Acquisition of permits from NGAs - 64% Financial closing - 50% Off-taker - 100% Procurement of EPC - 50% Construction - 0% T&C - 0%
Laguna Lake-Los Baños Solar Power Project	Solar	5 Barracuda Energy Corp.	Laguna De Bay	Laguna	IV-A	125,000	Jun 2027	Sep 2027	Acquisition of Possessory Rights - 100% LGU Resolution of Support - 100% Conduct of SIS/DIS - 100%
Radius Solar Power Project	Solar	Radius Solar Energy Corp.	Laguna de Bay	Laguna	IV-A	125,000	Jun 2027	Sep 2027	Acquisition of Possessory Rights - 100% LGU Resolution of Support - 0% Conduct of SIS/DIS - 100% Acquisition of permits from NGAs - 100% Financial closing - 0% Off-taker - 0% Procurement of EPC - 0% Construction - 0% T&C - 0%

LUZON INDICATIVE POWER PROJECTS
As of 31 December 2024

Name of the Project	Plant Type	Company Name	Location	Province	Region	Installed/ Rated Capacity (MW)	Target Testing and Commissioning	Target Commercial Operation	Remarks / Issues Encountered During Project Development
Burgos Pangasinan Solar Power Project	Solar	Burgos Pangasinan Solar Energy Corporation	Burgos, Pangasinan	Pangasinan	I	50,100	Jul 2027	Oct 2027	Acquisition of Possessory Rights - 80% LGU Resolution of Support - 100% Conduct of SIS/DIS - 100% Acquisition of permits from NGAs - 15% Financial closing - 0% Off-taker - 0% Procurement of EPC - 5% Construction - 0% T&C - 0%
Caronsi Solar Power Project	Solar	Caronsi Solar Energy Corporation	Iguig and Penablanca	Cagayan	II	50,000	Aug 2027	Oct 2027	Acquisition of Possessory Rights - 100% LGU Resolution of Support - 75% Conduct of SIS/DIS - 25% Acquisition of permits from NGAs - 70% Financial closing - 100% Off-taker - 50% Procurement of EPC - 0% Construction - 0% T&C - 0%
Burqos 1 Solar Power Project	Solar	Liwanag Energy Corp.	Burqos, Pangasinan	Pangasinan	I	156,354	Mar 2027	Dec 2027	Acquisition of Possessory Rights - 10% LGU Resolution of Support - 10% Conduct of SIS/DIS - 50% Acquisition of permits from NGAs - 0% Financial closing - 0% Off-taker - 0% Procurement of EPC - 0% Construction - 0% T&C - 0%
Burgos 2 Solar Power Project	Solar	Liwanag Energy Corp.	Burgos, Pangasinan	Pangasinan	I	231,132	Mar 2027	Dec 2027	Acquisition of Possessory Rights - 80% completed LGU Resolution of Support - 100% completed Conduct of SIS/DIS - 100% completed Endorsement to NGA - 100% completed Financial closing - 0% completed Procurement of EPC - 0%
GIGASOL1 Solar Power Plant Project	Solar	GIGASOL1, Inc.	Botolan, Zambales	Zambales	III	185,898	Dec 2027	Dec 2027	Acquisition of Possessory Rights - 80% completed LGU Resolution of Support - 100% completed Conduct of SIS/DIS - 100% completed Endorsement to NGA - 100% completed Financial closing - 0% completed Procurement of EPC - 0%
Hermosa Solar Power Project	Solar	Solana Solar Alpha Inc.	Hermosa, Bataan	Bataan	III	22,398	Oct 2027	Dec 2027	
Ingrid2 Floating Solar Power Plant Project	Solar	Ingrid2 Power Corp.	Laguna De Bay	Laguna	IV-A	104,850	Aug 2027	Dec 2027	with issued Clearance to undertake SIS last 03 Apr 2024
Minalabac 1 Solar Power Project	Solar	Tera Renewables 10 Corp.	Minalabac, Camarines Sur	Camarines Sur	V	268,086	Jul 2027	Dec 2027	
San Roque Solar Power Project	Solar	Nueva Tierra Energy Corp.	San Manuel and San Nicolas, Pangasinan and Itogon, Benguet	Pangasinan and Itogon, Benguet	I and CAR	152,000	Jun 2027	Dec 2027	Acquisition of Possessory Rights - 33% completed LGU Resolution of Support - 66% completed Conduct of SIS - 30% completed Endorsement from NGA - 10% completed
Villaverde Ground-Mounted Solar-Photovoltaic Project	Solar	Verde Radiant Power Corporation	Villaverde, Nueva Viscaya	Nueva Viscaya	II	13,360	Mar 2027	Dec 2027	Acquisition of Possessory Rights - 100% LGU Resolution of Support - 75% Conduct of SIS/DIS - 30% Endorsement to NGA - 30% Financial closing - 30% Procurement of EPC - 30%
Lal-Lo Solar Power Project	Solar	GM Energy Construction Philippines Inc.	Bray, Maximal, Lal-Lo, Cagayan	Cagayan	II	95,000	Jan 2028	Jan 2028	Acquisition of Possessory Rights - 10% LGU Resolution of Support - 10% Conduct of SIS/DIS - 10% Acquisition of permits from NGAs - 0% Financial closing - 10% Off-taker - 0% Procurement of EPC - 10% Construction - 0% T&C - 0%
Fuego Solar Power Plant Project	Solar	Fuego Renewable Energy Corp.	Pagbilao, Quezon	Quezon	IV-A	75,173	May 2027	Feb 2028	Acquisition of Possessory Rights - 50% LGU Resolution of Support - 10% Conduct of SIS/DIS - 30% Acquisition of permits from NGAs - 20% Financial closing - 10% Off-taker - 20% Procurement of EPC - 20% Construction - 0% T&C - 0%
GigaWind1 Floating Solar Power Plant Project	Solar	GigaWind1 Inc.	Laguna De Bay	Laguna	IV-A	209,700	Feb 2028	Feb 2028	with issued Clearance to undertake SIS last 28 June 2024
Villasis-Malasiqui 1 Solar Power Project	Solar	Tera Renewables 9 Corp.	Villasis and Malasiqui, Pangasinan	Pangasinan	I	443,373	Sep 2027	Mar 2028	
Capantolan Solar Power Project	Solar	Pacific Impact Energy Corp.	Sual, Pangasinan	Pangasinan	I	47,347	Jul 2027	Apr 2028	
Nazareno Solar Power Project	Solar	Northern Palawan Power Generation Corporation	Hermosa, Bataan	Bataan	III	41,400	Jan 2028	Apr 2028	Acquisition of Possessory Rights - 100% LGU Resolution of Support - 80% Conduct of SIS/DIS - 40% Acquisition of permits from NGAs - 50% Financial closing - 100% Off-taker - 0% Procurement of EPC - 0% Construction - 0% T&C - 0%
Mabini Solar Power Project	Solar	Spotlight Power Incorporated	Mabini, Pangasinan	Pangasinan	I	49,900	May 2028	May 2028	Acquisition of Possessory Rights - 100% LGU Resolution of Support - 80% Conduct of SIS/DIS - 40% Acquisition of permits from NGAs - 50% Financial closing - 100% Off-taker - 0% Procurement of EPC - 0% Construction - 0% T&C - 0%
Currimao Solar Power Project	Solar	Northern Sun Power, Inc.	Currimao and Paayay, Ilocos Norte	Ilocos Norte	I	244,200	Apr 2028	Jun 2028	Acquisition of Possessory Rights - 100% LGU Resolution of Support - 50% Conduct of SIS/DIS - 100% Acquisition of permits from NGAs - 10% Financial closing - 0% Off-taker - 0% Procurement of EPC - 0% Construction - 0% T&C - 0%

LUZON INDICATIVE POWER PROJECTS
As of 31 December 2024

Name of the Project	Plant Type	Company Name	Location	Province	Region	Installed/ Rated Capacity (MW)	Target Testing and Commissioning	Target Commercial Operation	Remarks / Issues Encountered During Project Development
Paoyay Floating SPP	Solar	Amara Solar Power Corp.	Paoyay Lake, Paoyay, Ilocos Norte	Ilocos Norte	I	112,500	May 2028	Jun 2028	Acquisition of Possessory Rights - 0% LGU Resolution of Support - 0% Conduct of SIS/DIS - 100% Acquisition of permits from NGAs - 10% Financial closing - 0% Off-taker - 0% Procurement of EPC - 0% Construction - 0% T&C - 0%
Sison Solar Power Project	Solar	Giga Ace 14, Inc.	Sison, Pangasinan	Pangasinan	I	215,950	Jan 2028	Jun 2028	Acquisition of Possessory Rights - 5% LGU Resolution of Support - 0% Conduct of SIS/DIS - 10% Acquisition of permits from NGAs - 2% Financial closing - 2% Off-taker - 0% Procurement of EPC - 0% Construction - 0% T&C - 0%
Talingaan-Laoag Solar Power Project	Solar	North Luzon Green Power, Inc.	Laoag City, Ilocos Norte	Ilocos Norte	I	114,400	May 2028	Jun 2028	Acquisition of Possessory Rights - 100% LGU Resolution of Support - 33% Conduct of SIS/DIS - 0% Acquisition of permits from NGAs - 0% Financial closing - 0% Off-taker - 0% Procurement of EPC - 0% Construction - 0% T&C - 0%
Tuy Solar Power Project	Solar	Casilagan Solar Power Corporation	Tuy and Nasugbu, Batangas	Batangas	IV-A	96,000	Mar 2028	Jun 2028	Acquisition of Possessory Rights - 40% LGU Resolution of Support - 10% Conduct of SIS/DIS - 100% Acquisition of permits from NGAs - 10% Financial closing - 10% Off-taker - 20% Procurement of EPC - 0% Construction - 0% T&C - 0%
Cabcaben Solar Power Project	Solar	Emerging Energy Resources 2, Inc.	Mariveles, Bataan	Bataan	III	51,000	May 2028	Aug 2028	Acquisition of Possessory Rights - 30% LGU Resolution of Support - 10% Conduct of SIS/DIS - 20% Acquisition of permits from NGAs - 20% Financial closing - 10% Off-taker - 0% Procurement of EPC - 0% Construction - 0% T&C - 0%
San Marcelino Floating Solar Power Project	Solar	Northern Sun Radiance Inc.	San Marcelino, Zambales	Zambales	III	120,295	Mar 2028	Sep 2028	Acquisition of Possessory Rights - 0% LGU Resolution of Support - 83% completed Conduct of SIS - 100% completed Endorsement from NGA - 100% completed Financial Closing - 0% Procurement of EPC - 0%
Capital1 Mabini Solar Power Project	Solar	CapitalONE Mabini Solar, Inc.	Mabini, Pangasinan	Pangasinan	I	59,650	Aug 2028	Oct 2028	Acquisition of Possessory Rights - 50% LGU Resolution of Support - 30% Conduct of SIS/DIS - 50% Acquisition of permits from NGAs - 15% Financial closing - 30% Off-taker - 40% Procurement of EPC - 50% Construction - 0% T&C - 0%
Pantabangan Floating Solar Power Project	Solar	Fuego Renewable Energy Corp. (Formerly Fuego Solar Corporation)	Pantabangan, Nueva Ecija	Nueva Ecija	III	463,995	Apr-28	Dec 2028	Acquisition of Possessory Rights - 20% completed LGU Resolution of Support - 10% completed Conduct of SIS/DIS - 60% completed Endorsement from NGA - 30% completed Financial closing - 10% completed Procurement of EPC - 10%
Suncastle Baao Solar Farm Project	Solar	Suncastle Energy Resources Inc.	Baao and Bula, Camarines Sur	Camarines Sur	V	495,000	Oct 2028	Dec 2028	Acquisition of Possessory Rights - 80% LGU Resolution of Support - 100% Conduct of SIS/DIS - 30% Acquisition of permits from NGAs - 25% Financial closing - 10% Off-taker - 10% Procurement of EPC - 10% Construction - 0% T&C - 0%
Aringay Solar PV Project	Solar	AGSAPA GREEN ENERGY CORPORATION	Aringay and Caba, La Union	La Union	I	41,280	Dec 2028	Jan 2029	Acquisition of Possessory Rights - 100% LGU Resolution of Support - 50% Conduct of SIS/DIS - 40% Acquisition of permits from NGAs - 50% Financial closing - 30% Off-taker - 0% Procurement of EPC - 30% Construction - 0% T&C - 0%
Dasol 1 Solar Power Project	Solar	Ingrid4 Power Corp.	Dasol, Pangasinan	Pangasinan	I	179.20	Jan 2029	Jan 2029	Acquisition of Possessory Rights - 5% LGU Resolution of Support - 0% Conduct of SIS/DIS - 25% Acquisition of permits from NGAs - 0% Financial closing - 0% Off-taker - 0% Procurement of EPC - 0% Construction - 0% T&C - 0%

LUZON INDICATIVE POWER PROJECTS
As of 31 December 2024

Name of the Project	Plant Type	Company Name	Location	Province	Region	Installed/ Rated Capacity (MW)	Target Testing and Commissioning	Target Commercial Operation	Remarks / Issues Encountered During Project Development
La Union Solar Power Project	Solar	PHINMA Solar Energy Corporation	Municipality of Bacnotan, Province of La Union	La Union	I	38.850	Nov 2028	Jan 2029	Acquisition of Possessory Rights - 65% LGU Resolution of Support - 100% Conduct of SIS/DIS - 10% Acquisition of permits from NGAs - 80% Financial closing - 10% Off-taker - 0% Procurement of EPC - 0% Construction - 0% T&C - 0%
Tinang Tarlac Solar Power Project	Solar	Luzon Alternative Energy Sources, Inc	Brgy. Tinang, Concepcion, Tarlac	Tarlac	III	217.184	Dec 2028	Jan 2029	Acquisition of Possessory Rights - 0% LGU Resolution of Support - 0% Conduct of SIS/DIS - 0% Acquisition of permits from NGAs - 0% Financial closing - 0% Off-taker - 0% Procurement of EPC - 0% Construction - 0% T&C - 0%
Iguig Solar Power Project	Solar	Luzon Cleanergy, Inc.	Iguig, Cagayan	Cagayan	II	121.00	Jan 2029	Feb 2029	Acquisition of Possessory Rights - 100% LGU Resolution of Support - 100% Conduct of SIS/DIS - 20% Acquisition of permits from NGAs - 0% Financial closing - 0% Off-taker - 0% Procurement of EPC - 0% Construction - 0% T&C - 0%
San Luis Solar Power Project	Solar	Freya Renewables Inc.	San Luis, Aurora	Aurora	III	191.25	Sep 2028	Feb 2029	Acquisition of Possessory Rights - 0% LGU Resolution of Support - 0% Conduct of SIS/DIS - 5% Acquisition of permits from NGAs - 0% Financial closing - 0% Off-taker - 0% Procurement of EPC - 0% Construction - 0% T&C - 0%
Cambitala Solar Power Project	Solar	Cleanergy 2 Power Inc.	Pantabangan, Nueva Ecija	Nueva Ecija	III	185.60	Dec 2028	Jun 2029	Acquisition of Possessory Rights - 0% LGU Resolution of Support - 0% Conduct of SIS/DIS - 0% Acquisition of permits from NGAs - 0% Financial closing - 0% Off-taker - 0% Procurement of EPC - 0% Construction - 0% T&C - 0%
WIND						49613.030			
Koala Wind Power Project	Wind	2 Barracuda Energy Corp.	Pakil, Jala-Jala, Laguna and Rizal	Laguna & Rizal	IV-A	150.000	Jan 01, 2025	Mar 01, 2025	
Panda Wind Power Project	Wind	4 Barracuda Energy Corp.	Piilla and Jala-Jala, Mabitac and Pangil , Rizal and Laguna	Laguna & Rizal	IV-A	150.000	Jan 01, 2025	Mar 01, 2025	
Sanchez Mira Wind Power Project	Wind	Sanchez Mira Wind Power Corporation	Sanchez Mira, Cagayan	Cagayan	II	50.000	Dec 01, 2024	Mar 01, 2025	
Tayabas North Wind Energy Project	Wind	CleanTech Global Renewables, Inc.	Tayabas City and Lucban, Quezon	Quezon	IV-A	144.000	Jul 01, 2025	Sep 01, 2025	Changed the capacity from 96 to 144 MW on 09 August 2024
Tayabas South Wind Energy Project	Wind	CleanTech Global Renewables, Inc.	Tayabas, Pagbilao, Quezon	Quezon	IV-A	187.200	Mar 01, 2026	May 01, 2026	Requested changed on Capacity dated 13 Aug 2024 from 150MW to 187.2 as a results of high level Desktop Study
Sembrano Wind Power Project	Wind	Alternergy Sembrano Wind Corporation	Piilla, Rizal; Mabitac and Pakil, Laguna	Laguna & Rizal	IV-A	93.750	Apr 30, 2026	Jun 30, 2026	02 Oct 2024 - The request to change the capacity from 80.400MW to 93.750MW was approved
Sorsogon Wind Power Project	Wind	Solus Wind Energy Corp.	Matnog, Bulan, Irosin and Magdalena, Sorsogon	Sorsogon	V	400.000	Dec 01, 2026	Dec 01, 2026	09 Oct 2024 - Requested to changed the potential capacity from 300MW to 400MW, which was approved by REMB. 14 Oct. 2024 - Endorsed to NGCP by EPMB with an updated capacity of 400.000MW
Ilocos Sur Wind Power Project	Wind	TOTALPower, Inc.	Navacan, Santa, and Banitay, San Quintin and Landiden, Ilocos Sur and Abra	Ilocos Sur and Abra	I and CAR	100.000	Oct 30, 2028	Dec 31, 2026	-
Botolan Wind Power Project	Wind	Alba Renewables Philippines Corporation	Botolan and Cabangnan, Zambales	Zambales	III	300.000	Dec 31, 2028	Jan 01, 2027	
San Miguel Bay Wind Power Project	Wind	Sitex Windkraft Corporation	Provinces of Camarines Sur and Camarines Norte	Camarines Sur & Camarines Norte	V	600.000	Jan 01, 2026	Jan 01, 2027	- Possessory rights over the project area and foreshore area fr ECC Application (Seabed) - Municipal Endorsements
Camarines Sur Wind Power Project	Wind	Upward Wind Energy Corp.	Province of Camarines Sur	Camarines Sur	V	500.000	Mar 01, 2027	Mar 01, 2027	None
Mulanay Wind Farm Project	Wind	Apolaki One Inc.	Mulanay and Catanauan, Quezon	Quezon	IV-A	50.000	Dec 31, 2027	Mar 31, 2027	- Difficulty in securing land documents
Camarines Norte Wind Power Project	Wind	Mirus Wind Energy Corp.	Capalonga and Jose Panganiban, Camarines Norte	Camarines Norte	V	250.000	Jun 01, 2027	Jun 01, 2027	-
Albay Wind Power Project	Wind	Pacific Impact Energy Corp.	Guinobatan and Ligao City, Albay	Albay	V	99.000	Jul 15, 2027	Sep 01, 2027	113 Apr 2024 - Endorsed to NGCP with capacity of 100MW; 09 Sep 2024 - PIEC requested the changed of capacity from 100MW to Phase Development due to different tapping point Phase 1 - 49.5MW Phase 2 - 49.5MW 11 Oct 2024 - Endorsed by EPMB to NGCP the revised capacity and phase development of the project.
Dalupiri Island Wind Power Project	Wind	Ibayat Island UPC Asia Corporation	Onshore and Offshore of Dalupiri Island, Calayan, Cagayan	Cagayan	II	300.000	Aug 01, 2027	Oct 01, 2027	
Diwata 2 Wind Power Project	Wind	Nivos Wind Energy Corp.	General Nakar and Real, Quezon	Quezon	IV-A	500.000	Jul 01, 2027	Oct 01, 2027	
Aurora Offshore Wind Power Project	Wind	Galesa Offshore Wind Corp.	Province of Aurora	Aurora	III	600.000	Oct 01, 2027	Oct 31, 2027	
Pasacao-San Fernando Wind Farm Project	Wind	Apolaki One Inc.	Pasacao, San Fernando, Minalabac, Pamplona and Bula, Camarines Sur	Camarines Sur	V	300.000	Oct 01, 2027	Dec 01, 2027	09 Jan 2024 - Endorsed to NGCP Change the Capacity from 150MW to 300MW on 14 December 2023 - availability of digitized cadastral maps
Presentacion 2 Wind Power Project	Wind	Wind Renewable Energy Corporation	Presentacion, Camarines Sur	Camarines Sur	V	54.000	Oct 01, 2027	Dec 01, 2027	
Pangasinan CW 1 Wind Power Project	Wind	Clicore Wind Energy Corporation	San Manuel, Sison, and Binilanan, Pangasinan	Pangasinan	I	50.000	Sep 30, 2027	Dec 31, 2027	
Prieto Diaz Wind Farm Project	Wind	Apolaki Three Inc.	Prieto Diaz, Sorsogon City, and Gubat, Sorsogon	Sorsogon	V	150.000	Sep 30, 2027	Dec 31, 2027	- availability of digitized cadastral maps

LUZON INDICATIVE POWER PROJECTS
As of 31 December 2024

Name of the Project	Plant Type	Company Name	Location	Province	Region	Installed/ Rated Capacity (MW)	Target Testing and Commissioning	Target Commercial Operation	Remarks / Issues Encountered During Project Development
Tinambac Wind Farm Project	Wind	Apotaki One Inc.	Tinambac, Camarines Sur	Camarines Sur	V	50.000	Sep 30, 2027	Dec 31, 2027	- Difficulty in securing land documents
Quezon II Plaridel Wind Power Project	Wind	Plaridel Windkraft Corporation	Plaridel and Atimonan, Quezon	Quezon	IV-A	50.000	Jan 01, 2028	Mar 01, 2028	- Availability of data for land identification (no available cadastral map for Atimonan) - Jetty port - Updated TTC and TCO based on 2024 July EPIMB report
Aquilar Wind Power Project	Wind	Amihan Power, Inc.	Bugallon and Aquilar, Pangasinan	Pangasinan	I	99.000	Mar 01, 2028	May 01, 2028	
Kalayaan 4 Wind Energy Project	Wind	Viento Energy 2 Corp.	Famy, Siniloan, Pakil, and Pangli, Laguna; and Real, Quezon	Quezon	IV-A	303.800	Apr 01, 2028	Jun 01, 2028	Merged with WESC No. 2021-08-171-AF1, updated project name, capacity, contract area, and location.
San Miguel Bay Wind Power Project	Wind	ACX3 Capital Holdings Inc.	Offshore of Camarines Sur	Camarines Sur	V	500.000	Dec 01, 2027	Jun 01, 2028	
Bangui Phase IV Wind Power Project	Wind	NorthWind Power Development Corporation	Burgos and Bangui, Ilocos Norte	Ilocos Norte	I	80.000	Jan 15, 2028	Jun 15, 2028	
Dagupan Offshore Wind Power Project	Wind	CI NMF (PH) Corp.	Provinces of Pangasinan and La Union	Pangasinan & La Union	I	350.000	Mar 30, 2028	Jun 30, 2028	1. Securing Large Scale Grid Connection by 2028 2. Timely development of Ports 3. REPA Bankability and Performance 4. Pre-Development ECC 5. Tenurial Rights for seabed/foreshore land
San Miguel Bay Offshore Wind Power Project	Wind	CI NMF (PH) Corp.	Provinces of Camarines Norte and Camarines Sur	Camarines Sur & Camarines Norte	V	1000.000	Mar 31, 2028	Jun 30, 2028	With Pre-Development ECC - Appeal for NGCP Endorsement - No port immediately suitable (port assessment performed - Tabaco and Legazpi port) *1. Securing Large Scale Grid Connection by 2028 2. Timely development of Ports 3. REPA Bankability and Performance 4. Pre-Development ECC 5. Tenurial Rights for seabed/foreshore land"
Romblon Wind Power Project	Wind	Romblon Electric Cooperative, Inc.	Romblon, Romblon	Romblon	IV-B	0.900	Jun 22, 2028	Aug 22, 2028	-
Viento Power Wind Project	Wind	Vientopower, Inc.	Mauban, Quezon	Quezon	IV-A	100.000	Jun 01, 2028	Sep 01, 2028	
Ilocos Norte Offshore Wind Power Project	Wind	Vent Fort Energy Corp.	Province of Ilocos Norte	Ilocos Norte	I	900.000	Jun 01, 2028	Oct 01, 2028	Phase 1 - 50MW Laog SS 69kV Phase 2 - 850MW Bangui 500kV Curriniao Seaport
Maragondon Wind Power Project	Wind	Maragondon Wind Energy Corp.	Maragondon, Cavite	Cavite	IV-A	200.000	Sep 01, 2028	Dec 01, 2028	
Bonabon Wind Power Project	Wind	Earth Sol Energy Corp.	Rizal and Bonabon, Nueva Ecija	Nueva Ecija	III	84.500	Dec 31, 2028	Dec 31, 2028	
Taysan Wind Farm Project	Wind	Apotaki Three Inc.	Taysan, Rosario, and Lobo, Batangas	Batangas	IV-A	50.000	Sep 30, 2028	Dec 31, 2028	- met mast will be in Rosario, Batangas (Q1 of 2025) - Difficulty in securing land documents
Baao Wind Energy Project	Wind	The Blue Circle Philippines Cebu Corp.	Baao, Iriga City, Ocampo, and Bula, Camarines Sur	Camarines Sur	V	210.800	Oct 31, 2028	Jan 31, 2029	- Endorsed by EPIMB to NGCP for the Clearance to undertake SIS on 24 Aug 2024
Lucena Wind Power Project	Wind	ACX3 Capital Holdings Inc.	Offshore and Onshore of Quezon	Quezon	IV-A	475.000	Dec 01, 2028	Jun 01, 2029	
Maragondon Wind Energy Project	Wind	CleanTech Global Renewables, Inc.	Maragondon, Cavite	Cavite	IV-A	86.400	Apr 01, 2029	Jun 30, 2029	Transmission Connection 20 August 2024 - Approved request to change the capacity from 55MW to 86.4MW on 25 June 2024 due to the advancement in technology and further optimization of the site through high level desktop analysis
Bulacan 1 Wind Power Project	Wind	Cleantech Renewable Energy 50 Corp.	Dofia Remedios Trinidad, Bulacan	Bulacan	III	187.200	Mar 01, 2029	Jul 01, 2029	
Bulacan 2 Wind Power Project	Wind	Cleantech Renewable Energy 50 Corp.	Dona Remedios Trinidad, Bulacan	Bulacan	III	237.600	Apr 01, 2029	Aug 01, 2029	
Ilocos Onshore Wind Power Project	Wind	wpd Philippines Onshore, Inc.	Provinces of Abra, Ilocos Norte, and Ilocos Sur	Ilocos Norte, and Ilocos Sur	I	400.000	Jun 01, 2029	Aug 01, 2029	Phase 1 - 137,500 MW Phase 2 - 131,250 MW Phase 3 - 131,250 MW
Bicol Wind Power Project	Wind	Exa Wind Energy Corp.	Provinces of Quezon, Camarines Sur and Camarines Norte	Camarines Sur & Camarines Norte	V	500.000	Sep 01, 2029	Sep 01, 2029	None
Frontera Bay Wind Power Project	Wind	Ivisan Windkraft Corporation	Offshore of Bataan and Cavite	Cavite & Bataan	III and IV-A	450.000	Aug 01, 2029	Oct 01, 2029	- Possessory rights over the project area and foreshore area fr ECC Application (Seabed) - Radar Challenge with PPA
San Vicente Wind Power Project	Wind	PetroGreen Energy Corporation	San Vicente, Palawan	Palawan	IV-B	9.000	Oct 09, 2029	Oct 09, 2029	
Bangui 2 Wind Power Project	Wind	Luzon Cleanenergy Generation, Inc.	Bangui and Dumalnoe, Ilocos Norte	Ilocos Norte	I	132.000	Jul 26, 2029	Oct 24, 2029	
Bugallon Wind Power Project	Wind	Amihan Power, Inc.	Bugallon, Pangasinan	Pangasinan	I	86.630	Nov 22, 2029	Nov 22, 2029	
Baao Two Wind Energy Project	Wind	The Blue Circle Philippines Cebu Corp.	Bula, Baao, Pili and Ocampo, Camarines Sur	Camarines Sur	V	62.000	Oct 01, 2029	Dec 01, 2029	
Bulalacao Two Wind Power Project	Wind	The Blue Circle Philippines Mindoro Corp.	Bulalacao, Oriental Mindoro	Oriental Mindoro	IV-B	112.000	Oct 01, 2029	Dec 01, 2029	With Approved requested for amendment of capacity from 86.800MW to 112MW
Burgos 4 Wind Power Project	Wind	Energy Development Corporation	Burgos, Ilocos Norte	Ilocos Norte	I	100.000	Dec 01, 2028	Dec 01, 2029	SIS can commence no earlier than 11 December 2023. The project will be connected to 230kV Bangui substation which according to TDP estimated to be completed on December 2027
Calatagan Offshore Wind Power Project	Wind	Giga Ace 7, Inc.	Offshore and Onshore of Batangas	Batangas	IV-A	1024.000	Oct 01, 2028	Dec 01, 2029	With issued System Impact Study on 19 January 2024 600MW-Phase 1 (2028) 420MW-Phase 2 (2030)
Ilocos Wind Power Project	Wind	Energy Development Corporation	Burgos, Pasuquin, Ilocos Norte	Ilocos Norte	I	144.000	Oct 01, 2029	Dec 01, 2029	
Manila Bay Wind Power Project	Wind	GigaWind5, Inc.	Provinces of Bataan, Cavite, and Batangas	Bataan, Cavite & Batangas	III and IV-A	1248.000	Oct 01, 2029	Dec 01, 2029	
Pasuquin Wind Power Project	Wind	Energy Development Corporation	Pasuquin, Ilocos Norte	Ilocos Norte	I	90.000	Oct 01, 2029	Dec 01, 2029	
Real Ace Wind Power Project	Wind	Giga Ace 6, Inc.	Mauban and Real, Quezon	Quezon	IV-A	387.500	Oct 01, 2029	Dec 01, 2029	
Tayabas Bay Wind Power Project	Wind	ACX3 Capital Holdings Inc.	Province of Quezon	Quezon	IV-A	275.000	Jun 01, 2028	Dec 01, 2029	
Real Wind Power Project	Wind	Real Wind Energy, Inc.	Real, Quezon	Quezon	IV-A	250.000	Dec 04, 2029	Dec 04, 2029	
Calatagan Offshore Wind Farm	Wind	Domhain Earth Corp.	Provinces of Batangas and Occidental Mindoro	Batangas & Occidental Mindoro	IV-A and IV-B	1830.000	Jan 01, 2029	Jan 01, 2030	With request for change of capacity from 1,500MW to 1,830MW. Phase Development with different scheme and technologies.
Quezon Wind Power Project	Wind	Triconti ECC Renewables Corporation	Pagbilao and Atimonan, Quezon	Quezon	IV-A	100.000	Nov 01, 2029	Jan 01, 2030	-Updated TTC and TCO base on May 2024 Report to EPIMB
Sual Wind Power Project	Wind	First Gen Visayas Energy Inc.	Sual, Mabini, and Labrador, Pangasinan	Pangasinan	I	100.000	Oct 19, 2029	Feb 19, 2030	FOVEI is resolving NGCP's comments and queries on their evaluation of the SIS application. NGCP shall iss its Offer of Service, which shall include the start date when they can conduct the SIS, after the evaluation completed. Preliminary discussions with the NGCP indicate that the SIS for the project will be conducted mid-2024.

LUZON INDICATIVE POWER PROJECTS
As of 31 December 2024

Name of the Project	Plant Type	Company Name	Location	Province	Region	Installed/ Rated Capacity (MW)	Target Testing and Commissioning	Target Commercial Operation	Remarks / Issues Encountered During Project Development
Bustos Wind Power Project	Wind	First Gen Visayas Energy Inc.	Bustos, Angat, and San Rafael, Bulacan	Bulacan	III	100.000	Oct 24, 2029	Feb 24, 2030	FGVEI is resolving NGCP's comments and queries on their evaluation of the SIS application. NGCP shall issue its Offer of Service, which shall include the start date when they can conduct the SIS. Preliminary discussions with the NGCP indicate that the SIS for the project will be conducted mid-2024.
Balayan Bay Wind Power Project	Wind	First Gen Visayas Energy Inc.	Lemery, Batangas	Batangas	IV-A	100.000	Oct 26, 2029	Feb 26, 2030	FGVEI is resolving NGCP's comments and queries on their evaluation of the SIS application. NGCP shall issue its Offer of Service, which shall include the start date when they can conduct the SIS. Preliminary discussions with the NGCP indicate that the SIS for the project will be conducted mid-2024.
Laguna-Quezon Wind Power Project	Wind	First Gen Visayas Energy Inc.	Lumban and Cavinti, Laguna; Sampaloc and Mauban, Quezon	Laguna & Quezon	IV-A	100.000	Oct 26, 2029	Feb 26, 2030	FGVEI is resolving NGCP's comments and queries on their evaluation of the SIS application. NGCP shall issue its Offer of Service, which shall include the start date when they can conduct the SIS, after the evaluation is completed. Preliminary discussions with the NGCP indicate that the SIS for the project will be conducted mid-2024.
Zambales Wind Power Project	Wind	First Gen Visayas Energy Inc.	San Antonio and Castillejos, Zambales	Zambales	III	100.000	Nov 03, 2029	Mar 03, 2030	FGVEI is resolving NGCP's comments and queries on their evaluation of the SIS application. NGCP shall issue its Offer of Service, which shall include the start date when they can conduct the SIS, after the evaluation is completed. Preliminary discussions with the NGCP indicate that the SIS for the project will be conducted mid-2024.
Lobo Wind Power Project	Wind	Amihan Power, Inc.	Lobo, San Juan, and Rosario, Batangas	Batangas	IV-A	112.000	Jan 01, 2030	Apr 01, 2030	
Mariveles Offshore Wind Farm	Wind	Domhain Earth Corp.	Provinces of Bataan, Cavite, and Batangas	Bataan, Cavite & Batangas	III and IV-A	1500.000	Oct 01, 2029	Jun 01, 2030	Bottom-fixed (200 to 300MW) Floating - 1,200MW
Doña Remedios Trinidad Bulacan Wind Farm Project	Wind	Apolaki Three Inc.	Doña Remedios, Trinidad, Bulacan	Bulacan	III	200.000	Mar 31, 2030	Jun 30, 2030	- Light corridor in DRT
Lian Wind Farm Project	Wind	Apolaki Three Inc.	Lian, Tuy, and Balayan, Batangas	Batangas	IV-A	50.000	Mar 31, 2030	Jun 30, 2030	- Difficulty in securing land documents
Labrador Wind Power Project	Wind	First Gen Visayas Energy Inc.	Labrador, Pangasinan	Pangasinan	I	100.000	Apr 07, 2030	Aug 07, 2030	- Difficulty in securing land documents
Nasugbu Bay Wind Power Project	Wind	First Gen Visayas Energy Inc.	Offshore of Batangas	Batangas	IV-A	100.000	Apr 19, 2030	Aug 19, 2030	Clarity on jurisdiction for Right-Of-Way acquisition; Permits and authorization, including requirements, for offshore wind development.
Cavite Offshore Wind	Wind	wpd Philippines Inc.	Offshore and Onshore of Cavite and Batangas	Cavite and Batangas	III and IV-A	540.000	Jun 03, 2030	Aug 26, 2030	
Laguna Wind Power Project	Wind	First Gen Visayas Energy Inc.	Kalayaan and Lumban, Laguna; Mauban, Quezon	Quezon	IV-A	100.000	Apr 28, 2030	Aug 28, 2030	18 Oct 2024 - Approved amended Contract Area from 1,782 has to 1,377 has.
Nueva Ecija Wind Power Project	Wind	First Gen Visayas Energy Inc.	San Jose City, Carranglan, and Pantabangan, Nueva Ecija	Nueva Ecija	III	100.000	Apr 28, 2030	Aug 28, 2030	None
Bondoc Wind Power Project	Wind	Bondoc Wind Corp.	Onshore and Offshore of Quezon; and Offshore of Masbate	Masbate	V	2000.000	Dec 01, 2029	Dec 01, 2030	- Endorsed by EPIMB to NGCP for the Clearance to undertake SIS on 01 October 2024.
Northern Luzon Offshore Wind Power Project	Wind	BuhalWind Energy Northern Luzon Corporation	Offshore of Ilocos Norte	Ilocos Norte	I	2000.000	Dec 01, 2028	Dec 01, 2030	
Zambales South Wind Power Project	Wind	GigaWind1, Inc.	San Felipe, San Narciso and San Marcelino, Zambales	Zambales	III	200.000	Jan 11, 2031	Jan 11, 2031	
San Nicolas 1 Wind Power Project	Wind	First Gen Visayas Energy Inc.	San Nicolas, Pangasinan	Pangasinan	I	100.000	Feb 01, 2031	Feb 01, 2031	
Real Wind Power Project	Wind	Real Wind Energy, Inc.	Real, Quezon	Quezon	IV-A	250.000	Mar 16, 2031	Mar 16, 2031	02 Oct 2024 - Changed from Potential to Indicative due to report that it already has an SIS
Mabini Wind Power Project	Wind	Mabini Energy Corporation	Mabini, Batangas	Batangas	IV-A	50.000	Mar 17, 2031	Mar 17, 2031	
Palayan-Laur Wind Power Project	Wind	First Gen Visayas Energy Inc.	Laur and Palayan City, Nueva Ecija	Nueva Ecija	III	100.000	Feb 21, 2031	Jun 21, 2031	
Quezon Wind Power Project	Wind	First Gen Visayas Energy Inc.	Macalelon and Lopez, Quezon	Quezon	IV-A	100.000	Feb 21, 2031	Jun 21, 2031	- Endorsed by EPIMB to NGCP for the Clearance to undertake SIS on 17 June 2024
Gumaca-Pitogo Wind Power Project	Wind	First Gen Visayas Energy Inc.	Gumaca and Pitogo, Quezon	Quezon	IV-A	100.000	Feb 24, 2031	Jun 24, 2031	
Northern Mindoro Offshore Wind Power Project	Wind	BuhalWind Energy Northern Mindoro Corporation	Provinces of Occidental Mindoro and Batangas	Batangas & Occidental Mindoro	IV-A and IV-B	2000.000	Jul 01, 2031	Jul 01, 2031	
San Juan Wind Power Project	Wind	First Gen Visayas Energy Inc.	San Juan, La Union	La Union	I	100.000	Apr 18, 2031	Aug 18, 2031	
Limay Wind Power Project	Wind	First Gen Visayas Energy Inc.	Limay and Mariveles, Bataan	Bataan	III	100.000	Apr 19, 2031	Aug 19, 2031	
Bagac Bay Onshore Wind Project	Wind	Earth Sol Power Corp.	Bagac, Pilar, Orion and Mariveles, Bataan	Bataan	III	500.000	Sep 28, 2031	Sep 28, 2031	
Cavite Offshore Wind Project	Wind	Vind Energy Corp.	Province of Cavite	Cavite	IV-A	994.000	Oct 15, 2030	Oct 01, 2031	
Bulalacao Bay Offshore Wind Energy Project	Wind	Viento Energy 1 Corp.	Offshore and Onshore of Oriental Mindoro and Antique	Oriental Mindoro & Antique	IV-B and VI	1200.000	Oct 06, 2029	Oct 06, 2031	
NOM FL1 Offshore Wind Project	Wind	Vind Energy Corp.	Provinces of Batangas and Occidental Mindoro	Batangas & Occidental Mindoro	IV-A and IV-B	3038.000	Oct 15, 2031	Oct 15, 2031	
Lubang and Looc Island Wind Power Project	Wind	ACX3 Capital Holdings Inc.	Province of Occidental Mindoro	Occidental Mindoro	IV-B	800.000	Aug 16, 2031	Oct 16, 2031	
Bulalacao One Onshore Wind Energy Project	Wind	Viento Energy 4 Corp.	Towns of Bulalacao and Magsaysay, Occidental Mindoro	Occidental Mindoro	IV-B	330.000	Feb 08, 2032	Feb 08, 2032	Commercial Operation CY 2027 - Phase 1 (144 MW) CY 2028 - Phase 2 (186 MW)
San Jose Wind Power Project	Wind	CI NMF (PH) Corp.	San Jose City, Lupao and Carranglan, Nueva Ecija	Nueva Ecija	III	300.000	Jan 12, 2032	Mar 12, 2032	1. Securing Large Scale Grid Connection by 2028 2. Timely development of Ports 3. REPA Bankability and Performance 4. Pre-Development ECC 5. Tenorial Rights for seabed/foreshore land
Claveria Offshore Wind Farm	Wind	Domhain Earth Corp.	Provinces of Ilocos Norte and Cagayan	Ilocos Norte & Cagayan	I and II	1600.000	Feb 02, 2031	Apr 01, 2032	N.A.
Infanta-Dasol Wind Power Project	Wind	First Gen Visayas Energy Inc.	Infanta-Dasol, Pangasinan	Pangasinan	I	380.000	Feb 21, 2032	Apr 21, 2032	
Banahaw Wind Power Project	Wind	GigaWind4, Inc.	Sariaya and Tavabas City, Quezon	Quezon	IV-A	247.000	Jun 01, 2032	Aug 01, 2032	
Mindoro Offshore Wind Power Project	Wind	Vortex Offshore Wind Corp.	Onshore and Offshore of Occidental Mindoro and Offshore of Antique and Oriental Mindoro	Occidental Mindoro and Offshore of Antique and Oriental Mindoro	IV-B and VI	1000.000	Jul 03, 2032	Sep 03, 2032	
Tagkawayan Wind Farm Project	Wind	Apolaki Three Inc.	Tagkawayan, Quezon	Quezon	IV-A	300.000	Jun 30, 2032	Sep 30, 2032	- Difficulty in securing land documents
Nueva Ecija 1 Wind Power Project	Wind	First Gen Visayas Energy Inc.	Carranglan, Pantabangan, and San Jose City, Nueva Ecija	Nueva Ecija	III	100.000	Aug 09, 2032	Oct 09, 2032	
East Ecija Wind Power Project	Wind	Gigasol4, Inc.	Laur, Gabaldon, and General Tinio, Nueva Ecija	Nueva Ecija	III	420.000	Nov 25, 2032	Nov 25, 2032	
Aparri Bay Wind Power Project	Wind	Triconti Southwind Corporation	Aparri, Cagayan	Cagayan	II	600.000	Oct 01, 2032	Dec 01, 2032	- Possessory rights over the project area and foreshore area fr ECC Application (Seabed) - Delay in Municipal Endorsements
Cagayan West Offshore Wind Power Project	Wind	Giga Ace 12, Inc.	Province of Cagayan	Cagayan	II	1024.000	Dec 07, 2032	Dec 07, 2032	
132 MW Wind Power Project	Wind	Energy Logics Philippines Inc.	Wintar, Banqui, Pasuquin, Ilocos Norte	Ilocos Norte		132.500	Jan 26, 2033	Jan 26, 2033	
Bulalacao Wind Power Project	Wind	Amihan Power, Inc.	Bulalacao, Oriental Mindoro	Oriental Mindoro	IV-B	85.500	Sep 01, 2032	Feb 01, 2033	Feasible Connection Point
Balayan Bay Offshore Wind Energy Project	Wind	CleanTech Global Renewables, Inc.	Province of Batangas	Batangas	IV-A	750.000	Dec 02, 2032	Feb 02, 2033	

LUZON INDICATIVE POWER PROJECTS
As of 31 December 2024

Name of the Project	Plant Type	Company Name	Location	Province	Region	Installed/ Rated Capacity (MW)	Target Testing and Commissioning	Target Commercial Operation	Remarks / Issues Encountered During Project Development	
Pangasinan-Zambales Wind Power Project	Wind	First Gen Visayas Energy Inc.	Agullar, Bugallon, and Infanta, Pangasinan; Santa Cruz, Zambales	Pangasinan & Zambales	III	100.000	Feb 03, 2033	Feb 03, 2033	FGVEI is resolving NGCP's comments and queries on their evaluation of the SIS application. NGCP shall issue its Offer of Service, which shall include the start date when they can conduct the SIS, after the evaluation completed. Preliminary discussions with the NGCP indicate that the SIS for the project will be conducted mid-2024.	
Basiad Bay Offshore Wind Power Project	Wind	Vortex Offshore Wind Corp.	Province of Camarines Norte	Camarines Norte	V	600.000	Jan 01, 2033	Mar 01, 2033		
Calatagan Onshore Wind Power Project	Wind	Gigasoli, Inc.	Calatagan and Balayan, Batangas	Batangas	IV-A	130.000	Jan 01, 2033	Mar 01, 2033		
Pasacao Wind Power Project	Wind	Gigasoli, Inc.	Pasacao, Libmanan, and Pampolona, Camarines Sur	Camarines Sur	V	300.000	Jan 07, 2033	Mar 07, 2033		
Quezon-Camarines Norte Wind Power Project	Wind	Arcana Wind Energy Corp.	Guinayangan and Tagkawayan, Quezon; Santa Elena and Labo, Camarines Norte	Camarines Norte	V	400.000	Mar 12, 2033	May 12, 2033		
Offshore Wind Luzon E-1 Wind Power Project	Wind	Fuego Renewable Energy Corp.	Offshore of Sorsogon	Sorsogon	V	555.000	Mar 23, 2033	May 23, 2033		
Paablabao Offshore Wind Power Project	Wind	Energy Oasis Generation Corp.	Offshore of Quezon	Quezon	IV-A	300.000	Apr 08, 2033	Jun 08, 2033		
Tayabas Bay Wind Power Project	Wind	Energy Oasis Generation Corp.	Province of Quezon	Quezon	IV-A	500.000	Apr 14, 2033	Jun 14, 2033		
Bulalacao Offshore Wind Farm Project	Wind	Domhain Earth Corp.	Offshore of Oriental Mindoro and Antique	Oriental Mindoro	IV-B	3100.000	Feb 01, 2032	Aug 01, 2033	Majority is floating	
Haraya Zambales Onshore Wind Project	Wind	Haraya Wind Energy Corporation	Cabangan, Botolan and San Felipe, Zambales	Zambales	III	370.000	Jun 07, 2033	Aug 07, 2033		
Ilocos Norte CW Wind Power Project	Wind	Cilcore Wind Energy Corporation	Vintar, Piddig, Sarrat, Dingras, Marcos, Laoag City, and Batac City, Ilocos Norte	Ilocos Norte	I	120.000	Jul 20, 2033	Sep 20, 2033		
Ombra Wind Power Project	Wind	Ombra Wind Energy Corp.	Dingalan, Aurora; Doña Remedios Trinidad, Bulacan; and Palayan City, Laur, General Tinio, and Gabaldon, Nueva Ecija	Nueva Ecija	III	312.500	Jul 29, 2033	Sep 29, 2033		
Pantabangan Wind Power Project	Wind	Freya Renewables Inc.	Pantabangan, Nueva Ecija	Nueva Ecija	III	156.250	Nov 29, 2033	Nov 29, 2033	Unforeseen delays in schedule.	
Calabanga Wind Project	Wind	Envision Energy Philippines Corporation	Calabanga and Tinambac, Camarines Sur	Camarines Sur	V	200.000	Dec 22, 2033	Dec 22, 2033		
Gubat Wind Project	Wind	Envision Energy Philippines Corporation	Casiquran and Gubat, Sorsogon	Sorsogon	V	190.000	Dec 22, 2033	Dec 22, 2033		
Pagsanjan Wind Project	Wind	Envision Energy Philippines Corporation	Pagsanjan, Lumban, Kalayaan, Cavinti and Luisiana, Laguna	Laguna	IV-A	200.000	Dec 31, 2027	Dec 22, 2033		
Mindoro Wind Power Project	Wind	Echo Wind Power Corp.	Rizal and San Jose, Occidental Mindoro and Bulalacao, Mansalay and Bongabong, Oriental Mindoro	Occidental & Oriental Mindoro	IV-B	500.000	Dec 20, 2033	Dec 29, 2033		
Pagudpud Wind Power Project	Wind	EDC Pagudpud Wind Power Corporation	Pagudpud, Ilocos Norte	Ilocos Norte	I	84.000	Feb 01, 2029	Apr 01, 2034		
ENERGY STORAGE SYSTEM (ESS)						1496.6				
Nagsaag Battery Energy Storage	BESS	Global Business Power Corporation	Nagsaag, Pangasinan	Pangasinan	I	20.000		TBD	2025 Finalization of off-taker and land. Awaiting schedule for NGCP offer of service	
Lumban Battery Energy Storage	BESS	Global Business Power Corporation	Lumban, Laguna	Laguna	IV-A	20.000		TBD	2025 Finalization of off-taker and land. Awaiting schedule for NGCP offer of service	
Laoag Battery Energy Storage	BESS	Global Business Power Corporation	Laoag, Ilocos Norte	Ilocos Norte	I	20.000		TBD	2025 Finalization of off-taker and land. Awaiting schedule for NGCP offer of service	
Concepcion Battery Energy Storage	BESS	Global Business Power Corporation	Concepcion, Tarlac	Tarlac	III	20.000		TBD	2026 Finalization of off-taker and land. Awaiting schedule for NGCP offer of service	
Labrador Battery Energy Storage	BESS	Global Business Power Corporation	Labrador, Pangasinan	Pangasinan	I	20.000		TBD	2026 Finalization of off-taker and land. Awaiting schedule for NGCP offer of service	
Enerhiya Central Battery Energy Storage Project	BESS	Megawatt Solutions Inc.	Concepcion, Tarlac	Tarlac	III	40.000		Nov 2025	Dec 2025	
Enerhiya Sur II Battery Energy Storage Project	BESS	Megawatt Solutions Inc.	Lumban, Laguna	Laguna	IV-A	40.000		Nov 2025	Dec 2025	
Enerhiya Sur I Battery Energy Storage Project	BESS	Megawatt Solutions Inc.	Lemery and Tuy, Calaca, Batangas	Batangas	IV-A	40.000		Nov 2025	Dec 2025	
Mataya Battery Energy Storage System	BESS	Belfrove Power Corporation	Mataya, Piliia, Rizal	Rizal	IV-A	20.000		Sep 2025	Dec-25	
Enerhiya Sur 3 Energy Storage Project	BESS	Megawatt Solutions Inc.	Sta. Rosa, Laguna	Laguna	IV-A	40.000		Feb 2026	Mar 2026	
Enerhiya Sur 4 Energy Storage Project	BESS	Megawatt Solutions Inc.	Cabuyao, Laguna	Laguna	IV-A	40.000		Feb 2026	Mar 2026	
Enerhiya Sur 5 Energy Storage Project	BESS	Megawatt Solutions Inc.	Calamba, Laguna	Laguna	IV-A	40.000		Feb 2026	Mar 2026	
Binga Battery Energy Storage System	BESS	SN Abotiz Power - Benguet, Inc.	Itogon, Benguet	Benguet	CAR	40.000		Mar 2026	Jun 2026	
Magat Battery Energy Storage System Phase 2	BESS	SN Abotiz Power - Magat, Inc.	Ramon, Isabela	Isabela	II	16.000		Mar 2026	Jun 2026	
TMO Energy Storage System Project	BESS	Therma Mobile, Inc.	Navotas Fishport Complex, Baradero St., North Bay Boulevard, Navotas City	Metro Manila	NCR	100.000		Apr 2026	Jun 2026	
Cruz na Daan (CND) Battery Energy Storage System	BESS	Gristone Lead Power Corporation	Balagtas Bypass Road, Mabalababas, San Rafael Bulacan	Bulacan	III	40.600		Sep 2026	Sep 2026	Main issue encountered is on acquisition of right of way. Changes in the cost of primary project components. Management has held in abeyance activities related to the project due to other pressing business considerations but GLPC will pursue the realization of the project in time.
Ambuklao Battery Energy Storage System	BESS	SN Abotiz Power - Benguet, Inc.	Brgy. Ambuklao, Bokod, Benguet	Benguet	CAR	40.000		Dec 2026	Mar 2027	On-going permitting
Piliia Energy Storage Project	BESS	Helios Energy Storage Corp. (Former: Horus Solar Energy Corp.)	Piliia, Rizal	Rizal	IV-A	50.000		TBD	Mar 2027	
Bay Energy Storage Project	BESS	Helios Energy Storage Corp. (Former: CAMSUR II Wind Energy Corp.)	Calauan, Laguna	Laguna	IV-A	50.000		TBD	Jun 2027	
Panda Energy Storage Project	BESS	Helios Energy Storage Corp.	Piliia, Rizal	Rizal	IV-A	150.000		TBD	Jul 2027	
Currimao Energy Storage Project	BESS	Helios Energy Storage Corp. (Former: Horus Solar Energy Corp.)	Currimao, Ilocos Norte	Ilocos Norte	I	50.000		TBD	Dec 2027	

LUZON INDICATIVE POWER PROJECTS
As of 31 December 2024

Name of the Project	Plant Type	Company Name	Location	Province	Region	Installed/ Rated Capacity (MW)	Target Testing and Commissioning	Target Commercial Operation	Remarks / Issues Encountered During Project Development
Angat Optimization Project	Pumped Hydro	San Roque Hydropower Inc.	Brgy. San Lorenzo, Norzagaray, Bulacan	Bulacan	III	160.000	Feb 2028	Mar 2028	
San Roque Optimization Project	Pumped Hydro	San Roque Hydropower Inc.	Brgy. Narra, Municipality of San Manuel and Brgy. San Felipe West, Municipality of San Nicolas, Province of Pangasinan	Pangasinan	III	400.000	Jun 2028	Jul 2028	
Labo Energy Storage Project	BESS	Cell Power Energy Corporation	Labo, Camarines Norte	Camarines Norte	V	20.000	TBD	TBD	
Lumban Battery Energy Storage	BESS	Cell Power Energy Corporation	Lumban, Laguna	Laguna	IV-A	20.000	TBD	TBD	

Notes:
TBD - To be determined
Renewable Energy (RE) Projects (Geothermal, Hydro, Biomass, Solar, and Wind) are updated as of 31 December 2024

For inquiries, please contact the following:
DOE Electric Power Industry Management Bureau (EPIMB) for non-RE projects (coal, oil, natural gas, and BESS) - doe.epimb.powerprojects@gmail.com
DOE Renewable Energy Management Bureau (REMB) for RE Projects - remb9513@doe.gov.ph