

**MINDANAO COMMITTED POWER PROJECTS**

As of 31 December 2021

Name of the Project	Plant Type	Company Name	Location	Installed/ Rated Capacity (MW)	Target Testing and Commissioning	Target Commercial Operation	Remarks / Issues Encountered During Project Development
<b>COAL</b>				<b>270.00</b>			
Misamis Oriental 2 x 135 MW Circulating Fluidized Bed Coal Fired Thermal Power Plant	Coal	FDC Misamis Power Corporation formerly FDC Utilities Inc.	PHIVIDEK Industrial Estate, Villanueva, Misamis Oriental	270.00	Dec 2024	Jun 2025	Delays due to COVID-19 pandemic
<b>OIL-BASED</b>				<b>11.04</b>			
SPC Diesel Power Plant	Oil	Supreme Power Corporation	Libudon Road, Lower Dawan, Mati City, Davao Oriental	11.04	Nov 2021	Dec 2021	Delays due to COVID-19 pandemic
<b>GEOTHERMAL</b>				<b>3.60</b>			
Mindanao 3 Binary Geothermal Power Plant	Geothermal	Energy Development Corporation	Kidapawan, North Cotabato	3.60	Jan 2022	Mar 2022	Issued a Certificate of Additional Investment and Certificate of Commerciality on 14 April 2021
<b>HYDROPOWER</b>				<b>84.42</b>			
Marbel 1 Hydroelectric Power Project	Hydro	Euro Hydro Power (Asia) Holdings, Inc.	Koronadal & Tampakan, South Cotabato	0.79	Mar 2022	Mar 2022	Embedded Plant. No RTU installed DOC Under FIT
Alamada Hydroelectric Power Project	Hydro	Euro Hydro Power (Asia) Holdings, Inc.	Alamada, North Cotabato	3.00	Mar 2022	Mar 2022	DOC Under FIT 97.53% Complete
Lake Mainit Hydroelectric Power Plant	Hydro	Agusan Power Corporation	Jabonga, Agusan del Norte	25.00	Mar 2022	Mar 2022	With SIS 79.78% Complete
Sipangpang Hydroelectric Power Plant	Hydro	Paragon Pegasus Solutions, Inc.	Cantilan, Surigao del Sur	1.80	Mar 2022	Mar 2022	DOC Under FIT 85.06% Complete
Maramag Hydroelectric Power Project	Hydro	First Bukidnon Electric Cooperative, Inc.	Maramag, Bukidnon	4.40	Dec 2022	Dec 2022	97% Complete With SIS
Liangan Hydropower Project	Hydro	Liangan Power Corp.	Bacolod, Lanao del Norte	18.00	Dec 2022	Dec 2022	DOC Under FIT 22.11% Complete
Siguil Hydroelectric Power Project	Hydro	Aisons Energy Development Corporation	Maasim, Sarangani	14.50	Dec 2022	Dec 2022	With SIS DOC Under FIT 73.56% Complete
Tagpangi Hydroelectric Power Project	Hydro	Everhydro Corporation	Vitali, Zamboanga City	1.70	Dec 2022	Dec 2022	DOC Under FIT 30% Complete
Osmeña Hydroelectric Power Project	Hydro	LGS Renewable Energies Corporation	Governor Generoso, Davao Oriental	1.00	Dec 2023	Dec 2023	28% Complete
Gakaon Hydroelectric Power Project	Hydro	Impasugong Energy Corporation	Impasugong, Bukidnon	2.23	Dec 2023	Dec 2023	Pending approval of additional construction funds 15% Complete
Maladugao (Upper Cascade) Hydroelectric Power Project	Hydro	UPHC Bukidnon Hydro Power I Corporation	Kallangan, Bukidnon	8.40	Dec 2023	Dec 2023	With SIS For re-bidding of new contractor 20% Complete
Titunod Hydroelectric Power Project	Hydro	Euro Hydro Power (Asia) Holdings, Inc.	Kolambogan, Lanao del Norte	3.60	Dec 2024	Dec 2024	Issue with construction permit DOC Under FIT 5% Complete
<b>BIOMASS</b>				<b>26.00</b>			
10 MW Biomass Cogeneration Plant	Biomass	Cotabato Sugar Central Co., Inc.	Matalam, North Cotabato	10.00	Mar 2022	Mar 2022	Operating for own-use
10 MW Biomass Cogeneration Plant	Biomass	Davao Sugar Central Co., Inc.	Hagonoy, Davao del Sur	10.00	Mar 2022	Mar 2022	Operating for own-use
6 MW Biomass Power Plant Project	Biomass	Libertad Power and Energy Corporation	Aurora, Zamboanga del Sur	6.00	Dec 2022	Feb 2023	-
<b>BATTERY ENERGY STORAGE SYSTEM (BESS)</b>				<b>280.00</b>			
Pitogo Battery Energy Storage System	BESS	Fort Pilar Energy, Inc.	Sitio Pitogo, Brgy. Sinunuc, Zamboanga City	60.00	Nov 2021	Jan 2022	Delays due to COVID-19 pandemic
Sangali Battery Energy Storage System	BESS	Fort Pilar Energy, Inc.	Sitio Malasugat, Brgy. Sangali, Zamboanga City	20.00	Feb 2022	Apr 2022	Delays due to COVID-19 pandemic
Malita Battery Energy Storage System	BESS	Universal Power Solutions Inc.	Malita, Davao	20.00	Apr 2021	Jun 2022	Delays due to COVID-19 pandemic
Maco Battery Energy Storage System	BESS	Universal Power Solutions Inc.	Maco, Davao	20.00	Jan 2022	Jun 2022	Delays due to COVID-19 pandemic
Villanueva Battery Energy Storage System	BESS	Universal Power Solutions Inc.	Tagoloan, Misamis Oriental	20.00	Feb 2022	Jun 2022	Delays due to COVID-19 pandemic
Jasaan Battery Energy Storage System	BESS	Universal Power Solutions Inc.	Jasaan, Misamis Oriental	20.00	Apr 2022	Dec 2022	Delays due to COVID-19 pandemic
Tagum Battery Energy Storage System	BESS	Universal Power Solutions Inc.	Tagum, Davao del Norte	20.00	Jun 2022	Dec 2022	Delays due to COVID-19 pandemic
Aurora Battery Energy Storage System	BESS	Fort Pilar Energy, Inc.	Brgy. Cabilinan, Aurora, Zamboanga del Sur	20.00	Dec 2023	Dec 2023	Delays due to COVID-19 pandemic
Tagoloan Battery Energy Storage System Phase 2	BESS	Universal Power Solutions Inc.	Tagoloan, Misamis Oriental	20.00	Mar 2025	May 2025	Delays due to COVID-19 pandemic
Placer Battery Energy Storage System	BESS	Universal Power Solutions Inc.	Placer, Surigao del Norte	20.00	Mar 2025	May 2025	Delays due to COVID-19 pandemic
Maramag Battery Energy Storage System	BESS	Universal Power Solutions Inc.	Maramag, Bukidnon	20.00	Mar 2025	May 2025	Delays due to COVID-19 pandemic
General Santos Battery Energy Storage System	BESS	Universal Power Solutions Inc.	General Santos, South Cotabato	20.00	Mar 2025	May 2025	Delays due to COVID-19 pandemic

**Notes:**

TBD - To be determined

Renewable Energy (RE) Projects (Geothermal, Hydro, Biomass, Solar, and Wind) are updated as of 31 December 2021