

VISAYAS INDICATIVE POWER PROJECTS
As of 31 July 2023

Name of the Project	Plant Type	Company Name	Location	Installed/ Rated Capacity (MW)	Target Testing and Commissioning	Target Commercial Operation	Remarks / Issues Encountered During Project Development
COAL				0.000			
OIL-BASED				95.200			
95.2MW In-Island Baseload Plant	Oil	Conal Holdings Corporation	Brgy. Imelda, Ubay, Bohol	95.200	Feb 2024	Apr 2024	Typhoon Odette severely affecting Bohol and other project requirements. Change in the provincial government has moved the securing of Endorsement to Provincial Planning and Development Council. Land-Use Conversion to Department of Agrarian Reform has been submitted to Regional Office (Region 7). National Grid Corporation of the Philippines (NGCP) has scheduled the project's conduct of System Impact Study (SIS) on or before 8 January 2024. This might cause delay on the Commercial Operations Date of the power plant project. Delayed in issuance of ECC.
GEOHERMAL				68.000			
Mahanadgong Geothermal Brine Optimization Plant	Geothermal	Energy Development Corporation	Barangay Tongonan, Ormoc City, Leyte	28.000	2024	2024	Filed Declaration of Commerciality on 14 October 2022.
Dauin Geothermal Project	Geothermal	Energy Development Corporation	Dauin, Negros Oriental	40.000	2025	2025	Ongoing evaluation
HYDRO				381.600			
Lower Himogaan Hydroelectric Power Project	Hydro	LGU of Sagay	Sagay City, Negros Occidental	4.000	2026	2026	
Malugo Hydroelectric Power Project	Hydro	Vivant-Malugo Hydropower, Inc.	Silay City, Negros Occidental	6.000	2027	2027	
Maslog Hydroelectric Power Project	Hydro	Iraya Energy Corporation	Maslog, Eastern Samar	40.000	2028	2028	
Ilog Hydroelectric Power Project	Hydro	Phinma Energy Corp.	Mabinay, Negros Oriental	21.600	2029	2029	
Aklian Pumped-Storage Hydroelectric Power Project	Hydro	Strategic Power Development Corp.	Malay, Aklan	300.000	2030	2030	
Casapa River Hydroelectric Power Project	Hydro	ReliantHydro Power Corp.	Maslog, Eastern Samar	10.000	2030	2030	
BIOMASS				0.000			
SOLAR				1088.142			
SAMELCO II – Paranas Solar Power Project	Solar	Samar II Electric Cooperative, Inc.	Paranas, Samar	1.000	Nov 2023	Dec 2023	
Bohol Solar Power Project	Solar	Bohol Renewable Power Corp.	Ubay, Bohol	17.500	Dec 2023	Jan 2024	
Victorias Solar Power Project	Solar	Victorias Green Energy Corp.	Victorias City, Negros Occidental	85.925	Dec 2023	Mar 2024	
Manapla Solar Power Project	Solar	Victorias Green Energy Corp.	Manapla, Negros Occidental	120.295	Dec 2023	Mar 2024	
Biliran Solar Power Project	Solar	E & P Green Energy, Inc.	Biliran, Biliran	20.000	Mar 2024	Jun 2024	30% - On going updating of SIS 100% - Possessory rights
San Miguel Solar Power Project	Solar	Sunpalo Solar Energy Inc.	San Miguel, Leyte	80.000	Sep 2024	Dec 2024	138 kV Babatngon Substation of NGCP
Medellin Solar Power Plant	Solar	Solar Philippines Commercial Rooftop Projects, Inc.	Medellin, Cebu	240.000	Nov 2024	Dec 2024	
Cadiz City Solar Power Project	Solar	Puente Al Sol, Inc.	Cadiz City, Negros Occidental	56.000	Nov 2024	Dec 2024	
Calatrava Solar Power Project	Solar	Abolitiz Solar Power, Inc.	Calatrava, Negros Occidental	137.480	Nov 2024	Dec 2024	
Vista Alegre Solar Power Project	Solar	Amatera Renewable Energy Corporation	Bacolod City, Negros Occidental	41.600	Oct 2024	Jan 2025	
Bacolod City Solar Power Project	Solar	Negros PH Solar Inc.	Bacolod City, Negros Occidental	130.000	Aug 2025	Aug 2025	
Ubay Solar Power Project	Solar	Ubay Solar Corp.	Ubay, Bohol	137.480	Mar 2025	Dec 2025	
All Home All Builders Bacolod Solar Power Project	Solar	Kratos RES, Inc.	Negros Occidental, Bacolod, Mandalagan	0.240	Dec 2026	Dec 2026	
Daqohoy Solar Power Project	Solar	PetroGreen Energy Corporation	Daqohoy, Bohol	20.622	Dec 2027	Dec 2027	
WIND				7926.100			
San Isidro Wind Power Project	Wind	Lihanin Wind Energy Corp.	San Isidro, Northern Samar	204.600	Jun 2024	Jun 2024	
Sibunag Wind Power Project	Wind	Ganubis Renewable Energy, Inc.	Sibunag, Guimaras	103.500	Dec 2024	Apr 2025	
Bago City Wind Power Project	Wind	FirstMaxpower International Corporation	Bago City, Negros Occidental	150.000	Dec 2026	Dec 2026	
Pulupandan Wind Power Project	Wind	First Maxpower International Corporation	Pulupandan, Negros Occidental	50.000	Jan 2026	Feb 2026	
East Panay Offshore Wind Power Project	Wind	PetroGreen Energy Corporation	Offshore of Iloilo and Guimaras	1000.000	Oct 2026	Oct 2026	
Gemini Wind Power Project	Wind	Gemini Wind Energy Corp.	San Isidro, Northern Samar and Calbayog City, Samar	200.00	Jan 2026	Mar 2026	With endorsement to the NGCP for the conduct of SIS
Iloilo 1 Wind Power Project	Wind	Iloilo 1 Renewable Energy Corporation	Batad and San Dionisio, Iloilo	54.000	Dec 2027	Dec 2027	
Tanjay Wind Power Project	Wind	Inner Channel Wind Power Corporation	Bais, Negros Oriental	50.000	Dec 2026	Jan 2027	
Guimaras Strait II Wind Power Project	Wind	Jet Stream Windkraft Corporation	Offshore of Negros Occidental and Iloilo Province	600.000	Dec 2029	Dec 2029	
Guimaras 1 Offshore Wind Power Project	Wind	Energy Development Corporation	Offshore and Onshore of Guimaras	582.000	Dec 2029	Dec 2029	
Guimaras – Negros Occidental Offshore Wind Power Project	Wind	Energy Development Corporation	Onshore and Offshore of Negros Occidental and Offshore of Guimaras	600.000	Dec 2029	Dec 2029	
Iloilo-Guimaras Offshore Wind Power Project	Wind	Energy Development Corporation	Offshore of Iloilo, Negros Occidental, and Guimaras, onshore of Iloilo	1000.000	Dec 2029	Dec 2029	
Guimaras Onshore Wind Power Project	Wind	Energy Development Corporation	Buenavista, San Lorenzo, Sibunag, and New Valencia, Guimaras	100.000	Dec 2029	Dec 2029	
Bohol Wind Power Project	Wind	First Gen Visayas Energy Inc. (FGVEI)	Municipalities of San Miguel, Ubay and Pilar, Province of Bohol	100.000	Dec 2027	Dec 2029	
GS2 Offshore Wind Power Project	Wind	Vind Energy Corp.	Onshore and Offshore of Guimaras	728.000	Jun 2032	Jun 2032	
GS4 Offshore Wind Power Project	Wind	Vind Energy Corp.	Onshore and Offshore of Iloilo	910.000	Oct 2031	Oct 2031	
Malay Wind Power Project	Wind	Vent Fort Energy Corp.	Offshore of Malay and Buruanaa, Aklan	500.000	March 31, 2030	December 31, 2030	
GS1 Offshore Wind Project	Wind	Vind Energy Corp.	Offshore of Guimaras	574.000	2031	2031	
San Enrique Bank Offshore Wind Project	Wind	Earth Sol Power Corp.	Offshore of Guimaras and Negros Occidental	420.000	2031	2031	With endorsement to the NGCP for the conduct of SIS
ENERGY STORAGE SYSTEM (ESS)				792.000			
Cadiz Energy Storage Project	BESS	Helios Energy Storage Corp. (Former: Horus Solar Energy Corp.)	Cadiz City, Negros Occidental	50.000	TBD	Jun 2024	
Ormoc Energy Storage Project	BESS	Helios Energy Storage Corp. (formerly Horus Solar Energy Corp.)	Ormoc, Leyte	50.000	TBD	Oct 2024	
San Isidro Energy Storage Project	BESS	Helios Energy Storage Corp.	Brgy. Palanit, San Isidro, Northern Samar	200.000	TBD	Dec 2026	
Enerhiya Delas Islas I Battery Energy Storage Project	BESS	Megawatt Solutions Inc.	Amlan, Negros Oriental	15.000	Nov 2025	Dec 2025	
Enerhiya Delas Islas II Battery Energy Storage Project	BESS	Megawatt Solutions Inc.	Ormoc, Leyte	15.000	Nov 2025	Dec 2025	
Enerhiya Delas Islas III Battery Energy Storage Project	BESS	Megawatt Solutions Inc.	Compostela, Cebu	15.000	Nov 2025	Dec 2025	
Tinampa-an Energy Storage	BESS	Helios Energy Storage Corp. (Former: Horus Solar Energy Corp.)	Brgy. Tinampa-an, Cadiz City, Negros Occidental	50.000	TBD	Jun 2027	
Sta. Barbara Battery Energy Storage System Project	BESS	Global Business Power Corporation	Sta. Barbara, Iloilo	20.000	TBD	TBD	Finalization of off-taker and land
Compostela Battery Energy Storage System	BESS	Global Business Power Corporation	Compostela, Cebu	7.500	TBD	TBD	Finalization of off-taker and land. Awaiting schedule for NGCP offer of service
Toledo Battery Energy Storage System	BESS	Global Business Power Corporation	Toledo City, Cebu	20.000	TBD	TBD	Finalization of off-taker and land. Awaiting schedule for NGCP offer of service
Tabango Battery Energy Storage System	BESS	Global Business Power Corporation	Tabango City, Leyte	7.500	TBD	TBD	Finalization of off-taker and land. Awaiting schedule for NGCP offer of service

VISAYAS INDICATIVE POWER PROJECTS

As of 31 July 2023

Name of the Project	Plant Type	Company Name	Location	Installed/ Rated Capacity (MW)	Target Testing and Commissioning	Target Commercial Operation	Remarks / Issues Encountered During Project Development
Dingle Battery Energy Storage System	BESS	Global Business Power Corporation	Dingle City, Iloilo	20.000	TBD	TBD	Finalization of off-taker and land. Awaiting schedule for NGCP offer of service
Ubay Battery Energy Storage System	BESS	Global Business Power Corporation	Ubay City, Bohol	20.000	TBD	TBD	Finalization of off-taker and land. Awaiting schedule for NGCP offer of service
Calbayog Energy Storage Power Plant	BESS	Cell Power Energy Corporation	Calbayog, Samar	30.000	TBD	TBD	
Daanbantayan Energy Storage Power Project	BESS	Cell Power Energy Corporation	Daanbantayan, Cebu	20.000	Dec 2024	Mar 2025	
Padayon (GPFC) Energy Storage Project	BESS	Cell Power Energy Corporation	Brgy. Ermita, Cebu City, Cebu	20.000	Jun 2024	Sep 2024	Securing of Environmental Compliance Certificate
Naga (Pandora) Battery Energy Storage	BESS	Cell Power Energy Corporation	Naga City, Cebu	20.000	Jun 2024	Sep 2024	Delay of release of SIS from NGCP Securing of Environmental Compliance Certificate. Identification of potential location of Energy Storage
Panay Battery Energy Storage Power Plant	BESS	SPC Island Power Corporation	Brgy. Tabugon, Dingle, Iloilo City	50.000	Jun 2025	Sep 2025	Market condition and COVID-19 pandemic uncertainties and System Impact Study/Facilities Study completion
Pandora 2 Integrated Energy Storage Project	BESS	Therma Power Visayas, Inc.	Barangay Colon, Naga City, Cebu	42.000	TBD	TBD	Delay in the release of approved SIS from NGCP
Santander Energy Storage Project	BESS	Cell Power Energy Corporation	Santander Cebu	30.000	TBD	TBD	
Santa Rita Energy Storage Project	BESS	Cell Power Energy Corporation	Santa Rita, Samar	30.000	TBD	TBD	
Tabango Energy Storage Project	BESS	Cell Power Energy Corporation	Tabango, Leyte	30.000	TBD	TBD	
Bohol Battery Energy Storage Power Plant	BESS	SPC Island Power Corporation	Brgy. Dampas, Tagbilaran City, Bohol	30.000	Jun 2025	Sep 2025	Market condition and COVID-19 pandemic uncertainties and System Impact Study/Facilities Study completion

Notes:

TBD - To be determined

Renewable Energy (RE) Projects (Geothermal, Hydro, Biomass, Solar, and Wind) are updated as of 31 July 2023

For inquiries, please contact the following:

DOE Electric Power Industry Management Bureau (EPIMB) for non-RE projects (coal, oil, natural gas, and BESS) - doe.epimb.powerprojects@gmail.com

DOE Renewable Energy Management Bureau (REMB) for RE Projects - remb9513@doe.gov.ph